## Jacobs

## **Greater Dublin Drainage Project Addendum**

Environmental Impact Assessment Report Addendum: Volume 3A Part B of 6

Appendix A13.3 Updated Construction Programme

Uisce Éireann

October 2023

Description	Estimated Construction Programme	2025		2026				20	27	2028					2029			
Mobilisation	3 months	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
WwTP	3 years																	
Abbotstown Pumping Station	12 months																	
Construction Corridor Fencing, Topsoil Stripping and Archaeological Monitoring	3 months																	
Orbital Sewer Route (Blanchardstown to Clonshagh) incl. NFS Diversion Sewer	18 months																	
Outfall Pipeline Route (Land Based Section)	18 months		I															
Outfall Pipeline Route (Marine Section)																		
Establishing Temporary Construction Compounds for Tunnelling	3 months (Apr-Jun)		I															
Tunnelling Works	9 months (Jun- Apr)																	
Demobilisation of Temporary Construction Compounds	2 months (Aug-Sept)																	
Subsea Pipeline Manufacture	6 months (Jun -Dec)																	
Subsea Pipeline Delivery	3 months (mid Jan-mid Apr)																	
Subsea Pipeline Assembly	3 months (mid Jul-mid Sept)						I											
Subsea Pipeline Installation	2 months (mid Jul-mid Sept)																	
Dredging	3 months (May-Jul)																	
Backfilling	2 months (mid Sept-mid Oct	)																
Tunnel Subsea Pipeline Connection	1 month (mid Aug-mid Sept)																	
Install Diffusers	1 month (mid Aug-mid Sept)																	
Commissioning	12 months													I				
Key	: Criti	ical Path	1															
	Activity - Estimated I	Duration																
	Activity - Program	me Float																