

**EDF RENEWABLES IRELAND  
LIMITED**

RECEIVED: 04/12/2024

**KELLYSTOWN WIND FARM  
CO. LOUTH**

**CONSTRUCTION ENVIRONMENTAL  
MANAGEMENT PLAN  
(CEMP)**

**MANAGEMENT PLAN 8  
BLAST MANAGEMENT PLAN**

**NOVEMBER 2024**

EDF Renewables Ireland Limited  
Portview House,  
Unit B,  
Ground Floor,  
Thorncastle St, Dublin 4,  
D04 V9Y9  
Ireland.



**Jennings O'Donovan & Partners Limited,**  
Consulting Engineers,  
Finisklin Business Park,  
Sligo.  
Tel.: 071 9161416  
Fax: 071 9161080  
email: [info@jodireland.com](mailto:info@jodireland.com)



**JENNINGS O'DONOVAN & PARTNERS LIMITED**  
*Project, Civil and Structural Consulting Engineers,*  
 FINISKLIN BUSINESS PARK,  
 SLIGO,  
 IRELAND.

Telephone (071) 9161416  
 Fax (071) 9161080  
 Email [info@jodireland.com](mailto:info@jodireland.com)  
 Web Site [www.jodireland.com](http://www.jodireland.com)



**DOCUMENT APPROVAL**

<b>PROJECT</b>	Kellystown Wind Farm	
<b>CLIENT / JOB NO</b>	EDF Renewables Ireland Limited	6918
<b>DOCUMENT TITLE</b>	Construction Environmental Management Plan (CEMP) Emergency Response Plan	

**Prepared by**

**Reviewed/Approved by**

Document Final	Name Sarah Moore	Name David Kiely
Date November 2024	Signature 	Signature 

This document, and information or advice which it contains, is provided by JENNINGS O'DONOVAN & PARTNERS LIMITED solely for internal use and reliance by i Client in performance of JENNINGS O'DONOVAN & PARTNERS LIMITED's duties and liabilities under i contract with the Client. Any advice, opinions, or recommendations within this document should be read and relied upon only in the context of the document as a whole. The advice and opinions in this document are based upon the information made available to JENNINGS O'DONOVAN & PARTNERS LIMITED at the date of this document and on current standards, codes, technology and construction practices as at the date of this document. Following final delivery of this document to the Client, JENNINGS O'DONOVAN & PARTNERS LIMITED will have no further obligations or duty to advise the Client on any matters, including development affecting the information or advice provided in this document. This document has been prepared by JENNINGS O'DONOVAN & PARTNERS LIMITED in their professional capacity as Consulting Engineers. The content of the document does not, in any way, purport to include any manner of legal advice or opinion. This document is prepared in accordance with the terms and conditions of JENNINGS O'DONOVAN & PARTNERS LIMITED contract with the Client. Regard should be had to those terms and conditions when considering and/or placing any reliance on this document. Should the Client wish to release this document to a Third Party for that party's reliance, JENNINGS O'DONOVAN & PARTNERS LIMITED may, at i discretion, agree to such release provided that:

- (a) JENNINGS O'DONOVAN & PARTNERS LIMITED written agreement is obtained prior to such release, and
- (b) By release of the document to the Third Party, that Third Party does not acquire any right, contractual or otherwise, whatsoever against JENNINGS O'DONOVAN & PARTNERS LIMITED and JENNINGS O'DONOVAN & PARTNERS LIMITED, accordingly, assume no duties, liabilities or obligations to that Third Party, and
- (c) JENNINGS O'DONOVAN & PARTNERS LIMITED accept no responsibility for any loss or damage incurred by the Client or for any conflict of JENNINGS O'DONOVAN & PARTNERS LIMITED's interest arising out of the Client's release of this document to the Third Party.

**Directors**  
 Nigel Board, Abigail Draper,  
 David Kiely, Seamus Lee,  
 David O'Hagan, Alan Ryder

**Chief Finance Officer**  
 Rose Davis

**Technical Directors**  
 Joe Healy, Sean Molloy

**Regional Director**  
 Audrey Phelan

**Senior Associates**  
 Seán Gilmartin, John McElvaney, Tomás McGloin

**Associates**  
 Breena Coyle, Dermot Guilfoyle, Lindsey McCormack,  
 Cáit O'Reilly, Monica Sullivan



---

## CONTENTS

<b>1. INTRODUCTION .....</b>	<b>1</b>
1.1 Introduction.....	1
<b>2. PROCEDURE.....</b>	<b>1</b>
1.2 Procedure Prior to Blasting .....	1
1.3 Procedure During to Blasting .....	1
<b>3. CONTACTS.....</b>	<b>2</b>

RECEIVED: 04/12/2024

## 1. INTRODUCTION

### 1.1 Introduction

This Blast Management Plan forms part of the Construction Environmental Management Plan (CEMP) for Kellystown Wind Farm. It will be implemented during the Construction and Operational Phase and Decommissioning. It is the responsibility of The Developer to implement this Plan during the Construction phase and the responsibility of the Operator during the Operational phase. This is a working document and can only be updated by the Developer or the Operator of Kellystown Wind Farm.

## 2. PROCEDURE

### 1.2 Procedure Prior to Blasting

- Kilsaran Quarry can be permitted to blast once a month planning permission (LCC Reg. Ref. 22190). The blasting can take place at different dates and time.
- The Developer must communicate monthly with Kilsaran Quarry (see Section 3.0) to determine the date and time of blasting. Kilsaran Quarry contact details are outlined in Section 3.0.
- The Developer must communicate the date and time of the blasting with the Contractor at least one week prior to blasting and this must be implemented into the construction programme.
- On the morning of the proposed Blasting the Developer must again confirm the times with Kilsaran Quarry and relay this information to the Contractor.

### 1.3 Procedure During to Blasting

- All works on site will cease on site during the blast window prior to the blasting. All site personnel will move to the safe zone (Construction Compound) which is located 500m from the quarry and is outside the danger zone for rock-fly.
- A roll-call will be taken by the H&S Manager to ensure all personnel are present at the designated safe-zone.
- Once all blasting events are complete all personnel can return to their workstations and work can commence on site.

### 3. CONTACTS

RECEIVED: 04/12/2024

Internal and External Contacts		
Kilsaran Quarry Manger		
Site Manager		
Environmental Manager		
Health & Safety Manager		