

# **Construction and Environmental Management Plan**

Derrinlough Wind Farm





## DOCUMENT DETAILS

Client: **Bord na Móna Powergen Ltd.**

Project Title: **Derrinlough Wind Farm**

Project Number: **171221**

Document Title: **Construction and Environmental Management Plan**

Document File Name: **CEMP F - 2020.02.19 - 171221**

Prepared By: **MKO  
Tuam Road  
Galway  
Ireland  
H91 VW84**



Rev	Status	Date	Author(s)	Approved By
01	Final	19/02/2020	EG/E Mc C	MW

# Table of Contents

1.	<b>INTRODUCTION.....</b>	<b>1</b>
1.1	Scope of Construction and Environmental Management Plan.....	1
2.	<b>SITE AND PROJECT DETAILS .....</b>	<b>3</b>
2.1	Site Location and Description.....	3
2.2	Description of the Development.....	3
2.3	Targets and Objectives .....	4
2.4	Construction Methodologies Overview .....	5
2.4.1	Introduction.....	5
2.4.2	Overview of Proposed Construction Methodology.....	5
2.4.2.1	New Site Access Roads.....	5
2.4.2.2	Drainage System .....	8
2.4.2.3	Temporary Construction Compound.....	8
2.4.2.4	Culvert Crossings on the Wind Farm Site .....	8
2.4.2.5	Crane Hardstands.....	9
2.4.2.6	Turbine and Anemometry Mast Foundations .....	9
2.4.2.7	Anemometry Mast Removal.....	10
2.4.2.8	Electricity Substation and Control Buildings.....	11
2.4.2.9	Underpass.....	11
2.4.2.10	Cable Trenching.....	12
2.4.2.11	Grid Connection.....	13
2.4.3	Decommissioning.....	15
3.	<b>ENVIRONMENTAL MANAGEMENT.....</b>	<b>16</b>
3.1	Introduction .....	16
3.2	Protecting Water Quality .....	16
3.2.1	Good Environmental Management During Construction.....	16
3.2.2	Site Drainage Principles.....	16
3.2.3	Best Practice Guidance .....	16
3.2.4	Site Drainage Design and Management .....	17
3.2.4.1	Pre-Construction Drainage .....	17
3.2.4.2	Construction Phase Drainage.....	17
3.2.4.3	Operational Phase Drainage.....	18
3.2.4.4	Preparative Site Drainage Management.....	18
3.2.4.5	Pre-emptive Site Drainage Management.....	18
3.2.4.6	Reactive Site Drainage Management.....	18
3.2.5	Cable Trench Drainage.....	19
3.2.6	Refuelling, Fuel and Hazardous Materials Storage.....	19
3.2.7	Cement Based Products Control Measures.....	20
3.2.8	Peat Stability Management.....	20
3.2.9	General Recommendations for Good Construction Practice.....	20
3.2.10	Dust Control .....	21
3.2.11	Noise Control.....	21
3.3	Invasive Species Management .....	22
3.3.1	Site Management.....	22
3.3.2	Establishing Good Site Hygiene.....	22
3.4	Waste Management.....	23
3.4.1	Legislation.....	23
3.4.2	Waste Management Hierarchy .....	23
3.4.3	Construction Phase Waste Management .....	24
3.4.3.1	Description of the Works.....	24
3.4.3.2	Waste Arisings and Proposals for Minimisation, Reuse and Recycling of Construction Waste .....	25
3.4.3.3	Waste Arising from Construction Activities.....	25
3.4.4	Waste Arising from Decommissioning.....	25
3.4.4.1	Reuse.....	26
3.4.4.2	Recycling .....	26

3.4.4.3	Implementation.....	26
3.4.4.4	Waste Management Plan Conclusion.....	27
4.	<b>ENVIRONMENTAL MANAGEMENT IMPLEMENTATION.....</b>	<b>27</b>
4.1	Roles and Responsibilities.....	27
4.1.1	Wind Farm Construction Manager/Site Supervisor.....	28
4.1.2	Environmental Clerk of Works.....	29
4.1.3	Project Ecologist.....	29
4.1.4	Project Hydrologist.....	30
4.1.5	Project Geotechnical Engineer / Geologist.....	30
4.2	Environmental Awareness and Training.....	30
4.2.1	Environmental Induction.....	31
4.2.2	Toolbox Talks.....	31
5.	<b>EMERGENCY RESPONSE PLAN.....</b>	<b>31</b>
5.1	Overview.....	31
5.1.1	Roles and Responsibilities.....	31
5.1.2	Hazard Identification.....	33
5.1.3	Site Evacuation/Fire Drill.....	34
5.2	Environmental Emergency Response Procedure.....	35
5.2.1	Excessive Peat Movement.....	35
5.2.2	Onset of Peat Slide.....	35
5.2.3	Spill Control Measures.....	35
5.3	Contact the Emergency Services.....	36
5.3.1	Emergency Communications Procedure.....	36
5.4	Contact Details.....	37
5.4.1	Procedure for Personnel Tracking.....	38
5.5	Induction Checklist.....	38
6.	<b>MITIGATION PROPOSALS.....</b>	<b>39</b>
7.	<b>MONITORING PROPOSALS.....</b>	<b>56</b>
8.	<b>PROGRAMME OF WORKS.....</b>	<b>61</b>
8.1	Construction Schedule.....	61
9.	<b>COMPLIANCE AND REVIEW.....</b>	<b>62</b>
9.1	Site Inspections and Environmental Audits.....	62
9.2	Auditing.....	62
9.3	Environmental Compliance.....	62
9.4	Corrective Action Procedure.....	63
9.5	Construction Phase Plan Review.....	63

# 1. INTRODUCTION

This Construction and Environmental Management Plan (CEMP) has been developed by McCarthy Keville O’ Sullivan Ltd. (MKO) on behalf of Bord na Móna Powergen Ltd., who intend to apply to An Bord Pleanála for planning permission to construct a wind energy development and all associated infrastructure at Derrinlough and adjacent townlands, Co. Offaly. The proposed development will be located on Clongawny and Drinagh Bogs which are part of the Boora bog group. The CEMP has been prepared in conjunction with the Environmental Impact Assessment Report (EIAR) which will accompany the planning application for the proposed development to be submitted to the competent authorities.

Should the project secure planning permission, the CEMP will be updated, in line with all conditions and obligations which apply to any grant of permission. The CEMP should be read in conjunction with the EIAR and planning drawings. The CEMP will also require updating by the selected contractor in order to identify, assess and satisfy the contract performance criteria as set out by the various stakeholders. The CEMP due to its structure and nature will also require constant updating and revision throughout the construction period as set out below. Therefore, this is a working document and will be developed further prior to and during the construction phase of the wind farm development.

Triggers for amendments to the CEMP will include:

- When there is a perceived need to improve performance in an area of environmental impact;
- As a result of changes in environmental legislation applicable and relevant to the project;
- Where the outcomes from auditing establish a need for change;
- Where Work Method Statements identify changes to a construction methodology to address high environmental risk; and
- As a result of an incident or complaint occurring that necessitates an amendment.

This report provides the environmental management framework to be adhered to during the pre-commencement, construction and operational phases of the Proposed Development and it incorporates the mitigating principles to ensure that the work is carried out in a way that minimises the potential for any environmental impacts to occur. This report has been prepared in accordance with the mitigation measures and commitments made in the EIAR and other planning documents for the Proposed Development.

This report is intended as a single, amalgamated document that can be used during the future phases of the project, as a single consolidated point of reference relating to all construction, environmental and drainage requirements for the Planning Authority, developer and contractors alike.

## 1.1 Scope of Construction and Environmental Management Plan

This report is presented as a guidance document for the construction of the proposed Derrinlough Wind Farm including connection to the national grid. Where the term ‘site’ is used in the CEMP it refers to all works associated with the proposed development enabling works. The CEMP outlines clearly the mitigation measures and monitoring proposals that are required to be adhered to in order to complete the works in an appropriate manner.

The report is divided into nine sections, as outlined below.

- Section 1 provides a brief introduction as to the scope of the report.

- Section 2 outlines the Site and Project details, detailing the targets and objectives of this plan along with providing an overview of construction methodologies that will be adopted throughout the project.
- Section 3 sets out details of the environmental controls to be implemented on site. Site drainage measures, peat stability monitoring measures and a waste management plan are also included in this section.
- Section 4 sets out a fully detailed implementation plan for the environmental management of the project outlining the roles and responsibilities of the project team.
- Section 5 outlines the Emergency Response Procedure to be adopted in the event of an emergency in terms of site health and safety and environmental protection.
- Section 6 consists of a summary table of all mitigation proposals to be adhered to during the project, categorised into three separate headings, 1) pre-commencement measures; 2) construction-phase measures and 3) operational-phase measures.
- Section 7 consists of a summary table of all monitoring requirements and proposals to be adhered to during the project, categorised into three separate headings, 1) pre-commencement measures; 2) construction-phase measures and 3) operational-phase measures.
- Section 8 sets out a programme for the timing of the works.
- Section 9 outlines the proposals for reviewing compliance with the provisions of this report.

## 2. SITE AND PROJECT DETAILS

### 2.1 Site Location and Description

The site of the Proposed Development is located on two bogs within the Boora Bog Group in West Offaly, namely Clongawny and Drinagh bog units. The site is located approximately 3.0 kilometres to the east of Banagher and approximately 7.0 kilometres to the northeast of Birr, Co. Offaly. The villages of Cloghan and Five Alley are located approximately 2.0 kilometres to the north and 2.5 kilometres to the south of the site, respectively.

The proposed development site area measures approximately 2,360 hectares. The site topography ranges between 65 metres above ordnance datum (mAOD) at its highest point to approximately 49 mAOD at its lowest point. The site measures approximately 6.0 kilometres in length from north to south, and approximately 9.0 kilometres from east to west, at its widest point. The Grid Reference co-ordinates for the approximate centre of the site are E208501, N214984.

The proposed grid connection forms part of the planning application. It is proposed to construct a 110kV substation within the site and to connect from here to the existing Dallow / Portlaoise / Shannonbridge 110 kV overhead line, located in the northwest of the site. Connection will be via either overhead line or underground cabling. The connection route measures approximately 280 metres in total.

The proposed development will require the construction of a short bypass, located just northeast of the existing junction between the N52 and N62 National Secondary Routes, for the purposes of abnormal load delivery. The bypass will measure approximately 160 metres and will only be in use during the turbine delivery stage of the proposed development. Gates will be installed at the junctions of the temporary road with the N52 and N62, respectively. These gates will be locked between scheduled turbine deliveries. Following the completion of the construction phase of the proposed development the gates will remain in-situ. The temporary turbine delivery access road will be closed, covered with a layer of topsoil and reseeded. It would only be used again in the event that an oversized delivery was required for wind turbine maintenance purposes.

### 2.2 Description of the Development

The planning application for the proposed wind farm includes connection to the national electricity grid. All elements of the proposed project, including grid connection and any works required on public roads to accommodate turbine delivery, have been considered.

This application seeks a ten-year planning permission and 30-year operational life from the date of commissioning of the entire wind farm.

The key components of the Proposed Development include the following:

- i. 21 No. wind turbines with an overall blade tip height of up to 185 metres and all associated hard-standing areas.*
- ii. 2 No. permanent Anemometry Masts up to a height of 120 metres.*
- iii. Provision of new and upgraded internal site access roads, passing bays, amenity pathways, amenity carpark and associated drainage.*
- iv. 2 No. permanent underpasses in the townland of Derrinlough. One underpass will be located beneath the N62 and one will be located beneath an existing Bord na Móna rail line.*
- v. 1 No. 110 kV electrical substation, which will be constructed in the townland of Cortullagh or Grove. The electrical substation will have 2 No. control buildings, associated electrical plant and equipment and a wastewater holding tank.*

- vi. 5 No. temporary construction compounds, in the townlands of Clongawny More, Derrinlough, Derrinlough/Crancreagh, Drinagh and Cortullagh or Grove.*
- vii. All associated underground electrical and communications cabling connecting the turbines to the proposed electrical substation.*
- viii. 2 No. temporary security cabins at the main construction site entrances in the townland of Derrinlough.*
- ix. All works associated with the connection of the proposed wind farm to the national electricity grid, which will be to the existing Dallow/Portlaoise/Shannonbridge 110 kV line.*
- x. Removal of existing meteorological mast.*
- xi. Upgrade of existing access and temporary improvements and modifications to existing public road infrastructure to facilitate delivery of abnormal loads including locations on the N52 and N62; construction access for delivery of construction materials at locations on the N62 and R357; operational access onto L7009 in the townland of Cortullagh or Grove and amenity access off R357 and L7005.*
- xii. All associated site works and ancillary development including signage.*
- xiii. A 10-year planning permission and 30-year operational life from the date of commissioning of the entire wind farm.*

The proposed site layout showing individual elements of the development is shown in Figure 2.1 and in the Site Layout Drawings included with the application.

## 2.3 Targets and Objectives

The construction phase works are designed to approved standards, which include specified materials, standards, specifications and codes of practice. The design of the project has considered environmental issues and this is enhanced by the works proposals.

The key site targets are as follows;

- Adopt a sustainable approach to construction and, ensure sustainable sources for materials supply where possible;
- Keeping all watercourses free from obstruction and debris;
- Avoidance of any pollution incident or near miss as a result of working around or close to existing watercourses and having emergency measures in place;
- Correct fuel storage and refuelling procedures to be followed;
- Air and noise pollution prevention to be implemented;
- Construction Methods and designs will be altered where it is found there is an adverse effect on the environment;
- Good waste management and house-keeping to be implemented;
- Using recycled materials if possible, e.g. excavated stone, soil and subsoil material;
- Avoidance of vandalism;
- Monitoring of the works and any adverse effects that it may have on the environment; and,
- Provide adequate environmental training and awareness for all project personnel.


The key site objectives are as follows;

- Keep impact of construction to a minimum on the local environment, watercourses, habitats and wildlife;
- Comply with all relevant water quality legislation;
- Ensure construction works and activities are completed in accordance with mitigation and best practice approach presented in the Environmental Report and associated planning documentation;



# Map Legend

- EIAR Site Boundary
- Proposed Turbine Location
- ▲ Proposed Anemometry Mast Location
- Proposed Underpass Location
- ◆ Proposed Amenity Car Park Location
- Proposed Electricity Substation Compound
- Proposed Construction Compound
- Proposed Security Compound
- Proposed New Site Roads
- Proposed Amenity Links
- National Secondary Road
- Regional Road
- Local Road
- Access Road
- Existing Track



	MAP TITLE: <b>Proposed Development Site Layout</b>		MAP NO.: <b>Figure 2.1</b>	SCALE: <b>1:30,000</b>
	PROJECT TITLE: <b>171221 - Derrinlough Wind Farm EIAR</b>		OS SHEET NO.: <b>N/A</b>	DATE: <b>05-02-2020</b>
	DRAWING BY: <b>Eoin McCarthy</b>	CHECKED BY: <b>Michael Watson</b>	ISSUE NO.: <b>171221-2020.02.05-F</b>	
MKO Tuam Road, Galway, Ireland, H91 VV84. +353 (0) 91 73611 www.mkoireland.ie				

- Ensure construction works and activities are completed in accordance with any planning conditions for the development;
- Ensure construction works and activities have minimal impact/disturbance to local landowners and the local community; and
- Ensure construction works and activities have minimal impact on the Natural Environment.

## 2.4 Construction Methodologies Overview

### 2.4.1 Introduction

An experienced main contractor will be appointed for the civil works for the construction phase of the Proposed Development. The appointed contractor for the works will be required to comply with this CEMP and any revisions made to this document in the preparation of method statements for the various elements of the construction phase of the proposed development. An overview of the proposed Construction Methodologies is provided below.

### 2.4.2 Overview of Proposed Construction Methodology

The proposed anticipated construction methodology is summarised under the following main headings:

- Proposed New Site Access Roads;
- Temporary Construction Compound;
- Site Drainage System;
- Proposed New Site Access Roads;
- Culvert crossings
- Crane Hardstands;
- Turbine and Anemometry Mast Foundations;
- Anemometry Mast Removal
- Electricity Substation and Control Buildings;
- Underpass;
- Cable Trenching;
- Grid Connection Cabling.

#### 2.4.2.1 New Site Access Roads

There is approximately 29.3 km of new access roads to be installed at the site. In some areas across the site, floating roads will be required. The new access roads will be constructed as follows using both a floating road and excavated site road methodology both of which are summarised below.:

##### 2.4.2.1.1 Construction of New Floating Roads

Floating access roads are the predominant road construction type proposed for the site and will be used in areas where the peat depth is in excess of 1m. The use of new floated access tracks will be limited on site to areas of flatter terrain i.e. typically less than 5 degree slope.

The general construction methodology for the construction of floating roads, as presented in FTC's Peat and Spoil Management Plan in Appendix 4.2, is summarised below. This methodology includes procedures that are to be included in the construction to minimise any adverse impact on peat stability.

1. *Prior to commencing floating road construction movement monitoring posts should be installed in areas where the peat depth is greater than 2.0m.*
2. *Floating road construction shall be to the line and level requirements as per design/planning conditions.*

3. *Base geogrid to be laid directly onto the existing peat surface along the line of the road in accordance with geogrid provider's requirements.*
4. *Construction of road to be in accordance with appropriate design from the designer.*
5. *The typical make-up of the new floated access road is up to 1,200mm of selected granular fill with 2 no. layers of geogrid with possibly the inclusion of a geotextile separator. This may vary depending on designer requirements.*
6. *Following the detailed design of the floated access roads it may be deemed necessary to include pressure berms either side of the access road in some of the deeper peat areas. The inclusion of a 5m wide pressure berm (typically 1m in height) either side of the access road will reduce the likelihood of potential bearing failures beneath the access road.*
7. *The finished road surface width will be approximately 6m (to be confirmed by the designer).*
8. *Stone delivered to the floating road construction shall be end-tipped onto the constructed floating road. Direct tipping of stone onto the peat shall not be carried out.*
9. *To avoid excessive impact loading on the peat due to concentrated end-tipping all stone delivered to the floating road shall be tipped over at least a 10m length of constructed floating road.*
10. *Where it is not possible to end-tip over a 10m length of constructed floating road then dumpers delivering stone to the floating road shall carry a reduced stone load (not greater than half full) until such time as end-tipping can be carried out over a 10m length of constructed floating road.*
11. *Following end-tipping a suitable bull-dozer shall be employed to spread and place the tipped stone over the base geogrid along the line of the road.*
12. *A final surface layer shall be placed over the floating road, as per design requirements, to provide a road profile and graded to accommodate wind turbine construction and delivery traffic.*

#### 2.4.2.1.2 Construction of New Excavated Roads

The general construction methodology for the construction of excavated roads, as presented in the Peat and Spoil Management Plan (Appendix 4.2), is summarised below. This methodology includes procedures that are to be included in construction to minimise any adverse impact on peat stability.

1. *Prior to commencing the construction of the excavated roads movement monitoring posts should be installed in areas where the peat depth is greater than 2.0m.*
2. *Interceptor drains should be installed upslope of the access road alignment to divert any surface water away from the construction area.*
3. *Excavation of roads shall be to the line and level given in the design requirements. Excavation should take place to a competent stratum beneath the peat (as agreed with the site designer).*
4. *Road construction should be carried out in sections of approximately 50m lengths i.e. no more than 50m of access road should be excavated without re-placement with stone fill unless otherwise agreed with the site designer or resident engineer on site.*
5. *All excavated peat shall be placed/spread alongside the excavations.*
6. *Side slopes in peat shall be not greater than 1 (v): 2 or 3 (h). This slope inclination will be reviewed during construction, as appropriate. Where areas of weaker peat are encountered then slacker slopes will be required. Battering of the side slopes of the excavations should be carried out as the excavation progresses.*
7. *The surface of the finished excavated access road will be 1.2m above existing ground level.*
8. *A layer of geogrid/geotextile may be required at the surface of the competent stratum (to be confirmed by the designer).*
9. *At transitions between floating and excavated roads a length of road of about 10m shall have all peat excavated and replaced with suitable fill. The surface of this fill shall be graded so that the road surface transitions smoothly from floating to excavated road.*

10. *Where slopes of greater than 5 degrees are encountered along with relatively deep peat (i.e. greater than 1.5m) and where it is proposed to construct the access road perpendicular to the slope contours it is best practice to start construction at the bottom of the slope and work towards the top, where possible. This method avoids any unnecessary loading to the adjacent peat and greatly reduces any risk of peat instability. It should be noted that slopes greater than 5 degrees are not envisaged on site.*
11. *A final surface layer shall be placed over the excavated road, as per design requirements, to provide a road profile and graded to accommodate wind turbine construction and delivery traffic.*

### 2.4.2.1.3 Upgrade of Existing Roads

This methodology includes procedures that are to be included in the construction to minimise any adverse impact on peat stability. The methodology is not intended to cover all aspects of construction such as drainage and environmental considerations.

1. *Access road construction shall be to the line and level requirements as per design/planning conditions.*
2. *For upgrading of existing excavated access tracks the following guidelines apply:*
  - a. *Excavation of the widened section of access road should take place to a competent stratum beneath the peat (as agreed with the designer) and backfilled with suitable granular fill.*
  - b. *Benching of the excavation may be required between the existing section of access road and the widened section of access road depending on the depth of excavation required.*
  - c. *The surface of the existing access track should be overlaid with up to 500mm of selected granular fill.*
  - d. *A layer of geogrid/geotextile may be required at the surface of the existing access track and at the base of the widened section of access road (to be confirmed by the designer).*
  - e. *For excavations in peat, side slopes shall be not greater than 1 (v): 2 or 3 (h). This slope inclination should be reviewed during construction, as appropriate. Where areas of weaker peat are encountered then slacker slopes will be required.*
3. *For upgrading of existing access tracks constructed using a floated construction technique the following guidelines apply:*
  - a. *The surface of the existing access track should be graded/tidied up prior to the placement any geogrid/geotextile, where necessary (to prevent damaging the geogrid/geotextile).*
  - b. *Where granular fill has been used in the existing access track make-up, a layer of geogrid should be placed on top of the existing access track.*
  - c. *The geogrid may be overlaid with up to 500mm of selected granular fill.*
  - d. *Additional geogrid and granular fill may be required in certain sections of the works (to be confirmed by the designer).*
4. *Where the ground is sloping across a section of access road (side long ground) any road widening works required should be done on the upslope side of the existing access road, where possible.*
5. *At transitions between floating and existing excavated roads a length of road of about 10m shall have all peat excavated and replaced with suitable fill. The surface of this fill shall be graded so that the road surface transitions smoothly from floating to excavated road.*
6. *A final surface layer shall be placed over the existing access track, as per design requirements, to provide a road profile and graded to accommodate wind turbine construction and delivery traffic.*



### 2.4.2.2 Drainage System

The early establishment of temporary drainage facilities will manage the risk of impacts on watercourses on and adjacent to the site during construction. In addition, construction operations will adopt best working practices. The development of the site will need to be phased accordingly. The construction of the drainage will start from the downstream sections and progress upstream, connecting conveyance systems with other drainage features as each development phase progresses. They will therefore need to be designed with sufficient flexibility to respond to an early phase incoming flow during the construction phase.

Surface drainage design and management is summarised with in Section 3.2 below.

### 2.4.2.3 Temporary Construction Compound

There are five temporary construction compounds proposed for the site. The locations of the compounds are shown in Figure 2.1. The compounds will typically be constructed as follows:

- The area to be used as the compound will be marked out at the corners using ranging rods or timber posts. Drainage runs and associated settlement ponds (refer to Section 3.1.1 below) will be installed around the perimeter;
- The compound will be established using a similar technique as the construction of the excavated site roads as discussed above;
- Where required, a layer of geogrid will be installed and compacted layers of well graded granular material will be spread and lightly compacted to provide a hard area for site offices and storage containers;
- Areas within the compound will be constructed as site roads and used as vehicle hardstandings during deliveries and for parking;
- A bunded containment area will be provided within the compound for the storage of lubricants, oils and site generators etc.;
- If necessary the compound will be fenced and secured with locked gates, although fencing would only be utilised where significant risk of danger to third parties or vandalism is envisaged; and,
- Upon completion of the project the compound will be decommissioned by backfilling the area with the material arising during excavation, landscaping with peat material as required.
- During the construction phase, a self-contained port-a-loo with an integrated waste holding tank will be used on site for toilet facilities. This will be maintained by the service contractor as required and will be removed from the site on completion of the construction phase.
- The water supply to the site will be from a temporary water storage tank which will be filled using a mobile water tank which will source water locally as required.

### 2.4.2.4 Culvert Crossings on the Wind Farm Site

Culverts will be required where site roads, crane pads and turbine pads cross main bog drainage networks. Indicative locations of the culverts are shown on the drawings in Appendix 4.5 of the EIAR.

Culverts will be installed with a minimum internal gradient of 1% (1 in 100). Smaller culverts will have a smooth internal surface. Larger culverts may have corrugated surfaces which will trap silt and contribute to the stream ecosystem. Depending on the management of water on the downstream side of the culvert, large stone may be used to interrupt the flow of water. This will help dissipate its energy and help prevent problems of erosion. Smaller water crossings will simply consist of an appropriately sized pipe buried in the sub-base of the road at the necessary invert level to ensure ponding or pooling doesn't occur above or below the culvert and water can continue to flow as necessary.

All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance. Any watercourse crossings required will be installed outside of the salmonid spawning season, October to June in any year, in accordance with Inland Fisheries Ireland best practice (IFI, 2016). This will ensure no potential impacts on salmonid spawning habitat.

All of the above works will be supervised by the Environmental Clerk of Works and the project hydrologist.

#### 2.4.2.5 Crane Hardstands

All crane pads will be designed taking account of the loadings provided by the turbine manufacturer and will consist of a compacted stone structure. The crane hardstands will be constructed in a similar manner to the excavated site roads and will measure approximately to the turbine manufacturer's requirements. Where an excavated crane hardstand cannot be used due to the depth of peat, the hardstand will be supported by using reinforced concrete piles as per the methodology outlined for piled foundations summarised below. The position of the crane pads varies between turbine locations depending on topography, position of the site access road, and the turbine position.

#### 2.4.2.6 Turbine and Anemometry Mast Foundations

The wind turbines and anemometry mast foundations will be a reinforced concrete base designed to Eurocode 2/BS8110. Foundation loads will be provided by wind turbine and mast supplier, and factors of safety will be applied to these in accordance with European design regulations. The turbine will be anchored to the foundation using a bolt assembly which shall be cast into the concrete. The anemometry mast is a free-standing structure which is also anchored to the reinforced concrete foundation. It is anticipated that the foundations for both the turbines and the anemometry mast will be either piled or ground bearing foundations and that the formation level of the turbine foundations will be on the lower mineral subsoil or bedrock. Bases will measure approximately 20 metres in diameter. They will likely be formed one metre below the base of the peat layer on stiff subsoil material or bedrock, or at a suitable level directed by the Geotechnical Engineer/Designer. The foundations will be constructed as follows:

- The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;
- Where practical, the peat will be stripped over the area of the excavation and stored locally for reuse, the subsoil will be excavated and stored to one side for reuse during the landscaping around the finished turbine;
- No material will be removed from site and storage areas will be stripped of vegetation prior to stockpiling in line with best working practices;
- All groundwater and surface water arising from turbine base excavation will be pumped to the dirty water system prior to discharge from the works area;
- Soil excavation shall be observed by a qualified archaeologist in accordance with a scheme of archaeological monitoring to identify any significant remains as they come to light and,
- The foundations excavation will be raised to formation level by compacted layers of well graded granular material will be spread and compacted to provide a hard area for the turbine foundation.

Reinforced concrete piled foundations will be completed as follows:

- The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;
- No material will be removed from site and placement areas will be stripped of vegetation prior to placement in line with best working practices;

- A piling platform for the piling rig will be constructed. This can be done in two ways depending on the bearing capacity of the underlying soil.
  - The first method is to lay geo-textile on the existing surface and a stone layer will then be placed on top of the geo-textile by an excavator and compacted in order to give the platform sufficient bearing capacity for the piling rig.
  - The second method is to excavate the soils to a suitable intermediate mineral subsoil and backfill to the formation level.
- The piling rig, fitted with an auger, will then bore through the soft material with a sleeve fitted around the auger to prevent the sidewalls of the peat from collapsing. The borehole is then extended to a suitable depth into the subsoil/bedrock.
- When the auger and the sleeve are removed high tensile steel cages will be lowered into the boreholes. These steel cages will extrude above the level of the top of the concrete pile.
- As the auger is removed concrete is pumped into the borehole.
- Reinforcing steel on the top of the pile will tie to the foundation base steel.

The procedure for standard excavated reinforced concrete bases as outlined below can be applied from here.

Standard excavated reinforced concrete bases will be completed as follows:

- A layer of concrete blinding will be laid approximately 75mm thick directly on top of the newly exposed formation, tamped and finished with a screed board to leave a flat level surface. The concrete should be protected from rainfall during curing and all surface water runoff from the curing concrete should be prevented from entering surface water drainage directly;
- High tensile steel reinforcement will be fixed in accordance with the designer's drawings & schedules. The foundation anchorage system will be installed, levelled and secured to the blinding using steel box section stools;
- Ductwork will be installed as required, and formwork erected around the steel cage and propped from the backside as required;
- The foundation anchorage system will be checked both for level and line prior to the concrete being installed in the base. These checks will be passed to turbine manufacturer for their approval;
- Concrete will be placed using a concrete pump and compacted when in the forms using vibrating pokers to the levels and profile indicated on the drawings. Upon completion of the concreting works the foundation base will be covered and allowed to cure;
- Steel shutters will be used to pour the circular chimney section;
- Earth wires will be placed around the base; and,
- The foundation will be backfilled with a cohesive material, where possible using the material arising during the excavation and landscaped using the vegetable soil set aside during the excavation.
- Soil, rock and other materials excavated during construction shall be managed in line with the recommendations/ best practice guidelines outlined in Section 4.3.12 of Chapter 4 of the EIAR.

#### 2.4.2.7 Anemometry Mast Removal

There is an existing 100m high meteorological mast (Pl. Ref. 17/155) on Clongawny Bog which will be decommissioned, disassembled and removed from site as it will no longer be required due to the presence of the 2 No. new masts. The disassembly process will generally follow the sequencing shown below:

- Removal of Equipment: Equipment and monitors on the mast will be removed;
- Removal of hazardous materials: Electrical cabling, solar panels and other remaining electrical equipment;

- Disassembly and removal of Mast Structure;
- Removal of Groundworks: Ground anchors will either be dug up and removed or remain in situ;
- Source segregation of material fractions for construction and demolition waste collection by an appropriately authorised waste contractor, and;
- Transport of the construction and demolition waste materials to an appropriately authorised waste facility.

#### 2.4.2.8 Electricity Substation and Control Buildings

The electricity substation and control buildings will be constructed within the site, as shown in Figure 2.1. The dimensions of the substation area will be set to meet the requirements and specifications of ESB Networks and the necessary equipment to safely and efficiently operate the Proposed Development.

The substation will be constructed by the following methodology:

- The area of the substation will be marked out using ranging rods or wooden posts.;
- Two Wind farm control buildings will also be built within the substation compound;
- The foundations will be excavated down to the level indicated by the project engineer. The foundations will be shuttered and poured with reinforced concrete. An anti-bleeding admixture will be included in the concrete mix;
- The substation will be constructed with masonry blockwork. The block work walls will be built up from the footings to DPC level and the floor slab constructed, having first located any ducts or trenches required by the follow on mechanical and electrical contractors;
- The block work will then be raised to wall plate level and the gables and internal partition walls formed. Scaffold will be erected around the outside of the building for this operation;
- Concrete roof slabs will be lifted into position using an adequately sized mobile crane;
- The timber roof trusses will then be lifted into position using a telescopic load all or mobile crane depending on site conditions. The roof trusses will then be felted, battened, tiled and sealed against the weather.
- The electrical equipment will be installed and commissioned.
- Steel palisade fencing will be erected around the substation and control building compound area.
- All wastewater from the staff welfare facilities in the control buildings will pass to a sealed storage tank. The wastewater will be transported off site by a waste management contractor holding valid waste collection permits under the Waste Management (Collection Permit) Regulations, 2007 (as amended).

The construction and components of the substation will be to Eirgrid specifications.

#### 2.4.2.9 Underpass

Two permanent underpasses are proposed as part of the proposed development, the locations of which are as follows:

- Beneath the N62, immediately north of Derrinlough Briquette Factory.
- Beneath an existing Bord na Móna railway line in Clongawny Bog, immediately west of the N62 underpass.

Both underpasses will provide amenity connectivity between Clongawny and Drinagh Bogs and will also be used occasionally by vehicles for wind farm maintenance during the operational phase.



The underpasses will be approximately 35m in length, 4.5m wide and 4.5m high and will take the form of precast concrete box culverts which will be founded on an in-situ concrete base slab. As a worst-case, the structures may need to be underpinned by piles.

The method of construction proposed will ensure that the N62 will remain open during construction though traffic control will be required. It is envisaged that the structure will be completed in two phases, through single lane closure, in order to maintain traffic flow as follows:

- The site will be cleared and prepared for construction works. Material excavated will be stored locally for later reuse, where practicable.
- Temporary sheet piled walls will be installed to reduce the working width required and to provide protection and support to the excavations.
- One side of the existing road surface will be excavated to a depth of 6.5m.
- The required foundations for the precast concrete units will then be installed as required by the designers.
- A mobile telescopic crane will be required to lift the precast elements into place therefore temporary crane hardstands (approximately 25m x 10m) will be constructed on each side of the N62. Suitable laydown areas close to the excavation will also be required for storage of the precast elements upon delivery to site.
- The precast concrete box and wingwall sections will be placed in position by the telescopic crane. Elements of the installation may have to take place during off-peak periods and thus some limited night-time working is envisaged.
- Once the pre-cast elements are in place the area will be backfilled and the structural layers of the road will be built up.
- Road crash barriers will then be installed
- The above steps will be repeated for the other side of the road.
- The final road resurfacing (wearing course) will be installed and road edge protection will be completed.

Site drainage will be provided during the works to collect runoff which will be directed to a settlement pond.

A Traffic Management Plan will be implemented during the construction of the proposed development and will include for the construction of the underpass beneath the N62. This will be agreed prior to commencement of works with Offaly County Council and Transport Infrastructure Ireland (TII). The temporary traffic management arrangement will include some form of lane restrictions/road closures in order to construct the underpass.

The construction and components of the substation will be to Eirgrid specifications.

#### 2.4.2.10 Cable Trenching

The transformer in each turbine is connected to the substation through a network of buried electrical cables. The ground is trenched typically using a mechanical excavator. The top layer of soil is removed and saved so that it is replaced on completion. The electrical cables from wind turbines to the substation will be run in ducts approximately 1.2m below the ground surface. On completion, the ground will be reinstated as previously described above.

A method statement for all internal cabling works will be prepared by the appointed contractor prior to the commencement of any construction

## 2.4.2.11 Grid Connection

The proposed wind farm will connect to the existing national grid via a substation, in the north-eastern part of the Drinagh bog, and associated grid connections. The proposed wind farm will connect to the national electricity grid via either 110 kV overhead line or 110 kV underground cable.

### 2.4.2.11.1 Underground Cabling

The proposed underground cable option will be facilitated through two cable interface masts under the existing Shannonbridge to Portlaoise 110 kV overhead line. The existing overhead line conductor will be terminated at these two new structures in order to facilitate the looped cabling. There will be a double circuit underground trenching arrangement which will consist of 6 No. 160mm diameter HDPE power cable ducts to be installed into an excavated trench. This trench will be typically 2000mm wide by 1250mm deep to facilitate cabling into the station and trenching to accommodate 6 No. 160mm diameter HDPE power cable ducting exiting the station and continuing back to the interface masts.

The ducts are protected by CBM4 lean-mix concrete with cable protection strip laid over the concrete, warning tape, protective plates (if required) and backfill material. The trench will form part of a newly constructed permanent access track which will be utilised for maintenance and inspection works for the underground cable. The transition of the cabling system from underground into Derrinlough 110 kV Substation will be facilitated via cable chair.

The following text outlines the methodology to be followed during trenching works:-

- Grade, smooth and trim trench floor when the required 1250mm depth and 2000mm width have been obtained. Any peat in cable trench to be removed and replaced with granular material.
- Place bedding layer of Cement Bound Granular Mixture B (CBGM B) material in accordance with the specification and compact it so that the compacted thickness is as per the ESB specification.
- Lay the bottom row of ducts in trefoil formation as detailed on the design drawings. Use spacers as appropriate to establish horizontal duct spacing. Fit a secure cap / bung to the end of each duct run to prevent the ingress of dirt or water.
- Carefully surround and cover ducts with CBGM B in accordance with the design drawings and specifications and thoroughly compact without damaging ducts.
- Place cable protection strips on compacted CBGM B directly over the ducts.
- Lay the top row of ducts onto the freshly compacted CBGM B including the cable protection strips above the bottom row of ducts. Place a secure cap at the end of each duct to prevent the ingress of dirt or water.
- Carefully surround and cover ducts with CBGM B material in accordance with the drawings and thoroughly compact without damaging ducts.
- Place red cable protection strip on top of compacted CBGM B over each set of ducts as shown on the drawings.
- Place and thoroughly compact CBGM B material or Clause 804 backfill or soil backfill as specified and place warning tape at the depth shown on the drawings.
- For concrete and asphalt/bitmac road sections, carry out immediate permanent reinstatement in accordance with the specification and to the approval of the local authority.
- For unsurfaced/grass sections, backfill with suitable excavated material to ground level leaving at least 100 mm topsoil or match existing level at the top to allow for seeding or replace turves as per the specification of the local authority or landowner.
- Clean and test the ducts in accordance with the specification by pulling through a brush and mandrel. Install 12 mm polypropylene draw rope in each duct and seal all ducts using robust duct end seals fitted with rope attachment eyes in preparation for cable

installation at a later date. Excavated material will be stored close to the trench and utilised throughout the works.

#### 2.4.2.11.2 Overhead Lines

The proposed design for the 110kV Looped line from the existing overhead line will require two new Loop In towers which will be constructed under the existing Shannonbridge – Portlaoise 110kV OHL. The existing OHL conductor will be terminated at these two interface structures in order to facilitate an OHL loop into Derrinlough 110kV Substation via lattice angle towers, terminal towers and onto gantry dropper's arrangement. The existing conductor will be removed between the loop in towers with the new connection looped through to the new Derrinlough 110kV Substation.

The new Loop In structure locations have been selected based on ground surveys, ground profiles, allowable angles and ruling span checks.

The following section outlines the methodology to be followed during construction works of the new Loop In tower structures which will be constructed underneath the existing 110 kV overhead line;

- The Steel lattice tower sites are scanned for underground services such as cables etc. Consultation with the landowner will help to identify services / constraints and ensure there are no unidentified services in the area.
- For each leg of 6 No. towers (24 in total) a foundation c.3m x 3.6m x 3.6m is excavated and the formation levels (depths) will be checked by the onsite foreman. The excavated material will be temporarily stored close to the excavation and excess material will be used as berms along the site access roads.
- To aid construction, a concrete pipe is placed into each excavation to allow operatives level the mast at the bottom of the excavation. The frame of the reinforcing bars will be prepared and strapped to a concrete pipe with spacers as required. The reinforcing bars will be lifted into each excavated foundation using the excavator and chains/slings. The base and body section of each tower will then be assembled next to excavation.
- Concrete trucks will pour concrete directly into each excavation in distinct stages.
- A third pour for the leg of the tower 1m x 1m and will be 300mm over ground level.
- Once the main concrete foundation pour is cured after circa five days, metal shuttering is installed to accommodate the placement of concrete around the tower legs. During each pour, the concrete will be vibrated thoroughly using a vibrating poker.
- Once the concrete is set after the five days the shuttering is removed.
- The tower foundations will be backfilled one leg at a time with the material already excavated at the location. The backfill will be placed and compacted in layers. All dimensions will be checked following the backfilling process. All surplus excavated material and removed from the tower locations and stored in berms adjacent to the Substation Compound or distributed on site in accordance with approved environmental procedures.
- The existing overhead line will be de-energised by ESB so work can commence on the construction of the towers.
- An earth mat consisting of copper or aluminium wire will be laid circa 400mm below ground around the tower. This earth mat is a requirement for the electrical connection of the equipment on the tower structure.
- Once the base section of each tower is completed and the concrete sufficiently cured, it is ready to receive the tower body. Temporary hardstands may be removed and disposed of off site where necessary.
- A hardstand area for the crane will be created by laying geogrid material on the ground surface and overlaying this geogrid with a suitable grade of aggregate.

- A physical barrier (Heras Fence Site Boundary) will be put in place to restrict plant from coming too close to the OHL.
- The towers will be constructed lying flat on the ground beside the recently installed tower base.
- The conductor will be moved off centre using a stay wire and weights to anchor the stay wire to ground.
- The tower section will be lifted into place using the crane and guide ropes.
- The body sections will be bolted into position.
- The conductor will be centred over the towers and held in place. Once the conductor is secured at both ends it is then cut and attached onto each tower. The section of conductor in between the two towers will be removed and utilised as connector wire for the new towers.

### Stringing of Conductors

Stringing of overhead lines on the supporting lattice structures will be kept clear of all obstacles along the straight by applying sufficient tension. This method requires the pulling of a light pilot line (nylon rope) which is normally carried by hand into the stringing wheels. This in turn is used to pull a heavier pilot line (Steel rope) which is subsequently used to pull the conductors from the drum stands using specifically designed “puller – tensioner” machines. The main advantages with this method are:

- The line is protected from surface damage
- Major obstacles can be completed without any significant disruption.

Once the conductors have been pulled into position, one end of the straight is terminated on the appropriate tension fittings and insulator assemblies. The free end of the straight is then placed in temporary clamps which take the conductor tension. The conductor is then cut from the puller-tensioner and the conductor is sagged using a chain hoist. Bird flight diverters or warning spheres can be added following the sagging procedure if required.

### 2.4.3 Decommissioning

The wind turbines proposed as part of the proposed development are expected to have a lifespan of approximately 30 years. Following the end of their useful life, the wind turbines may be replaced with a new set of turbines, subject to planning permission being obtained, or the proposed development may be decommissioned fully. The onsite substation will remain in place as it will be under the ownership of the EirGrid.

Upon decommissioning of the proposed development, the wind turbines would be disassembled in reverse order to how they were erected. All above ground turbine components would be separated and removed off-site for recycling. Turbine foundations would remain in place underground and would be covered with earth and reseeded as appropriate. Leaving the turbine foundations in-situ is considered a more environmentally prudent option, as to remove that volume of reinforced concrete from the ground could result in significant environment nuisances such as noise, dust and/or vibration. Site roadways will be in use as amenity and recreational pathways, and therefore will not be removed during decommissioning. If it were to be confirmed that the roads were not required in the future for any other useful purpose, they could be removed where required. Underground cables, including grid connection, will be removed and the ducting left in place. A decommissioning plan will be agreed with Offaly County Council three months prior to decommissioning the proposed development.

## 3. ENVIRONMENTAL MANAGEMENT

### 3.1 Introduction

This CEMP has been prepared and presented as a standalone document and includes all best practice measures required to construct the wind farm. The following sections give an overview of the drainage design, dust and noise control measures and a waste management plan for the site.

### 3.2 Protecting Water Quality

#### 3.2.1 Good Environmental Management During Construction

Timing of works can strongly influence the potential for damaging the freshwater environment. Operations during wetter periods of the year pose a significantly greater risk of causing erosion and siltation, which can be particularly severe following major rainfall or snowmelt events. Traditionally, wind farm construction undertaken during the drier summer months would result in significantly less erosion and siltation. Construction activities in the hydrological buffer zones shall be avoided during or after prolonged rainfall or an intense rainfall event and work will cease entirely near watercourses when it is evident that water quality is being impacted. Given that this site has an established drainage network and existing watercourse crossing points, there will be minimal impacts on watercourses.

#### 3.2.2 Site Drainage Principles

The site drainage features have been outlined in Chapter 4, Section 4.7 of the EIAR in addition to the drainage design and management for the proposed development. . The protection of the watercourses within and surrounding the site, and downstream catchments that they feed is of utmost importance in considering the most appropriate drainage proposals for the site of the proposed development. There is an existing drainage system and surface water discharges from the site which is regulated by the Environmental Protection Agency (Licence Ref. P0500-01). The proposed development's drainage design has therefore been proposed specifically with the intention of having no negative impact on the water quality of the site and its associated rivers and lakes, and consequently no impact on downstream catchments and ecological ecosystems.

No routes of any natural drainage features will be altered as part of the proposed development and turbine locations and associated new roadways were originally selected to avoid natural watercourses, and existing roads are to be used wherever possible. There will be no direct discharges to any natural watercourses, with all drainage waters being dispersed as overland flows. All discharges from the proposed works areas will be made over vegetation filters at an appropriate distance from natural watercourses. Buffer zones around the existing natural drainage features have been used to inform the layout of the Proposed Development.

#### 3.2.3 Best Practice Guidance

The drainage design has been prepared based on experience of the project team of other renewable energy sites in peat-dominated environments, and the number of best practice guidance documents.

There is no one guidance document that deals with drainage management and water quality controls for wind farm and other renewable energy developments. However, a selection of good practice approaches have been adopted in preparation of this CEMP, and these are taken from the various best practice guidance documents listed below.

- National Roads Authority (2005): Guidelines on Procedures for Assessment and Treatment of Geology, Hydrology and Hydrogeology for National Road Schemes;
- Department of the Environment, Heritage and Local Government (2006): Wind Farm Development Guidelines for Planning Authorities;
- Requirements for the Protection of Fisheries Habitat during Construction and Development Works at River Sites. Eastern Regional Fisheries Board;
- Inland Fisheries Ireland (2016): Guidelines on Protection of Fisheries During Construction Works Adjacent to Waters;
- Scottish Natural Heritage (2010): Good Practice During Wind Farm Construction;
- PPG1 - General Guide to Prevention of Pollution (UK Guidance Note);
- PPG5 – Works or Maintenance in or Near Water Courses (UK Guidance Note);
- CIRIA (Construction Industry Research and Information Association) guidance on ‘Control of Water Pollution from Linear Construction Projects’ (CIRIA Report No. C648, 2006);
- Control of water pollution from construction sites - Guidance for consultants and contractors. CIRIA C532. London, 2001; and,
- Control of water pollution from linear construction projects -Technical guidance. CIRIA C648 London, 2006.

### 3.2.4 Site Drainage Design and Management

The proposed site drainage features for this site are outlined in Chapter 4, Section 4.7 of the EIAR. As this CEMP is a working document and is presented as an Appendix to the EIAR, the detailed drainage measures are not included in this document. When the final CEMP report is prepared, and presented as a standalone document, all drainage measures will be included in that document. The drainage proposals will be developed further prior to the commencement of construction. The following sections give an outline of drainage management arrangements in terms of pre-construction, construction and operational phases of the Proposed Development.

#### 3.2.4.1 Pre-Construction Drainage

The surface of the cutover bog is drained by a network of parallel field drains that are typically spaced every 15 - 20m. The field drains are approximately 0.5 - 1.5m deep and in most areas, they intercept the mineral subsoil underlying the peat. These field drains mostly feed into larger surface water drains which drain the main catchments across the two bogs. This existing drainage system will continue to function as it is during the pre-construction phase.

However, prior to commencement of works in sub-catchments across the site, main drain inspections will be completed to ensure ditches and streams are free from debris and blockages that may impede drainage. It is proposed to complete these inspections on a catchment by catchment basis as the construction works develop across the site, as works in all areas will not commence simultaneously.

#### 3.2.4.2 Construction Phase Drainage

The Project Hydrologist/Design Engineer will complete a site drainage and maintenance plan before construction commences and will attend the site to set out and assist with micro-siting of proposed drainage controls as outlined in Chapter 4, Section 4.7 of the EIAR. The drainage system will be excavated and constructed in conjunction with the road and hard standing construction. Drains will be excavated and stilling ponds constructed to eliminate any suspended solids within surface water running off the site.

Best practice and practical experience on other similar projects suggests that in addition to the drainage plans that are included in the EIAR, there are additional site based decisions and plans that can only be made in the field through interaction between the Site Construction Manager, the Project Hydrologist



and the Project Geotechnical Engineers. The mechanisms for interaction between these are outlined within Section 4 of this CEMP.

In relation to decisions that are made on site it is important to stress that these will be implemented in line with the associated drainage controls and mitigation measures outlined in Section 6 below, and to ensure protection of all watercourses.

### 3.2.4.3 Operational Phase Drainage

The project hydrologist will inspect and review the drainage system after construction has been completed to provide guidance on the requirements of an operational phase drainage system. This operational phase drainage system will have been installed during the construction phase in conjunction with the road and hardstanding construction work as described below:

- Interceptor drains will be maintained up-gradient of all proposed infrastructure to collect clean surface runoff, in order to minimise the amount of runoff reaching areas where suspended sediment could become entrained. It will then be directed to areas where it can be re-distributed over the ground by means of a level spreader.
- Swales/road side drains will be maintained to intercept and collect runoff from access roads and hardstanding areas of the site, likely to have entrained suspended sediment, and channel it to stilling ponds for sediment settling;
- Check dams will be maintained at regular intervals along interceptor drains and swales/roadside drains in order to reduce flow velocities and therefore minimise erosion within the system during storm rainfall events; and,
- Stilling ponds/settlement ponds, emplaced downstream of swales and roadside drains, will buffer volumes of runoff discharging from the drainage system during periods of high rainfall, by retaining water until the storm hydrograph has receded, thus reducing the hydraulic loading to watercourses. The stilling ponds will be sized according to the size of the area they will be receiving water from, but will be sufficiently large to accommodate peak flows storm events. Inspection and maintenance of all settlement ponds will be ongoing through the construction period.

### 3.2.4.4 Preparative Site Drainage Management

All materials and equipment necessary to implement the drainage measures outlined above will be brought on-site in advance of any works commencing.

An adequate quantity of straw bales, clean stone, terram, stakes, etc. will be kept on site at all times to implement the drainage design measures as necessary. The drainage measures outlined in the above will be installed prior to, or at the same time as the works they are intended to drain.

### 3.2.4.5 Pre-emptive Site Drainage Management

The works programme for the groundworks part of the construction phase of the project will also take account of weather forecasts, and predicted rainfall. Large excavations and movements of overburden or large-scale overburden or soil stripping will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.

### 3.2.4.6 Reactive Site Drainage Management

The final drainage design prepared for the site has provided for reactive management of drainage measures. The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the Environmental Clerk of Works (ECoW) on-site. The ECoW or supervising hydrologist will respond to

changing weather, ground or drainage conditions on the ground as the project proceeds, to ensure the effectiveness of the drainage design is maintained in so far as is possible. This may require the installation of additional check dams, interceptor drains or swales as deemed necessary on-site. The drainage design may have to be modified on the ground as necessary, and the modifications will draw on the various features outlined above in whatever combinations are deemed to be most appropriate to situation on the ground at a particular time.

In the event that works are giving rise to siltation of watercourses, the ECoW or supervising hydrologist will stop all works in the immediate area around where the siltation is evident. The source of the siltation will be identified and additional drainage measures such as those outlined above will be installed in advance of works recommencing.

### 3.2.5 Cable Trench Drainage

Cable trenches are typically developed in short sections, thereby minimising the amount of ground disturbed at any one time, and minimising the potential for drainage runoff to pick up silt or suspended solids. Each short section of trench is excavated, ducting installed and bedded, and backfilled with the appropriate materials, before work on the next section commences.

To efficiently control drainage runoff from cable trench works areas, excavated material is stored on the upgradient side of the trench. Should any rainfall cause runoff from the excavated material, the material is contained in the downgradient cable trench. Excess subsoil is removed from the cable trench works area immediately upon excavation, and in the case of the proposed development, would be used for landscaping and reinstatements of other areas elsewhere on site.

### 3.2.6 Refuelling, Fuel and Hazardous Materials Storage

The following mitigation measures are proposed to avoid release of hydrocarbons at the site:

- Minimal refuelling or maintenance of construction vehicles or plant will take place on site. Off-site refuelling should occur at a controlled fuelling station;
- On-site refuelling will take place using a mobile double skinned fuel bowser. The fuel bowser, a double-axel custom-built refuelling trailer will be re-filled off site, and will be towed around the site by a 4x4 jeep to where machinery is located. It is not practical for all vehicles to travel back to a single refuelling point, given the size of the cranes, excavators, etc. that will be used during the construction of the wind farm. The 4x4 jeep will also carry fuel absorbent material and pads in the event of any accidental spillages. The fuel bowser will be parked on a level area in the construction compound when not in use. Only designated trained and competent operatives will be authorised to refuel plant on site. Mobile measures such as drip trays and fuel absorbent mats will be used during all refuelling operations.
- Fuels volumes stored on site should be minimised. Any fuel storage areas will be bunded appropriately for the fuel storage volume for the time period of the construction and fitted with a storm drainage system and an appropriate oil interceptor;
- The electrical substation compound will be bunded appropriately to the volume of oils likely to be stored, and to prevent leakage to groundwater or surface water. The bunded area will be fitted with a storm drainage system and an appropriate oil interceptor;
- The plant used will be regularly inspected for leaks and fitness for purpose; and,
- An emergency plan for the construction phase to deal with accidental spillages will be developed (refer to Section 5) Spill kits will be available to deal with and accidental spillage in and outside the refuelling area.



### 3.2.7 Cement Based Products Control Measures

The following mitigation measures are proposed to avoid release of cement leachate from the site:

- No batching of wet-cement products will occur on site;
- Ready-mixed supply of wet concrete products and where possible, emplacement of pre-cast elements, will take place. Where possible pre-cast elements for culverts and concrete works will be used;
- No washing out of any plant used in concrete transport or concreting operations will be allowed on-site;
- Where concrete is delivered on site, only chute cleaning will be permitted, using the smallest volume of water possible. No discharge of cement contaminated waters to the construction phase drainage system or directly to any artificial drain or watercourse will be allowed.
- Use weather forecasting to plan dry days for pouring concrete;
- Ensure pour site is free of standing water and plastic covers will be ready in case of sudden rainfall event;
- The small volume of water that will be generated from washing of the concrete lorry's chute will be directed into a concrete washout area, typically built using straw bales and lined with an impermeable membrane. below. The areas are generally covered when not in use to prevent rainwater collecting. In periods of dry weather, the areas can be uncovered to allow much of the water to be lost to evaporation. At the end of the concrete pours, any of the remaining liquid contents is tankered off-site. Any solid contents that will have been cleaned down from the chute will have solidified and can be broken up and disposed of along with other construction waste.

### 3.2.8 Peat Stability Management

Peat instability or failure refers to a significant mass movement of a body of peat that would have an adverse impact on wind farm development and the surrounding environment. Peat failure excludes localised movement of peat that could occur below an access road, creep movement or erosion type events. In the absence of appropriate mitigation, the consequence of peat failure at the study area may result in:

- Death or injury to site personnel;
- Damage to machinery;
- Damage or loss of access tracks;
- Drainage disrupted;
- Site works damaged or unstable;
- Contamination of watercourses, water supplies by sediment particulates; and,
- Degradation of the environment.

### 3.2.9 General Recommendations for Good Construction Practice

The peat stability assessment indicates that the site has an acceptable margin of safety and is suitable for the proposed wind farm development. The following mitigation measures are recommended and should be taken into account when preparing Construction Method Statements for the development:

- Appointment of experienced and competent contractors;
- The site should be supervised by experienced and qualified personnel;
- Allocate sufficient time for the project (be aware that decreasing the construction time has the potential to increase the risk of initiating a peat movement);
- Prevent undercutting of slopes and unsupported excavations;

- Maintain a managed robust drainage system;
- Prevent placement of loads/overburden on marginal ground;
- Set up, maintain and report readings from peat stability monitoring systems;
- Ensure construction method statements are followed; and,
- Revise and amend the Construction Risk Register as construction progresses to ensure that risks are managed and controlled for the duration of construction.

### 3.2.10 Dust Control

Construction dust can be generated from many on-site activities such as excavation and backfilling. The extent of dust generation will depend on the type of activity undertaken, the location, the nature of the dust, i.e. soil, sand, peat, etc. and the weather. In addition, dust dispersion is influenced by external factors such as wind speed and direction and/or, periods of dry weather. Construction traffic movements also have the potential to generate dust as they travel along the haul route.

Proposed measures to control dust include:

- Any site roads with the potential to give rise to dust will be regularly watered, as appropriate, during dry and/or windy conditions;
- The designated public roads outside the site and along the main transport routes to the site will be regularly inspected by the ECoW for cleanliness, and cleaned as necessary;
- Material handling systems and material storage areas will be designed and laid out to minimise exposure to wind;
- Water misting or sprays will be used as required if particularly dusty activities are necessary during dry or windy periods;
- Water misting or bowsers will operate on-site as required to mitigate dust in dry weather conditions;
- The transport of soils or other material, which has significant potential to generate dust, will be undertaken in tarpaulin-covered vehicles where necessary;
- All construction related traffic will have speed restrictions on un-surfaced roads to 20 kph;
- Daily inspection of construction sites to examine dust measures and their effectiveness.
- When necessary, sections of the haul route will be swept using a truck mounted vacuum sweeper; and,
- All vehicles leaving the construction areas of the site will pass through a wheel washing area prior to entering the local road network.

### 3.2.11 Noise Control

The operation of plant and machinery, including construction vehicles, is a source of potential impact that will require mitigation at all locations within the site. Proposed measures to control noise include:

- Diesel generators will be enclosed in sound proofed containers to minimise the potential for noise impacts;
- Plant and machinery with low inherent potential for generation of noise and/or vibration will be selected. All construction plant and equipment to be used on-site will be modern equipment and will comply with the European Communities (Construction Plant and Equipment) (Permissible Noise Levels) Regulations;
- Regular maintenance of plant will be carried out in order to minimise noise emissions. Particular attention will be paid to the lubrication of bearings and the integrity of silencers;
- All vehicles and mechanical plant will be fitted with effective exhaust silencers and maintained in good working order for the duration of the works;
- Compressors will be of the “sound reduced” models fitted with properly lined and sealed acoustic covers which will be kept closed whenever the machines are in use and all ancillary pneumatic tools shall be fitted with suitable silencers;

- Machines, which are used intermittently, will be shut down during those periods when they are not in use;
- Training will be provided by the ECoW to drivers to ensure smooth machinery operation/driving, and to minimise unnecessary noise generation; and,
- Local areas of the haul route will be condition monitored and maintained, if necessary.

### 3.3 Invasive Species Management

A baseline invasive species survey will be carried out at the site to identify the presence and location of any invasive species (listed under the Third Schedule of the European Communities (Birds and Natural Habitats) Regulations 2011 (S.I. No. 477 of 2011) by a suitably qualified ecologist. If the presence of such species is found at or adjacent to the site, particularly in areas where its excavation may be required, an invasive species management plan will be prepared for the site to prevent the introduction or spread of any invasive species within the footprint of the works. An invasive species management plan, if required, will set out best practice control methods as summarised in the following sections.

#### 3.3.1 Site Management

Careful preparation of the site and planning of the works is crucial to successful treatment of invasive species. The following list of guidelines, which is not exhaustive, shall be followed by all on-site personnel. Only those who have been inducted into biosecurity measures on-site may enter the contaminated zones within the works areas. Should any risk of contaminated material escaping be observed by the site supervisor, the management plan for the site must be amended by an appropriately qualified person to mitigate against the risk.

#### 3.3.2 Establishing Good Site Hygiene

- A risk assessment and method statement must be provided by the Contractor prior to commencing works.
- Fences will be erected around areas of infestation, as confirmed by test pits, and warning signs shall be erected.
- A designated wash-down area will be created, where power-washed material from machinery can be contained, collected and disposed of with other contaminated material. This area will contain a washable membrane or hard surface.
- Stockpile areas will be chosen to minimise movement of contaminated soil.
- Stockpiles will be marked and isolated.
- Contaminated areas which will not be excavated will be protected by a root barrier membrane if they are likely to be disturbed by machinery. Root barrier membranes will be protected by a layer of sand above and below and topped with a layer of hardcore.
- The use of vehicles with caterpillar tracks within contaminated areas will be avoided to minimise the risk of spreading contaminated material.
- An ECoW/suitably qualified ecologist will be on site to monitor and oversee the implementation of invasive species management plans.

Plant and equipment which is operated within an area for the management of materials in contaminated areas should be decontaminated prior to relocating to a different works area. The decontamination procedures should take account of the following:

- Personnel may only clean down if they are familiar with the plant and rhizome material and can readily identify it.
- Decontamination will only occur within designated wash-down areas.
- Vehicles will be cleaned using stiff-haired brush and pressure washers, paying special attention to any areas that might retain rhizomes e.g. wheel treads and arches.

- All run-off will be isolated and treated as contaminated material. This will be disposed of in already contaminated areas.

## 3.4 Waste Management

This section of the CEMP provides a waste management plan (WMP) which outlines the best practice procedures during the excavation and construction phases of the project. The WMP will outline the methods of waste prevention and minimisation by recycling, recovery and reuse at each stage of construction of the proposed development. Disposal of waste will be seen as a last resort.

### 3.4.1 Legislation

The Waste Management Act 1996 and its subsequent amendments provide for measures to improve performance in relation to waste management, recycling and recovery. The Act also provides a regulatory framework for meeting higher environmental standards set out by other national and EU legislation.

The Act requires that any waste related activity has to have all necessary licenses and authorisations. It will be the duty of the Waste Manager on the site of the development to ensure that all contractors hired to remove waste from the site have valid Waste Collection Permits. It will then be necessary to ensure that the waste is delivered to a licensed or permitted waste facility. The hired waste contractors and subsequent receiving facilities must adhere to the conditions set out in their respective permits and authorisations.

The Department of the Environment provides a document entitled, ‘Best Practice Guidelines on the Preparation of Waste Management Plans for Construction and Demolition Projects’ (2006). It is important to emphasise that no demolition will take place at this site, however, this document was referred to throughout the process of completing this WMP.

### 3.4.2 Waste Management Hierarchy

The waste management hierarchy sets out the most efficient way of managing in the following order:

#### Prevention and Minimisation:

The primary aim of the WMP will be to prevent and thereby reduce the amount of waste generated at each stage of the project.

#### Reuse of Waste:

Reusing as much of the waste generated on site as possible will reduce the quantities of waste that will have to be transported off site to recovery facilities or landfill.

#### Recycling of Waste:

There are a number of established markets available for the beneficial use of Construction and Demolition waste such as using waste concrete as fill for new roads.

At all times during the implementation of the WMP, disposal of waste to landfill will be considered only as a last resort.

### 3.4.3 Construction Phase Waste Management

#### 3.4.3.1 Description of the Works

The construction of the development will involve the construction of 21 no. turbines, new and upgraded site access roads, internal cabling and grid connection, substation and control buildings and all associated infrastructure.

The turbines will be manufactured off site and delivered to site where on site erection will occur.

The turbine foundations will consist of stone from the local quarries and a concrete base which will contain reinforcing steel. These concrete foundations will be shuttered with steel formwork specifically designed for the works and re-usable off site on similar projects.

The construction of the substation will comprise of a concrete foundation with concrete masonry blocks and a timber roof structure with roof tile or slate covering. The roof structure will be made up of prefabricated roof trusses manufactured off site to minimise timber cutting on site.

The site roads will be constructed with rock won from local quarries

The waste types arising from the construction phase of the development are outlined in Table 3.1 below.

Table 3.1 Expected waste types arising during the Construction Phase

Material Type	Example	EW Code
Cables	Electrical wiring	17 04 11
Cardboard	Boxes, cartons	15 01 01
Composite packaging	Containers	15 01 05
Metals	Copper, aluminium, lead, iron and steel	17 04 07
Inert materials	Sand, stones, plaster, rock, blocks	17 01 07
Mixed municipal waste	Daily canteen waste from construction workers, miscellaneous	20 03 01
Plastic	PVC frames, electrical fittings	17 02 03
Plastic packaging	Packaging with new materials	15 01 02
Tiles and ceramics	Slates and tiles	17 01 03
Wooden packaging	Boxes, pallets	15 01 03

Hazardous wastes that may occur on site during the construction phase of the development may include oil, diesel fuel, chemicals, paints, preservatives etc. All hazardous wastes will be stored in bunded containers/areas before being collected by an authorised waste contractor and brought to an EPA licensed waste facility. As mentioned above, hazardous wastes will be kept separate from non-hazardous wastes that contamination does not occur.

### 3.4.3.2 Waste Arisings and Proposals for Minimisation, Reuse and Recycling of Construction Waste

Construction waste will arise on the project mainly from excavation and unavoidable construction waste including material surpluses and damaged materials and packaging waste.

Appropriate measures should be taken to ensure excess waste is not generated during construction, including;

- Ordering of materials should be on an ‘as needed’ basis to prevent over supply to site. Co-ordination is required with suppliers enabling them to take/buy back surplus stock.
- Purchase of materials pre-cut to length to avoid excess scrap waste generated on site.
- Request that suppliers use least amount of packaging possible on materials delivered to the site.
- Ensuring correct storage and handling of goods to avoid unnecessary damage that would result in their disposal
- Ensuring correct sequencing of operations.
- Use reclaimed materials in the construction works.

Hazardous waste will be kept separate from all other construction waste to prevent contamination and removed appropriately.

### 3.4.3.3 Waste Arising from Construction Activities

All waste generated on site will be contained in waste skips at a waste storage area on site. This waste storage area will be kept tidy with skips clearly labelled to indicate the allowable material to be disposed of therein.

The expected waste volumes generated on site are unlikely to be large enough to warrant source segregation at the wind farm site. Therefore, all wastes streams generated on site will be deposited into a single waste skip. This waste material will be transferred to a Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal.

The waste generated from the turbine erection will be limited to the associated protective covers which are generally reusable. Considering the specialist nature of this packaging material the majority will be taken back by suppliers for their own reuse. Any other packaging waste generated from the turbine supply will be deposited into the on-site skips and subsequently transferred to the MRF.

It is not envisaged that there will be any waste material arising from the materials used to construct the site roads as only the quantity of stone necessary will be sourced from local quarries and brought on site on an ‘as needed’ basis.

Site personnel will be instructed at induction that no under no circumstances can waste be brought to site for disposal in the on-site waste skip. It will also be made clear that the burning of waste material on site is forbidden.

### 3.4.4 Waste Arising from Decommissioning

The design life of the wind farm is 30 years after which time a decision will be made to determine whether or not the turbines will be replaced by new turbines or if decommissioning will occur. The lengthy time frame between the completion of the construction phase and decommissioning will result in the only materials remaining on site at that time will be infrastructural material such as the turbine foundations, turbines and the granular material used to construct roads. If the site is decommissioned, cranes will disassemble each turbine tower and all equipment. The associated components will be

removed from site for re-use, recycling or waste disposal. Any structural elements that are not suitable for recycling will be disposed of in an appropriate manner. All lubrication fluids will be drained down and put aside for appropriate collection, storage, transport and disposal. Any materials which cannot be re-used or recycled will be disposed of by an appropriately licenced contractor.

The waste types arising from the decommissioning of the development are outlined in Table 3.2 below.

Table 3.2 Expected waste types arising during the Decommissioning Phase

Material Type	Example	EW Code
Cables	Electrical wiring	17 04 11
Metals	Copper, aluminium, lead, iron and rebar	17 04 07
Inert materials	Crushed stone, concrete	17 01 07

### 3.4.4.1 Reuse

Many construction materials can be reused a number of times before they have to be disposed of:

- Concrete can be reused as aggregate for roads cable trench backfilling material.
- Plastic packaging etc. can be used to cover materials on site or reused for the delivery of other materials.
- Excavated peat can be reused for reinstatement of the areas around turbine foundations and adjacent to site roads.

### 3.4.4.2 Recycling

If a certain type of construction material cannot be reused onsite, then recycling is the most suitable option. The opportunity for recycling on site will be restricted to the associated packaging from the wind turbines.

All waste that is produced during the construction phase including dry recyclables will be deposited in the on-site skip initially and sent for subsequent segregation at a remote facility. The anticipated volume of all waste material to be generated at the development is low which provides the justification for adopting this method of waste management.

### 3.4.4.3 Implementation

#### 3.4.4.3.1 Roles and Responsibilities for Waste Management

Prior to the commencement of the development a Construction Waste Manager will be appointed by the Contractor. The Construction Waste Manager will be in charge of the implementation of the objectives of the plan, ensuring that all hired waste contractors have the necessary authorisations and that the waste management hierarchy is adhered to. The person nominated must have sufficient authority so that they can ensure everyone working on the development adheres to the management plan.

#### 3.4.4.3.2 Training

It is important for the Construction Waste Manager to communicate effectively with colleagues in relation to the aims and objectives of the waste management plan. All employees working on site during the construction phase of the project will be trained in materials management and thereby, should be able to:



- › Distinguish reusable materials from those suitable for recycling;
- › Ensure maximum segregation at source;
- › Co-operate with site manager on the best locations for stockpiling reusable materials;
- › Separate materials for recovery; and
- › Identify and liaise with waste contractors and waste facility operators.

#### 3.4.4.3.3 Record Keeping

The WMP will provide systems that will enable all arisings, movements and treatments of construction waste to be recorded. This system will enable the contractor to measure and record the quantity of waste being generated. It will highlight the areas from which most waste occurs and allows the measurement of arisings against performance targets. The WMP can then be adapted with changes that are seen through record keeping.

The fully licensed waste contractor employed to remove waste from the site will be required to provide documented records for all waste dispatches leaving the site. Each record will contain the following:

- › Consignment Reference Number
- › Material Type(s) and EWC Code(s)
- › Company Name and Address of Site of Origin
- › Trade Name and Collection Permit Ref. of Waste Carrier
- › Trade Name and Licence Ref. of Destination Facility
- › Date and Time of Waste Dispatch
- › Registration no. of Waste Carrier vehicle
- › Weight of Material
- › Signature of Confirmation of Dispatch detail
- › Date and Time of Waste Arrival at Destination
- › Site Address of Destination Facility

#### 3.4.4.4 Waste Management Plan Conclusion

The WMP will be properly adhered to by all staff involved in the project which will be outlined within the induction process for all site personnel. The waste hierarchy should always be employed when designing the plan to ensure that the least possible amount of waste is produced during the construction phase. Reuse of certain types of construction wastes will cut down on the cost and requirement of raw materials therefore further minimising waste levels.

This preliminary WMP has been prepared to outline the main objectives that are to be adhered to for the preparation of a more detailed WMP to be completed after the planning phase of the proposed development.

## 4. ENVIRONMENTAL MANAGEMENT IMPLEMENTATION

### 4.1 Roles and Responsibilities

The Site Supervisor/Construction Manager and/or Environmental Clerk of Works are the project focal point relating to construction-related environmental issues.

In general, the Environmental Clerk of Works will maintain responsibility for monitoring the works and Contractors/Sub-contractors from an environmental perspective. The Environmental Clerk of Works will act as the regulatory interface on environmental matters by reporting to and liaising with Offaly County Council and other statutory bodies as required.



The Environmental Clerk of Works will report directly to the Site Supervisor/Construction Manager. An Environmental Clerk of Works or Project Ecologist, Project Hydrologist, Project Archaeologist and Project Geotechnical engineer will visit the site regularly and report to the Site Environmental Office. This structure provides a “triple lock” review/interaction by external specialists. An organogram structure for the construction stage is as follows:




Figure 4.1 Site Management Chain of Command

Any requirement of the granted permission, for the works to be supervised by an engineer with professional indemnity insurance, who upon completion of the works, including site stability, shall certify the said works, will be adhered to. Such an engineer will be appointed to oversee and supervise the construction phase of the project.

#### 4.1.1 Wind Farm Construction Manager/Site Supervisor

The Site Supervisor/Construction Manager will have overall responsibility for the organisation and execution of all related environmental activities as appropriate, in accordance with regulatory and project environmental requirements. The duties and responsibilities of the Site Supervisor/Construction Manager will include:

- Ensure that all works are completed safely and with minimal environmental risk;
- Approve and implement the Project CEMP and supporting environmental documentation, and ensure that all environmental standards are achieved during the construction phase of the project;
- Take advice from the Environmental Clerk of Works on legislation, codes of practice, guidance notes and good environmental working practice relevant to their work;
- Ensure compliance through audits and management site visits;
- Ensure timely notification of environmental incidents; and,
- Ensure that all construction activities are planned and performed such that minimal risk to the environment is introduced.

## 4.1.2 Environmental Clerk of Works

The main contractor will be required to engage a qualified Environmental Engineer, Environmental Scientist, or equivalent, with experience in wind farm construction to fulfil the role of Environmental Clerk of Works, and to monitor all site works and to ensure that methodologies and mitigation are followed throughout construction to avoid negatively impacting on the receiving environment.

The Environmental Clerk of Works will report to the Site Supervisor/Construction Manager. The responsibilities and duties of the Environmental Clerk of Works will include the following:

- Preparation and update of the CEMP as required, and supporting environmental documentation and review/approval of contractor method statements;
- Undertake inspections and reviews to ensure the works are carried out in compliance with the CEMP;
- Monitor the implementation of the CEMP, particularly all proposed/required Environmental Monitoring;
- Generate environmental reports as required to show environmental data trends and incidents and ensure environmental records are maintained throughout the construction period;
- Advise site management/contractor/sub-contractors on:
  - Prevention of environmental pollution and improvement to existing working methods;
  - Changes in legislation and legal requirements affecting the environment;
  - Suitability and use of plant, equipment and materials to prevent pollution;
  - Environmentally sound methods of working and systems to identify environmental hazards;
- Ensure the specified mitigation measures are initiated and adhered to during the construction phase;
- Liaise with Project Ecologist, Project Hydrologist and Project Geotechnical Engineer to ensure regular site visits and audits/inspections are completed;
- Ensure adequate arrangements are in place for site personnel to identify potential environmental incidents;
- Ensure that details of environmental incidents are communicated in a timely manner to the relevant regulatory authorities, initially by phone and followed up as soon as is practicable by e-mail;
- Support the investigation of incidents of significant, potential or actual environmental damage, and ensure corrective actions are carried out, recommend means to prevent recurrence and communicate incident findings to relevant parties; and,
- Identify environmental training requirements and arrange relevant training for all levels of site based staff/workers.
- 

The level, detail and frequency of reporting expected from the Environmental Clerk of Works for the Construction Manager, developer's project manager, and any Authorities or other Agencies, will be agreed by all parties prior to commencement of construction, and may be further adjusted as required during the course of the project.

## 4.1.3 Project Ecologist

The Project Ecologist will report to the Environmental Clerk of Works and is responsible for the protection of sensitive habitats and species encountered during the construction phase of the wind farm. The Project Ecologist will not be full time on site but will visit the site at least once a month during construction.

The responsibilities and duties of the Project Ecologist will include the following:

- Review and input to the final construction phase CEMP in respect of ecological matters;
- In liaison with Environmental Clerk of Works, oversee and provide advice on all relevant ecology mitigation measures set out in the EIAR and planning permission conditions;
- Regular inspection and monitoring of the development, through all phases of construction/operation and provide ecological advice as required;
- Carry out ecological monitoring and survey work as may be required by the planning authority.

#### 4.1.4 **Project Hydrologist**

The Project Hydrologist will report to the Environmental Clerk of Works and is responsible for inspection and review of drainage and water quality aspects associated with construction of the wind farm. The Project Hydrologist will not be full time on site but will visit the site at least once a month during construction and on a weekly basis during site preparation/groundworks.

The responsibilities and duties of the Project Hydrologist will include the following:

- Assist in compiling a detailed drainage design before construction commences and attend the site to set out and assist with micro siting of drainage controls. This will be completed over several site visits at the start of the construction phase;
- Review and input to the final construction phase CEMP in respect of drainage and water quality management;
- Following the initial stage of drainage construction regular site visits will be required, at least once a month, to complete hydrological and water quality audits and reviews and report any issues noted to the Site Supervisor/Construction Manager; and,
- Complete ongoing inspection and monitoring of the development, particularly in areas of drainage control, through all phases of construction (including pre, during and post construction) and ensure construction is carried out as specified in the EIAR, and in relevant planning conditions.

#### 4.1.5 **Project Geotechnical Engineer / Geologist**

The Geotechnical Engineer or Project Geologist will report to the Environmental Clerk of Works and is responsible for inspection and review of geotechnical aspects associated with construction of the wind farm. The Geotechnical Engineer will not be full time on site but will visit site at least once a month during the construction phase and on a weekly basis during site preparation/groundworks.

The responsibilities and duties of the Geotechnical Engineer or Geologist will include the following:

- Visit site regularly, or at least once a month during the construction phase, to complete geotechnical audits and reviews and report any issues to the Site Supervisor/Construction Manager;
- Ensuring that identified hazards are listed in the Construction Risk Register and that these are subject to ongoing monitoring; and,
- Ongoing inspection and monitoring of the development, particularly in areas of peatland and the peat repository areas, through all phases of construction (including pre, during and post construction) and ensure construction is carried out as specified in the EIAR, and in relevant planning conditions.

## 4.2 **Environmental Awareness and Training**

## 4.2.1 Environmental Induction

The Environmental Induction will be integrated into the general site induction on a case by case basis for each member of staff employed on-site depending on their assigned roles and responsibilities on site. Where necessary, the Environmental Induction will as a minimum include:

- A copy of the Environmental Management Site Plans and discussion of the key environmental risks and constraints;
- An outline of the CEMP structure;
- A discussion of the applicable Works Method Statement;
- The roles and responsibilities of staff, including contractors, in relation to environmental management; and,
- An outline of the Environmental Incident Management Procedure.

## 4.2.2 Toolbox Talks

Tool box talks would be held by the ECoW or Site Supervisor/Construction Manager at the commencement of each day, or at the commencement of new activities. The aims of the tool box talks are to identify the specific work activities that are scheduled for that day or phase of work. In addition, the necessary work method statements and sub plans would be identified and discussed prior to the commencement of the day's activities.

Site meetings would be held on a regular basis involving all site personnel. The objectives of site meetings is to discuss the coming weeks activities and identify the relevant work method statements and sub plans that will be relevant to that week's activities. Additionally, any non-compliance identified during the previous week would also be discussed with the aim to reduce the potential of the same non-compliance reoccurring.

# 5. EMERGENCY RESPONSE PLAN

## 5.1 Overview

The Emergency Response Plan (ERP) is presented in this section of the CEMP. It provides details of procedures to be adopted in the event of an emergency. The site ERP includes details on the response required and the responsibilities of all personnel in the event of an emergency. The ERP will require updating and submissions from the contractor/PSCS and suppliers as the project progresses. Where sub-contractors that are contracted on site are governed by their own emergency response procedure a bridging arrangement will be adopted to allow for inclusion of the sub-contractor's ERP within this within this document.

This is a working document that requires updating throughout the various stages of the project.

### 5.1.1 Roles and Responsibilities

The chain of command during an emergency response sets out who is responsible for coordinating the response. The Site Supervisor/Construction Manager will lead the emergency response which makes him responsible for activating and coordinating the emergency response procedure. The other site

personnel who can be identified at this time who will be delegated responsibilities during the emergency response are presented in Figure 5-1. In a situation where the Site Supervisor/ Construction Manager is unavailable or incapable of coordinating the emergency response, the responsibility will be transferred to the next person in the chain of command outlined in Figure 5-1. This will be updated throughout the various stages of the project.




Figure 5-1 Emergency Response Procedure Chain of Command

## 5.1.2 Hazard Identification

In order to establish the type and scale of potential emergencies that may occur, the following hazards have been identified as being potential situations that may require an emergency response in the event of an occurrence.

Table 5.1 Hazards associated with potential emergency situations

Hazard	Emergency Situation
Construction Vehicles: Dump trucks, tractors, excavators, cranes etc.	Collision or overturn which has resulted in operator or third-party injury.
Abrasive wheels/Portable Tools	Entanglement, amputation or electrical shock associated with portable tools
Contact with services	Electrical shock or gas leak associated with an accidental breach of underground services
Fire	Injury to operative through exposure to fire

Hazard	Emergency Situation
Falls from heights including falls from scaffold towers, scissor lifts, ladders, roofs and turbines	Injury to operative after a fall from a height
Sickness	Illness unrelated to site activities of an operative e.g. heart attack, loss of consciousness, seizure
Turbine Specific Incident	This will be included when the upon agreement and section of the final turbine type

In the event of an emergency situation associated with, but not restricted to, the hazards outlined in Table 5-1 the Site Supervisor/Construction Manager will carry out the following:

- Establish the scale of the emergency situation and identify the number of personnel, if any, have been injured or are at risk of injury.
- Where necessary, sound the emergency siren/fog horn that activates an emergency evacuation on the site. The Site Supervisor/Construction Manager must proceed to the assembly point if the emergency poses any significant threat to their welfare and if there are no injured personnel at the scene that require assistance. The Site Supervisor/Construction Manager will be required to use their own discretion at that point. In the case of fire, the emergency evacuation of the site should proceed, without exception. The site evacuation procedure is outlined in Section 5.1.3.
- Make safe the area if possible and ensure that there is no identifiable risk exists with regard to dealing with the situation e.g. if a machine has turned over, ensure that it is in a safe position so as not to endanger others before assisting the injured.
- Contact the required emergency services or delegate the task to someone. If delegating the task, ensure that the procedures for contacting the emergency services as set out in Section 5.3 is followed.
- Take any further steps that are deemed necessary to make safe or contain the emergency incident e.g. cordon off an area where an incident associated with electrical issues has occurred.
- Contact any regulatory body or service provider as required e.g. ESB Networks the numbers for which as provided in Section 5.4.
- Contact the next of kin of any injured personnel where appropriate.

### 5.1.3 Site Evacuation/Fire Drill

A site evacuation/fire drill procedure will provide basis for carrying out the immediate evacuation of all site personnel in the event of an emergency. The following steps will be taken:

- Notification of the emergency situation. Provision of a siren or fog horn to notify all personnel of an emergency situation.
- An assembly point will be designated in the construction compound area and will be marked with a sign. All site personnel will assemble at this point.
- A roll call will be carried out by the Site Security Officer to account for all personnel on site.
- The Site Security Officer will inform the Site Supervisor/Construction Manager when all personnel have been accounted for. The Site Supervisor/Construction Manager will decide the next course of action, which be determined by the situation that exists at that time, and will advise all personnel accordingly.

All personnel will be made aware of the evacuation procedure during site induction. The Fire Services Acts of 1981 and 2003 require the holding of fire safety evacuation drills at specified intervals and the keeping of records of such drills.

## 5.2 Environmental Emergency Response Procedure

### 5.2.1 Excessive Peat Movement

Where there is excessive peat movement or continuing peat movement recorded at a monitoring location, or identified at any location within the site, but no apparent signs of distress to the peat (e.g. cracking, surface rippling) then the following shall be carried out.

1. *All construction activities shall cease within the affected area.*
2. *Increased monitoring at the location shall be carried out. The area will be monitored, as appropriate, until such time as movements have ceased.*
3. *Re-commencement of limited construction activity shall only start following a cessation of movement and the completion of a geotechnical risk assessment by a geotechnical engineer.*

### 5.2.2 Onset of Peat Slide

Where there is the onset or actual detachment of peat (e.g. cracking, surface rippling) then the following shall be carried out.

1. *On alert of a peat slide incident, all construction activities will cease and all available resources will be diverted to assist in the required mitigation procedures.*
2. *Where considered possible action will be taken to prevent a peat slide reaching any watercourse. This will take the form of the construction of check barrages on land. Due to the terrain, the possible short run-out length to watercourses, speed of movement and the inability to predict locations it may not be possible to implement any on-land prevention measures, in this case a watercourse check barrage will be implemented.*
3. *For localised peat slides that do not represent a risk to a watercourse and have essentially come to rest the area will be stabilised initially by rock infill, if required. The failed area and surrounding area will then be assessed by the engineering staff and stabilisation procedures implemented. The area will be monitored, as appropriate, until such time as movements have ceased.*

### 5.2.3 Spill Control Measures

Every effort will be made to prevent an environmental incident during the construction and operational phase of the project. However, in the event of an oil / fuel spill occurring the following steps will be followed:

- Stop the source of the spill and raise the alarm to alert people working in the vicinity of any potential dangers.
- If applicable, eliminate any sources of ignition in the immediate vicinity of the incident.
- Contain the spill using the spill control materials, track mats or other material as required. Do not spread or flush away the spill.
- If possible, cover or bund off any vulnerable areas where appropriate such as drains, watercourses or sensitive habitats.
- If possible, clean up as much as possible using the spill control materials.
- Contain any used spill control material and dispose of used materials appropriately using a fully licensed waste contractor with the appropriate permits so that further contamination is limited.



- Notify the Environmental Clerk of Works immediately giving information on the location, type and extent of the spill so that they can take appropriate action.
- The Environmental Clerk of Works will inspect the site and ensure the necessary measures are in place to contain and clean up the spill and prevent further spillage from occurring.
- The Environmental Clerk of Works will notify the appropriate regulatory body such as Offaly County Council, and the Environmental Protection Agency (EPA), if deemed necessary.

The importance of a swift and effective response in the event of such an incident occurring cannot be over emphasised. Environmental incidents are not limited to just fuel spillages. Therefore, any environmental incident must be investigated in accordance with the following steps.

- The Environmental Clerk of Works must be immediately notified.
- If necessary, the Environmental Clerk of Works will inform the appropriate regulatory authority. The appropriate regulatory authority will depend on the nature of the incident.
- The details of the incident will be recorded on an Environmental Incident Form which will provide information such as the cause, extent, actions and remedial measures used following the incident. The form will also include any recommendations made to avoid reoccurrence of the incident.
- If the incident has impacted on an ecologically sensitive receptor, such as a sensitive habitat, protected species or designated conservation site (pSPA or cSAC), the Environmental Clerk of Works will liaise with the Project Ecologist.
- If the incident has impacted on a sensitive receptor such as an archaeological feature the Environmental Clerk of Works will liaise with the Project Archaeologist.
- A record of all environmental incidents will be kept on file by the Environmental Clerk of Works and the Main Contractor. These records will be made available to the relevant authorities such as Offaly County Council, EPA if required.

The Environmental Clerk of Works will be responsible for any corrective actions required as a result of the incident e.g. an investigative report, formulation of alternative construction methods or environmental sampling, and will advise the Main Contractor as appropriate.

## 5.3 Contact the Emergency Services

### 5.3.1 Emergency Communications Procedure

In the event of requiring the assistance of the emergency services the following steps should be taken:

**Stay calm.** It's important to take a deep breath and not get excited. Any situation that requires 999/112 is, by definition, an emergency. The dispatcher or call-taker knows that and will try to move things along quickly, but under control.

**Know the location of the emergency and the number you are calling from.** This may be asked and answered a couple of times but don't get frustrated. Even though many emergency call centres have enhanced capabilities meaning they are able to see your location on the computer screen they are still required to confirm the information. If for some reason you are disconnected, at least emergency crews will know where to go and how to call you back.

**Wait for the call-taker to ask questions, then answer clearly and calmly.** If you are in danger of assault, the dispatcher or call-taker will still need you to answer quietly, mostly "yes" and "no" questions.

**If you reach a recording, listen to what it says.** If the recording says your call cannot be completed, hang up and try again. If the recording says all call takers are busy, WAIT. When the next call-taker or dispatcher is available to take the call, it will transfer you.

**Let the call-taker guide the conversation.** He or she is typing the information into a computer and may seem to be taking forever. There's a good chance, however, that emergency services are already being sent while you are still on the line.

**Follow all directions.** In some cases, the call-taker will give you directions. Listen carefully, follow each step exactly, and ask for clarification if you don't understand.

**Keep your eyes open.** You may be asked to describe victims, suspects, vehicles, or other parts of the scene.

**Do not hang up the call** until directed to do so by the call taker.

Due to the remoteness of the site it may be necessary to liaise with the emergency services on the ground in terms of locating the site. This may involve providing an escort from a designated meeting point that may be located more easily by the emergency services. This should form part of the site induction to make new personnel and sub-contractors aware of any such arrangement or requirement if applicable.

## 5.4

# Contact Details

A list of emergency contacts is presented in Table 5-2. A copy of these contacts will be included in the Site Safety Manual and in the site offices and the various site welfare facilities.

Table 5.2 Emergency Contacts

Contact	Telephone no.
Emergency Services – Ambulance, Fire, Gardaí	999/112
Doctor – Banagher Family Practice	057 915 1247
Hospital – Midlands Regional Hospital Tullamore	057 932 1501
ESB Emergency Services	1850 372 999
Gas Networks Ireland Emergency	1850 20 50 50
Gardaí –Banagher Garda Station	057 915 1310
Health and Safety Co-ordinator - Health & Safety Services	TBC
Health and Safety Authority	1890 289 389
Inland Fisheries Ireland (IFI)	1890 347 424
Project Supervisor Construction Stage (PSCS): TBC	TBC
Project Supervisor Design Stage (PSDS): MKO	091 735611
Client: Bord na Móna Powergen Ltd.	045 439000

## 5.4.1 Procedure for Personnel Tracking

All operatives on site without any exception will have to undergo a site induction where they will be required to provide personal contact details which will include contact information for the next of kin.

In the event of a site operative becoming in an emergency situation where serious injury has occurred and hospitalisation has taken place, it will be the responsibility of the Site Manager or next in command if unavailable to contact the next of kin to inform them of the situation that exists.

## 5.5 Induction Checklist

Table 5-3 provides a list of items highlighted in this ERP which must be included or obtained during the mandatory site induction of all personnel that will work on the site. This will be updated throughout the various stages of the project.

*Table 5-3 Emergency Response Plan Items Applicable to the Site Induction Process*

ERP Items to be included in Site Induction	Status
All personnel will be made aware of the evacuation procedure during site induction	
Due to the remoteness of the site it may be necessary to liaise with and assist the emergency services on the ground in terms of locating the site. This may involve providing an escort from a designated meeting point that may be located more easily by the emergency services. This should form part of the site induction to make new personnel and sub-contractors aware of any such arrangement or requirement if applicable.	
All operatives on site without any exception will have undergo a site induction where they will be required to provide personal contact details which will include contact information for the next of kin.	

## 6. **MITIGATION PROPOSALS**

All mitigation measures relating to the pre-commencement, construction and operational phases of the proposed development were set out in the various sections of the Environmental Impact Assessment Report (EIAR) prepared as part of the planning permission application to An Bord Pleanála.

This section of the CEMP groups together all of the mitigation measures presented in the EIAR. The Mitigation Measures are presented in the following pages.

By presenting the mitigation proposals in the below format, it is intended to provide an easy to audit list that can be reviewed and reported on during the future phases of the project. The tabular format in which the below information is presented, can be further expanded upon during the course of future project phases to provide a reporting template for site compliance audits.

Ref. No.	Reference Heading	Location	Mitigation Measure
<b>Pre-Commencement Phase</b>			
MM1	Environmental Management	EIAR Chapter 4	The Contractor will be responsible for implementing the mitigation measures specified throughout the EIAR and compiled in the Audit Report which is included in the CEMP. The Contractor will also be responsible for ensuring that all construction staff understand the importance of implementing the mitigation measures. The implementation of the mitigation measures will be overseen by the environmental clerk of works or supervising hydrogeologists, environmental scientists, ecologists or geotechnical engineers, depending on who is best placed to advise on the implementation. The system of auditing referred to above ensures that the mitigation measures are maintained for the duration of the construction phase, and into the operational phase where necessary.
MM2	Environmental Management	EIAR Chapter 4	The Environmental Clerk of Works will maintain responsibility for monitoring the works and Contractors/Sub-contractors from an environmental perspective. In addition, an Environmental Clerk of Works or Project Ecologist, Project Hydrologist, Project Geotechnical engineer will visit the site regularly and report to the Site Environmental Office.
MM3	Environmental Management	EIAR Chapter 4	A Site Environmental Clerk of Works will oversee the site works and implementation of the Construction Environmental Management Plan (CEMP), and provide on-site advice on the mitigation measures necessary as necessary to ensure the project proceeds as intended. The level, detail and frequency of reporting expected from the Site Environmental Clerk of Works for the Construction Manager, developer’s project manager, and any Authorities or other Agencies, will be agreed by parties where required prior to commencement of construction, and may be further adjusted as required during the course of the project.
MM4	Environmental Management- Invasive Species	CEMP Section 3	A baseline invasive species survey will be carried out at the site to identify the presence and location of any invasive species (listed under the Third Schedule of the European Communities (Birds and Natural Habitats) Regulations 2011 (S.I. No. 477 of 2011) by a suitably qualified ecologist. If the presence of such species is found at or adjacent to the site, particularly in areas where excavation may be required, an invasive species management plan will be prepared for the site to prevent the introduction or spread of any invasive species within the footprint of the works. An invasive species management plan, if required, will set out best practice control methods.

MM5	Roads	CEMP Section 2	Prior to commencing road construction movement monitoring posts should be installed in areas where the peat depth is greater than 1m.
MM6	Drainage	CEMP Section 2	Interceptor drains should be installed upslope of the access road alignment to divert any surface water away from the construction area.
MM7	Drainage	CEMP Section 3	Prior to commencement of works in sub-catchments across the site, main drain inspections will be competed to ensure ditches and streams are free from debris and blockages that may impede drainage
MM9	Biodiversity	EIAR Chapter 6	On a precautionary basis, prior to the commencement of any site works, a badger sett disturbance licence will be sought from the National Parks and Wildlife Service.
MM10	Biodiversity	EIAR Chapter 6 and Chapter 4	A detailed drainage maintenance plan for the proposed development is provided in Section 4.7 of this EIAR. This plan provides details of how water quality will be protected during the construction of the proposed development
MM11	Biodiversity	EIAR Chapter 6 and Appendix 6.7	A Biodiversity Management Plan has been provided to avoid loss of uncut raised bog and natural woodlands and the ecological enhancement of areas of cutover bog through rewetting to promote the development of wetland vegetation.
MM12	Biodiversity	EIAR Chapter 6 and Appendix 6.6	<p>A Lepidoptera Management Plan has been produced which outlines the areas of suitable marsh fritillary habitat that will be fenced off or clearly marked prior to the commencement of any site works under the guidance and supervision of a suitably qualified Ecological Clerk of Works (ECoW).</p> <ul style="list-style-type: none"> <li>➤ Pre-commencement surveys will be undertaken for marsh fritillary to determine long term trends of the population within the site.</li> <li>➤ Vegetation structure and suitability will be monitored following the NBDC survey methodology (NBDC, 2019).</li> <li>➤ Pollinator enhancement measures through habitat creation.</li> </ul>
MM13	Traffic Management Plan, Delivery Programme,	EIAR Chapter 14	<ul style="list-style-type: none"> <li>➤ <b>A Pre-Construction Condition Survey</b> – Where required by the local authority, a pre-condition survey of roads associated with the proposed development can be carried out immediately prior</li> </ul>

	pre-commencement road works		<p>to construction commencement to record an accurate condition of the road at the time. Where required the timing of these surveys will be agreed with the local authority.</p> <ul style="list-style-type: none"> <li>➤ A detailed <b>Traffic Management Plan (TMP)</b>, will be provided specifying details relating to traffic management and included in the CEMP prior to the commencement of the construction phase of the proposed development. The TMP will be agreed with the local authority and An Garda Síochána prior to construction works commencing on site. The detailed TMP will include the following: <ul style="list-style-type: none"> <li>○ <b>Traffic Management Coordinator</b> – a competent Traffic Management Co-ordinator will be appointed for the duration of the project and this person will be the main point of contact for all matters relating to traffic management.</li> <li>○ <b>Delivery Programme</b> – a programme of deliveries will be submitted to the County Council in advance of deliveries of turbine components to site. Liaison with the relevant local authorities and Transport Infrastructure Ireland (TII) will be carried out where required regarding requirements such as delivery timetabling. The programme will ensure that deliveries are scheduled in order to minimise the demand on the local network and minimise the pressure on the access to the site.</li> </ul> </li> <li>➤ Selection of the most appropriate delivery route to transport the wind turbine components, requiring the minimum remedial works to accommodate the vehicles</li> <li>➤ Construction of temporary improvements to the local highway network at locations</li> </ul>
MM14	Information to Local Residents	EIAR Chapter 14	<p>Locals in the area will be informed of any upcoming traffic related matters e.g. temporary lane/road closures (where required) or delivery of turbine components at night, via letter drops and posters in public places. Information will include the contact details of the Project Co-Ordinator, who will be the main point of contact for all queries from the public or local authority during normal working hours. An "out of hours" emergency number will also be provided</p>

<b>Construction Phase</b>			
<i>Construction Management</i>			
MM15	Health and Safety	EIAR Chapter 5	<p>During construction of the Proposed Development, all staff will be made aware of and adhere to the Health &amp; Safety Authority’s ‘<i>Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2013</i>’. This will encompass the use of all necessary Personal Protective Equipment and adherence to the site Health and Safety Plan which will include measures to exclude members of the public from certain areas of the site during construction.</p>
MM16	Health and Safety	EIAR Chapter 5	<p>The scale and scope of the project requires that a Project Supervisor Design Process (PSDP) and Project Supervisor Construction Stage (PSCS) are required to be appointed in accordance with the provisions of the Health &amp; Safety Authority’s ‘<i>Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2006</i>’.</p> <p>The PSDP appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations. These duties include (but are not limited to):</p> <ul style="list-style-type: none"> <li>➤ Identify hazards arising from the design or from the technical, organisational, planning or time related aspects of the project;</li> <li>➤ Where possible, eliminate the hazards or reduce the risks;</li> <li>➤ Communicate necessary control measures, design assumptions or remaining risks to the PSCS so they can be dealt with in the Safety and Health Plan;</li> <li>➤ Ensure that the work of designers is coordinated to ensure safety;</li> <li>➤ Organise co-operation between designers;</li> <li>➤ Prepare a written Safety and Health Plan;</li> <li>➤ Prepare a safety file for the completed structure and give it to the client; and</li> </ul>



			Notify the Authority and the client of non-compliance with any written directions issued
MM17	Health and Safety	EIAR Chapter 5	<p>The PSCS appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations. These duties include (but are not limited to):</p> <ul style="list-style-type: none"> <li>➤ Development of the Safety and Health Plan for the construction stage with updating where required as work progresses;</li> <li>➤ Compile and develop safety file information</li> <li>➤ Reporting of accidents / incidents;</li> <li>➤ Weekly site meeting with PSCS;</li> <li>➤ Coordinate arrangements for checking the implementation of safe working procedures. Ensure that the following are being carried out:</li> <li>➤ Induction of all site staff including any new staff enlisted for the project from time to time;</li> <li>➤ Toolbox talks as necessary;</li> <li>➤ Maintenance of a file which lists personnel on site, their name, nationality, current Safe Pass number, current Construction Skills Certification Scheme (CSCS) card (where relevant) and induction date;</li> <li>➤ Report on site activities to include but not limited to information on accidents and incidents, disciplinary action taken and PPE compliance;</li> <li>➤ Monitor the compliance of contractors and others and take corrective action where necessary; and</li> </ul> <p>Notify the Authority and the client of non-compliance with any written directions issued.</p>
MM18	Reinstatement	EIAR Chapter 4	Some overburden material will be stored temporarily adjacent to the works areas for reinstatement when the main construction activities are completed. Soil will be backfilled outside the drainage channels along track-sides and vegetated sods replaced over the surface, bedded-in, regraded, etc., to re-constitute a stable and settled ground surface on which the natural vegetation can recover and will be resistant to erosion.
MM19	Waste Materials	CEMP Section 3	A fully licensed waste contractor will be employed to remove waste from the site and will be required to provide documented records for all waste dispatches leaving the site of the proposed development.

<b><i>Drainage Design and Management</i></b>			
MM20	Earthworks	EIAR Chapter 9	Avoid working during heavy rainfall and for up to 24 hours after heavy events to ensure drainage systems are not overloaded.
MM21	Excavation Dewatering and Surface Water Quality	EIAR Chapter 9	<ul style="list-style-type: none"> <li>➤ If required, pumping of excavation inflows will prevent build-up of groundwater in the excavation;</li> <li>➤ The interceptor drainage will be discharged to the existing drainage system or onto the bog surface;</li> <li>➤ The pumped water volumes will be discharged via volume and sediment attenuation ponds adjacent to excavation areas, or via specialist treatment systems such as a “Siltbuster” unit;</li> <li>➤ There will be no direct discharge to the existing drainage network and therefore no risk of hydraulic loading or contamination will occur; and,</li> <li>➤ Daily monitoring of excavations by a suitably qualified person will occur during the construction phase. If high levels of seepage inflow occur, excavation work should immediately be stopped, and a geotechnical assessment undertaken.</li> </ul>
MM22	Watercourse Buffers	EIAR Chapter 9	A self-imposed buffer zone for peat storage will be established around the existing field drains on site. Also, a buffer zone around field ditches and watercourses where no peat can be stored is being implemented. A 25 m buffer around field ditches and a 50m construction buffer from all watercourses is recommended as per industry best practice. With the exception of upgrading watercourse crossings.
MM23	Drainage Swales	EIAR Chapter 9, Appendix 4-5	Swales will be used to intercept and collect run off from construction areas of the site during the construction phase, and channel it to settlement ponds for sediment attenuation as per the drainage design.
MM24	Interceptor Drains	EIAR Chapter 9, Appendix 4-5	Interceptor drains will be installed up-gradient of any works areas to collect surface flow runoff and prevent it reaching excavations and construction areas of the site. It will then be directed to areas where it can be re-distributed over the ground as sheet flow as per the drainage design.
MM25	Transverse drains	EIAR Chapter 9, Appendix 4-5	On steep sections of access road transverse drains (‘grips’) will be constructed where appropriate in the surface layer of the road to divert any runoff off the road into swales/road side drains;

MM26	Check dams	EIAR Chapter 9, Appendix 4-5	Check dams will not be used in any natural watercourses, only artificial drainage channels and interceptor drains. The check dams will be installed at regular intervals along interceptor drains to restrict flow velocity, minimise channel erosion and promote sedimentation behind the dam as per the drainage design.
MM27	Level Spreaders	EIAR Chapter 9, Appendix 4-5	A level spreader will be constructed at the end of each interceptor drain to convert concentrated flows in the drain into diffuse sheet flow on areas of vegetated ground. The levels spreaders will be located downgradient of any proposed works areas in locations where they are not likely to contribute further to water ingress to construction areas of the site.
MM28	Vegetation filters	EIAR Chapter 9, Appendix 4-5	Vegetation filters, that is areas of existing vegetation, accepting drainage water issuing from level spreaders as sheet flow, will remove any suspended sediment from water channelled via interceptor drains or any remaining sediment in waters channelled via swales and settlement ponds.
MM29	Settlement ponds	EIAR Chapter 9, Appendix 4-5	Settlement ponds, placed either singly or a pair in series, will buffer volumes of run-off discharging from the drainage system during periods of high rainfall, by retaining water until the storm hydrograph has receded, thus reducing the hydraulic loading to water courses as per the drainage design.
MM30	Siltbuster	EIAR Chapter 9, Appendix 4-5	If the discharge water from construction areas fails to be of a high quality, then a filtration treatment system (such as a 'siltbuster' or similar equivalent treatment train (sequence of water treatment processes)) will be used to filter and treat all surface discharge water collected in the dirty water drainage system. This will apply for all of the construction phase.
MM31	Silt Fences	EIAR Chapter 9, Appendix 4-5	Silt fences will be emplaced within drains down-gradient of all construction areas. Silt fences are effective at removing heavy settleable solids. This will act to prevent entry to the existing drainage network of sand and gravel-sized sediment, released from excavation of mineral sub-soils of glacial and glacio-fluvial origin and entrained in surface water runoff. Inspection and maintenance of these structures during construction phase is critical to their functioning to stated purpose. They will remain in place throughout the entire construction phase.
MM32	Silt Bags	EIAR Chapter 9, Appendix 4-5	Silt bags will be used where small to medium volumes of water need to be pumped from excavations (e.g. the proposed underpass locations). As water is pumped through the bag, most of the sediment is retained by the geotextile fabric allowing filtered water to pass through.

MM33	Potential Release of Hydrocarbons	EIAR Chapter 9 CEMP Section 3	<ul style="list-style-type: none"> <li>➤ All plant will be inspected and certified to ensure they are leak free and in good working order prior to use on site;</li> <li>➤ On-site re-fuelling of machinery will be carried out using a mobile double skinned fuel bowser. The fuel bowser, a double-axel custom-built refuelling trailer or truck will be re-filled off site and will be towed/driven around the site to where machinery are located. The 4x4 jeep/fuel truck will also carry fuel absorbent material and pads in the event of any accidental spillages. The fuel bowser will be parked on a level area in the construction compound when not in use and only designated trained and competent operatives will be authorised to refuel plant on site. Mobile measures such as drip trays and fuel absorbent mats will be used during all refuelling operations;</li> <li>➤ Fuels stored on site will be minimised. Any storage areas will be bunded appropriately for the fuel storage volume for the time period of the construction;</li> <li>➤ The electrical control building will be bunded appropriately to the volume of oils likely to be stored and to prevent leakage of any associated chemicals and to groundwater or surface water. The bunded area will be fitted with a storm drainage system and an appropriate oil interceptor;</li> <li>➤ An emergency plan for the construction phase to deal with accidental spillages will be contained within the Construction Environmental Management Plan. Spill kits will be available to deal with accidental spillages.</li> </ul>
MM34	Release of Cement-Based Products	EIAR Chapter 9 CEMP Section 3	<ul style="list-style-type: none"> <li>➤ No batching of wet-cement products will occur on site. Ready-mixed supply of wet concrete products and where possible, emplacement of pre-cast elements, will take place;</li> <li>➤ Where possible pre-cast elements for culverts and concrete works will be used;</li> <li>➤ No washing out of any plant used in concrete transport or concreting operations will be allowed on-site;</li> <li>➤ Where concrete is delivered on site, only the chute will be cleaned, using the smallest volume of water possible. No discharge of cement contaminated waters to the construction phase drainage system or directly to any artificial drain or watercourse will be allowed. Chute cleaning water is to be isolated in temporary lined wash-out pits located near proposed site compounds. These temporary lined wash-out pits will be removed from the site at the end of the construction phase;</li> </ul>

			<ul style="list-style-type: none"> <li>➤ Will use weather forecasting to plan dry days for pouring concrete; and,</li> <li>➤ Will ensure pour site is free of standing water and plastic covers will be ready in case of sudden rainfall event</li> </ul>
MM35	Plant and equipment inspections	EIAR Chapter 8	Site plant will be regularly inspected for leaks and fitness for purpose; and, an emergency plan for the construction phase to deal with accidental spillages will be contained within Environmental Management Plan. Spill kits will be available to deal with accidental spillages.
MM36	Wastewater Disposal	EIAR Chapter 8	Temporary port-a-loo toilets located within a staff portacabin will be used during the construction phase. Wastewater from staff toilets will be directed to a sealed storage tank, with all wastewater being tankered off site by an appropriately consented waste collector to wastewater treatment plants.
MM37	Concrete Deliveries and Management	CEMP Section 3	No batching of wet-cement products will occur on site. Ready-mixed supply of wet concrete products will be used and where possible, pre-cast elements for culverts and concrete works will be used.
MM37	Concrete Deliveries and Management	CEMP Section 3	No washing out of any plant used in concrete transport or concreting operations will be allowed on-site.
MM38	Concrete Deliveries and Management	CEMP Section 3	Where concrete is delivered on site, only the chute need be cleaned, using the smallest volume of water possible. No discharge of cement contaminated waters to the construction phase drainage system or directly to any artificial drain or watercourse will be allowed. Chute cleaning water is to be directed into a dedicated lined washout area. This lined area will be removed from site once the construction phase is complete.
MM39	Concrete Deliveries and Management	CEMP Section 3	Weather forecasting will be used to plan dry days for pouring concrete. Ensure pour site is free of standing water and plastic covers will be ready in case of sudden rainfall event
MM40	Concrete Deliveries and Management	CEMP Section 3	Where possible pre-cast elements for culverts and concrete works will be used
<b><i>Peat, Subsoils and Bedrock</i></b>			
MM40	Topsoil/Peat and Subsoil Excavation	EIAR Chapter 8	<ul style="list-style-type: none"> <li>➤ The peat and subsoil which will be removed during the construction phase will be localised to the wind farm infrastructure turbine location, substation and temporary compounds and access roads;</li> </ul>

			<ul style="list-style-type: none"> <li>➤ The proposed development has been designed to avoid sensitive habitats within the application area;</li> <li>➤ A minimal volume of peat and subsoil will be removed to allow for infrastructural work to take place in comparison to the total volume present on the site due to optimisation of the layout by mitigation by design;</li> <li>➤ Excavated peat will only be moved short distances from the point of excavation and will be used locally for landscaping; and,</li> <li>➤ Construction of settlement ponds will be volume neutral, and all excess material will be used locally to form pond bunds and surrounding landscaping.</li> </ul>
MM41	Peat Instability and Failure	EIAR Chapter 8	<ul style="list-style-type: none"> <li>➤ Appointment of experienced and competent contractors;</li> <li>➤ The site should be supervised by experienced and qualified personnel;</li> <li>➤ Allocate sufficient time for the project (be aware that decreasing the construction time has the potential to increase the risk of initiating a localised peat movement);</li> <li>➤ Prevent undercutting of slopes and unsupported excavations;</li> <li>➤ Maintain a managed robust drainage system;</li> <li>➤ Prevent placement of loads/overburden on marginal ground;</li> <li>➤ Set up, maintain and report findings from monitoring systems (as outlined in the Geotechnical and Peat Stability Assessment (Appendix 8.1));</li> <li>➤ Ensure construction method statements are developed and agreed before commencement of construction and are followed by the contractor; and,</li> <li>➤ Revise and amend the Construction Risk Register as construction progresses to ensure that risks are managed and controlled for the duration of construction.</li> </ul>
MM42	Erosion of Exposed Subsoils and Peat During Construction of Infrastructure	EIAR Chapter 8 and Appendix 4.2	<ul style="list-style-type: none"> <li>➤ Peat removed from turbine locations and access roads will be used for landscaping close to the extraction area;</li> <li>➤ Where possible, the upper vegetative layer (where still present) will be stored with the vegetation part of the sod facing the right way up to encourage growth of plants and vegetation at the surface of the stored peat within the peat storage areas;</li> <li>➤ Re-seeding and spreading/planting will also be carried out in these areas;</li> <li>➤ A full Peat and Spoil Management Plan for the development is shown as Appendix 4.2.</li> </ul>

<b>Biodiversity</b>			
MM43	Badger setts	EIAR Chapter 4 and Chapter 6	<ul style="list-style-type: none"> <li>➤ An exclusion zone around the sett will be maintained for the duration of the construction works. No works will be undertaken within 30m of the sett.</li> <li>➤ Following best practice, the proposed works within 50 metres of the sett will be undertaken outside of the badger breeding season (December to June) (NRA, 2005).</li> <li>➤ The proposed access track construction in close proximity to a badger sett will be constructed as a ‘floating road’ construction. This will avoid the requirements for the excavation of materials and therefore reduce both the construction time and intensity of the proposed construction works in this area.</li> <li>➤ To protect individual badgers during the construction phase of the proposed development, all open excavations on site will be covered when not in use and backfilled as soon as possible. Excavations will also be covered at night and any deep excavations left open will have appropriate egress ramps in place to allow mammals to safely exit excavations should they fall in.</li> </ul>
MM44	Bats	EIAR Chapter 6	<ul style="list-style-type: none"> <li>➤ Any loss of woodland habitat will be mitigated through replacement planting</li> <li>➤ Construction best practice will be employed to minimise general noise and disturbance potential. Plant machinery will be turned off when not in use and all plant and equipment for use will comply with the Construction Plant and Equipment Permissible Noise Levels Regulations (SI 359/1996).</li> </ul>
MM45	Invasive Species	Appendix 4-5	<ul style="list-style-type: none"> <li>➤ A designated wash-down area will be created, where power-washed material from machinery can be contained, collected and disposed of with other contaminated material. This area will contain a washable membrane or hard surface.</li> <li>➤ Stockpile areas will be chosen to minimise movement of contaminated soil.</li> <li>➤ Stockpiles will be marked and isolated.</li> <li>➤ Contaminated areas which will not be excavated will be protected by a root barrier membrane if they are likely to be disturbed by machinery. Root barrier membranes will be protected by a layer of sand above and below and topped with a layer of hardcore.</li> <li>➤ The use of vehicles with caterpillar tracks within contaminated areas will be avoided to minimise the risk of spreading contaminated material.</li> <li>➤ An ECoW/suitably qualified ecologist will be on site to monitor and oversee the implementation of invasive species management plans.</li> <li>➤ Personnel may only clean down if they are familiar with the plant and rhizome material and can readily identify it.</li> <li>➤ Decontamination will only occur within designated wash-down areas.</li> </ul>



			Vehicles will be cleaned using stiff-haired brush and pressure washers, paying special attention to any areas that might retain rhizomes e.g. wheel treads and arches.
<b>Ornithology</b>			
MM46	Lapwing, Waterfowl and Wader Habitat	EIAR Chapter 7 and Appendix 7.8	<ul style="list-style-type: none"> <li>➤ Lapwing, Waterfowl and Wader Habitat Enhancement Plan will be implemented to enhance potential habitats and minimise potential habitat loss. The plan focuses on the enhancement of supporting habitat for lapwing but its implementation will also benefit, redshank, black-headed gull, woodcock, ringed plover, whooper swan and snipe.</li> </ul>
MM47	Ornithology	EIAR Chapter 7	<ul style="list-style-type: none"> <li>➤ The removal of woody vegetation will be undertaken outside the bird breeding season which begins on the 1st day of March and ends on the 31st day of August in any year.</li> <li>➤ All woodland/scrub (c. 7.24ha) that is removed to facilitate the construction of the proposed development will be replaced with native tree species (c. 13ha). This will ensure there will be a net gain of woodland within the proposed development area.</li> <li>➤ During the construction phase, noise limits, noise control measures, hours of operation (i.e. dusk and dawn is high faunal activity time) and selection of plant items will be considered in relation to disturbance of birds.</li> <li>➤ Plant and machinery will be turned off when not in use.</li> <li>➤ All plant and equipment for use will comply with the Construction Plant and the European Communities (Noise Emission by Equipment for Use Outdoors) Regulations 2001 (S.I. No. 632 of 2001) other relevant legislation.</li> <li>➤ An Ecological Clerk of Works (ECoW) will be appointed and will operate for the duration of construction works. Duties will include: <ul style="list-style-type: none"> <li>○ Undertake a pre-construction transect/walkover bird survey to ensure that significant effects on breeding birds will be avoided.</li> <li>○ Inform and educate on-site personnel of the ornithological and ecological sensitivities within the Proposed Development site.</li> <li>○ Oversee management of ornithological and ecological issues during the construction period and advise on ornithological issues as they arise.</li> <li>○ Provide guidance to contractors to ensure legal compliance with respect to protected species onsite.</li> </ul> </li> </ul>

			<ul style="list-style-type: none"> <li>○ Liaise with officers of consenting authorities and other relevant bodies with regular updates in relation to construction progress.</li> </ul>
<b>Noise</b>			
MM48	Best Practise Measures BS5528-1	EIAR Chapter 11	<p>Best Practice Mitigation Measures from BS5528-1 standard will be implemented for the duration of the construction phase:</p> <ul style="list-style-type: none"> <li>➤ limiting the hours during which site activities likely to create high levels of noise or vibration are permitted;</li> <li>➤ establishing channels of communication between the contractor/developer, Local Authority and residents;</li> <li>➤ appointing a site representative responsible for matters relating to noise and vibration;</li> <li>➤ monitoring typical levels of noise and vibration during critical periods and at sensitive locations;</li> <li>➤ keeping site access roads even to mitigate the potential for vibration from lorries.</li> </ul> <p>A variety of practicable noise control measures will also be employed. These include:</p> <ul style="list-style-type: none"> <li>➤ selection of plant with low inherent potential for generation of noise and/ or vibration;</li> <li>➤ placing of noisy / vibratory plant as far away from sensitive properties as permitted by site constraints, and;</li> <li>➤ regular maintenance and servicing of plant items.</li> </ul>
<b>Air Quality/Dust</b>			
MM49	Dust Emissions	EIAR Chapter 5,10 CEMP Section 3	<ul style="list-style-type: none"> <li>➤ Sporadic wetting of loose stone surface will be carried out during the construction phase to minimise movement of dust particles to the air. In periods of extended dry weather, dust suppression may be necessary along haul roads to ensure dust does not cause a nuisance. If necessary, water will be taken from stilling ponds in the site’s drainage system and will be pumped into a bowser or water spreader to dampen down haul roads and site compound to prevent the generation of dust where required. Water bowser movements will be carefully monitored to avoid, insofar as reasonably possible, increased runoff.</li> <li>➤ All plant and materials vehicles shall be stored in dedicated areas (on site).</li> </ul>

			<ul style="list-style-type: none"> <li>➤ Areas of excavation will be kept to a minimum, and stockpiling will be minimised by coordinating excavation, spreading and compaction.</li> <li>➤ Turbines and construction materials will be transported to the site on specified haul routes only.</li> <li>➤ The agreed haul route roads adjacent to the site will be regularly inspected for cleanliness and cleaned as necessary.</li> <li>➤ The transport of construction materials to the site that have significant potential to cause dust, will be undertaken in tarpaulin or similar covered vehicles where necessary.</li> <li>➤ A Construction and Environmental Management Plan (CEMP) will be in place throughout the construction phase (see Appendix 4.3). The CEMP includes dust suppression measures.</li> </ul>
MM50	Exhaust Emissions	EIAR Chapter 5, Chapter 10	<ul style="list-style-type: none"> <li>➤ All construction vehicles and plant will be maintained in good operational order while onsite, thereby minimising any emissions that arise.</li> <li>➤ Turbines and construction materials will be transported to the site on specified routes only unless otherwise agreed with the Planning Authority.</li> <li>➤ Aggregate materials for the construction of site access tracks and all associated infrastructure will all be locally sourced, where possible, which will further reduce potential emissions.</li> </ul>
MM51	Greenhouse Gas Emissions	EIAR Chapter 10	<ul style="list-style-type: none"> <li>➤ All construction vehicles and plant will be maintained in good operational order while onsite, thereby minimising any emissions that arise.</li> <li>➤ Turbines and construction materials will be transported to the site on specified routes only unless otherwise agreed with the Planning Authority.</li> <li>➤ Aggregate materials for the construction of site access tracks and all associated infrastructure will all be locally sourced, where possible, which will further reduce potential emissions.</li> </ul>
<b>Traffic</b>			
MM52	Traffic Management Co-Ordinator	EIAR Chapter 14	A competent Traffic Management Coordinator will be appointed for the duration of the project and this person will be the main point of contact for all matters relating to traffic management.
MM53	Liaison with the relevant local authority	EIAR Chapter 14	Liaison with the relevant local authority including the roads section of local authorities that the delivery routes traverse and An Garda Síochána, during the delivery phase.

MM54	Travel Plans for Construction Workers	EIAR Chapter 14	The construction company will be required to provide a travel plan for construction staff, which will include the identification of a routes to / from the site and identification of an area for parking.
MM55	Temporary traffic signs	EIAR Chapter 14	As part of the traffic management measures temporary traffic signs will be put in place at all key junctions, including the access junction on the N15. All measures will be in accordance with the “Traffic Signs Manual, Chapter 8 – Temporary Traffic Measures and Signs for Road Works” (DoT now DoTT&S) and “Guidance for the Control and Management of Traffic at Roadworks” (DoTT&S). A member of construction staff (flagman) will be present at key junctions during peak delivery times.
<b>Cultural Heritage</b>			
MM56	Impact of excavation works on unrecorded potential sub-surface sites	EIAR Chapter 13	<p>➤ During the excavation of new proposed access routes, a known memorial plaque located along the proposed route from T21 to the proposed substation will be fenced off prior to construction works in this location. Fencing will be maintained for the duration of the construction works.</p>
<b>Operational Phase</b>			
<b>Health and Safety</b>			
MM57	Health & Safety	EIAR Chapter 5	Access to the turbines is through a door at the base of the structure, which will be locked at all times outside maintenance visits.
<b>Biodiversity</b>			
MM58	Bats	EIAR Chapter 6 and Appendix 6.2.	<p>Ongoing monitoring of bat activity will be undertaken for at least three years’ post construction of the wind farm. Full details of the proposed monitoring programme are provided in Appendix 6.2 and include measurement of bat activity, weather conditions and any correlation between the two. The monitoring will also include corpse searching in the areas surrounding the turbines to gather data on any actual collisions.</p> <p>If, following monitoring, there are significant effects recorded, a range of measures are proposed to ensure that any such effects are fully mitigated. These measures include blade feathering, curtailment of turbines during certain conditions and increase of buffers surrounding the turbines. Any or all of</p>

			the above measures may be employed following actual monitoring of the impact of the operating turbines on bats.
<b>Traffic Management</b>			
MM59	Roads	EIAR Chapter 14	<b>A Post Construction Condition Survey</b> – Where required by the local authority, a post construction survey will be carried out after works are completed to ensure that any remediation works are carried out to a satisfactory standard. Where required the timing of these surveys will be agreed with the local authority. All road surfaces and boundaries will be re-instated to pre-development condition, as agreed with the local authority engineers
<b>Drainage Management Plan</b>			
MM60	Drainage Inspection	EIAR Chapter 9, CEMP Section 3	➤ Monitoring the effectiveness of drainage measures installed during the construction phase will continue to be monitored into the operational phase. Any excess build-up of silt levels at dams, the settlement pond, or any other drainage features that may decrease the effectiveness of the drainage feature, will be removed.

## 7. **MONITORING PROPOSALS**

All monitoring proposals relating to the pre-commencement, construction and operational phases of the proposed development were set out in various sections of the EIAR prepared as part of the planning permission application to An Bord Pleanála.

This section of the Construction and Environment Management Plan groups together all of the monitoring proposals presented in the EIAR. The monitoring proposals are presented in the following pages.

By presenting the monitoring proposals in the below format, it is intended to provide an easy to audit list that can be reviewed and reported on during the future phases of the project. The tabular format in which the below information is presented, can be further expanded upon during the course of future project phases to provide a reporting template for site compliance audits.

Ref. No.	Reference Heading	Reference Location	Monitoring Measure
<b>Pre-Commencement Phase</b>			
MX1	Water Quality and Monitoring	EIAR Section 9	An inspection and maintenance plan for the on-site drainage system will be prepared in advance of commencement of any works.
MX2	Invasive Species	CEMP Section 4	A pre-commencement invasive species survey shall be completed for the site
MX3	Mammal Survey	EIAR Section 6	A pre-construction mammal survey will be undertaken to identify any Otter holts or Badger setts within the works areas associated with the development. The survey will be undertaken to ensure that Otter or Badger have not taken up residence within or close to the development footprint
MX4	Marsh Fritillary	EIAR Section 6	Pre-commencement surveys will be undertaken for marsh fritillary to determine long term trends of the population within the site.
<b>Construction Phase</b>			
MX5	Water Quality and Monitoring	EIAR Section 8	An inspection and maintenance plan for the on-site drainage system will be prepared in advance of commencement of any works. Regular inspections of all installed drainage systems will be undertaken, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water in parts of the systems where it is not intended.
MX6	Daily Monitoring	EIAR Section 8	Daily monitoring of excavations by a suitably qualified person will occur during the construction phase. If high levels of seepage inflow occur, excavation work should immediately be stopped and a geotechnical assessment undertaken
MX7	Check Dams	EIAR Section 4	Check dams will be inspected and maintained regularly to insure adequate performance. Maintenance checks will also ensure the centre elevation of the dam remains lower than the sides of the dam.



MX8	Settlement Ponds	EIAR Section 3 CEMP Section 5	Settlement ponds will be inspected weekly and following rainfall events. Inlet and outlets will be checked for sediment accumulation and anything else that might interfere with flows. Inspection and maintenance of these of these structures during construction phase is critical to their functioning to stated purpose.
MX9	Culverts	EIAR Section 3	All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance.
MX10	Drainage Management	EIAR Section 3 CEMP Section 5	The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the Environmental Clerk of Works or supervising hydrologist on-site. The Environmental Clerk of Works or supervising hydrologist will respond to changing weather, ground or drainage conditions on the ground as the project proceeds, to ensure the effectiveness of the drainage design is maintained in so far as is possible. This may require the installation of additional check dams, interceptor drains or swales as deemed necessary on-site.
MX11	Plant and Equipment Inspections	EIAR Section 7 CEMP Section 5	The plant used should be regularly inspected for fuel leaks, unnecessary noise generation and general fitness for purpose.
MX12	Drainage Inspection	EIAR Section 8 CEMP Section 5	Regular inspections of all installed drainage systems will be undertaken, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water in parts of the systems where it is not intended. Inspections will also be undertaken after tree felling.
MX13	Marsh Fritillary	EIAR Chapter 6	Habitat condition monitoring will be undertaken to ensure that there are no negative effects on marsh fritillary habitat.
MX14	Archaeological Monitoring	EIAR Section 13	Archaeological monitoring (under licence from the National Monuments Service) of any further geotechnical / engineering trial pits or investigations and a report detailing the results of same. Pre-development Licensed testing in areas where peat depths allow a meaningful investigation. Testing should only be undertaken in areas where ground disturbance will take place as part of the development. Where peat depths become a limitation to testing, monitoring at the construction stage should be undertaken. The areas to be tested will be chosen by the appointed archaeologist and the number of test trenches agreed between the archaeologist and the National Monuments Service (NMS) through the licensing system. Peat depth data and local ground conditions may dictate the number and location of test trenches to be undertaken.

			<p>Archaeological monitoring of ground works during construction works. The National Monuments Service will be informed of such findings to discuss how best to proceed. If archaeological finds, features or deposits are uncovered during archaeological monitoring, the developer will be prepared to provide resources for the resolution of such features whether by preservation by record (excavation) or preservation in situ (avoidance). Once the project is completed, a report on the results of the monitoring will be compiled and submitted to the relevant authorities.</p> <p>➤ During the excavation of new proposed access routes, a known memorial plaque located along the proposed route from T21 to the proposed substation will be fenced off prior to construction works in this location. Fencing will be maintained for the duration of the construction works.</p>
<b>Operational Phase</b>			
MX15	Vantage Point Surveys	EIAR Section 6 – Appendix 6-5	Vantage Point bird surveys will be carried in years 1, 2, 3, 5, 10 and 15.
MX16	Breeding Bird Surveys	EIAR Section 7 – Appendix 7.9	Breeding bird surveys will be carried in years 1, 2, 3, 5, 10 and 15 between the months of March to July.
MX17	Bat Monitoring	EIAR Section 6	Ongoing monitoring of bat activity will be undertaken for at least three years’ post construction of the wind farm. Full details of the proposed monitoring programme are provided in Appendix 6.2 and include measurement of bat activity, weather conditions and any correlation between the two. The monitoring will also include corpse searching in the areas surrounding the turbines to gather data on any actual collisions.
MX18	Corpse Searching	EIAR Section 7 – Appendix 6-5	Corpse searching will be carried in years 1, 2, 3, 5, 10 and 15. The survey will be carried out on 12 monitoring visits per year (1 visit/month) and will be targeted corpse searches at turbine bases.
MX19	Drainage Inspection	EIAR Section 9	Monitoring the effectiveness of drainage measures installed during the construction phase will continue to be monitored into the operational phase. Any excess build-up of silt levels at dams, the settlement pond, or any other drainage features that may decrease the effectiveness of the drainage feature, will be removed.
MX20	Shadow Flicker	EIAR Chapter 5	Where daily or annual shadow flicker exceedances are experienced at buildings, a site visit will be undertaken to determine the level of occurrence, existing screening and window orientation.

MX21	Operational Phase Noise	EIAR Section 11	<p>The following programme of measures would be implemented in the event of an issue of aerodynamic modulation being identified and associated with the site:</p> <ul style="list-style-type: none"> <li>➤ A detailed noise survey conducted by an appropriately qualified acoustic consultant will be commissioned in order to confirm the presence or not of the issue, the extent of the issue (i.e. number of locations, wind speeds and environmental conditions in which it is occurring);</li> <li>➤ Based on the findings of this work and where aerodynamic modulation is identified a schedule of measures will be formulated and agreed with the planning authority, which would typically be envisaged to focus on control and regulation of the operation of turbine unit(s) in certain atmospheric and meteorological conditions.</li> </ul>

## 8. PROGRAMME OF WORKS

### 8.1 Construction Schedule

The construction phase will take approximately 24-30 months to complete from starting on site to the commissioning of the electrical system and export of electricity from site.

The EIAR stipulated that in the interest of breeding birds, construction would not commence during the breeding bird season, which runs from April to July. The EIAR stipulated that construction may commence between August to the end of March, so that construction activities are ongoing by the time the next breeding bird season comes around, and can continue throughout the next breeding season.

Works during the construction phase of the development, including delivery of construction materials will generally take place between 7 a.m. and 7 p.m. daily Monday to Saturday with large concrete pours requiring an earlier start when deemed necessary. Delivery of abnormal loads such as turbine tower sections and blades will take place at night outside of peak traffic hours.

The phasing and scheduling main construction task items are outlined in Figure 8.1 below, where 1st October 2022 has been selected as an arbitrary start date for construction activities.

ID	Task Name	Task Description	Q4 2022	Q1 2023	Q2 2023	Q3 2023	Q4 2023	Q1 2024	Q2 2024	Q3 2024		
1	Site Health and Safety		[Active]									
2	Site Compounds	Site Compounds, site access, fencing, gates	[Active]									
3	Site Roads	Construction/upgrade of roads, construct underpasses install	[Active]									
4	Turbine Hardstands	Excavate/pile for turbine bases where required		[Active]								
5	Turbine Foundations	Fix reinforcing steel and anchorage system, erect			[Active]							
6	Substation Construction and Electrical Works	Construct substation, underground cabling, grid		[Active]								
7	Backfilling and Landscaping					[Active]						
8	Turbine Delivery and Erection					[Active]						
9	Substation Commissioning								[Active]			
10	Turbine Commissioning									[Active]		

Figure 8.1 Indicative Construction Schedule

## 9. COMPLIANCE AND REVIEW

### 9.1 Site Inspections and Environmental Audits

Routine inspections of construction activities will be carried out on a daily and weekly basis by the ECoW and the Site Supervisor/Construction Manager to ensure all controls to prevent environmental impact, relevant to the construction activities taking place at the time, are in place.

Environmental inspections will ensure that the works are undertaken in compliance with this CEMP and all other planning application documents. Only suitably trained staff will undertake environmental site inspections.

### 9.2 Auditing

The Contractor will be responsible for implementing the mitigation and monitoring measures specified throughout the EIAR and compiled in Sections 6 and 7 of this CEMP. The Contractor will also be responsible for ensuring that all construction staff understand the importance of implementing the mitigation measures. The implementation of the mitigation measures will be overseen by the environmental clerk of works or supervising hydrogeologists, environmental scientists, ecologists or geotechnical engineers, depending on who is best placed to advise on the implementation.

Environmental audits will be carried out during the construction phase of the project. In contrast to monitoring and inspection activities, audits are designed to shed light on the underlying causes of non-compliance, and not merely detect the non-compliance itself. In addition, audits are the main means by which system and performance improvement opportunities may be identified. Environmental audits will be carried out by contractor staff or alternatively by external personnel acting on their behalf. It is important that an impartial and objective approach is adopted. Environmental audits will be conducted at planned intervals to determine whether the CEMP is being properly implemented and maintained. The results of environmental audits will be provided to project management personnel.

### 9.3 Environmental Compliance

The following definitions shall apply in relation to the classification of Environmental Occurrences during construction of the wind farm:

**Environmental Near Miss:** An occurrence which if not controlled or due to its nature could lead to an Environmental Incident.

**Environmental Incident:** Any occurrence which has potential, due to its scale and nature, to migrate from source and have an environmental impact beyond the site boundary.

**Environmental Exceedance Event:** An environmental exceedance event occurs when monitoring results indicate that limits for a particular environmental parameter (as indicated in the Environmental Monitoring Programme) has been exceeded.

An exceedance will immediately trigger an investigation into the reason for the exceedance occurring and the application of suitable mitigation where necessary.

Exceedance events can be closed out on achieving a monitoring result below the assigned limit for a particular environmental parameter.

**Environmental Non-Compliance:** Non-fulfilment of a requirement and includes any deviations from established procedures, programs and other arrangements related to the EMP.

9.4

## Corrective Action Procedure

A corrective action is implemented to rectify an environmental problem on-site. Corrective actions will be implemented by the Site Supervisor/Construction Manager, as advised by the Site Environmental Clerk of Works. Corrective actions may be required as a result of the following;

- > Environmental Audits;
- > Environmental Inspections and Reviews;
- > Environmental Monitoring;
- > Environmental Incidents; and,
- > Environmental Complaints.

A Corrective Action Notice will be used to communicate the details of the action required to the main contractor. A Corrective Action Notice is a form that describes the cause and effect of an environmental problem on site and the recommended corrective action that is required. The Corrective Action Notice, when completed, will include details of close out and follow up actions.

If an environmental problem occurs on site that requires immediate attention direct communications between the Site supervisor/Construction Manager and the Site Environmental Clerk of Works will be conducted. This in turn will be passed down to the site staff involved. A Corrective Action Notice will be completed at a later date.

9.5

## Construction Phase Plan Review

This CEMP will be updated and reviewed prior to commencement of construction, and also every six months thereafter during the construction phase of the project.