

## **APPENDIX 4-2**

HARVEST MANAGEMENT PLAN

## Borrisbeg Renewable Energy Development Harvest Management Plan

Proposed Felling & Reforestation Methods			
Thinning (incl. CCF)	N/A Harvester Chainsaw Forwarder Tractor/Quad Skyline		
Clear-felling	N/A Harvester Chainsaw Forwarder Tractor/Quad Skyline		
Reforestation	N/A Windrowing Pit planting Mounding Scrap mounding Scarification Other (specify):		
Site access (i.e. via forest road)	Present Planned Not required   Other (e.g. temporary roading/forest track):		

Social & Environmental Features & Considerations				
Social	Habitat & Biodiversity	Soil & Water		
Recreational usage	Designated area (SAC, SPA, etc.)	Aquatic zone(s) on/adjoining site		
Adjoining dwelling(s)	Broadleaves/diverse conifers	Relevant watercourse(s)		
Right(s)-of-way present	Hedgerows	Water-related 'hotspots'		
Utilities (power lines/water main)	Old/veteran trees	Water abstraction point		
Sensitive landscape	Large scale deadwood	Peaty or peaty/gley		
Important viewpoint(s)	Badger sett, rookery, etc.	Steep slope(s)		
Archaeological site(s) & feature(s)	Protected fauna	Water setback(s) present & intact		
Cultural feature(s)	Protected flora	Supply of brash limited		
Anti-social (dumping, fire, etc.)	🗌 Wetland habitat	Other:		
Other (specify):	Other (specify):	Other:		

Proposed Measures to Protect Social & Environmental Features & Considerations				
Consult with local residents	Establish excl. zones around arch. sites/features			
Erect safety signage	Temporary bridging points (TBPs) required			
Onsite briefing of all operators, pre-commencement	Install water setback at refor.			
Carefully selected refuelling/repair/storage depot	Install dwelling setback at refor.			
Measures to protect right(s)-of-way	Install public road setback at refor.			
Measures to protect service features	Install archaeological setback at refor.			
Measures to protect habitats & biodiversity features	Install biodiversity setback at refor.			
Limit operations to dry weather	Install landscape setback at refor.			
Daily visual monitoring of ground conditions	Inclusion of Refor. Objective 'CCF'			
Daily visual monitoring of water	Inclusion of Refor. Objective 'BIO'			

## Proposed Measures to Protect Social & Environmental Features & Considerations (Cont..)

🔀 Water sampling	Forest edge planting
🔀 Install silt traps/barriers	Environmental setback planting
Drain blocking/slow-water dams	Other (specify)
☐ Utilise brash mats along extraction routes	Other (specify)
Exclude machinery in areas adjoining aquatic zones, water abstraction points & water-related 'hotspots'	Other (specify)

Ancillary Information (include relevant information to expand on above & to detail important aspects such as the sequencing of operations, the width of environmental setbacks & contingency planning. Ensure accurate cross-referencing and consistency with maps) \*

## Harvesting

Harvesting and extraction to be carried out during periods of dry weather to reduce soil compaction and rutting of tracks. All harvesting activities will be suspended during periods of prolonged rainfall or high rainfall. Proposed machinery will comprise a harvester and a low-ground pressure forwarder with a 14-tonne bunk capacity. Before commencement of felling, and as per IForUT and Woodland policy, all operators will be fully briefed of the harvest plan including potential hazards and environmental sensitivities and corresponding protective measures on site. Advance notice signage will be erected at least 7 days before harvesting commences. Safety signage will be erected before harvesting commences and harvest boundaries will be marked prior to operations commencing.

Brash mats will be used along all extraction routes, with corduroy rafts deployed to reinforce short sections of soft ground subject to high traffic usage. The extraction directions are marked with red arrows on the Harvest Plan Map. Particular attention will be paid to minimizing disturbance to ground surfaces, drains /streams, and biodiversity features. Brash, logs or debris will not be allowed enter the aquatic zones and relevant watercourses. Felled tree to be stacked in a responsible manner to prevent contamination of watercourses with organic rich leachate exuding from cuttings.

Sediment traps will be installed within relevant watercourses before harvesting commences, at strategic locations identified on the ground. Sediment traps will be monitored and maintained (i.e., cleaned out and/or added to, as appropriate) throughout felling, extraction, and periodically thereafter, until the site stabilises. There will be a 20m buffer around aquatic zones (10m either side) and 10m buffer around relevant watercourses (5m either side) identified in maps.

Onsite supervision will be present during operations to ensure that felling and extraction are carried out appropriately and that water protection measures are adequate and remain effective throughout, and to trigger contingency measures, if necessary (e.g., to cease operations if rainfall creates a risk of sediment mobilisation and runoff). All staff must always wear high visibility jacket and hard hat. All personnel on site must have appropriate Health and Safety training.

Access to site - The roads planned for the wind farm will be used for access and haulage purpose. Timber will follow extraction arrows, leaving site along L-70391-0.

All felling/harvesting operations to comply with the Forest Harvesting and the Environment Guidelines and Forestry and Water Quality Guidelines.

Harvest Management Plan Overview Borrisbeg Renewable Energy Development





- Site of FL Application
- Access Road
  - Public Road
- Aquatic Zone (AZ)(Stream/River)
   Relevant Watercourse (RW)(Drain)

Harvest Management Plan Borrisbeg Renewable Energy Development

SA

- ——— Machine Setbacks (10m AZ, 5m RW)
- --- Hedgerows
- Timber Extraction direction
- SA Stacking Area (SA)
- Sediment traps

SA