



MANAGEMENT PLAN 2 – WATER QUALITY MANAGEMENT PLAN

INCHAMORE WIND DAC

**INCHAMORE WIND FARM
CO. CORK**

**CONSTRUCTION ENVIRONMENTAL
MANAGEMENT PLAN
(CEMP)**

**MANAGEMENT PLAN 2
WATER QUALITY MANAGEMENT PLAN**

MAY 2023

Inchamore Wind DAC,
C/O FuturEnergy Ireland,
27/28 Herbert Place,
Dublin 2,
D02DC97,
Ireland.



Jennings O'Donovan & Partners Limited,
Consulting Engineers,
Finisklin Business Park,
Sligo.
Tel.: 071 9161416
Fax: 071 9161080
email: info@jodireland.com



JENNINGS O'DONOVAN & PARTNERS LIMITED
 Project, Civil and Structural Consulting Engineers,
 FINISKLIN BUSINESS PARK,
 SLIGO,
 IRELAND.





Telephone (071) 91 61416
 Fax (071) 91 61080

Email info@jodireland.com
 Web Site www.jodireland.com

DOCUMENT APPROVAL

PROJECT	Inchamore Wind Farm	
CLIENT / JOB NO	Inchamore Wind DAC	6226
DOCUMENT TITLE	Construction Environmental Management Plan (CEMP) Water Quality Management Plan (WQMP)	

Prepared by		Reviewed/Approved by
Document Final	Name Shirley Bradley	Name David Kiely
Date May 2023	Signature 	Signature 

This document, and information or advice which it contains, is provided by JENNINGS O'DONOVAN & PARTNERS LIMITED solely for internal use and reliance by its Client in performance of JENNINGS O'DONOVAN & PARTNERS LIMITED's duties and liabilities under its contract with the Client. Any advice, opinions, or recommendations within this document should be read and relied upon only in the context of the document as a whole. The advice and opinions in this document are based upon the information made available to JENNINGS O'DONOVAN & PARTNERS LIMITED at the date of this document and on current standards, codes, technology and construction practices as at the date of this document. Following final delivery of this document to the Client, JENNINGS O'DONOVAN & PARTNERS LIMITED will have no further obligations or duty to advise the Client on any matters, including development affecting the information or advice provided in this document. This document has been prepared by JENNINGS O'DONOVAN & PARTNERS LIMITED in their professional capacity as Consulting Engineers. The contents of the document does not, in any way, purport to include any manner of legal advice or opinion. This document is prepared in accordance with the terms and conditions of JENNINGS O'DONOVAN & PARTNERS LIMITED contract with the Client. Regard should be had to those terms and conditions when considering and/or placing any reliance on this document. Should the Client wish to release this document to a Third Party for that party's reliance, JENNINGS O'DONOVAN & PARTNERS LIMITED may, at its discretion, agree to such release provided that:

- (a) JENNINGS O'DONOVAN & PARTNERS LIMITED written agreement is obtained prior to such release, and
- (b) By release of the document to the Third Party, that Third Party does not acquire any rights, contractual or otherwise, whatsoever against JENNINGS O'DONOVAN & PARTNERS LIMITED and JENNINGS O'DONOVAN & PARTNERS LIMITED, accordingly, assume no duties, liabilities or obligations to that Third Party, and
- (c) JENNINGS O'DONOVAN & PARTNERS LIMITED accepts no responsibility for any loss or damage incurred by the Client or for any conflict of JENNINGS O'DONOVAN & PARTNERS LIMITED's interests arising out of the Client's release of this document to the Third Party.

Directors: D. Kiely, C. McCarthy
Regional Director: A. Phelan
Consultants: C. Birney, R. Gillan

Senior Associates: R. Davis, M. Forbes, S. Gilmartin, J. Healy, S. Lee, J. McElvaney, T. McGloin, S. Molloy
Associates: B. Coyle, D. Gullfoyle, L. McCormack, C. O'Reilly, M. Sullivan

Company Reg No. 149104 VAT Reg. No. IE6546504D



CONTENTS

1. INTRODUCTION	1
1.1 Scope and Requirements	1
1.2 Reference Documentation	1
2. RESPONSIBILITIES	2
2.1 General.....	2
2.2 Hydrochemistry Monitoring	3
2.3 Reporting	4
2.4 Contingency Sampling & Emergency Response	4
3. WATER QUALITY MONITORING: OUTLINE SCOPE	5
3.1 General.....	5
3.2 Hydrochemistry Monitoring	12
4. WATER CROSSINGS	13
4.1 Locations	13
4.2 Design	18
4.3 Construction Requirements.....	19
4.4 Mitigation Measures.....	19

Appendix A – Design Drawings

Appendix B – TLI Inchamore Technical Notes and Culvert Schedule

1. INTRODUCTION

1.1 Scope and Requirements

1.1.1 The Contractor is responsible for pollution prevention for the duration of the contract and until such time as permanent measures, such as permanent drainage and silt mitigation controls, are deemed to be adequate and appropriately constructed.

1.1.2 To verify the efficacy of pollution prevention and mitigation works during construction, Water Quality Monitoring is required to be undertaken by a suitably qualified Environmental Consultant(s), prior to, during and post completion of construction works. This will include all watercourses within the catchment of the construction area. The monitoring will comprise visual, hydrochemistry and grab sample monitoring.

1.1.3 The approved plan will be coordinated and implemented on site by the Environmental Consultant appointed by the Contractor.

1.2 Reference Documentation

1.2.1 Construction works have the potential to cause pollution of the water environment. All construction works on site, and specifically construction works to be undertaken within and within 65 m of any watercourses, will be completed in compliance with current legislation and best practice as detailed within the CEMP and in particular **Management Plan 4: Peat and Spoil Management Plan** and **Management Plan 3: Surface Water Management Plan**.

1.2.2 The following reports (along with any further surveys conducted) will be used to inform the scope of the construction phase Water Quality Management Plan.

- Inchamore Wind Farm, Co. Cork Environmental Impact Assessment Report (EIAR), May 2023
- Inchamore Wind Farm, Co. Cork Natura Impact Statement (NIS), May 2023
- Inchamore Wind Farm, Co. Cork CEMP, May 2023

2. RESPONSIBILITIES

2.1 General

2.1.1 Responsibility for the water quality monitoring programme, and coordination thereof, will lie with the independent Ecological Clerk of Works appointed at the start of the programme.

2.1.2 Prior to works commencing, the Ecological Clerk of Works will be retained by Inchamore Wind DAC with a responsibility to implement this Water Quality Management Plan. Among other requirements, the Water Quality Management Plan requires a full baseline water quality survey to be undertaken prior to the commencement of construction and requires the contractor to provide a 'schedule of work' to Ecological Clerk of Works at the beginning of each week.

2.1.3 The Ecological Clerk of Works will prepare and deliver site induction and training to all construction personnel, in liaison with the Site Engineer.

- Field monitoring (as described in Section 3) of water quality parameters and collection of samples will be undertaken by the Ecological Clerk of Works or other suitably appointed person(s) (qualified to degree level with at least 5 years' experience in a similar role) based at the site. The Ecological Clerk of Works or nominated site person(s) will be appropriately trained on the required monitoring methods and the use, calibration and maintenance of all monitoring equipment used. Training will be provided by the Environmental Consultant appointed to undertake the Water Quality Monitoring programme. Undertake specific monitoring activities and reporting as defined in agreed documentation prepared as part of the planning process.
- Daily visual inspection of access roads for signs of ground damage or solids escape to nearby watercourses in vicinity of construction works
- The ground between the structure under construction and the nearest downslope watercourse for signs of solids escape or ground damage
- Surface water features in vicinity of construction works
- Any pollution control measures at structures and along access roads (e.g., silt fences, drain or stream crossings etc.) for evidence of contaminated run-off or mitigation failure
- Attendance at the critical work phases including access road construction, foundation excavation, watercourse crossings, concrete pouring and back-filling.
- Collection and analysis of water samples at a number of monitoring locations (i.e.,

upstream & downstream of the seven onsite water crossing locations) before, during (if potential pollution visually identified) and after construction works at that location

- EPA Q Value Biological Monitoring at seven water crossing locations (i.e., upstream & downstream of instream construction work locations) before and after construction works.

2.1.4 Collection and analysis of water samples at a number of monitoring locations (i.e., upstream and downstream of construction work locations) before, during (if potential pollution visually identified) and after construction works.

2.2 Hydrochemistry Monitoring

2.2.1 Field Monitoring

Field monitoring of water quality parameters and collection of samples will be undertaken by the Ecological Clerk of Works. The Ecological Clerk of Works will be appropriately qualified to third level education and experienced in the field for no less than 5 years on the required monitoring methods and the use, calibration and maintenance of all monitoring equipment used. Sampling will be in accordance with International Standards of Operation. The chosen laboratory will be accredited.

2.2.2 Laboratory Analysis

Laboratory analysis of water samples will also be undertaken as part of the monitoring programme by an independent and appropriately certified laboratory to be appointed by the Ecological Clerk of Works. ISO 17025 Accreditation proves a laboratory has an acceptable quality management system in place, and it has the ability and competence to provide testing and calibration results.

2.2.3 Coordination of the laboratory sampling and analytical programme will be undertaken by the Ecological Clerk of Works/EM. Samples will be dispatched for analysis under chain of custody procedures. Laboratory analytical results will be sent directly to the Ecological Clerk of Works.

2.2.4 Interpretation and reporting of both the field and laboratory data will be the responsibility of the Ecological Clerk of Works.

2.3 Reporting

2.3.1 Monthly Water Quality Reporting

Results of water quality monitoring will assist in determining requirements for improvements in drainage and pollution prevention measures implemented on site. A monthly report on water quality will be prepared by the EM.

2.3.2 It will be the responsibility of the EM to present the ongoing results of water quality and weather monitoring at site meetings and with outside bodies. This will be done at weekly meetings and reported within the overall Monthly Environmental Report to be prepared by the Ecological Clerk of Works

2.3.3 The monthly reports on water quality will consider all visual, field monitoring and results of laboratory analysis received that month. Reports will describe how the results compare with baseline data as well as previous monthly reports on water quality. The reports will also describe whether any deterioration or improvement in water quality has been observed and whether any effects are attributable to construction activities and what remedial measures or corrective actions have been implemented.

2.3.4 Monthly reports on water quality will be provided to the Client Project Manager and will be made available to the Planning Authority.

2.3.5 Final Report on Water Quality

Upon completion of all post-construction monitoring, the Ecological Clerk of Works will prepare a final report on water quality. This final report will cover the overall performance against baseline data, details on any impacts attributed to construction works and recommendations for remedial works if required.

2.3.7 The final report will be provided to Cork County Council and Inland Fisheries Ireland.

2.4 Contingency Sampling & Emergency Response

2.4.1 In the event that a pollution incident arises which threatens to enter or has entered a watercourse from the construction works, additional sampling and analysis of surface water samples will be undertaken. Examples of such incidents include a spill or accidental release of chemicals, oils and fuels or concrete. Additional sampling and analysis will determine the level of impact to the surface water receptor and remedial requirements, where necessary.

- 2.4.2** Where a pollution incident has occurred as a result of construction works, the Ecological Clerk of Works and Cork County Council will be consulted to determine sampling requirements and any additional survey requirements where potentially significant impacts are identified. This will be done following the implementation of appropriate mitigation measures as per the **Emergency Response Plan** (Management Plan 1 of the CEMP).
- 2.4.3** The results of any monitoring or survey work undertaken by the Contractor will be made available to the Ecological Clerk of Works and the Local Authority. Copies of all correspondence and test certificates will be retained on site.

3. WATER QUALITY MONITORING: OUTLINE SCOPE

3.1 General

- 3.1.1** Construction-stage details of monitoring and precise monitoring locations will be agreed in writing with the Local Authority prior to commencement of construction works and following consultation with Inland Fisheries Ireland.
- 3.1.2** Water Quality Monitoring locations will be identified through grid reference, photographic record and indicated on a plan. For repeat sampling locations, each location will also be marked on the ground (stake/post) to ensure that the correct location is sampled each time.
- 3.1.3** Sample locations will be labelled consistently for the duration of the monitoring period. Where any additional locations are sampled during the works, the location (grid reference) of the sampling point will be recorded and a photograph will be taken at time of sampling.
- 3.1.4** 'Control' sample locations will also be included in the scope of any monitoring.
- 3.1.5** A water sampling location map will be developed and included in the detailed method statements for precise locations at water crossings within this development.
- 3.1.6** Baseline monitoring undertaken at the Development as part of this study will be repeated periodically i.e., before, during and after construction phase, to measure any deviations from baseline hydrochemistry that occur at the Site, including discharge rates and along watercourses. Specifically, a construction period and post construction monitoring programme for the Inchamore site will include the following:

- During the construction phase, daily inspection of silt traps, buffered outfalls and drainage channels and daily measurement of total suspended solids, electrical conductivity, and pH at selected water monitoring locations on the Site (locations close to active working zones). Monitoring of same during times when excavations are being dewatered (likely high in solids) will be done in real time. In this regard, physiochemical properties will be monitored in real time by means of alarmed telemetry e.g., telemetric monitoring at baseline sampling locations and alarm thresholds established in line with water quality reference concentrations/limits which will be set using relevant instruments for example, Surface Water Quality Regulations, <25 mg/ L Total Suspended Solids (TSS).
- Continuous Monitoring will be carried out as part of Active Management of construction water management and treatment (**Appendix 9.6**). These monitoring systems will travel with the active construction areas / remain with the Active Management infrastructure. The purpose of this is to recycle water if quality is unfavourable and adjust the dewatering and treatment train accordingly until discharge quality is observed to be acceptable. A small degree of tolerance above reference concentrations is acceptable at this location but only if the discharge from the Active Management train discharges to another Passive Management system or to a non-sensitive vegetated area. If discharging within sensitive areas or buffer zones, the quality of discharge from the Active Management train will be in line with prescribed reference limits (e.g., 25 mg/L TSS)
- Continuous Monitoring at downstream Baseline SW Monitoring Locations (**Figure 9.7b**) will be carried out using telemetry during the construction phase. Triggering of the threshold at these locations will trigger emergency response and escalation of measures including immediate full site inspection to ascertain to the potential unknown source (bearing in mind that the quality of managed runoff at the site will be known by means of live telemetry and handheld meters). Continuous monitoring at Baseline SW Monitoring Locations will continue into the operational phase until stable conditions are observed e.g., stable conditions in line with baseline conditions for 6 months.
- Post construction: inspection of silt traps, buffered outfalls and drainage channels, measurement of total suspended solids, electrical conductivity, and pH at selected water monitoring locations at the Site will be carried out at a reasonable frequency (weekly initially gradually reduced based on observed stability of conditions), and will also be scheduled following extreme metrological events (**EIAR Chapter 9: Hydrology and Hydrogeology**). During the operational phase of the project the stilling ponds and

buffered outfalls will be periodically inspected e.g., weekly during maintenance visits to the Site initially and gradually reduced based on observed stability of conditions.

- During the construction phase of the project, the Development areas will be monitored daily for evidence of groundwater seepage, water ponding and wetting of previously dry spots, and visual monitoring of the effectiveness of the constructed drainage and attenuation system so that it does not become blocked, eroded or damaged during the construction process. This monitoring will continue at a reasonable frequency (weekly initially gradually reduced based on observed stability of conditions) during the operational phase of the Development, however it is envisaged that any potential issues in this regard will be identified and rectified during the construction phase.
- During the construction phase of the Project, the Development areas and adjacent receiving drainage systems will be monitored daily for evidence of erosion and other adverse impacts to natural drainage channels and existing degraded areas whereby soils/peat are exposed and prone to enhanced degradation. This monitoring will continue at a reasonable frequency during the operational phase of the Project; however, it is envisaged that any potential issues in this regard will be identified and rectified during the construction phase.
- During both the construction and operational phases of the project watercourse crossings will be monitored frequently (daily during construction and intermittently during operational phase i.e., weekly / monthly inspections initially and reduced gradually in line with observed stability and confidence in longer term data obtained. The water course crossings will be monitored in terms of structural integrity and in terms of their impact on respective watercourses.
- Site water runoff quality at all surface water monitoring locations will be monitored on a continuous basis during the construction phase of the Project. Monitoring will continue into the operational phase until such time that the Site and water quality have stabilised (stable conditions in line with baseline conditions for e.g., eight (8 No.) consecutive quarterly monitoring events). This monitoring will be carried out at the downstream surface water baseline sampling location (**EIAR Appendix 9.6**)
- Continuous monitoring systems will be in place, particularly in principal surface water features draining the site. For example, remote sensing, or telemetric monitoring sensors (turbidity) will be employed in this regard.
- At construction areas requiring drilling (HDD) and/or significant excavations (launch pits, cable joint bays), and in the management of general excavations, arisings will be managed carefully with a view to containing and treating all drained water and runoff

which will likely be laden with suspended solids. Active continuous monitoring will be required at these locations in line with the conceptual model presented in **EIAR Appendix 9.6 – Tile 8**. The monitoring location will be at the outfall or discharge point of the treatment train at any respective location. Continuous monitoring will include telemetry.

- Continuous Monitoring Locations or Telemetric Monitoring Stations (TMS) will use probes to monitor the following parameters:
 - Electrical Conductivity
 - Turbidity (Data obtained can be equated to estimated Total Suspended Solids (TSS) through calibration)
 - pH
 - Temperature
 - Capacity for additional probes.
- TMSs will be self-powered and will be comprised of the following components at a minimum:
 - Remote Telemetry Unit (RTU) – Modem / data hub and transmission.
 - Solar panel
 - Sensor – pH
 - Sensor – Turbidity
 - Sensor – Electrical Conductivity
 - Sensor Cleaning Device (SCD)(Turbidity probe)
 - Power Management Unit (PMU)
 - Power Bank (PB)
 - Website – presenting data trends over time.
 - Metal stand / frame and protective fencing.
 - The TMS will have capacity for additional parameters.
- Telemetric continuous monitoring sampling frequency is generally set at one data point per 15 minutes, however considering the intensive nature of the proposed works, particularly drilling activities, if possible, it is recommended that sampling frequency is set at 5 minutes or less with a view to escalating responses to potential discharge quality issues in good time. Data is transmitted to a project website which will display data trends over time. Access to the website can be gained and shared via a website link.

- Telemetric Monitoring Systems will be used a key part of Active Management of runoff and construction water at the site, as presented in **EIAR Appendix 9.6 – Tiles no. 7 to 9**.
- A handheld turbidity meter will be available and used to accurately measure the quality of water discharging from the site at any particular location. The meter will be maintained and calibrated frequently (per the particular unit's calibration requirements / user manual) and will also be used to check and calibrate remote sensors if they are employed. Quality thresholds have been established for the purposes of escalating water quality issues as they arise.
- Rainfall will be monitored (one (1 No.) rainfall gauge required). This unit will be connected with and displayed with other site water quality telemetry data via the telemetry website.
- Surface water runoff control infrastructure will be checked and maintained on an ongoing basis, and stilling ponds and check dams will be maintained (de-sludge / settle solids removed) on an ongoing basis, particularly during the construction phase of the Development. It is important to minimise the agitation of solids during these works, otherwise it will likely lead to an acute significant loading of suspended solids in the drainage network. This can be achieved by temporarily reducing or blocking inkling flow and vacuum extracting settled solids or *sludge*. Where the drainage feature possesses relatively significant flow rates, isolating and over pumping is the best course of action.
- Regular checking and maintenance of pollution control measures are required (in line with frequencies outlined above), with an immediate plan for repair or backup if any breaches of design occur. In the event that established infrastructure and measures are failing to reduce suspended solids to an acceptable level, construction works will cease until remediation or upgrading works are completed.

Monitoring (Grid Connection Route and Turbine Delivery Route)

Monitoring will be carried out at each significant construction location (HDD and any excavation >2.0 m) and at significant environmental receptors including the following Environmental Monitoring Locations:

- Upstream and downstream of surface water crossings on mapped rivers.
- Operational wells within groundwater buffer zones associated with significant construction locations (namely SW Crossings).
- Groundwater abstraction points within buffer zones (mapped wells, source protection areas, and/or associated Regionally Important Karst Aquifer).

Monitoring proposed will be specified relative to the particular activity and associated risk at respective locations.

Routine Surface Water Monitoring

Similar to Wind Farm Site baseline monitoring, baseline surface water samples will be obtained at upstream and downstream sampling locations at each significant construction location over mapped rivers. Baseline surface water samples will be obtained at accessible locations such as existing bridges on public roads. Where upstream access is poor, the upstream baseline sampling location will be directly/immediately upstream of the construction location (e.g., existing bridge / culvert).

Routine Groundwater Monitoring

At Horizontal Directional Drilling (HDD) locations, any mapped wells identified in HDD groundwater buffer zones (250 m) will be monitored to establish baseline, and routinely monitored during the construction and for a period into the operational phase of the development. All abstraction points associated with groundwater source protection areas and within Regionally Important Karst aquifers associated with the development will be monitored with the same frequency.

Continuous Monitoring of Active Construction Water Management and Discharge

At construction areas requiring drilling (HDD) and/or significant excavations (launch pits, cable joint bays), and in the management of general excavations, arisings will be managed carefully with a view to containing and treating all drained water and runoff which will likely be laden with suspended solids. Active continuous monitoring will be required at these locations in line with the conceptual model presented in (**EIAR Appendix 9.6**). The monitoring location will be at the outfall or discharge point of the treatment train at any respective location. Continuous monitoring will include telemetry.

Continuous Monitoring Locations or Telemetric Monitoring Stations (TMS) will use probes to monitor the following parameters:

- Electrical Conductivity
- Turbidity (Data obtained can be equated to estimated Total Suspended Solids (TSS) through calibration)
- pH
- Temperature
- Capacity for additional probes.

TMSs will be self-powered and will be comprised of the following components at a minimum:

- Remote Telemetry Unit (RTU) – Modem / data hub and transmission.
- Solar panel
- Sensor – pH
- Sensor – Turbidity
- Sensor – Electrical Conductivity
- Sensor Cleaning Device (SCD)(Turbidity probe)
- Power Management Unit (PMU)
- Power Bank (PB)
- Website – presenting data trends over time.
- Metal stand / frame and protective fencing.
- The TMS will have capacity for additional parameters.

Telemetric continuous monitoring sampling frequency is generally set at one data point per 15 minutes, however considering the intensive nature of the proposed works, particularly drilling activities, if possible, it is recommended that sampling frequency is set at 5 minutes or less with a view to escalating responses to potential discharge quality issues in good time. Data is transmitted to a project website which will display data trends over time. Access to the website can be gained and shared via a website link.

In line with monitoring objectives in relation to surface water quality, parameter value thresholds or limits will be established on the telemetry website, text and email alerts will be established which will notify relevant assigned persons of trend anomalies which require investigation, escalation, and corrective mitigation, for example:

- A threshold of 25 mg/L Total Suspended Solids (TSS) will be applied at treatment train outfalls/discharge points, in line with legislative reference limits for surface water quality. Exceedance of such threshold will trigger further investigation and escalation of responses on site with a view to identifying potential uncontrolled sources of contaminants. Parameter trend analysis will also inform investigations and response, for example, intermittent spikes in concentrations in line with baseline conditions versus continuously elevated concentrations caused by an ongoing environmental incident.
- The website will be periodically checked and maintained on a weekly basis at a minimum. The client will also receive maintenance alerts in relation to the monitoring stations, for example, in the event data is not being received from a particular probe

the client / assigned person/s will be notified by the system and maintenance call outs will be conducted.

3.2 Hydrochemistry Monitoring

3.2.1 Sample locations, monitoring frequency and precise hydrochemistry parameters will be agreed in writing with Cork County Council, prior to commencement of construction, and following consultation with Inland Fisheries Ireland.

3.2.2 As a minimum, the monitoring programme will include:

3.2.2.1 The baseline monitoring will include groundwater samples taken from private groundwater wells (3-4) closest to the Development.

3.2.2.2 A water level staff will be placed in the seven watercourses within the development footprint prior to the commencement of the works. Weekly water level readings will be recorded for the duration of the works.

3.2.2.3 Daily visual observation in areas of high construction activity or during high rainfall periods to identify any evidence of siltation, oil or silt. Visual inspections will include details of the colour of the water at the time of inspection.

3.2.2.4 Weekly visual inspections and monthly field hydrochemistry monitoring.

3.2.2.5 Post construction monitoring will be agreed with Cork County Council. Post construction will be defined as when the reinstatement phase is completed.

3.2.3 Monthly analysis of water parameters will be carried out. Construction-stage analytical determinants (including limits of detection and frequency of analysis) will be specified and agreed with the Local Authority and third parties for each sample location. The agreed suite of grab sample determinants will include the following:

Parameters for hydrochemistry analysis

- pH
- Temperature
- Total Suspended Solids
- Dissolved Organic Carbon

- Conductivity
- Dissolved Oxygen
- Total Oxidized Nitrogen
- Ammoniacal Nitrogen
- Ammonia
- Potassium
- Phosphate
- Biological Oxygen Demand
- Chemical Oxygen Demand
- Total Petroleum Hydrocarbons*

4. WATER CROSSINGS

4.1 Locations

There are three (3 No.) proposed watercourse crossing as shown on **Figure 4.1**.

* Only during construction phase




Figure 4.1 Watercourse crossings

WC1

WC1 is located to the west of the Site, east of T2 and on An_Inse_Mhór¹. The crossing will be a Clear Span Bridge. Details can be seen in **Drawing No. 6226-PL-305**.



Plate 4.1: Existing watercourse where WC1 will be located.

¹ Segment Code 19_1801, EPA Code 19102

WC2

WC2 is also located on An_Inse_Mhór stream² to the east of WC1. The crossing will be a Clear Span Bridge and details of this can be seen in **Drawing No. 6226-PL-306**.



Plate 4.2 Existing watercourse where WC2 will be located.

² Segment_Code 19_947, EPA Code Unavailable

WC3

WC3 crosses an unnamed stream³ and is located near the centre of the Site, to the east of the proposed substation and to the west of the proposed T5. The crossing infrastructure is Clear Span Bridge, of which details can be seen in **Drawing No. 6226-PL-307**.



Plate 4.3 Existing watercourse where WC3 will be located.

³ Segment Code 19_1068, EPA Code Unavailable

Grid Connection

Appendix B details the Technical Notes and Culvert Schedule for the Development as prepared by TLI Group. Table 4.1 summarises the number of crossings along the Grid Connection Route.

Table 4.1: Summary of crossings along the Grid Connection Route

Description	Service Crossings No.	Culvert Crossings No.	Watercourse/bridge Crossings No.	HDD No.
Section 1 Underground Grid Connection	6	107	3	3
Section 2 Underground Grid Connection	0	6	0	1
Total Crossings	6	113	3	4
Total	126			

4.2 Design

All watercourse crossings have been designed on a bespoke basis. The following guidance was used in the sizing of watercourse crossings:

- Hydrological assessments made using a number of methods including Flood Estimation Handbook (Statistical Analysis) and Flood Studies Report (FSR) where appropriate to determine the design flow.
- CIRIA Culvert design and operation guide (C689).
- Inland Fisheries Ireland (2016) Guidelines on Protection of Fisheries During Construction Works in and Adjacent to Waters.
- Where planning consent is received a Section 50 Application will be submitted to Office of Public Works (OPW) for approval prior to works commencing on site.
- As part of the drainage design, detailed mapping of drainage paths across the site has been undertaken; utilising topographical surveys, contour mapping and aerial photography.

4.2.1 Clear Span Crossings

All water crossings will be clear span as shown on Planning Drawing No. 6226-PL-305 to 6226-PL-307.

- The clear span design is nominally segmented precast arch or similar and will avoid

permanent disruption to the stream bed and banks, protecting fishery habitats.

- The crossing direction will be perpendicular to the stream direction, therefore minimising the length of stream affected.
- The crossing detailed design is to allow for the passage of out-of-bank flood flows within the clear span.
- The crossing location site has been informed by the hydrological analysis and identification of constraints to:
 - Be located in an area where bank slopes are shallow, thus reducing the potential for runoff to carry sediment into the watercourse.
 - Be located so as not to coincide with any incoming tributary streams.
- The structure will include ledges or areas of undisturbed riverbank to allow for the free passage of otters.

4.3 Construction Requirements

The Ecological Clerk of Works (Ecological Clerk of Works) will be consulted with regard to all watercourse crossing works. Surveys by the Ecological Clerk of Works will be carried out immediately prior to construction so that adequate mitigation is built into the design in respect to fish passage and avoiding impact on downstream ecology.

Following consultation with the Contractors, Ecological Clerk of Works and third parties, CCC will be frequently consulted during watercourse crossing construction, as agreed prior to the commencement of construction.

4.4 Mitigation Measures

Suspended solid pollution will be avoided by use of a clear span structures. Where a Clear Span Bridge is installed, its construction will follow IFI (2016) for works in or adjacent to watercourses.

Mitigation will include protection of the riparian bank structure, minimisation of sedimentation to the watercourse by use of silt fencing, sandbags or other sediment reducing measures, and minimisation of instream activity.

The following mitigation is proposed and is in line with IFI (2016) Guidelines on Protection of Fisheries during Construction Works in and Adjacent to Waters, in particular Section 6 – River and Stream Permanent Crossing Structures.

During the construction phase the appointed Contractor(s) shall ensure that:

- No works will take place within the 65 m buffer zone of watercourses except for the clear span bridges, road development and drainage measures as detailed.
- Site compounds and temporary excavation areas will be located at a minimum distance of 65 m from any watercourse. All drainage from these facilities will be directed through a settlement pond with appropriate capacity and measures to provide spill containment.
- All site drainage, as described in the **Management Plan 3: Surface Water Management Plan** and shown on associated drawings, will be directed through either sediment traps, settlement ponds and / or buffered drainage outfalls to ensure that total suspended solid levels in all waters discharging to any watercourse will not exceed 25 mg/L (IFI, 2016). All construction site run-off will be channelled through a stilling process to allow suspended solids to settle out and through a spill-containment facility prior to discharge.
- Daily monitoring of all sediment traps and settlement ponds will be undertaken by the Ecological Clerk of Works to ensure satisfactory operation and/or maintenance requirements.
- The storage of oils, hydraulic fluids, etc., will be undertaken in accordance with current best practice for oil storage (Enterprise Ireland, BPGCS005).
- All machinery operating at the Site will be fully maintained and routinely checked to ensure no leakage of oils or lubricants occurs. All fuelling of machinery will be undertaken at a discrete “fuel station” designated for the purpose of safe fuel storage and fuel transfer to vehicles.
- Any extensions to existing drainage culverts on the site roads will be undertaken in dry conditions and in low flow conditions on drains that do not run dry.
- The pouring of concrete, sealing of joints, application of water-proofing paint or protective systems, curing agents, etc., will be completed in the dry to avoid pollution of the freshwater environment (see **Chapter 9: Hydrology and Hydrogeology** for further details). There will be no batching or storage of cement allowed in the vicinity of any watercourse crossing construction area.
- Procedures (as detailed in **Chapter 9: Hydrology and Hydrogeology**) will be put in place to ensure the full control of raw or uncured waste concrete to ensure that watercourses will not be impacted.
- Should there be any incidents of pollution to watercourses, immediate steps as specified in the **Emergency Response Plan** (CEMP-Management Plan 1) will be undertaken to resolve the cause of the pollution and where feasible, mitigate against the impact of pollution.

- Re-seeding / re-vegetation of all areas of bare ground or the placement of Geo-jute (or similar) matting will take place prior to the start of the operational phase to prevent silt-laden run-off. The seed mix will contain only suitable native species of plant.
- Silt traps erected during the construction phase within roadside and artificial drainage will be replaced with stone check dams for the lifetime of the project. These stone check dams will only be placed within artificial drainage systems such as roadside drains and not in natural streams or drainage lines.
- A full review of construction stage temporary drainage will be undertaken by the Developer (in conjunction with the Project Hydrologist/ Site Engineer and the Project Ecologist) following the completion of construction, and drainage removed or appropriately blocked where this will not interfere with infrastructure.

Client: Inchamore Wind DAC
Project Title: Inchamore Wind Farm
Document Title: GEMP – Water Quality Management Plan

Date: May 2023
Project No: 6226
Document Issue: Final


APPENDIX A

Design Drawings







PHOTOGRAPH OF EXISTING WATERCOURSE



SECTION A - A THROUGH PROPOSED WATERCOURSE CROSSING WC 1 Scale 1:100



PLAN : WATERCOURSE CROSSING WC 1 Scale 1:500



LOCATION PLAN : WATERCOURSE CROSSING WC 1 Scale 1:20,000

Ordnance Survey, Ireland Licence No. CHAL00110115	
© Ordnance Survey Ireland / Government of Ireland	
Scale	1:500
Modifications	None


Client	Inchamore Wind DAC
Project	Proposed Wind Farm at Inchamore, Coolea, Co. Cork
Stage	Planning
Title	Proposed Watercourse Crossing WC 1
Scales	As Noted (A3)
Surveyed	Prepared By: A.M.C. Checked: S.M. Date: 28-04-2023

JENNINGS O'DONOVAN & PARTNERS LIMITED,
 CONSULTING ENGINEERS,
 FINSKLIN, SLIGO, IRELAND.
 TEL: (00353) 74 444 FAX: (00353) 74 400
 Email: info@jodp.com Web: www.jodp.com


Job No.	Drawing No.	Revision
6226	PL-305	



PHOTOGRAPH OF EXISTING WATERCOURSE



SECTION A - A THROUGH PROPOSED WATERCOURSE CROSSING WC 2 Scale 1:100



PLAN : WATERCOURSE CROSSING WC 2 Scale 1:500



LOCATION PLAN : WATERCOURSE CROSSING WC 2 Scale 1:20,000

Ordnance Survey Ireland Licence No. 0145/0312/15	
© Ordnance Survey Ireland / Government of Ireland	
Scale	1:500
Author	MLB
Checker	MLB
Date	28-04-2023

Client	Inchamore Wind DAC
Project	Proposed Wind Farm at Inchamore, Coolea, Co. Cork
Stage	Planning
Title	Proposed Watercourse Crossing WC 2
Scale	As Noted (A3)
Prepared By	ALM
Checked	B.M.
Date	28-04-2023


© COMPANY OF JENNINGS O'DONOVAN & PARTNERS LIMITED, CONSULTING ENGINEERS, FINGLIN, SLIGO, IRELAND.

TEL: 00353 (0) 28 765 1111
 FAX: 00353 (0) 28 765 1111
 Email: info@jodp.com
 Web: www.jodp.com


Job No.	Drawing No.	Revision
6226	PL-306	




PHOTOGRAPH OF EXISTING WATERCOURSE



SECTION A - A THROUGH PROPOSED WATERCOURSE CROSSING WC 3 Scale 1:100



PLAN : WATERCOURSE CROSSING WC 3 Scale 1:500



LOCATION PLAN : WATERCOURSE CROSSING WC 3 Scale 1:20,000

Ordnance Survey Ireland Licence No. C17AL00118111 © Ordnance Survey Ireland / Government of Ireland	
Scale	1:500
Revision	

Client	Inchamore Wind DAC		
Project	Proposed Wind Farm at Inchamore, Coolea, Co. Cork		
Stage	Planning		
Title	Proposed Watercourse Crossing WC 3		
Scales	As Noted (A3)		
Surveyed	Prepared By	Checked	Date
	A.M.C.	S.M.	28-04-2023

© COPYRIGHT OF JENNINGS O'DONOVAN & PARTNERS LIMITED, CONSULTING ENGINEERS, FINGALIN, SUCO, IRELAND.

The contents of this drawing are the property of the above named firm and are not to be used, copied, reproduced, or disseminated in any form without the prior written consent of the above named firm.

Job No.	Drawing No.	Revision
6226	PL-307	

Client: Inchamore Wind DAC
Project Title: Inchamore Wind Farm
Document Title: CEMP – Water Quality Management Plan

Date: May 2023
Project No: 6226
Document Issue: Final

APPENDIX B

TLI Inchamore Technical Notes and Culvert Schedule

Appendix



JENNINGS O'DONOVAN
CONSULTING ENGINEERS

Inchamore WF - 38kV Grid Connection



Route Summary & Joint Bay Locations (28.10.22)

Section From	Section To	Section Length	Bonding Arrangement	No. of Watercourses	Watercourses	No. of Culverts	No. of Service Crossings	Comments
Ballyvouskill SS	JB-01	1098.7	Bonded Both Ends			-	1	110kV Cable crossing and laid in parallel to Garrow UGC
JB-1	JB-2	1039.6	Bonded Both Ends			9		38kV laid in parallel to Garrow UGC
JB-2	JB-3	1102.2	Bonded Both Ends			7		38kV laid in parallel to Garrow UGC
JB-3	JB-4	1096.5	Bonded Both Ends			12		38kV laid in parallel to Garrow UGC
JB-4	JB-5	1031.6	Bonded Both Ends	1	Str. 1 - Valley	10	2	38kV laid in parallel to 20kV UGC, 20kV UG Cable Crossing, 1x HDD Crossing
JB-5	JB-6	1098.9	Bonded Both Ends			11	2	38kV laid in parallel to 20kV UGC, 20kV UG Cable Crossing, 38kV laid in parallel to 38kV UGC, 38kV UG Cable Crossing
JB-6	JB-7	1090.9	Bonded Both Ends			-		
JB-7	JB-8	1059.0	Bonded Both Ends			4		
JB-8	JB-9	1174.3	Bonded Both Ends	2	Str.2, Str.3	10		
JB-9	JB-10	1015.2	Bonded Both Ends			8		
JB-10	JB-11	1158.0	Bonded Both Ends			11		
JB-11	JB-12	1182.9	Bonded Both Ends			9		
JB-12	JB-13	1093.4	Bonded Both Ends			9	1	38kV UG Cable Crossing, 38kV laid in parallel to 38kV UGC
JB-13	JB-14	1163.3	Bonded Both Ends			3		38kV laid in parallel to 38kV UGC
JB-14	JB-15	576.6	Bonded Both Ends			2		38kV laid in parallel to 38kV UGC
JB-15	JB-16	1160.0	Bonded Both Ends			2		N22 HDD
JB-16	JB-17	1122.0	Bonded Both Ends			5		
JB-17	JB-18	1183.6	Bonded Both Ends			1		
JB-18	WF SS	292.0	Bonded Both Ends			-		
Total:		18,348		3		113	6	

Outline Construction Methodology



Inchamore Wind Farm 38kV

Grid Connection



Report Ref: 05934-R01-03

Client: Inchamore Wind DAC

Revision:	Author:	Checked:	Date:	Notes:
00	POS	DB	14.11.22	Issued for Planning
01	POS	DB	22.11.22	Issued for Planning
02	POS	DB	09.12.22	Correction to Typo Error
03	POS	DB	17.04.23	Revised as per Clients Comments

Table of Contents

1.0	Introduction.....	5
2.0	38kV Underground Cable Route.....	5
3.0	Access Routes to Work Area	9
4.0	Traffic Management	9
5.0	Road Opening Licence	10
6.0	UGC Construction Methodology	10
6.1	Trenching Methodology	10
6.2	Ducting Installation Methodology	11
6.2.1	UGC Installation on Public Road	13
6.2.2	UGC Installation on Tracks.....	13
6.3	Marker posts.....	13
6.4	Managing Excess Material from Trench	14
6.5	Storage of Plant and Machinery	14
6.6	Joint Bays and Associated Chambers.....	14
6.7	Joint Bay Construction and Cable Installation	16
7.0	Relocation of Existing Services	17
8.0	Major Watercourse Crossings	17
8.1	Stream 1 - Horizontal Directional Drilling.....	18
8.2	Stream 2 (Culvert 56 & Culvert 57) - Horizontal Directional Drilling.....	19
8.3	Stream 3 (Culvert 59 to 63) - Horizontal Directional Drilling.....	20
9.0	Horizontal Direction Drilling (HDD)	21
10.0	Reinstatement of Private Land	22
11.0	Best Practice Design and Construction & Environmental Management Methodology	22
12.0	Implementation of Environmental Protection Measures	23
13.0	Invasive Species Best Practice Measures.....	24
14.0	Waste Management	24
15.0	Archaeology.....	24

Table of Figures

Figure 1 - Grid Connection Route Layout Plan	5
Figure 2 - Typical 38kV Underground Duct Installation.....	11
Figure 3 - Typical Trench in Roadway	12
Figure 4 - Typical Trench in Forestry Road Section	13
Figure 5 - Typical ESB Marker Posts Example.....	14
Figure 6 - Typical Section through Joint Bay.....	15
Figure 7 - 38kV Joint Bay Plan Layout.....	15
Figure 8 - Typical Section through Communications Chamber	15
Figure 9 - 38kV UGC Culvert Undercrossing	17
Figure 10 - 38kV UGC Culvert Overcrossing	17
Figure 11 - Stream 1 Valley Crossing	18
Figure 12 - Stream 1 Valley Crossing on OSI Background.....	18
Figure 13 - Stream 2	19
Figure 14 - Stream 2 within Forestry Road on OSI Background	19
Figure 15 - Stream 3	20
Figure 16 - Stream 3 within Forestry Road on OSI Background	20
Figure 17 - Typical HDD Installation.....	21

1.0 Introduction

The purpose of this document is to outline and explain the construction techniques and methodologies which will be implemented during construction of the Inchamore Wind Farm 38kV grid connection to the existing Ballyvouskil 220kV substation. The grid connection will consist entirely of underground cabling (UGC) with the majority of the UGC to be installed within internal forestry road networks.

The UGC works will consist of the installation of 4 No. ducts in an excavated trench to accommodate 3 No. power cables and 1 No. fibre communications cable to allow communications between the Inchamore Wind Farm Substation and Ballyvouskil 220kV substation.

This document is intended to be used as an aid to understand the methodologies to be employed during construction and should be read in conjunction with all other specialist reports which accompany the planning application. In addition, this document is in outline form only and will be revised and updated prior to the commencement of any construction activities, detailed Method Statements will be prepared in respect of each aspect of the development.

2.0 38kV Underground Cable Route

The UGC route is approximately 19.872km in length and traverse in an east to south easterly direction from the existing Ballyvouskil 220kV substation to the Inchamore Wind Farm substation location utilising public local road networks, existing access tracks and private forestry access tracks.

The cable location will take into consideration Cork County Council, Kerry County Council and all other relevant stakeholders' requirements. Installation of the cable will consider all environmental protection measures forming part of the planning application for the development at Inchamore wind farm and accompanying technical reports.

Figure 1 outlines the UGC route, with the total length of each road type detailed in Table 1.



Figure 1 - Grid Connection Route Layout Plan

Table 1 – Approximate UGC Route Location of Preliminary Design:	
Wind Farm Site/Forestry Roads	ESB Access Track
18.8km	1km

Table 1: Inchamore Wind Farm to Ballyvouskil 220kV Substation – UGC Route Location Summary

Table 2 separates the UGC route into a number of sections and describes the specific construction requirements of each individual section along with assessment of access routes to the work areas.

Table 2 - Summary of Grid Connection Design Route	
Section	Description
Section 1 UGC	<p>UGC from Ballyvouskil 220kV substation to N22 Road HDD Crossing (Chainage 17150m)</p> <p>The underground cable route initially begins within the townland of Caherdowney, Co. Cork where from Ballyvouskil 220kV substation compound, the UGC departs the substation on the north western boundary, converging onto a permanent access track to be constructed as part of this development within agricultural lands and traverses on an upward trajectory for approximately 950m prior to entering into forested plantations propertyed by Coillte.</p> <p>The UGC will establish a route for the majority within existing forestry access tracks and will traverse adjacent to existing ESB utility infrastructure that reside within these forestry tracks. The UGC remains within these tracks for the majority of the grid connection route, carrying for an approximate length of 15.7km whilst sporadically crossing between Cork county and Kerry county boundaries through denoted townlands Cummeenabuddogue, Clydaroe, Knocknagowen, Glashacormick across this plantation coverage. Subsequent to crossing through the forestry properties, the UGC will leave the forestry access track on the south westerly side within the townland of Cummeenavrack, Co. Kerry and converges onto first, a section of redundant regional roadway, adjacent to the N22 National carriageway prior to accessing consented third-party property (KY30186F). The UGC will traverse this parcel within a permanent access road to be constructed as part of this development. This access road entails a 4m wide track with load bearing capacity of 10 tonne to allow for Horizontal Directional Drilling (HDD) activities commence to drill beneath approximately 70m of the N22 carriageway with the remainder of the drill shot equating to approximately 580m.</p> <p><u>Features</u></p> <p><u>Section 1 contains 15 No. joint bays.</u></p> <p>Joint bays will be located below ground and finished/reinstated as per Forestry Road Manual (Guidelines for the design, construction and management of forest road) and as per private landowner reinstatement requirements.</p> <p>Joint bays will have associated communication chambers which will have a surface access hatch which will match existing ground levels.</p>

- Joint Bay 01 (JB-01) will be located within a permanent access track at Chainage – 1100m
- Joint Bay 02 (JB-02) will be located south west of JB-01 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 2150m]
- Joint Bay 03 (JB-03) will be located south west of JB-02 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 3250m]
- Joint Bay 04 (JB-04) will be located south west of JB-03 positioning the joint bay within a widened verge to the existing forestry track [Chainage – 4350m]
- Joint Bay 05 (JB-05) will be located south west of JB-04 positioning the joint bay within a widened verge to the existing forestry track [Chainage – 5400m]
- Joint Bay 06 (JB-06) will be located north west of JB-05 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 6500m]
- Joint Bay 07 (JB-07) will be located south west of JB-06 positioning the joint bay at receptor location for the HDD activities required to cross stream 1. [Chainage – 7550m]
- Joint Bay 08 (JB-08) will be located north west of JB-07 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 8650m]
- Joint Bay 09 (JB-09) will be located north west of JB-08 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 9800m]
- Joint Bay 10 (JB-10) will be located west of JB-09 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 10800m]
- Joint Bay 11 (JB-11) will be located west of JB-10 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 11950m]
- Joint Bay 12 (JB-12) will be located west of JB-11 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 13150m]
- Joint Bay 13 (JB-13) will be located south of JB-12 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 14250m]
- Joint Bay 14 (JB-14) will be located north west of JB-13 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 15400m]
- Joint Bay 15 (JB-15) will be located south west of JB-14, within a new permanent access road to be constructed to allow HDD activities on the eastern side of the N22 [Chainage – 16000m]
- Joint Bay 16 (JB-16) will be located south west of JB-15 positioning the joint bay within a widened verge to the existing forestry track. [Chainage – 17150m]

Section 1 has 3 No. watercourse crossings:

- Stream 1 has been surveyed with the result of insufficient clearance existing within this structure. To cross this stream, it will be required to utilise a Horizontal Directional Drill within the existing forestry track to cross beneath with a satisfactory clearance to the waterway. [Chainage 5200m]
- Stream 2 has been surveyed with the result of insufficient clearance existing within this structure. To cross this culvert, it will be required to utilise a Horizontal Directional Drill within the existing forestry track to cross beneath with a satisfactory clearance to the waterway. [Chainage 9200m]
- Stream 3 has been surveyed with the result of insufficient clearance existing within this structure. To cross this culvert, it will be required to utilise a Horizontal Directional Drill within

	<p>the existing forestry track to cross beneath with a satisfactory clearance to the waterway. <u>[Chainage 9750m]</u></p> <p><u>Section 1 will require 6 No. service crossings:</u> Existing ESBN infrastructure will be encountered and the crossing schedules will be prepared at detailed design to identify under or over methods to cross these existing buried services.</p> <p><u>Section 1 has 107 No. culvert crossings:</u> See section 8 of this report for Culvert crossing methods and drawings 05934-DR-217-P1 & 05934-DR-218-P1 for further details.</p>
<p>Section 2 UGC</p>	<p>N22 Road HDD Crossing to Inchamore Windfarm site location (Chainage 19850m)</p> <p>The receptor pit from the drill shot will be located, again within Folio KY30186F on the opposite side of the N22 carriageway within the townland of Derryreag. From here the UGC route travels south within an existing forestry track through lands propertied by Coillte for approx. 1500m.</p> <p>The UGC will establish the remainder of the route within the designation of county Cork, traveling through the townland of Derreenaling and Inchamore, mainly southwest for a further approx. 1200m where the UGC route enters into the proposed onsite 38kV substation for Inchamore Wind Farm.</p> <p><u>Features</u></p> <p><u>Section 2 contains 2 No. joint bays.</u> Joint bays will be located below ground and finished/reinstated as per Forestry Road Manual (Guidelines for the design, construction and management of forest road), finished/reinstated to the required roads specification and reinstated to landowner preference where applicable.</p> <p>Joint bays will have associated communication chambers which will have a surface access hatch which will match existing ground levels.</p> <ul style="list-style-type: none"> • Joint Bay 17 (JB-17) will be located south of JB-16 positioning the joint bay within a widened verge to the existing forestry track. <u>[Chainage – 18250m]</u> • Joint Bay 18 (JB-18) will be located south of JB-17, within consented third-party lands <u>[Chainage – 19400m]</u> <p><u>Section 2 has 6 No. culvert crossings:</u></p> <p>See section 8 of this report for Culvert crossing methods and drawings 05934-DR-217-P1 & 05934-DR-218-P1 for further details.</p>

3.0 Access Routes to Work Area

The majority of the underground cable route will be installed within existing forestry access track networks and therefore will be accessed via the existing road network. Where the cable route is located on private lands, contractor(s) will be required to utilise the local public road network in the vicinity of the work area and from there utilise private access tracks, where appropriate.

A detailed Traffic Management Plan has been prepared as part of the EIAR (Environmental Impact Assessment Report). Some work areas will require a road closure where it is not possible to safely implement a Stop/Go system. Where road closures are necessary, a suitable diversion will be implemented using appropriate signage, following consultation with Cork County Council

Careful and considered local consultation will be carried out, to minimise the amount of disturbance caused during works. Prior to the commencement of construction, the contractor will assess all access routes and determine any additional access requirements which will be incorporated as part of the method statement. All plant and equipment employed during the works (e.g. diggers, tracked machines, footwear etc.) will be inspected prior to arrival on site and on leaving site and cleaned where necessary to prevent the spread of invasive aquatic / riparian species.

4.0 Traffic Management

Traffic management and road signage will be in accordance with the Department of Transport: Traffic Signs Manual - Chapter 8: Temporary Traffic Measures and Signs for Road Works and in agreement with both Cork County Council and Kerry County Council. All work on public roads will be subject to the approval of a road opening license application by both Cork County Council and Kerry County Council. The contractor will submit the traffic management plan for inclusion as part of the road opening applications. Where road widths allow, the UGC installation works will allow for one side of the road to be open to traffic at all times by means of a 'Stop/Go' type traffic management system, where a minimum 2.5m roadway will be maintained at all times.

Where it is not possible to implement a 'Stop/Go' system a full road closure will be required. Temporary traffic signals will be implemented to allow road users safely pass through the works area by channelling them onto the open side of the road. Typically, the UGC will be installed in 150m sections, and no more than 100m will be excavated without the majority of the previous section being reinstated. Where the construction requires the crossing of a road, works on one carriageway will be completed before the second carriageway is opened, to maintain traffic flows.

All construction vehicles will be parked within the works area so as not to cause additional obstruction or inconvenience to road users or residents. The traffic signals will be in place prior to the works commencing and will remain in place until after the works are completed. The public road will be checked regularly and maintained free of mud and debris. Road sweeping will be carried out as appropriate to ensure construction traffic does not adversely affect the local road condition.

In the event of emergency; steel plates, which will be available on site, can be put in place across the excavation to allow traffic to flow on both sides of the road. All traffic management measures will comply with those outlined within the accompanying EIAR (Environmental Impact Assessment Report) and will be incorporated into a detailed Traffic Management Plan to be prepared, in consultation with both Cork County Council and Kerry County Council, prior to the commencement of UGC construction.

5.0 Road Opening Licence

The UG grid connection works will require a road opening licence under Section 254 of the Planning and Development Act 2000-2015 from both Cork County Council and Kerry County Council. A Traffic Management Plan (TMP) will be agreed with both Cork County Council and Kerry County Council prior to the commencement of the development. The TMP will outline the location of traffic management signage, together with the location of any necessary road closures and the routing of appropriate diversions. Where diversions are required, these will be agreed with both Cork County Council and Kerry County Council in advance of the preparation of the Traffic Management Plan (TMP).

6.0 UGC Construction Methodology

The UGC will consist of 3 No. 110mm diameter HDPE power cable ducts and 1 No. 110mm diameter HDPE communications duct to be installed in an excavated trench, typically 600mm wide by 1,220mm deep, with variations on this design to adapt to bridge crossings, service crossings and watercourse crossings, etc. The power cable ducts will accommodate 1 No. power cables per duct. The communications duct will accommodate a fibre cable to allow communications between the Inchamore Wind Farm substation and Ballyvouskil 220kV substation. The ducts will be installed, the trench reinstated in accordance with the Forestry Road Manual (Guidelines for the design, construction and management of forest road), private third-party landowners and both Cork, Kerry County Council specifications. Once all are satisfied, then the electrical cabling/fibre cable is pulled through the installed ducts in approximately 1000/1200m sections. Construction method statements and templates will be implemented to ensure that the UGC is installed in accordance with the correct requirements, materials, and specifications of ESBN and EirGrid.

6.1 Trenching Methodology

The following section outlines the methodology to be followed during trenching works:-

- The Contractor, and their appointed Site Manager, will prepare a targeted Method Statement concisely outlining the construction methodology and incorporating all mitigation and control measures included within the EIAR and as required by planning conditions where relevant;
- All existing underground services along the UGC route shall be confirmed prior to the commencement of construction works;
- At watercourse crossings, the contractor will be required to adhere to the environmental control measures outlined within the EIAR, the detailed Construction Environmental Management Plan (CEMP) and best practice construction methodologies;
- Where the cable route intersects with culverts, the culvert will remain in place (where possible) and the ducting will be installed either above or below the culvert to provide minimum separation distances in accordance with ESB and Irish Water specifications;
- Traffic management measures will be implemented in accordance with those included in the EIAR, and a detailed Traffic Management Plan will be prepared and agreed with both Cork, Kerry County Councils;
- Excavated material will be temporarily stockpiled onsite for re-use during reinstatement. Stockpiles will be restricted to less than 2m in height. Stockpiles will be located a minimum of 50m from surface water features and all stockpiling locations will be subject to approval by the Site Manager and Project Ecological Clerk of Works (ECoW);
- Excavated material shall be employed to backfill the trench where appropriate and any surplus material will be transported to the on-site borrow pit;

- Any earthen (sod) banks to be excavated will be carefully opened with the surface sods being stored separately and maintained for use during reinstatement;
- Where required, grass will be reinstated by either seeding or by replacing with grass turves;
- No more than a 100m section of trench will be opened at any one time. The second 100m will only be excavated once the majority of reinstatement has been completed on the first;
- The excavation, installation and reinstatement process will take on average of 1 no. day to complete a 100m section;
- Where the cable is being installed in a roadway, temporary reinstatement may be provided to allow larger sections of road to be permanently reinstated together;
- Following the installation of ducting, pulling the cable will take approximately 1 no. day between each joint bay, with the jointing of cables taking approximately 1 week per joint bay location.



Figure 2 - Typical 38kV Underground Duct Installation

6.2 Ducting Installation Methodology

For the trenching and ducting works the following step by step methodology will apply:

1. Grade, smooth and trim trench floor when the required 1220mm depth and 600mm width have been obtained.
2. Place bedding layer of Cement Bound Granular Mixture B (CBGM B) material in accordance with the specification and compact it so that the compacted thickness is as per the drawings.
3. Lay the bottom row of ducts in trefoil formation as detailed on the design drawings. Use spacers as appropriate to establish horizontal duct spacing. Fit a secure cap / bung to the end of each duct run to prevent the ingress of dirt or water.
4. Carefully surround and cover ducts with CBGM B in accordance with the design drawings and specifications and thoroughly compact without damaging ducts.
5. Place cable protection strips on compacted CBGM B directly over the ducts.
6. Lay the top row of ducts onto the freshly compacted CBGM B including the cable protection strips above the bottom row of ducts. Place a secure cap at the end of each duct to prevent the ingress of dirt or water.

7. Carefully surround and cover ducts with CBGM B material in accordance with the drawings and thoroughly compact without damaging ducts.
8. Place red cable protection strip on top of compacted CBGM B over each set of ducts as shown on the drawings.
9. Place and thoroughly compact CBGM B material or Clause 804 backfill or soil backfill as specified and place warning tape at the depth shown on the drawings.
10. For concrete and asphalt/bitmac road sections, carry out immediate permanent reinstatement in accordance with the specification and to the approval of the local authority and/or private landowners, unless otherwise agreed with local authorities (Figure 3).
11. For unsurfaced/grass sections, backfill with suitable excavated material to ground level leaving at least 100 mm topsoil or match existing level at the top to allow for seeding or replace turves as per the specification of the local authority or landowner (Figure 4).
12. Clean and test the ducts in accordance with the specification by pulling through a brush and mandrel. Install 12 mm polypropylene draw rope in each duct and seal all ducts using robust duct end seals fitted with rope attachment eyes in preparation for cable installation at a later date. All the works should be witnessed by ESNB Clerk of Works (CoW) as required.




Figure 3 - Typical Trench in Roadway




Figure 4 - Typical Trench in Forestry Road Section

6.2.1 UGC Installation on Public Road

Where the ducting is installed within public road carriages and where applicable the trench will be installed in the non-trafficked strip between the wheel marks on the road. The cable will be micro-sited based on the presence of exiting utilities and the nature of the road and the adjoining terrain. It is preferable to excavate a trench within the middle of the lane, or the middle of the roadway to reduce load on the cable.

6.2.2 UGC Installation on Tracks

The majority of the 38kV route is located within existing forestry access tracks. The location where the cable is laid will depend on several factors such as; width of track, bends along the track and crossings. Where the track needs to be widened, stone will be brought in to build up the area to the same level of the track. The excess material from the track will be used elsewhere on reinstatement works.

6.3 Marker posts

Surface cable markers will be placed along the route where cable depth is unavoidably shallow, due to constraints such as existing services, to indicate the precise location of the UGC. These markers will be metallic plates in accordance with ESBN and EirGrid standards.

Marker posts will be used on non-roadway routes to delineate the cable route and joint bay positions. Corrosion proof aluminium triangular danger sign, with 700mm base, and with centred lightning symbol, on engineering grade fluorescent yellow background shall be installed in adequately sized concrete foundations. Marker post shall also be placed in the event that burial depth is not to standard. Siting of marker posts to be dictated by ESBN as part of the detailed design process (Figure 5).




Figure 5 - Typical ESB Marker Posts Example

6.4 Managing Excess Material from Trench

All excavated material will be temporarily stored adjacent to the trench prior to re-use in the trench reinstatement (where applicable). Stockpiles will be restricted to less than 2m in height. Where excess material exists, it may be used in the reinstatement of the borrow pit as part of the Inchamore Wind Farm. Excavated tar from the public road network will be transported off site by an appropriately authorised waste collector and disposed of at an appropriately licenced waste facility.

6.5 Storage of Plant and Machinery

All plant, machinery and equipment will be stored on site within the UGC works area or within the temporary construction compounds to be located within the Inchamore Wind Farm. Oils and fuels will be stored in an appropriately bunded area within the temporary construction compounds.

6.6 Joint Bays and Associated Chambers

Joint Bays are to be installed approximately every 1000m - 1200m along the UGC route to facilitate the jointing of 2 No. lengths of UGC. Joint Bays are typically 4.5m x 2.03m x 1.475m pre-cast concrete structures installed below finished ground level. Joint Bays will be located in the non-wheel bearing strip of roadways, however given the narrow profile of local roads this may not always be possible.

In association with Joint Bays, Communication Chambers are required at every joint bay location to facilitate communication links between Inchamore Wind Farm substation and the existing 220kV node at Ballyvouskil.

The precise siting of all Joint Bays and Communication Chambers is subject to approval by ESNB. Marker posts will be used on non-roadway routes to delineate the duct route and joint bay positions.




Figure 6 - Typical Section through Joint Bay




Figure 7 - 38kV Joint Bay Plan Layout




Figure 8 - Typical Section through Communications Chamber

6.7 Joint Bay Construction and Cable Installation

Before starting construction, the area around the edge of the joint bay which will be used by heavy vehicles will be surfaced with a terram cover (if required) and stone aggregate to minimise ground damage. Any roadside drains within the temporary works area will be culverted and check dams made from stone or sandbags covered with terram will be inserted upstream and downstream of these culverts to intercept any solids generated during the insertion or which wash out during the works. If the ground slopes from the working area toward a watercourse or if there is evidence of solids washing off the works area toward nearby watercourses or drains, a silt fence with straw bales, will be interposed between the works area and the watercourse.

All excavated material will be stored near the excavations and reused for reinstatement works. Any soil required for reinstatement that will be temporarily stockpiled on site will be placed at least 15m back from the nearest watercourse on level ground and will be ringed at the base by silt fencing and be regularly monitored by a designated competent person for signs of solids escape. In which case an additional line of silt fencing with straw bales will be added in line with the relevant environmental control measures.

If the joint bay needs to be dewatered, this will be pumped to a percolation area if the soil is not saturated, otherwise a settlement tank will be used to remove any solids from the dewatering process to comply with the environmental control measures.

The risk of concrete reaching surface waters is considered very low given that all concrete will be poured into the pit excavated for the joint bay so that spills will be contained. The basic requirement therefore is that all pouring operations be constantly supervised to prevent accidental spillages occurring outside the pit.

Temporary storage of cement bound sand (if required) will be on hardstand areas only where there is no direct drainage to surface waters and where the area has been bunded e.g. using sand-bags and geotextile sheeting or silt fencing to contain any solids in run-off.

Equipment:

- 2-3 General Operatives
- 1 Excavator Operator
- 360° tracked excavator (13 ton normally, 22 ton for rock breaker)
- 1 no. tracked dumper or tractor and trailer

Materials:

- Sand for pipe bedding
- Blinding Concrete where necessary
- Clause 804 Material
- 125mm diameter HDPE ducting
- Precast Chamber Units / Relevant construction materials for chambers

7.0 Relocation of Existing Services

In order to facilitate the installation of the underground cable, it may be necessary to relocate existing underground services within the curtilage of the road such as water mains, telecom networks or existing cables. In advance of any construction activity, the contractor will undertake detailed surveys and scans of the UGC route to confirm the presence or otherwise of any services. If found to be present, the relevant service provider will be consulted with in order to determine the requirement for specific excavation or relocation methods and to schedule a suitable time to carry out works.

8.0 Major Watercourse Crossings

The cable route will involve 3 No. waterbody crossings. Where the cable route intersects with existing watercourses, a detailed construction method statement will be prepared by the Contractor prior to the commencement of construction and is to be approved by the Local Authority and relevant environmental agencies.

Crossing existing culverts will be implemented using open trenching with either an undercrossing or an overcrossing, depending on the depth of the culvert. The cable route will involve 3 No. culvert crossings locations which will require the mobilisation of HDD. The culvert crossing methods are detailed in Figure 9 and Figure 10 below with more detail seen in 05934-DR-217-P1 & 05934-DR-218-P1.




Figure 9 - 38kV UGC Culvert Undercrossing




Figure 10 - 38kV UGC Culvert Overcrossing

Inland Fisheries Ireland have published guidelines relating to construction works along water bodies entitled ‘Requirements for the Protection of Fisheries Habitats during Construction and Development Works at River Sites’, and these guidelines will be adhered to during the construction of the development.

8.1 Stream 1 - Horizontal Directional Drilling

ITM Coordinates: 521705.04, 583153.2

Stream 1 is located approx. 174m east of JB05 crossing over a large stream within a valley. This stream flows in a northern direction. Horizontal directional drilling (HDD) will be implemented to bore approximately 1500mm beneath the waterway. This depth is based on locating a suitable clay/silt formation for HDD and the required depth may increase subject to geotechnical investigations. Drilling will take place from the forestry access track carriageway. The methodology for HDD is outlined in Section 9 below. Ref drawing 05934-DR-222.



Figure 11 - Stream 1 Valley Crossing



Figure 12 - Stream 1 Valley Crossing on OSi Background

8.2 Stream 2 (Culvert 56 & Culvert 57) - Horizontal Directional Drilling

ITM Co-ordinates: 518279.2, 583469.4

Stream 2 is located on a forestry access track approx. 580m east of JB09 crossing over a large Stream. This stream flows in a north direction and into the River Clydagh. This stream also flows into Killarney National Park, Macgillycuddy's Reeks and Caragh River Catchment SAC (Special Area of Conservation).

Horizontal directional drilling (HDD) will be implemented to bore approximately 1500mm beneath the waterway. This depth is based on locating a suitable clay/silt formation for HDD and the required depth may increase subject to geotechnical investigations. Drilling will take place from the forestry access track carriageway. The methodology for HDD is outlined in Section 9 below. Ref drawing 05934-DR-223.



Figure 13 - Stream 2




Figure 14 - Stream 2 within Forestry Road on OSI Background

8.3 Stream 3 (Culvert 59 to 63) - Horizontal Directional Drilling

ITM Coordinates: 517802.26, 583246.3

Stream 3 is located on a forestry access track approx. 44m east of JB09 crossing over a large Stream. This stream flows in a north direction and into the River Clydagh. This stream also flows into Killarney National Park, Macgillicuddy's Reeks and Caragh River Catchment SAC (Special Area of Conservation).

Horizontal directional drilling (HDD) will be implemented to bore approximately 1500mm beneath the waterway. This depth is based on locating a suitable clay/silt formation for HDD and the required depth may increase subject to geotechnical investigations. Drilling will take place from the forestry access track carriageway. The methodology for HDD is outlined in Section 9 below. Ref drawing 05934-DR-224.



Figure 15 - Stream 3




Figure 16 - Stream 3 within Forestry Road on OSI Background

9.0 Horizontal Direction Drilling (HDD)

Horizontal Direction Drilling (HDD) is a method of drilling under obstacles such as bridges, railways, water courses, etc. in order to install cable ducts under the obstacle. This method is employed where installing the ducts using standard installation methods is not possible. The drilling methodology is as follows: -

1. A works area of circa. 40m² will be fenced on both sides of the river crossing,
2. The drilling rig and fluid handling units will be located on one side of the bridge and will be stored on double bunded 0.5mm PVC bunds which will contain any fluid spills and storm water run-off.
3. Entry and exit pits (1m x 1m x 2m) will be excavated using an excavator, the excavated material will be temporarily stored within the works area and used for reinstatement or disposed of to a licensed facility.
4. A 1m x 1m x 2m steel box will be placed in each pit. This box will contain any drilling fluid returns from the borehole.
5. The drill bit will be set up by a surveyor, and the driller will push the drill string into the ground and will steer the bore path under the watercourse.
6. A surveyor will monitor drilling works to ensure that the modelled stresses and collapse pressures are not exceeded.
7. The drilled cuttings will be flushed back by drilling fluid to the steel box in the entry pit.
8. Once the first pilot hole has been completed a hole-opener or back reamer will be fitted in the exit pit and will pull a drill pipe back through the bore to the entry side.
9. Once all bore holes have been completed, a towing assembly will be set up on the drill and this will pull the ducting into the bore.
10. The steel boxes will be removed, with the drilling fluid disposed of to a licensed facility.
11. The ducts will be cleaned and proven and their installed location surveyed.
12. The entry and exit pits will be reinstated to the specification of ESBN, EirGrid and Cork County Council.
13. A transition coupler will be installed at either side of the bridge/ following the horizontal directional drilling as per ESB and EirGrid requirements, this will join the HDD ducts to the standard ducts.




Figure 17 - Typical HDD Installation

10.0 Reinstatement of Private Land

Once all construction works are complete, the work areas will be reinstated with excavated soil and either seeded out with native species, allowed to vegetate naturally or reinstated with excavated grass turves and will be restored to their original condition. This work will be carried out in consultation with the landowner and in line with any relevant measures outlined in the planning application, CEMP and planning conditions.

11.0 Best Practice Design and Construction & Environmental Management Methodology

Prior to commencement of construction works the contractor will draw up detailed Method Statements which will be informed by this Outline Construction Methodology, environmental protection measures included within the EIAR, measures within the CEMP, and the guidance documents and best practice measures listed below. This method statement will be adhered to by the contractors and will be overseen by the Project Manager, Environmental Manager and ECoW where relevant.

The following documents will contribute to the preparation of the method statements in addition to those measures below: -

- Inland Fisheries Ireland (2016) *Guidelines on Protection of Fisheries during Construction Works in and Adjacent to Waters*. Inland Fisheries Ireland, Dublin,
- National Roads Authority (2008) *Guidelines for the Crossing of Watercourses during the Construction of National Road Schemes*. National Roads Authority, Dublin;
- E. Murnane, A. Heap and A. Swain. (2006) *Control of water pollution from linear construction projects*. Technical guidance (C648). CIRIA;
- E. Murnane et al., (2006) *Control of water pollution from linear construction projects*. Site guide (C649). CIRIA.
- Murphy, D. (2004) *Requirements for the Protection of Fisheries Habitat during Construction and Development Works at River Sites*. Eastern Regional Fisheries Board, Dublin;
- H. Masters-Williams et al (2001) *Control of water pollution from construction sites. Guidance for consultants and contractors (C532)*;
- Enterprise Ireland (unknown). *Best Practice Guide (BPGCS005) Oil storage guidelines*;
- Law, C. and D'Aleo, S. (2016) *Environmental good practice on site pocket book*. (C762) 4th edition. CIRIA;
- CIRIA *Environmental Good Practice on Site (fourth edition) (C741) 2015*.

The works will be carried out by employing accepted good work practices during construction, and environmental management measures such as those discussed below. Please note that the following measures will be supplemented by further specific environmental protection measures that will be included in method statements prepared for specific tasks during the works and will form part of the detailed CEMP.

- All materials shall be stored at the temporary compound within the Inchamore Wind Farm site and transported to the works zone immediately prior to construction;
- Where drains and watercourses are crossed with underground cables, the release of sediment will be prevented through the implementation of best practice construction methodologies.
- Weather conditions will be considered when planning construction activities to minimise risk of run off from site;
- Provision of 50m exclusion zones and barriers (silt fences) between any excavated material and any surface water features to prevent sediment washing into the receiving water environment;

- If dewatering is required as part of the works e.g. in trenches for underground cabling or in wet areas, water must be treated prior to discharge;
- The contractor shall ensure that silt fences are regularly inspected and maintained during the construction phase;
- If very wet ground must be accessed during the construction process bog mats/aluminium panel tracks will be used to enable access to these areas by machinery. However, works will be scheduled to minimise access requirements during winter months;
- The contractor shall ensure that all personnel working on site are trained in pollution incident control response. A regular review of weather forecasts of heavy rainfall is required, with the Contractor required to prepare a contingency plan for before and after such events;
- The contractor will carry out visual examinations of local watercourses from the works during the construction phase to ensure that sediment is not above baseline conditions. In the unlikely event of water quality concerns, the Environmental Manager and ECoW will be consulted;
- Excavations will be left open for minimal periods to avoid acting as a conduit for surface water flows.
- Only emergency breakdown maintenance will be carried out on site. Emergency procedures and spillage kits will be available and construction staff will be familiar with emergency procedures.
- Appropriate containment facilities will be provided to ensure that any spills from vehicles are contained and removed off site. Adequate stocks of absorbent materials, such as sand or commercially available spill kits shall be available;
- Concrete or potential concrete contaminated water run-off will not be allowed to enter any watercourses. Any pouring of concrete (delivered to site ready mixed) will only be carried out in dry weather. Washout of concrete trucks shall be strictly confined to a designated and controlled wash-out area within the Inchamore Wind Farm site; remote from watercourses, drainage channels and other surface water features;
- Entry by plant equipment, machinery, vehicles and construction personnel into watercourses or wet drainage ditches shall not be permitted. All routes used for construction traffic shall be protected against migration of soil or waste water into watercourses;
- Cabins, containers, workshops, plant, materials storage and storage tanks shall not be located near any surface water channels and will be located beyond the 50m hydrological buffer at all times.

12.0 Implementation of Environmental Protection Measures

All environmental protection measures contained within the EIAR (Environmental Impact Area Report) and NIS (Natura Impact Statement) which accompanies the planning application will be incorporated into the final CEMP (Construction Environmental Management Plan) and construction method statements prior to the commencement of development and will be implemented in full during the construction phase. The proposed UGC grid route does not form part of the wind farm planning application but is being assessed as part of the EIAR and NIS. The Project Manager and Site Manager will be responsible for the implementation of measures following consultation with the Environmental Manager and ECoW where necessary.

13.0 Invasive Species Best Practice Measures

Invasive species can be introduced into a location by contaminated plant, machinery, and equipment which were previously used in locations that contained invasive species. Good site organisation and hygiene management shall be maintained always on-site, and best practice measures will be implemented, as follows:

- The contractor will prepare an Invasive Species Action Plan to be implemented during construction, and all personnel will be made aware of the requirements contained within;
- Plant and machinery will be inspected upon arrival and departure from the site and cleaned/washed as necessary to prevent the spread of invasive aquatic/ riparian species such as Japanese knotweed *Fallopia japonica* and Himalayan Balsam *Impatiens glandulifera*. A sign off sheet will be maintained by the contractor to confirm the implementation of measures;
- Site hygiene signage will be erected in relation to the management of non-native invasive material.

14.0 Waste Management

All waste products (general waste, plastic, timber, etc.) arising during the construction phase will be managed and disposed of in accordance with the provisions of the Waste Management Act 1996 and associated amendments and regulations, and a Waste Management Plan will be prepared by the contractor before the commencement of construction. All waste material will be disposed of at a fully licensed facility.

15.0 Archaeology

The following are the mitigation measures which will be carried out during construction where required;

- Any specific mitigation measures outlined in the Cultural Heritage Report will be adopted.
- If required a project archaeologist will be appointed to oversee the project.
- Demarcation of protective buffer zones around cultural heritage sites where there is a potential for disturbance during the construction phase and inclusion of the same in site induction.

TECHNICAL NOTE 01



Project: Inchamore WF – 38kV Grid Connection

Ref: rev-00

Section: Cable Rating Check

Job No: 05-934

Date: 11.11.22

Made By: POS

Checked By: DB

Sheet No: 1 of 9

Instruction

Technical Lead:	Ruairi Geary - TLI Group
Date of Writing:	07.11.2022
Scope of Note:	Review of the 38kV grid connection cable loading based on the proposed MEC for the project.
Documents & Data Issued for Review:	n/a

Overview

TLI Group (the Consultant) were engaged by Future Energy Ireland (“the Client”) on the development of Inchamore Windfarm in counties Cork and Kerry. The Consultant was engaged to assist the Client in selecting and preparing a planning application for the 38kV grid connection for Inchamore Windfarm. The Client is currently working on the development of the windfarm.

The proposed grid connection will be a 38kV UGC from the existing Ballyvouskil 220kV Substation to a new 38kV substation serving Inchamore Windfarm which will consist of an approximate grid connection length of 19.3km. This cable rating study was completed to assess the suitability of the proposed cable size and cable trench designs for the 38kV UGC grid connection circuit.

The cable ratings which have been completed as part of this study include:

- Standard Trefoil Trench Design
- Flat Formation Trench Design
- HDD Crossings – Direct Buried Trefoil Formation (Depth 5000mm)
- Parallel Trench Design

Table 1 - Cable Study General Parameters

Cable Study Parameters	
Cable Size:	1000mm ² Al Cable
Nominal Voltage:	38kV assumed (Range 30kV to 52kV)
Power:	Required 39.6 MW
Power Factor:	0.95 assumed (Range 0.85 lag to 0.93 lead)
Avg. Cable Section Length:	1000/1200m (trefoil), 100m (flat)
Cable Trench Design:	See Appendix A
Ambient Temp (Soil)	20°C (Summer rating)
Soil Thermal Resistivity	1.2 K·m/W (Summer rating)
Backfill Thermal Resistivity	1 K·m/W (Summer rating)
Cable Screen Bonding:	Bonded Both Ends
Power Duct Size:	110mm

TECHNICAL NOTE 01



Project: Inchamore WF – 38kV Grid Connection

Ref: rev-00

Section: Cable Rating Check

Job No: 05-934

Date: 11.11.22

Made By: POS


Checked By: DB

Sheet No: 2 of 9

Cable Study Analysis

1000mm² Al Cable - 38kV Standard Trefoil Trench (Depth 950mm) Design:

A cable rating study was completed for a **SolidAl 1000mm² AL XLPE (38kV) UGC** over a distance of 1km using the **standard trefoil trench design in 110mm ducts** as detailed in Appendix A. Using this arrangement, the circuit is capable of carrying a maximum full load current of **758.4A** without exceeding the cables max insulative property of 90°C. Therefore, 1000mm² Al XLPE (38kV) UGC when installed using the standard trefoil trench design is capable of achieving the required maximum full load (39.6 MW).



Following systems are active in the arrangement:

System	Object	Current I_c [A]	max Temp. $\theta_c \theta_o (\theta_{do})$ [°C]	Losses W_{sys} [W/m]
System A	SolidAl 1000mm ² Al XLPE (38kV)	758.4	90.0 82.4 (69.8)	87.7

Figure 1 - Cable Rating Model, Standard Trench Design, 1000mm.sq Al

TECHNICAL NOTE 01



Project: Inchamore WF – 38kV Grid Connection

Ref: rev-00

Section: Cable Rating Check

Job No: 05-934

Date: 11.11.22

Made By: POS

Checked By: DB

Sheet No: 3 of 9

1000mm² Al Cable - 38kV Flat Formation Trench (Depth 450mm) Design:

A cable rating study was completed for a **SolidAl 1000mm² AL XLPE (38kV)** over a distance of 100m using the **Flat Formation Trench design in 110mm ducts** as detailed in Appendix B. Using this arrangement, the circuit is capable of carrying a maximum full load current of **778A** without exceeding the cables max insulative property of 90°C. Therefore, 1000mm² Al XLPE (38kV) UGC when installed using the standard trefoil trench design is capable of achieving the required maximum full load (39.6 MW).



Following systems are active in the arrangement:

System	Object	Current I_c [A]	max Temp. $\theta_c \theta_s (\theta_{dg})$ [°C]	Losses W_{xyz} [W/m]
System A	SolidAl 1000mm ² Al XLPE (38kV)	778.0	90.0 81.3 (61.2)	120.0

Figure 2: Cable Study Results – 38kV 1000mm² Al Flat Formation (450mm Depth)

TECHNICAL NOTE 01



Project: Gortrahilly WF – 110kV Grid Connection

Ref: rev-01

Section: Cable Rating Check

Job No: 05-836

Date: 07.07.22

Made By: POS


Checked By: DB

Sheet No: 4 of 10

Horizontal Directional Drill - Trefoil Formation (Depth 5000mm):

A cable rating study was completed for a **SolidAl 1000mm² AL XLPE (38kV)** over a distance of 200m utilising a HDD in a trefoil formation, at a **depth of 5000m**. It should be noted that 180mm or 225mm ducts (SDR = 11) will be utilised for HDD crossings.

Using this arrangement, the circuit is capable of carrying a maximum full load current of **692.2A** without exceeding the cables max insulative property of 90°C. Therefore, 1000mm² Al XLPE (38kV) UGC when installed using this HDD trench design is capable of achieving the required maximum full load (39.6 MW).



Following systems are active in the arrangement:

System	Object	Current I_c [A]	max Temp. θ_c θ_e (θ_{de}) [°C]	Losses W_{sys} [W/m]
System A	SolidAl 1000mm ² Al XLPE (38kV)	1x 692.2	90.0 83.7 (67.0)	65.5

Figure 3: Cable Study Results – 38kV 1000mm² Al HDD Formation (5000mm Depth)

TECHNICAL NOTE 01



Project: Gortrahilly WF – 110kV Grid Connection

Ref: rev-01

Section: Cable Rating Check

Job No: 05-836

Date: 07.07.22

Made By: POS


Checked By: DB

Sheet No: 5 of 10

Inchamore WF 38kV Trefoil parallel run Ballyvouskill – Garrow 110kV Trefoil Formation (Separation 2000mm duct to duct) Design:

A cable rating study was completed for the parallel run of an existing 1000mm² Cu XLPE (110kV) UGC in operation to conduct flow between Garrow GIS to Ballyvouskil Node (*System A*). Running parallel with (*System B – Ballyvouskil to Inchamore WF 38kV UGC*) over a distance of 1000m whilst implementing a trefoil formation trench arrangement with a separation of 2000mm between duct to edge of duct trenches and supplying a load without compromising the insulative properties of the selected cable.

The consultant believes that the use of 1000mm² AL XLPE (38kV) should be sufficient to be installed at 38kV - 110kV parallel intervals to achieve the 178MVA rating for 110kV UGC and the desired MEC of Inchamore WF (39.6MW). As seen below in Figure 5, System B (Inchamore to Ballyvouskil) will conduct in excess of full load carrying capacity.



Following systems are active in the arrangement:

System	Object	Current I_c [A]	max Temp. $\theta_c \theta_e (\theta_{de})$ [°C]	Losses W_{sys} [W/m]
System A	SolidAl 1000mm ² Al XLPE (38kV)	731.8	90.0 83.0 (71.2)	81.6
System B	NKT 1600mm ² Al XLPE (110kV)	935.0	82.9 74.1 (65.2)	77.6

Figure 4: Cable Study Results – 38kV 1000mm.sq Al trefoil formation parallel 110kV 1000mm.sp Cu trefoil formation

TECHNICAL NOTE 01



Project: Gortrahilly WF – 110kV Grid Connection

Ref: rev-01

Section: Cable Rating Check

Job No: 05-836

Date: 07.07.22

Made By: POS

Checked By: DB

Sheet No: 6 of 10


Cable Study Results Summary

The Cable Rating Study Checks completed have indicated that it should be possible to carry the maximum export capacity of the cable at **39.6MW** on a standard 38kV single circuit **1000mm² Al cable** for the majority of the grid connection without exceeding the proposed recommended maximum conductor temperature of 90°C when using the proposed trench designs with the exception of the existing cable crossing intervals and HDDs at a depth greater than 5000mm.


It should be noted that any crossings or parallel runs with other underground cable MV/HV circuits or other services may result in a derating of the Inchamore Grid Connection Cable. This derating effect will further decrease the available loading capacity of the cable. Two further existing service routes, both a 38kV UGC circuit and a 20kV cable route exist within forestry access tracks west of Garrow GIS substation but a derating study hasn't been concluded on these circuit owing to minimal circuit rating information.

All results at this stage are indicative only, further analysis will be required at the detailed design phase in order to accurately calculate the final loading on the cables.

Appendix A – Standard 38kV Trench Trefoil Design (110mm Ducts)



Appendix B – Flat Formation 38kV Trench Design (110mm Ducts – 450mm Depth)



Client: *Inchamore Wind DAC*
Project Title: *Inchamore Wind Farm*
Document Title: *Construction Environmental Management Plan*

Date: *May 2023*
Project No: *6226*
Document Issue: *Final*

MANAGEMENT PLAN 3 – SURFACE WATER MANAGEMENT PLAN

INCHAMORE WIND DAC

**INCHAMORE WIND FARM
CO. CORK**

**CONSTRUCTION ENVIRONMENTAL
MANAGEMENT PLAN
(CEMP)**

**MANAGEMENT PLAN 3
SURFACE WATER MANAGEMENT PLAN**

MAY 2023

Inchmaore Wind DAC,
C/O FuturEnergy Ireland,
27/28 Herbert Place,
Dublin 2,
D02DC97,
Ireland.



Jennings O'Donovan & Partners Limited,
Consulting Engineers,
Finisklin Business Park,
Sligo.
Tel.: 071 9161416
Fax: 071 9161080
email: info@jodireland.com



JENNINGS O'DONOVAN & PARTNERS LIMITED
Project, Civil and Structural Consulting Engineers,
FINISKLIN BUSINESS PARK,
SLIGO,
IRELAND.



Telephone (071) 91 61416
 Fax (071) 91 61080

Email info@jodireland.com
 Web Site www.jodireland.com

DOCUMENT APPROVAL

PROJECT	Inchamore Wind Farm	
CLIENT / JOB NO	Inchamore Wind DAC	6226
DOCUMENT TITLE	Construction Environmental Management Plan (CEMP) Surface Water Management Plan	

Prepared by

Reviewed/Approved by

Document Final	Name Shirley Bradley	Name Sean Molloy
Date May 2023	Signature 	Signature

This document, and information or advice which it contains, is provided by JENNINGS O'DONOVAN & PARTNERS LIMITED solely for internal use and reliance by its Client in performance of JENNINGS O'DONOVAN & PARTNERS LIMITED's duties and liabilities under its contract with the Client. Any advice, opinions, or recommendations within this document should be read and relied upon only in the context of the document as a whole. The advice and opinions in this document are based upon the information made available to JENNINGS O'DONOVAN & PARTNERS LIMITED at the date of this document and on current standards, codes, technology and construction practices as at the date of this document. Following final delivery of this document to the Client, JENNINGS O'DONOVAN & PARTNERS LIMITED will have no further obligations or duty to advise the Client on any matters, including development affecting the information or advice provided in this document. This document has been prepared by JENNINGS O'DONOVAN & PARTNERS LIMITED in their professional capacity as Consulting Engineers. The content of the document does not, in any way, purport to include any manner of legal advice or opinion. This document is prepared in accordance with the terms and conditions of JENNINGS O'DONOVAN & PARTNERS LIMITED contract with the Client. Regard should be had to those terms and conditions when considering and/or placing any reliance on this document. Should the Client wish to release this document to a Third Party for that party's reliance, JENNINGS O'DONOVAN & PARTNERS LIMITED may, at its discretion, agree to such release provided that:

- (a) JENNINGS O'DONOVAN & PARTNERS LIMITED written agreement is obtained prior to such release, and
- (b) By release of the document to the Third Party, that Third Party does not acquire any right, contractual or otherwise, whatsoever against JENNINGS O'DONOVAN & PARTNERS LIMITED and JENNINGS O'DONOVAN & PARTNERS LIMITED, accordingly, assume no duties, liabilities or obligations to that Third Party, and
- (c) JENNINGS O'DONOVAN & PARTNERS LIMITED accept no responsibility for any loss or damage incurred by the Client or for any conflict of JENNINGS O'DONOVAN & PARTNERS LIMITED's interest arising out of the Client's release of this document to the Third Party.

Directors: D. Kiely, C. McCarthy
Regional Director: A. Phelan
Consultants: C. Bimey, R. Gillan

Senior Associates: R. Davis, M. Forbes, S. Gilmartin, J. Healy, S. Lee, J. McElvaney, T. McGloin, S. Molloy
Associates: B. Coyle, D. Guilfoyle, L. McCormack, C. O'Reilly, M. Sullivan

Company Reg No. 149104 VAT Reg. No. IE8546504D



CONTENTS

1	INTRODUCTION	1
2	BASELINE ENVIRONMENT.....	1
2.1	Site Description.....	1
2.2	Topography.....	5
2.3	Hydrology and Geology	5
3	ENVIRONMENTAL CONSTRAINTS AND MITIGATION MEASURES.....	7
4	DRAINAGE SYSTEM OVERVIEW	7
4.1	SuDS Drainage Design.....	7
4.2	Design Philosophy	8
5	DETAILED DESIGN CONSIDERATIONS	14
5.1	Overview.....	14
5.2	SuDS Design Principles.....	14
5.3	Cut-off Ditches / Collector Drains (Clean Water)	21
5.4	Trackside Drains (Dirty Water).....	21
5.5	Silt Fences.....	21
5.6	Filtration Check Dams.....	22
5.7	Settlement-Attenuation Ponds	26
5.8	Cable Trench Drainage.....	30
5.9	Forestry Felling Drainage Management	30
5.10	High Rainfall Events.....	31
6	MAINTENANCE AND MONITORING	33
7	POST CONSTRUCTION DRAINAGE MANAGEMENT	33

APPENDICES

- Appendix A - Met Éireann Rainfall Data
- Appendix B - HR Wallingford Greenfield Run-off Rate
- Appendix C - Settlement Pond Sizing Calculations
- Appendix D - Drainage Drawings

1 INTRODUCTION

This Surface Water Management Plan (SWMP) describes the management of surface water during construction of Inchamore Wind Farm, Co. Cork (the Project).

The Surface Water Management Plan aims to:

- Describe the baseline environment of the Project
- Describe how the system will operate to minimise modification and disruption to the existing hydrology
- Outline the proposed maintenance regime
- Outline the proposed drainage management post-construction

2 BASELINE ENVIRONMENT

2.1 Site Description

The Site is shown in **Figure 2.1**.




Figure 2.1: Project Elements

2.2 Topography

Landform within the Site is notably upland and sloping, with considerable variance in elevation, although most of the site rests above the 300 m AOD mark. The Site elevations range from 460 m AOD in the northwestern side of the Site to 350 m AOD towards the eastern side of the Site.

2.3 Hydrology and Geology

The geology and hydrology of the Site are detailed in **EIAR Chapter 8: Soils and Geology** and **EIAR Chapter 9: Hydrology and Hydrogeology**, respectively. Surface water networks draining the site are mapped and presented in **Figure 2.2**.

The Project is situated within the Lee, Cork Harbour and Youghal Bay catchment (ID: 19, Area: 2182km²).

Surface water runoff associated with the Site drains into the Sullane sub catchment and/or Sullane_010 river sub basins.

All surface water drainage from the Site eventually combine in Carrigadrohid Reservoir, from which waters eventually flow to Cork Harbour.

The Sullane_010 flows into the Sullane_020, _030, _040 and _050 until reaching the Sullane_060 approximately 23.5 km southeast of the Site. From here waters flow into the Lee (Cork)_060 which continues east and flows into Carrigadrohid Reservoir and Inniscarra Reservoir which are not designated drinking water, however the reservoir discharges to the downstream section of the Lee (Cork) river (090) which is designated for drinking water.

Details of watercourse crossings can be found in **Management Plan 2: Water Quality Management Plan**.