

RECEIVED: 03/01/2025

Construction and Environmental Management Plan

Briskalagh Renewable
Energy Development, Co.
Kilkenny

Appendix 4-2



RECEIVED: 03/01/2025

Table of Contents

1.	INTRODUCTION.....	1
1.1	Scope of the Construction and Environmental Management Plan	2
1.2	Targets and Objectives	3
2.	SITE AND PROPOSED PROJECT DETAILS	4
2.1	Site Location.....	4
2.2	Description of the Proposed Project.....	4
2.3	Construction Methodologies Overview.....	6
2.3.1	Introduction	6
2.3.2	Overview of Proposed Construction Methodology.....	6
2.3.3	Proposed Wind Farm	7
2.3.3.1	Site Drainage System	7
2.3.3.2	Site Entrance Management	7
2.3.3.3	Access Roads.....	7
2.3.3.4	Proposed Wind Farm Underground Electrical (33kV) and Communication Cabling.....	9
2.3.3.5	Watercourse/ Culvert Crossings.....	9
2.3.3.6	Borrow Pit	11
2.3.3.7	Spoil Management Areas	12
2.3.3.8	Temporary Construction Compounds	13
2.3.3.9	Tree Felling and Replanting.....	14
2.3.3.10	Biodiversity Management and Enhancement Measures.....	15
2.3.3.11	Meteorological Mast Foundation.....	17
2.3.3.12	Turbine Hardstanding Areas.....	18
2.3.3.13	Turbine Foundations.....	18
2.3.4	Proposed Grid Connection.....	19
2.3.4.1	Onsite Electricity Substation and Control Buildings.....	19
2.3.4.2	Substation Temporary Construction Compound.....	20
2.3.4.3	Underground Electrical (38kV) and Communication Cabling for Proposed Grid Connection.....	20
2.3.4.4	Existing Underground Services.....	21
2.3.4.5	Joint Bays.....	21
2.3.4.6	Watercourse Crossings on the Proposed Grid Connection Underground Cable Route	22
3.	ENVIRONMENTAL MANAGEMENT	25
3.1	Introduction.....	25
3.2	Protecting Water Quality	25
3.2.1	Good Environmental Management During Construction	25
3.2.2	Site Drainage Principles.....	25
3.2.3	Legislation and Best Practice Guidance	26
3.2.4	Site Drainage Design and Management.....	27
3.2.4.1	Pre-Construction Drainage	27
3.2.4.2	Construction Phase Drainage	27
3.2.4.3	Operational Phase Drainage	30
3.2.4.4	Preparative Site Drainage Management	30
3.2.4.5	Pre-emptive Site Drainage Management.....	30
3.2.4.6	Reactive Site Drainage Management.....	30
3.2.4.7	Cable Trench Drainage.....	31
3.2.4.8	Rainfall Forecasting and Monitoring	31
3.2.5	Refuelling, Fuel and Hazardous Materials Storage.....	31
3.2.6	Cement Based Products Control Measures	32
3.2.7	Tree Felling Drainage Measures	33
3.3	Archaeological Management	35
3.4	Traffic Management	36
3.4.1	Turbine and Materials Transport Route	36
3.4.1.1	Proposed Wind Farm.....	36
3.4.1.2	Proposed Grid Connection	36
3.4.2	Traffic Mitigation Measures During the Construction Stage.....	37
3.5	Dust Control	38
3.6	Noise Control.....	39

3.7	Invasive Species Management	41
3.7.1	Site Management.....	42
3.7.2	Establish Good Site Hygiene.....	42
3.8	Waste Management	42
3.8.1	Legislation	43
3.8.2	Waste Management Hierarchy.....	43
3.8.3	Construction Phase Waste Management.....	43
3.8.3.1	Description of the Works.....	43
3.8.3.2	Waste Arising and Proposals for Minimisation, Refuse and Recycling of Construction Waste	45
3.8.3.3	Waste Arising from Construction Activities	45
3.8.3.4	Waste Arising from Decommissioning	46
3.8.3.5	Reuse.....	46
3.8.3.6	Recycling	46
3.8.3.7	Implementation.....	46
3.8.3.8	Waste Management Plan Conclusion	47
4.	ENVIRONMENTAL MANAGEMENT IMPLEMENTATION.....	48
4.1	Roles and Responsibilities.....	48
4.1.1	Construction Manager	49
4.1.2	Site Environmental Clerk of Works	49
4.1.3	Project Ecologies/Ornithologist	50
4.1.4	Project Hydrologist.....	50
4.1.5	Project Archaeologist.....	51
4.1.6	Project Geotechnical Engineer/Civil Engineer	51
4.2	Water Quality and Monitoring.....	51
4.2.1	Pre-Construction Baseline Monitoring.....	51
4.2.2	Construction Phase Monitoring	52
4.2.2.1	Daily Visual Inspections.....	52
4.2.2.2	Continuous Turbidity Monitoring	52
4.2.2.3	Laboratory Analysis.....	53
4.2.2.4	Field Monitoring.....	53
4.2.2.5	Monitoring Parameters	53
4.2.3	Construction Phase Drainage Inspections & Maintenance	53
4.2.4	Surface Water Monitoring Reporting.....	54
4.3	Environmental Awareness and Training.....	54
4.3.1	Environmental Induction.....	54
4.3.2	Toolbox Talks.....	55
5.	HEALTH AND SAFETY	56
6.	EMERGENCY RESPONSE PLAN.....	58
6.1	Overview	58
6.1.1	Roles and Responsibilities.....	58
6.1.2	Hazard Identification.....	59
6.1.3	Site Evacuation/Fire Drill.....	60
6.1.4	Spill Control Measures	60
6.2	Contacting the Emergency Services.....	61
6.2.1	Emergency Communications Procedure	61
6.3	Contact Details.....	62
6.4	Procedure for Personnel Tracking.....	62
6.5	Induction Checklist.....	62
7.	MITIGATION PROPOSALS.....	64
8.	MONITORING PROPOSALS	147
9.	PROGRAMME OF WORKS.....	159
9.1	Construction Schedule.....	159
10.	COMPLIANCE AND REVIEW	160
10.1	Site Inspections and Environmental Audits	160
10.2	Auditing.....	160
10.3	Environmental Compliance	160



10.4	Corrective Action Procedure	161
10.5	Construction Phase Review	161

RECEIVED: 03/01/2025

1.

INTRODUCTION

This Construction and Environmental Management Plan (CEMP) has been developed by MKO on behalf of Briskalagh Ltd. who intend to apply to Kilkenny County Council for planning permission to construct a renewable energy development which will comprise of 7 no. wind turbines and associated infrastructure in the townland of Briskalagh, and adjacent townlands, in Co. Kilkenny, including a 38kV on-site substation, underground 38kV cabling to connect to the national grid at Ballyragget 110kV substation, in the townland of Moatpark, Co. Kilkenny, and all associated works.

The CEMP has been prepared in conjunction with the Environmental Impact Assessment Report (EIAR) and the Natura Impact Statement ('NIS') which will accompany the planning application for the Proposed Project to be submitted to the competent authority. Should the Proposed Project secure planning permission, the CEMP will be updated, in line with all conditions and obligations which apply to any grant of permission. The CEMP should be read in conjunction with the EIAR, NIS and planning drawings. The CEMP will also require updating by the selected contractor in order to identify, assess and satisfy the contract performance criteria as set out by the various stakeholders. The CEMP due to its structure and nature will also require constant updating and revision throughout the construction period as set out below. Therefore, this is a working document and will be developed further prior to and during the construction phase of the Proposed Project.

Triggers for amendments to the CEMP will include:

- Response to any specific requirements arising from conditions attached to a grant of planning permission.
- When there is a perceived need to improve performance in an area of environmental impact;
- As a result of changes in environmental legislation applicable and relevant to the Proposed Project;
- Where the outcomes from auditing establish a need for change;
- Where Work Method Statements identify changes to a construction methodology to address high environmental risk; and
- As a result of an incident or complaint occurring that necessitates an amendment.

This CEMP identifies the key planning and environmental considerations that must be adhered to and delivered during site construction and operation. The Contractor, as appointed by the Project Developer, will be required to implement all of the requirements set out in this CEMP. The CEMP may be updated and revised throughout the construction phase of the Proposed Project, but all future iterations must meet or exceed the standards and requirements set out in this document and the Project Developer must be satisfied that all requirements set out in this document can and will be implemented in full by the appointed contractor.

The CEMP to be prepared by the appointed contractor will be a single, amalgamated document that can be used during the construction phase of the Proposed Project, as a single consolidated point of reference relating to all construction, environmental and drainage requirements for the Planning Authority, developer and contractors alike. The CEMP may evolve over further iterations as the construction works progress, but at all times must meet or exceed the standards and requirements set out in this document. It will be the contractor's current version of the CEMP, which at any point in time, will guide the construction activities on site and the implementation of which will be audited by an Environmental Clerk of Works (ECoW).

Scope of the Construction and Environmental Management Plan

This CEMP is presented as a guidance document for the construction of the proposed Briskalagh Renewable Energy Development which will comprise 7 no. wind turbines, and associated infrastructure in the townland of Briskalagh, and adjacent townlands, in Co. Kilkenny, including a 38kV on-site substation, underground 38kV electrical cabling to connect to the national grid at Ballyragget 110kV substation, in the townland of Moatpark, Co. Kilkenny, and all associated works.

For the purposes of this CEMP, the various project components are described and assessed using the following references: 'Proposed Project', 'the Site', 'Proposed Wind Farm' and 'Proposed Grid Connection'.

- Where the 'Proposed Project' is referred to this encompasses the entirety of the project for the purposes of this EIA in accordance with the EIA Directive. The Proposed Project is described in detail in Chapter 4 of the EIAR.
- Where the 'Proposed Wind Farm' is referred to, this refers to the 7 no. turbines, associated infrastructure and all ancillary works and apparatus. The Proposed Wind Farm is described in detail in Chapter 4 of the EIAR.
- Where the 'Proposed Grid Connection' is referred to, this refers to the 38kV onsite substation, associated temporary construction compound and 38kV underground cabling connecting to the existing Ballyragget 110kV substation, and all ancillary works and apparatus. The Proposed Grid Connection is described in detail in Chapter 4 of the EIAR.
- Where the 'Site' is referred to, this relates to the primary study area for the EIAR, as delineated by the EIAR Site Boundary in green as shown on Figure 1-1 of the EIAR and encompasses an area of approximately 1,000 hectares.
- Where the 'Proposed Wind Farm site' is referred to, this refers to the portion of the Site surrounding the Proposed Wind Farm but excluding the portion of the site surrounding the Proposed Grid Connection underground cabling route.

A detailed description of the Proposed Project is provided in Chapter 4 of the EIAR.

The CEMP is divided into ten sections, as outlined below.

Section 1 provides a brief introduction as to the scope of the report.

Section 2 outlines the Site and Proposed Project details, detailing the targets and objectives of this plan along with providing an overview of construction methodologies that will be adopted throughout the Proposed Project.

Section 3 sets out details of the environmental controls to be implemented on site. Site drainage principles, traffic management, dust control, invasive species management and a waste management plan are also included in this section.

Section 4 sets out a fully detailed implementation plan for the environmental management of the Proposed Project outlining the roles and responsibilities of the project team.

Section 5 outlines the general Health and Safety measures that will be implemented on site during the construction phase of the Proposed Project.

Section 6 outlines the Emergency Response Procedure to be adopted in the event of an emergency in terms of site health and safety and environmental protection.

Section 7 consists of a summary table of all mitigation proposals to be adhered to during the Proposed Project, categorised into three separate headings, 1) pre-commencement measures; 2) construction-phase measures and 3) operational-phase measures.

Section 8 consists of a summary table of all monitoring requirements and proposals to be adhered to during the Proposed Project, categorised into three separate headings, 1) pre-commencement measures; 2) construction-phase measures and 3) operational-phase measures.

Section 9 sets out a programme for the timing of the works.

Section 10 outlines the proposals for reviewing compliance with the provisions of this report.

1.2

Targets and Objectives

The following key targets and objectives will inform the final detailed design should the Proposed Project secure planning permission and proceed to the construction phase. This includes consideration of the buildability of the designs that emerge:

- Ensure construction works and activities are completed in accordance with mitigation and best practice approach presented in the EIAR, NIS and associated planning documentation;
- Ensure construction works and activities have minimal impact/disturbance to local landowners and the local community;
- Ensure construction works and activities have minimal impact on the natural environment;
- Adopt a sustainable approach to construction and, ensure sustainable sources for materials supply where possible; and,
- Provide adequate environmental training and awareness for all project personnel.

The key site objectives are as follows:

- Using recycled materials if possible, e.g. excavated stone and overburden;
- Ensure sustainable sources for materials supply where possible;
- Avoidance of any pollution incident or near miss as a result of working around or close to existing watercourses and having emergency measures in place;
- Avoidance of vandalism;
- Keeping all watercourses free from obstruction and debris;
- Correct implementation of the sustainable drainage system (SuDS) drainage design principles;
- Keep impact of construction to a minimum on the local environment, watercourses, and wildlife;
- Correct fuel storage and refuelling procedures to be followed;
- Good waste management and house-keeping to be implemented;
- Air and noise pollution prevention to be implemented;
- Monitoring of the works and any adverse effects that it may have on the environment. Construction Methods and designs will be altered where it is found there is an adverse effect on the environment;
- Comply with all relevant water quality legislation listed throughout this document; and,
- Ensure a properly designed, constructed and maintained drainage system appropriate to the requirements of the site is kept in place at all times.

2.

SITE AND PROPOSED PROJECT DETAILS

2.1

Site Location

The Proposed Wind Farm site is located within a rural setting in northwest Kilkenny, approximately 8.5km west of Kilkenny City. The settlement of Kilmanagh is located approximately 1.2km south of the nearest proposed turbine, and the settlement of Tullaroan is located approximately 2.7km north of the nearest proposed turbine. The R695 regional road runs in an east-west orientation entering the settlement of Kilmanagh and then heading south from Kilmanagh towards Callan, passing within 1.3km of the nearest proposed turbine. Existing access is via farm entrances off the L5023 local road to the west, the L5024 to the north, and the L1009 to the south. Landuse currently comprises a mix of pastoral agriculture, and small-scale private forestry. The surrounding landuse predominantly comprises pastoral agriculture, local roads and residential within Kilmanagh and Tullaroan. The Proposed Wind Farm site is also served by a number of existing agricultural roads and tracks.

The Proposed Grid Connection includes a permanent onsite 38kV substation, in the townland of Oldtown, a temporary construction compound and underground 38kV cabling from the proposed onsite substation to the existing Ballyragget 110kV substation in the townland of Moatpark, Co. Kilkenny. The underground cabling route to Ballyragget, measuring approximately 23km in length, is primarily located within the public road corridor. Current land-use within the Proposed Grid Connection comprises of public road corridor, public open space, and agriculture. The surrounding landuse predominantly comprises pastoral agriculture, commercial and residential and a national/regional/local road network.

A full and detailed description of the Proposed Project (i.e. the Proposed Wind Farm and the Proposed Grid Connection) for the purposes of the planning application and the additional elements that form part of the overall project, assessed in the EIAR, is contained in Chapter 4 of the EIAR. The townlands in which the Proposed Project is located are listed in Table 2-1.


Table 2-1 Townlands within which the Proposed Project is located.

Proposed Project	Project Component	Townlands within the EIAR Site Boundary
	Proposed Wind Farm	Briskalagh, *Bansa Glebe, *Ballagh, *Ballaghcloneen, Ballycuddihy, Coolnapisha, Kilmanagh, Knockeenglass, Oldtown, Oldtownhill and *Riesk.
	Proposed Grid Connection	Oldtown, Huntstown, Tullaroan, Brittas, Rathealy, Picketstown, Monavadroe, Ballyroe (Maher), Ballyroe (Grace), Ballyroe, Sart, Curraghduff, Knockown, Boherkyle, Freshford, Upperwood Desmesne, Tobernapeastia, Freshford Lots, Monabrika, Baunaniska, Graigueswood, Moneenaun, Clone, Acragar, Sweethill, Grange, Parksgrove, Ballyconra, *Ballyragget and Moatpark

*Townland located within EIAR boundary, but not within planning application boundary.

2.2

Description of the Proposed Project




- Map Legend**
- EIAR Site Boundary
 - Proposed Turbine Locations
 - Proposed Met Mast
 - Proposed Hardstands
 - Existing Roads to be Upgraded
 - Proposed New Roads
 - Proposed Borrow Pit
 - Proposed Spoil Management Area
 - Temporary Construction Compound
 - Proposed Riparian Buffer
 - Proposed Felling Area
 - Proposed Hedgerow Planting and Enhancement Measures
 - Proposed 38kV Substation
 - Proposed 38kV Underground Grid Connection Cabling

Ordnance Survey Ireland Licence No. AR 0021821© Ordnance Survey Ireland/Government of Ireland

Drawing Title	
Proposed Wind Farm	
Project Title	
Briskalagh Renewable Energy Development	
Drawn By	Checked By
MC	EMC
Project No.	Drawing No.
230502	Figure 2-1
Scale	Date
1:13,000	2024-10-03

MKO
Planning and Environmental Consultants

Tuam Road, Galway
Ireland, H91 VW84
+353 (0) 91 735611
email:info@mkoireland.ie
Website: www.mkoireland.ie



Map Legend

- EIAR Site Boundary
- Proposed Turbine Locations
- Proposed Project Infrastructure
- Proposed Temporary Construction Compound
- Proposed 38kV Substation
- Proposed 38kV Underground Grid Connection Cabling
- Proposed Horizontal Directional Drilling

Microsoft product screen shots reprinted with permission from Microsoft Corporation
Ordnance Survey Ireland Licence No. AR 0021821© Ordnance Survey Ireland/Government of Ireland

Drawing Title


Proposed Grid Connection

Project Title

Briskalagh Renewable Energy Development

Drawn By	MC	Checked By	EMC
Project No.	230502	Drawing No.	Figure 2-2
Scale	1:50,000	Date	2024-10-03

MKO
Planning and Environmental Consultants
Tuan Road, Galway
Ireland, H91 VW84
+353 (0) 91 735611
email:info@mkofireland.ie
Website: www.mkofireland.ie



Map Legend

- EIAR Site Boundary
- Proposed Turbine Locations
- Proposed Met Mast
- Proposed Hardstands
- Existing Roads to be Upgraded
- Proposed New Roads
- Proposed Borrow Pit
- Proposed Spoil Management Area
- Proposed Temporary Construction Compound
- Proposed Riparian Buffer
- Proposed Hedgerow Planting and Enhancement Measures
- Proposed 38kV Substation
- Proposed 38kV Underground Grid Connection Cabling
- Proposed Horizontal Directional Drilling
- Existing 110kV Ballyragget Substation

Drawing Title

Proposed Project Layout

Project Title

Briskalagh Renewable Energy Development

Drawn By	MC	Checked By	EMC
Project No.	230502	Drawing No.	Figure 2-3
Scale	1:50,000	Date	2024-10-03

MKO
Planning and Environmental Consultants
Tuan Road, Galway
Ireland, H91 VW84
+353 (0) 91 735611
email: info@mkofireland.ie
www.mkofireland.ie

Microsoft product screen shots reprinted with permission from Microsoft Corporation

Ordnance Survey Ireland Licence No. AR 0021821© Ordnance Survey Ireland/Government of Ireland

This section of the CEMP describes the Proposed Project and all its component parts. The planning application for the Proposed Project will be made to Kilkenny County Council, and the development description which appears in the public notices as follows:

The development will consist of the provision of the following:

- i. 7 no. wind turbines with an overall turbine tip height of 185 metres; a rotor blade diameter of 163 metres; and hub height of 103.5 metres, and associated foundations and hard-standing areas;*
- ii. A permanent 38kV substation compound (control building with welfare facilities, all associated electrical plant and apparatus, security fencing, underground cabling, storage containers, wastewater holding tank, site drainage and all ancillary works);*
- iii. Permanent underground electrical (38kV) and communications cabling to the existing Ballyragget 110kV substation in the townland of Moatpark (including joint bays, communication and earth sheath link chambers and all ancillary works along the route). This cabling route is primarily located within the public road corridor which includes Protected Structures (Kilkenny RPS Ref. C886);*
- iv. Underground electrical (33kV) and communications cabling connecting the wind turbines and meteorological mast to the on-site substation;*
- v. 3 no. temporary construction compounds (including site offices and welfare facilities);*
- vi. A meteorological mast with a height of 30 metres, security fencing and associated foundation and hard-standing area;*
- vii. A new temporary site entrance on the L1009;*
- viii. A new gated site entrance on the L5024;*
- ix. Upgrade of existing site tracks/roads and provision of new site access roads, junctions and hardstand areas;*
- x. A borrow pit;*
- xi. Spoil Management;*
- xii. Tree felling and hedgerow removal;*
- xiii. Biodiversity Management and Enhancement Plan measures (including establishment of a riparian buffer and hedgerow enhancement);*
- xiv. Site Drainage;*
- xv. Operational Stage site signage; and*
- xvi. All ancillary works and apparatus.*

This application seeks a ten-year planning permission and a 35-year operational life from the date of commissioning of the entire wind farm.

The Proposed Wind Farm makes use of the existing road network insofar as possible. It is proposed to upgrade approximately 1.8km of existing site roads and tracks and to construct approximately 6km of new access roads. It is estimated that the internal wind farm roads will require resurfacing approx. 3 times during the operational life.

As part of the Proposed Project, tree felling will be required within and around development footprint. Approximately 4.3 hectares of conifer will be felled to accommodate Turbine 7 and its associated infrastructure, and to ensure appropriate setbacks for bat foraging. Please see Appendix 6-2 Bat report for details. In addition to the commercial forestry felling, segments of hedgerows will require removal to facilitate the construction of wind farms roads and ancillary infrastructure, and to achieve the required bat foraging buffers from the proposed turbines. Please see Chapter 6 for details.

Figure 2-1 includes the layout of the Proposed Wind Farm infrastructure alone, the subject of this planning application. The Proposed Grid Connection infrastructure alone is illustrated on Figure 2-2. Figure 2-3 illustrates both Proposed Project (i.e. the Proposed Wind Farm and Proposed Grid Connection together).

Detailed site layout drawings of the Proposed Project are included in Appendix 4-1 to the EIAR.

2.3

Construction Methodologies Overview

2.3.1

Introduction

An experienced main contractor will be appointed for the civil works for the construction phase of the Proposed Project. The appointed contractor for the works will be required to comply with this CEMP and any revisions made to this document in the preparation of method statements for the various elements of the construction phase of the Proposed Project. An overview of the proposed Construction Methodologies is provided below.

2.3.2

Overview of Proposed Construction Methodology

The EIAR includes construction methodologies for various elements of work to be undertaken as part of the Proposed Project. These construction methodologies are reproduced in the following sub-sections but will be superseded by an appointed contractor's construction method statements, which will form part of the CEMP. The contractor's construction method statements will be prepared to take account of the detailed engineering, geotechnical and detailed drainage design which will be prepared prior to commencement of construction and all requirements of this CEMP.

Proposed Wind Farm:

- > Site Drainage System;
- > Site Entrance Management;
- > Access Roads (New and Upgrade to existing tracks);
- > Proposed Wind Farm Underground Electrical (33kV) and Communication Cabling;
- > Watercourse/Culvert Crossings;
- > Borrow Pit;
- > Spoil Management Areas;
- > Temporary Construction Compounds;
- > Tree Felling and Replanting;
- > Biodiversity Management and Enhancement Measures
- > Meteorological Mast Foundations;
- > Turbine Hardstanding Areas;
- > Turbine Foundations

Proposed Grid Connection

- > Onsite Electricity Substation and Control Buildings;
- > Temporary Construction Compound;
- > Underground Electrical (38kV) and Communication Cabling;
- > Existing Underground Services;
- > Joint Bays;
- > Watercourse/Service Crossings on the Proposed Grid Connection Underground Cabling Route;

2.3.3 Proposed Wind Farm

2.3.3.1 Site Drainage System

The early establishment of the drainage system will manage the risk of impacts on watercourses on and adjacent to the Site during construction. In addition, construction operations will adopt best working practices and the development of the Site will be phased accordingly.

The EIAR (and appended drawings) includes a drainage design required for the purposes of assessing the potential effects of the Proposed Project. The drainage design will be developed further with a level of construction detail necessary to implement the measures onsite. The detailed (construction phase) drainage design will form part of the updated Main Contractor's CEMP and the effective implementation of the detailed drainage design will be audited by the ECoW. Surface water management and drainage design principles are outlined in Section 3.2 below and Section 4.6 of the EIAR.

2.3.3.2 Site Entrance Management

Main Construction and Operational Site Entrance

A general construction entrance will be constructed on the L-5024 at the north of the Site. This entrance will be used as the main entrance for construction traffic throughout the construction phase. Appropriate sightlines will be established at the proposed Site entrance for the safe egress of traffic during the construction phase. On completion of the construction phase, this Site entrance will be reduced in size and gated for security, and will be used as an operational Site entrance.

Temporary Access Road

A temporary access road will be constructed on the L-1009 in the south of the Site. This will facilitate the delivery of abnormal loads and concrete deliveries for the turbine foundations. This new entrance was subject to an autotrack assessment to identify the turning area required, as described in Chapter 15, Section 15.2 of the Traffic and Transport Assessment. Appropriate sightlines will be established to the east and west of the temporary access road for the safe egress of traffic. Following the turbine commissioning, this entrance will be reinstated. This temporary access road will not be used for general construction traffic, or HGV deliveries (except concrete deliveries).

2.3.3.3 Access Roads

To facilitate travel within the Site and to connect the various project components together, existing onsite tracks will need to be upgraded and new access roads will need to be constructed. The Site makes use of the existing track network insofar as possible. It is proposed to upgrade approximately 1.8km of existing site roads and tracks and to construct approximately 6 kilometres of new internal access roads. The proposed access roads will be constructed using the methodology summarised below:

Upgrade of Existing Access Roads or Tracks

The existing tracks on-site were constructed using the excavate and replace construction technique, therefore proposed road widening will be founded on competent stratum. Cross section details of widening of existing roads is shown in Figure 4-8 of the EIAR.

The general construction methodology for upgrading of existing roads or tracks is summarised below.

1. *If it is considered that the current road formation level is adequate to support required bearing, then no upgrade or widening works will be completed.*
2. *Otherwise, where required, the subsoil in the existing road verge will be excavated down to a suitable formation layer.*
3. *All spoil excavated will be managed on-site. It will be placed within the identified spoil management areas within the Site (which will be located outside identified watercourse 50m buffers). Some topsoil may be temporarily stockpiled locally for reuse for landscaping purposes.*
4. *All drainage measures prescribed in the detailed drainage design for the Proposed Project will be implemented around the works area.*
5. *Well-graded granular fill (imported or site-won) will be spread and compacted in layers up to 200mm to provide a homogeneous running surface. The thickness of layers and amount of compaction required will be decided by the Construction Manager based on the characteristics of the material and the compaction plant to be used.*
6. *These layers of granular fill will be brought to the same level as the top of the existing road surface.*
7. *Where required, a layer of geogrid will be installed directly onto the top of the granular fill layer and the existing road surface.*
8. *A layer of finer well graded stone for the running surface will be laid on the geogrid and compacted.*
9. *Upon completion the upgraded roads will be a single-track design with a width of 5m with localised widening at bends and changes in direction (depending on the location within the Site).*

Prior to any works commencing on the upgrade of existing roads, the requirement for additional roadside drainage will be considered by the Project Hydrologist in line with the proposals outlined in Section 34 of the CEMP.

Construction of New Roads

The construction methodology for the proposed new access roads and turbine hardstands is outlined as follows:

1. *Establish alignment of the new road from the construction drawings and mark out the centrelines with ranging rods or timber posts;*
2. *All drainage measures prescribed in the detailed drainage design for the Proposed Project will be implemented around the works area;*
3. *The road layout has been designed to avoid crossings of natural watercourses where possible;*
4. *Where existing culverts are to be upgraded or extended, the works will be carried out to follow a method statement to be prepared in consultation with Inland Fisheries Ireland;*
5. *The access tracks will be of single-track design with a width of 5m with localised widening at bends and changes in direction. (depending on the location within the Site)*
6. *All spoil excavated will be managed on-site. It will be placed within the identified spoil management areas within the Site. Some topsoil may be temporarily stockpiled locally for reuse for landscaping purposes.*
7. *The subsoil will be excavated down to a suitable formation layer of competent stratum;*
8. *The road will be constructed using well-graded granular fill (imported or site-won), spread and compacted in layers typically of 200mm and a suitable capping layer to provide a homogeneous running surface. The thickness of layers and amount of compaction required will be subject to detailed design by Project Engineer in*

consultation with the Construction Manager based on the characteristics of the material and the compaction plant to be used;

9. *The new access roads will be constructed with a camber to aid drainage of surface water;*
10. *Excavations side slopes shall not generally be greater than 1(V): 2 (H). Design slopes will be informed by the Geotechnical Engineer;*
11. *At bends or steep inclines from the road, reflective snow poles will be erected to warn traffic on dark mornings and evenings that there is a turn in the road or a sharp incline beyond the road.*

2.3.3.4 Proposed Wind Farm Underground Electrical (33kV) and Communication Cabling

The transformers in each turbine and the met mast are connected to the on-site substation through a network of underground electrical and communication cabling. The ground is trenched using a mechanical excavator. The top layer of soil (or road surface) is removed and saved so that it is replaced on completion. The cables will be bedded with suitable material. The cables will be laid at a depth of approximately 1.2m below ground level; a suitable marking tape is installed between the cabling and the surface (see Plate 2-1 below illustrating an example of a single cable trench). On completion, the ground will be reinstated. The route of the underground electrical and communication cabling will follow the access tracks as illustrated on the Proposed Wind Farm layout drawings included as Appendix 4-1 of the EIAR. The cabling may be placed on either side of the road footprint, on both sides of the road and/or within the road. The exact configuration of the underground cabling will be set by the requirements of the electrical designers at detailed design stage.



Plate 2-1 Typical Cable Trench View

2.3.3.5 Watercourse/ Culvert Crossings

The Proposed Wind Farm site is extensively drained by a network of natural watercourses and manmade land drains. The majority of watercourses and manmade drains at the Proposed Wind Farm site drain into the Tullaroan Stream which flows southeasterly through the southern part of the site. In addition, the Bregagh stream flows from the northeast of the Proposed Wind Farm site in an easterly direction, with both the Tullaroan Stream and the Bregagh joining the River Nore downstream. There is no infrastructure proposed within 235m of the Bregagh watercourse.

Clear-Span Watercourse Crossing

It is proposed to construct a clear-span watercourse crossing at two of the four locations where new watercourse crossings are required within the Proposed Wind Farm site. The locations of these crossings are shown on the layout drawings included in Appendix 4-1 of the EIAR. The clear-span watercourse crossing methodology presented below will ensure that no instream works are necessary. The standard construction methodology for the installation of a clear-span watercourse crossing is as follows:

The access road on the approach either side of the watercourse will be completed to a formation level which is suitable for the passing of plant and equipment required for the installation of each watercourse crossing.

- All drainage measures along the proposed road will be installed in advance of the works.
- A foundation base will be excavated to rock or competent ground with a mechanical excavator with the foundation formed in-situ using a semi-dry concrete lean mix. The base will be excavated along the stream bank with no instream works required.
- Access to the opposite side of the watercourse for excavation and foundation installation will require the installation of a temporary pre-cast concrete or metal bridge across the watercourse to provide temporary access for the excavator. Plant and equipment will not be permitted to track across the watercourse.
- Once the foundation base has been completed, the pre-cast concrete clear-span structure will be installed using a crane which will be set up on the bank of the watercourse and will be lifted into place from the bank with no contact with the watercourse.
- Where the box culvert is installed in sections, the joints will be sealed to prevent granular material entering the watercourse,
- Once the crossing is in position stone backfill will be placed and compacted against the structure up to the required level above the foundations.
- Underground cabling ducting will be contained within the road make-up of the proposed crossing.

A standard design drawing of a pre-cast concrete, clear span crossing is shown in Figure 4-33 of the EIAR.

The watercourse crossing will be constructed to the specifications of the OPW bridge design guidelines 'Construction, Replacement or Alteration of Bridges and Culverts - A Guide to Applying for Consent under Section 50 of the Arterial Drainage Act, 1945', and in consultation with Inland Fisheries Ireland. Abutments will be constructed from precast units combined with in-situ foundations, placed within an acceptable backfill material.

Confirmatory inspections of the proposed new watercourse crossing locations will be carried out by the Project Civil/Structural Engineer and the Project Hydrologist prior to the construction of the crossing.

Culvert Crossing

All new proposed culverts and proposed culvert upgrades will be suitably sized for the expected peak flows in the watercourse.

Some culverts may be installed to manage drainage waters from works areas of the Proposed Project, particularly where the waters have to be taken from one side of an existing roadway to the other for discharge. The size of culverts will be influenced by the depth of the track or road sub-base. In all cases, culverts will be oversized to allow mammals to pass through the culvert.

Culverts will be installed with a minimum internal gradient of 1% (1 in 100). Smaller culverts will have a smooth internal surface. Larger culverts may have corrugated surfaces which will trap silt and contribute to the stream ecosystem. Depending on the management of water on the downstream side of the culvert, large stone may be used to interrupt the flow of water. This will help dissipate its energy and help prevent problems of erosion. Smaller water crossings will simply consist of an appropriately sized pipe buried in the sub-base of the road at the necessary invert level to ensure ponding or pooling does not occur above or below the culvert and water can continue to flow as necessary.

All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance.

2.3.3.6 Borrow Pit

It is estimated that approx. 65,370m³ of stone material will be required to construct the Proposed Project. It is intended to obtain the majority of materials for the construction of the Proposed Project from the proposed onsite borrow pit (engineer's specified material may be imported onto the Proposed Wind Farm site should sufficient volumes of suitable material not be encountered during the excavation phase of the proposed infrastructure, to come from local licenced quarries). The proposed onsite borrow pit is located approximately 270m north of T1 and measures approximately 15,272m² with an estimated volume of 70,000m³. The figures presented are the anticipated maximum volumes; however, the actual volumes to be removed from the borrow pit will be confirmed at the time of construction and following detailed pre-construction site investigation works.

The borrow pit will be excavated and backfilled as follows:

- The area to be used for the borrow pit will be marked out at the corners using ranging rods or timber posts. Drainage runs, and associated settlement ponds will be installed around the perimeter;
- The initial borrow pit excavation will involve removal of soil to the top of bedrock. These materials will be stored temporarily either locally or in selected spoil management areas;
- All drainage measures prescribed in the detailed drainage design for the Proposed Project will be implemented around the works area;
- The bedrock material will be extracted by breaking and blasting (described below) from the borrow pit and stockpiled or used as required;
- The use of material won from the borrow pit will be sequential with new road construction or turbine foundation formations;
- Temporary stockpiling of aggregates will be required to accommodate the cut and fill operations within the borrow pit, and the progression of access roads and turbine excavations;
- As the borrow pit excavation progresses and becomes deeper, surface water and groundwater ingress will be removed via pumping to settlement ponds, and re-distribution locally across natural vegetated areas. Where required, additional specialist water treatment measures will be employed to ensure no deterioration in downstream water quality occurs;
- When extraction ceases within the borrow pit, the borrow pit will be backfilled with excavated spoil and its associated drainage measures will be removed.
- The extraction area of the borrow pit will have to be permanently secured and a stock-proof fence will be erected around the borrow pit to prevent access to these areas as well as the installation of appropriate health and safety signage.

Two extraction methods have been assessed for breaking out the useful rock below: rock breaking and blasting

2.3.3.6.1 Rock Breaking

Weathered or brittle rock can be extracted by means of a hydraulic excavator and a ripper attachment. This is a common extraction methodology where fragmented rock is encountered as it can be carefully excavated in layers. In areas where stronger rock is encountered and cannot be removed by means of excavating then a rock breaking methodology may be used. Rock breaking equipment comprises a large hydraulic 360-degree excavator with a rock breaker attachment. Given the power required to break out tight and compact stone at depth, the machines are generally large and in the 40-60 tonne size range. Even where rock might appear weathered or brittle at the surface, the extent of weathering can quickly diminish with depth resulting in strong rock requiring significant force to extract it at depths of only a few metres.

A large rock breaking excavator progressively breaks out the solid rock from the ground in the borrow pit area. A smaller rock breaker, in the 30-40 tonne size range, then breaks the rocks down to a size that can then be fed into a crusher.

The extracted, broken rock is loaded into a mobile crusher using a wheeled loading shovel and crushed down to the necessary size of graded stone required for the on-site civil works. The same wheeled loader takes the stone from the crusher conveyor stockpile and stockpiles it elsewhere within the borrow pit, away from the immediate area of the crusher, until it is required elsewhere within the Site.

2.3.3.6.2 Rock Blasting

Where blasting is used as an extraction method, a mobile drilling rig is used to drill vertical boreholes into the area of rock that is to be blasted. A drilling rig will drill the necessary number of boreholes required for a single blast in approximately 3 to 4 days. The locations, depth and number of boreholes are determined by the blast engineer. This is a specialist role fulfilled by the blasting contractor.

The blast engineer will arrange for the necessary quantity of explosive to be brought to site to undertake a single blast. The management of explosives on-site and the actual blasting operation will be agreed in advance with and supervised by An Gardaí Síochána. The blast engineer sets the explosives in place in the boreholes, sets the charges, and fires the blast.

A properly designed blast should generate rock of a size that can be loaded directly into a mobile crusher, using the same wheeled loader outlined above. The same method is used for processing the rock generated from a blast, as would be used to process rock generated by rock breaking. Generally, the drilling rig will recommence drilling blast holes for the next blast as soon as one blast is finished. The potential impacts and control measures associated with noise and vibration from this extraction method are assessed in Chapter 12: Noise and Vibration. Any blasting will be carried out in accordance with the *Guidance on the Safe Use of Explosives in Quarries* (Safety and Health Commission for the Mining and Other Extractive Industries, 2002)¹ and the British Standard BS 5228-1:2009+A1:2014 *Code of practice for noise and vibration control on construction and open sites – Noise*².

2.3.3.7 Spoil Management Areas

The following recommendations and best practice guidelines for the placement of spoil in identified spoil management areas and in linear berms will be adhered to during the construction of the Proposed Project:

¹https://www.hsa.ie/eng/Publications_and_Forms/Publications/Mines_and_Quarries/Guidance%20on%20the%20Safe%20Use%20of%20Explosives%20in%20Quarries.pdf

²<https://www.thenbs.com/PublicationIndex/documents/details?Pub=BSI&DocID=305965>

- At the identified spoil management areas, the vegetative top-soil layer will be removed to allow for spoil to be placed and upon reaching the recommended height, the vegetative topsoil layer will be reinstated.
- The identified spoil management areas will be developed in a phased approach, with the topsoil removed and temporarily stockpiled within the defined area while the spoil is being placed. The stockpiled topsoil will then be reinstated over the placed spoil, and the exercise will continue within the same spoil management area until the area is full.
- The placement of spoil will be restricted to a maximum height of 1.0m, subject to confirmation by the Geotechnical Engineer.
- The material will be backfilled into the spoil management areas and will be spread evenly across the area.
- It will be compacted to reduce air voids and reduce the migration paths for infiltration by precipitation. This will reduce the amount of potentially silt laden surface water run-off from these spoil management areas.
- Where practical, the surface of the placed spoil is shaped to allow efficient run-off of surface water. Where possible, shaping of the surface of the spoil will be carried out as placement of spoil within the area progresses. This will reduce the likelihood of debris run-off and ensure stability of the placed spoil.
- Finished/shaped side slopes of the placed spoil will be not greater than 1 (v): 3 (h) in the dedicated spoil management zones and not greater than 1 (v): 1 (h) for linear berms.
- Inspections of the spoil management areas will be made by a Geotechnical Engineer through regular monitoring of the works. The appointed contractor will review work practices at spoil management areas when periods of heavy rainfall are expected so as to prevent excessive dirty water runoff from being generated.
- An interceptor drain will be installed upslope of the identified spoil management areas to divert any surface water away from these areas where necessary.
- Silt fences and double silt-fences will be emplaced down-gradient of spoil management areas and will remain in place throughout the entire construction phase, or until reseeded has been established to a sufficient level.
- The surface of the deposited spoil will be profiled to a gradient to be agreed with the Geotechnical Engineer and vegetated or allowed to vegetate naturally as indicated by the Project Ecologist.

All the recommendations/best practice guidelines for the placement of spoil in identified spoil management areas and alongside access roads will be confirmed by the Geotechnical Engineer prior to construction

2.3.3.8 Temporary Construction Compounds

There are two proposed construction compounds; one in the south of the Site and one in the north of the site, that form part of the Proposed Wind Farm. There is also one construction compound adjacent to the proposed 38kV substation that forms part of the Proposed Grid Connection. The compounds will be constructed in the same manner, as follows:

- The area to be used as the compound will be marked out at the corners using ranging rods or timber posts. Drainage runs and associated settlement ponds will be installed around the perimeter;
- The compound platform will be established using a similar technique as the construction of the substation platform as discussed below in Section 4.8.2.1;
- A layer of geo-grid will be installed where deemed necessary by the designer and compacted layers of well graded granular material will be spread and lightly compacted to provide a hard area for Site offices and storage containers;
- A limited amount of fuel will have to be stored in appropriately bunded containers and a designated area for oil storage will be constructed within the compound.

- Areas within the compound will be constructed as site roads and used as vehicle hardstandings during deliveries and for parking;
- A bunded containment area will be provided within the compound for the storage of lubricants, oils and site generators etc;
- A waste storage area will be provided within the compound;
- The compound will be fenced and secured with locked gates if necessary; and,
- Upon completion of the Proposed Project, the temporary construction compounds will be decommissioned and allowed to vegetate naturally.

2.3.3.9 Tree Felling and Replanting

Tree felling will be required within and around Wind Farm infrastructure footprint to allow for the construction of the proposed turbine, access roads underground cabling, and the other ancillary infrastructure. Further details on tree felling required within and around development footprint is detailed in Chapters 4 and 6 of the EIAR.

Approximately 4.3 hectares of forestry (comprising both 3.57ha conifer plantation (WD4) and 0.73ha mixed broadleaved/conifer plantation (WD2)) will be felled to accommodate Turbine 7 and its associated infrastructure. Figure 4-14 of the EIAR shows the extent of the conifer plantation and broadleaved/conifer plantation to be permanently felled as part of the Proposed Wind Farm.

In addition, approximately 1,388m of hedgerows and tree lines require removal to facilitate the construction of wind farms roads and ancillary infrastructure, and to achieve the required Bat foraging buffers from the proposed turbines. Please see Appendix 6-2 and Appendix 6-4 of the EIAR for details.

The forestry felling activities required as part of the Proposed Wind Farm will be the subject of a Limited Felling Licence (LFL) application to the Forest Service in accordance with the Forestry Act 2014 and the Forestry Regulations 2017 (SI 191/2017) and as per the Forest Service's policy on granting felling licenses for wind farm developments. The policy requires that a copy of the planning permission for the Proposed Wind Farm be submitted with the felling licence application; therefore, the felling licence cannot be applied for until such time as planning permission is obtained for the Proposed Wind Farm.

2.3.3.9.1 Forestry Replanting

In line with the Forest Service's published policy on granting felling licences for wind farm developments, areas cleared of forestry for access roads, and any other wind farm-related uses will have to be replaced by replanting at an alternative site or sites. The Forest Service policy requires replacement or replanting on a hectare for hectare basis for the felling carried out as part of the wind farm.

The identified 3.57 hectares of conifer plantation that will be permanently felled for the Proposed Wind Farm will be replaced or replanted on a hectare for hectare basis as a condition of any felling licence that will be issued in respect of the Proposed Wind Farm felling. Replanting is a requirement of the Forestry Act and is primarily a matter for the statutory licensing processes that are under the control of the Forest service. The replacement of the felled forestry as part of the Proposed Wind Farm may occur on any lands, within the State benefitting from Forest Service Technical Approval³ for afforestation, should the Proposed Wind Farm receive planning permission. Under the Forestry Regulations 2017, all applications for licences for afforestation require the prior written approval (technical approval) of the Minister for Agriculture, Food and the Marine. Before the Minister can grant approval, he/she must first determine if the project is likely to have significant effects on the environment (for EIA purposes) and

³ All proposed forestry developments where the area involved is greater than 0.1 hectare must receive the prior written approval of the Forest Service. The application for approval is known as Pre-Planting Approval – Form 1.

assess if the development, individually or in combination with other plans or projects is likely to have a significant effect on a European site (for Appropriate Assessment purposes).

It is proposed to plant 1.7ha of riparian woodland on both banks of the Tullaroan stream, to create a riparian woodland buffer zone and offset the loss of the 0.73ha mixed broadleaved/conifer plantation to be felled. Please see Chapter 6 Biodiversity and Appendix 6-4 Biodiversity Management and Enhancement Plan for details. In addition to this, approximately 3.64km of existing hedgerow will be enhanced and 270m of new hedgerow will be replanted within the Site.

The applicant commits to replanting the 3.57 hectares of conifer forestry, outside the hydrological catchments within which the Site is located. On this basis, it is reasonable to conclude that there will be no cumulative effects associated with the replanting of 3.57 hectares of forestry. Therefore, the forestry replanting is not considered further in the impact assessment chapters of the EIAR. In addition, the applicant commits to not commencing the Proposed Project until both a felling and afforestation licence(s) is in place and, therefore, this ensures the afforested lands are identified, assessed and licenced appropriately by the relevant consenting authority

2.3.3.10 Biodiversity Management and Enhancement Measures

Linear Habitat (Hedgerow/Treeline) Enhancement/Creation

The vast majority of field boundaries within the Proposed Wind Farm site are delineated by mature (managed and unmanaged) hedgerow and treeline habitats. It is anticipated approximately 1388m of hedgerow habitat will be removed to accommodate the Proposed Project, including turbines and associated bat buffers, wind farm roads and other key infrastructure. The majority of the existing hedgerows in the southern section of the Proposed Wind Farm site are heavily managed and do not support high levels of biodiversity or provide adequate commuting and foraging corridors for local wildlife.

To increase the ecological condition of these habitats, approximately 3640m of heavily managed hedgerow will be enhanced through additional planting with native species. It is proposed to plant some native tree species within the hedgerow habitat to further increase the biodiversity value within the Site. New native hedgerow habitat will be created within the Proposed Wind Farm site, approx. 270m. The enhancement of existing hedgerows and hedgerow creation will improve the ecological value and provide benefits for local biodiversity. Existing hedgerow locations identified as suitable for enhancement planting and hedgerow creation are shown in Figure 2-1. Native species suitable for hedgerow planting include:

- Hawthorn (*Crataegus monogyna*)
 - Proportion of hedgerow mix: 75%
 - Age class to be planted: combination of whips and advanced nursery stock (10cm – 12 cm girth trees) to increase structure diversity.
- Hazel (*Corylus avellana*)
- Blackthorn (*Prunus spinosa*)
- Guelder rose (*Viburnum opulus*)
- Holly (*Ilex aquifolium*)
- Elder (*Sambucus nigra*)
- Spindle (*Euonymus europaeus*)
- Wild cherry (*Prunus avium*)
- Downy birch (*Betula pubescens*)
- Oak (*Quercus robur*)
- Goat Willow (*Salix caprea*)
 - Proportion of hedgerow mix: 25%
 - Age class to be planted: Whips predominantly

In order to facilitate the successful establishment of the new hedgerow to be planted within the Proposed Wind Farm site, and to promote biodiversity value of these the following measures are proposed:

- New hedgerow shrub planting will be kept weed and litter free until the new plants are established, particularly from ruderal weeds. Healthy growth will be maintained by allowing the plant to occupy as much of the planting areas as possible to allow them to achieve as close their natural form as possible.
- During spring and autumn maintenance periods all trees and plants will be checked and adjusted/replaced as required, soil firmed, and any dead wood present removed back to healthy tissue and mulch added if required. Where tree guards are no longer required these will be removed to avoid damage to the tree.
- During the first growing season, all standard trees/ semi-mature trees will be watered regularly during any prolonged dry periods during the growing season (i.e. in April, May, June, July and August). During the second growing season the trees will be kept well-watered as often as required, particularly during June, July and August.
- Hedgerows should be cut annually, with the cutting height raised 10-15cm each year, with cutting only taking place between November and February, thus allowing flowers and fruit to develop. If it is necessary to cut more frequently, alternate which side of the hedge is cut each year to allow parts of the hedge to grow and flower.

Any tree, hedge or shrub that is removed, uprooted, destroyed or that becomes seriously damaged, defective diseased or dead shall be replaced in the same location with another plant of the same species and size as that originally planted. All such replacements shall be carried out within the first planting season following the loss.

Riparian Buffer Zone Creation

It is proposed to create a new native riparian woodland buffer zone adjacent the Tullaroan stream within the Proposed Wind Farm site. Approximately 17,115m² of riparian woodland planting is proposed to be planted on both banks of the Tullaroan stream.

Planting and management will be guided primarily by conservation, water quality protection and other ecological considerations. The areas will be allowed to develop as undisturbed native riparian buffer zones. Vegetation management and protection against grazing is essential as deer utilise the woodland habitats in the west of the Proposed Wind Farm site and cattle graze the grasslands adjacent the Tullaroan stream. The control and management of the proposed planted areas following planting is critical for riparian establishment and success. The focus will be on minimising disturbance i.e. trampling and grazing. Tree guards are appropriate and will provide protection against grazers and will be inspected regularly.

Species most tolerant to flooded areas include:

- Alder (*Alnus glutinosa*)
- Black poplar (*Populus nigra*),
- Downy birch (*Betula pubescens*),
- Willow spp. (*Salix* spp.),
- Aspen (*Populus tremulus*)
- Hazel (*Corylus avellana*).

All saplings will be planted by hand to reduce to potential for bare soil exposure and sediment runoff. Once these areas are established the riparian woodland buffer will benefit wildlife in the local area and may help reduce alluvial erosion. By protecting the young tree species grazers, the chances of establishing a mature riparian buffer zone will increase. Further, this riparian buffer zone will be managed such that it remains uncultivated and ungrazed and future cutting will be avoided.

The main forms of planting, as described in the Forestry Schemes Manual, are set out as follows.

Slit Planting

A spade is used to make a vertical slit in the ground. The tree roots are carefully positioned in the slit to ensure that roots are equally spaced in the vertical slit created. The slit is closed and firmed up ensuring the tree is vertical and upright. It is important to ensure that roots are not bent over which can lead to poor development, e.g., J root. This form of planting can be suitable for ribbons, mounds and ripped ground.

Angle Notch

A spade is used to cut a T or L-shaped slit in the ground. The spade is used to lift the slit and the tree roots placed underneath to ensure good root distribution without causing damage. The slit is closed and firmed up to ensure that stem is left vertical and upright.

Pit Planting

A spade is used to dig a hole and the tree roots placed in the centre. Soil is placed around the tree and firmed in, ensuring that it is upright and straight. This form of planting can be used in sensitive sites where no ground preparation has taken place. It may also be appropriate for steep slopes where other types of preparation may lead to sediment runoff.

2.3.3.11 Meteorological Mast Foundation

One meteorological (met) mast is proposed as part of the Proposed Wind Farm. The met mast will be equipped with wind monitoring equipment at various heights. The proposed met mast will be located at E640347, N654213 (ITM) as shown on the Proposed Wind Farm site layout drawing in Figure 2-1 and the detailed site layout drawings included as Appendix 4-1 of the EIAR. The met mast will be a free-standing slender lattice structure 30 metres in height. It will be constructed on a hard-standing area sufficiently large to accommodate the equipment that will be used to erect the mast. A standard detail of a meteorological mast is shown in Figure 4-11 of the EIAR.

The met mast foundation will be formed at a suitable level directed by the Geotechnical Engineer/Designer. The foundation area will be prepared as follows:

1. *The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;*
2. *Where practical, the soil will be stripped over the area of the excavation and stored locally for reuse, the subsoil will be excavated and stored to one side for reuse during the landscaping around the finished met mast;*
3. *No material will be removed from site with excavated spoil being transported and stored in the identified spoil management areas within the Site.*
4. *All groundwater and surface water arising from met mase base excavation will be pumped to the dirty water system prior to discharge from the works area;*
5. *Soil excavation shall be observed by a qualified archaeologist in accordance with a scheme of archaeological monitoring to identify any significant remains as they come to light;*
6. *The foundations excavation will be raised to formation level by compacted layers of well graded granular material will be spread and compacted to provide a hard area for the met mast foundation.*

The met mast foundation will then be installed using the standard excavated reinforced concrete bases methodology as detailed below in Section 2.3.3.13.

2.3.3.12 Turbine Hardstanding Areas

Hard standing areas consisting of levelled and compacted hardcore are required around each turbine base to facilitate access, turbine assembly and turbine erection. The hard-standing areas are used to accommodate cranes used in the assembly and erection of the turbine, offloading and storage of turbine components, and provide a safe, level working area around each turbine position. The hard-standing areas are extended to cover the turbine foundations once the turbine foundation is in place. All crane hardstand areas will be designed taking account of the loadings provided by the turbine manufacturer and will consist of a compacted stone structure. The crane hardstands will be constructed in a similar manner to the excavated site roads detailed in Section 2.3.3.4 above.

The sizes, arrangement and positioning of hard standing areas are dictated by turbine suppliers. The proposed hard standing areas are illustrated in the detailed drawings included in Appendix 4-1 of the EIAR. The extent of the required areas at each turbine location may be optimised on-site depending on topography, position of the Site access road, the proposed turbine position and the turbine supplier's exact requirements.

2.3.3.13 Turbine Foundations

Each wind turbine is secured to a reinforced concrete foundation that is installed below the finished ground level. The size of the foundation will be dictated by the turbine manufacturer, and the final turbine selection will be the subject of a competitive tender process. Different turbine manufacturers use different shaped turbine foundations, ranging from circular to hexagonal and square, depending on the requirements of the final turbine supplier. The turbine foundation transmits any load on the wind turbine into the ground. The proposed horizontal and vertical extent of the turbine foundation will be 25m and 4m respectively, which has been assessed in the EIAR.

After the foundation level of each turbine has been formed using piling methods or on competent strata (i.e. bedrock or subsoil of sufficient load bearing capacity), the "Anchor Cage" is levelled, and reinforcing steel is then built up around and through the anchor cage. The outside of the foundation is shuttered with demountable formwork to allow the pouring of concrete and is backfilled accordingly with appropriate granular fill to finished surface level following completion of the foundation.

It is anticipated that the formation level of the turbine foundations will be on the lower mineral subsoil or bedrock. They will be formed at a suitable level directed by the Geotechnical Engineer/Designer. The foundations will be constructed as follows:

- 1. The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;*
- 2. Where practical, the soil will be stripped over the area of the excavation and stored locally for reuse, the subsoil will be excavated and stored to one side for reuse during the landscaping around the finished turbine;*
- 3. No material will be removed from site with excavated spoil being transported to the identified spoil management areas within the Site.*
- 4. All groundwater and surface water arising from turbine base excavation will be pumped to the dirty water system prior to discharge from the works area;*
- 5. Soil excavation shall be observed by a qualified archaeologist in accordance with a scheme of archaeological monitoring to identify any significant remains as they come to light;*
- 6. The foundations excavation will be raised to formation level by compacted layers of well graded granular material will be spread and compacted to provide a hard area for the turbine foundation.*

Standard excavated reinforced concrete bases will be completed as follows:

1. A layer of lean-mix blinding will be laid approximately 75mm thick directly on top of the newly exposed formation, tamped and finished with a screed board to leave a flat level surface. The concrete should be protected from rainfall during curing and all surface water runoff from the curing concrete should be prevented from entering surface water drainage directly;
2. High tensile steel reinforcement will be fixed around the anchor cage in accordance with the designer's drawings & schedules. The foundation anchorage system will be installed, levelled and secured to the blinding using steel box section stools;
3. Ductwork will be installed as required, and formwork erected around the steel cage and propped from the backside as required;
4. The foundation anchorage system will be checked both for level and line prior to the concrete being installed in the base. These checks will be passed to turbine manufacturer for their approval;
5. Concrete will be placed using a concrete pump and compacted when in the forms using vibrating pokers to the levels and profile indicated on the drawings. Upon completion of the concreting works the foundation base will be covered and allowed to cure;
6. Steel shutters will be used to pour the circular chimney section;
7. Earth wires will be placed around the base;
8. The foundation will be backfilled with a cohesive material, where possible using the material arising during the excavation or imported material and landscaped using the soil set aside during the excavation; and.
9. Any excess overburden excavated during construction shall be managed in line with the recommendations/ best practice guidelines outlined in Section 2.3.12 above.

Reinforced concrete piled foundations will be completed as follows:

1. The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;
2. No excavated material will be removed from site with excavated spoil being transported and stored in the identified spoil management areas within the Site.
3. No material will be removed from site and placement areas will be stripped of vegetation prior to stockpiling in line with best working practices;
4. A piling platform for the piling rig will be constructed by excavating to a suitable intermediate mineral subsoil and backfilling to formation level by compacted layers of well graded granular material spread and compacted to provide a hard area for the piling rig;
5. The piling rig, fitted with an auger, will then bore through the soft material with a sleeve fitted around the auger to prevent the sidewalls of the soil and overburden from collapsing. The borehole is then extended to a suitable depth into the subsoil/bedrock.
6. When the auger and the sleeve are removed high tensile steel cages will be lowered into the boreholes. These steel cages will extrude above the level of the top of the concrete pile.
7. As the auger is removed concrete is pumped into the borehole.
8. Reinforcing steel on the top of the pile will tie to the foundation base steel.
9. The procedure for standard excavated reinforced concrete bases as outlined above can be applied form here.

2.3.4 Proposed Grid Connection

2.3.4.1 Onsite Electricity Substation and Control Buildings

A detailed drawing of the proposed onsite 38kV substation is shown in Figure 4-18. The proposed onsite 38kV substation will be constructed by constructed by the following methodology:

- The area of the on-site substation will be marked out using ranging rods or wooden posts and the soil and overburden stripped and temporarily stockpiled for later use in landscaping. Any excess material will be sent to one of the designated spoil management areas.
- 2 no. control buildings will be built within the on-site substation compound.
- The foundations will be excavated down to the level indicated by the designer and appropriately shuttered reinforced concrete will be laid over it. An anti-bleeding admixture will be included in the concrete mix.
- The block work walls will be built up from the footings to DPC level and the floor slab constructed, having first located any ducts or trenches required by the follow on mechanical and electrical contractors.
- The block work will then be raised to wall plate level and the gables & internal partition walls formed. Scaffold will be erected around the outside of the building for this operation.
- The roof slabs will be lifted into position using an adequately sized mobile crane.
- The timber roof trusses will then be lifted into position using a telescopic load all or mobile crane depending on-site conditions. The roof trusses will then be felted, battened, tiled and sealed against the weather.
- The transformer, electrical equipment and storage container plinths will be excavated down to the level indicated by the designer and appropriately shuttered reinforced concrete will be laid over it. An anti-bleeding admixture will be included in the concrete mix.
- Lightning poles will be erected at appropriate locations adjacent to the substation. All lightning poles will be appropriately earthed.
- The electrical equipment will be installed and commissioned.
- Perimeter fencing will be erected.
- The construction and components of the substation will be built to ESBN specifications.

2.3.4.2 Substation Temporary Construction Compound

The temporary construction compound adjacent to the proposed onsite 38kV substation will be constructed as outlined above in Section 2.3.4.9.

2.3.4.3 Underground Electrical (38kV) and Communication Cabling for Proposed Grid Connection

The underground cabling works will consist of the installation of ducts in an excavated trench to accommodate electrical and fibre communications cables to facilitate a connection between the proposed 38kV on-site substation and the existing 110kV Ballyragget Substation.

The underground electrical cabling will be laid beneath the surface of private roads (existing and proposed) and the public road using the following methodology:

- Before works commence, updated surveying will take place along the proposed cable route, with all existing culverts and services identified. All relevant bodies i.e., ESBN, Kilkenny County Council etc. will be contacted and all up to date information for all existing services sought.
- When the cable is located on public roads, a traffic management plan will be prepared prior to any works commencing. A road opening licence will be obtained where required and all plant operators and general operatives will be inducted and informed as to the location of any services.
- A tracked 360-degree excavator will then proceed to dig out the proposed trench, typically to a depth of 1.2m, within which the ducts will be laid.

- The cable ducts will be concrete surrounded where they pass under the public road and under drains or culverts.
- Trench supports will be installed, or the trench sides will be benched or battered back where appropriate and any ingress of ground water will be removed from the trench using submersible pumps, fitted with appropriate silt filtration systems, to prevent contamination of any watercourse.
- Once the trench has been excavated, a base-layer will be laid and compacted, comprising Clause 804, or 15 Newton CBM4 concrete as required.
- The ducting will be installed as per specification, with couplers fitted and capped to prevent any dirt etc. entering the duct. In poor ground conditions, the ends of the ducts will be shimmed up from the bed of the trench, to prevent any possible ingress of water dirt. The shims will be removed again once the next length has been connected. Extreme care will be taken to ensure that all duct collars (both ends) are clean and in good condition prior to ducts being joined.
- As the works progress, the as-built location of the ducting will be recorded using a total station or GPS.
- As per the associated base-layer (Clause 804 material or 15 Newton CBM4 concrete) will be installed and compacted as per approved detail, with care not to displace the ducting.
- Spacers will be used to ensure that the correct cover is achieved at both sides of the ducting.
- The remainder of the trench will be backfilled in two compacted layers with approved engineer's specified material.
- Yellow marker warning tape will be installed across the width of the trench, at 300mm depth,
- The finished surface is to be reinstated, as per original specification. Off-road cabling may be finished with granular fill to facilitate access to the trench for any potential maintenance that is required during the operational phase of the Proposed Project.
- Marker posts will then be placed at regular intervals (generally at joint bays and any change in direction) to denote the location of the underground cabling.

2.3.4.4 Existing Underground Services

Any underground services encountered along the underground cabling route will be surveyed for level and the ducting will pass over the service provided adequate cover is available. A minimum clearance of 300 mm will be required between the bottom of the ducts and the service in question. If the clearance cannot be achieved the ducting will pass under the service and again 300 mm clearance between the top of the communications duct and bottom of the service will be achieved. In deeper excavations an additional layer of marker tape will be installed between the communications duct and top-level yellow marker tape. If the required separation distances cannot be achieved then a number of alternative options are available such as using steel plates laid across the width of the trench and using 35N concrete surrounding the proposed ducting, with marker tape on the side of the trench. Back fill around any utility services will be with dead sand/pea shingle where appropriate, as detailed in Appendix 4-1.

2.3.4.5 Joint Bays

Joint bays are typically pre-cast concrete chambers where lengths of cable will be joined to form one continuous cable. They will be located at various points along the ducting route generally between 600 to 800 metres intervals or as otherwise required by ESB/EirGrid and electrical requirements. The Installed Joint Bays will be 2m x 4.5m x 1.5m pre-cast concrete structures installed below the finished ground level.

Where possible, joint bays will be located in areas where there is a natural widening/wide grass margin on the road in order to accommodate easier construction, cable installation and create less traffic

congestion. Joint Bays will be located in the non-wheel bearing strip of roadways, however given the narrow profile of local roads this may not always be possible. During construction the joint bay locations will be completely fenced off once they have been constructed they will be backfilled until cables are being installed. Once the cabling is installed the joint bays will be permanently backfilled with the existing surface re-instated and there will be no discernible evidence of the joint bay on the ground.

In association with joint bays, Communication Chambers are required at every joint bay location to facilitate jointing of the communication cabling. Earth Sheath Link Chambers are also required approximately every second joint bay along the cable route. Earth Sheath Links are used for earthing and bonding cable sheaths of underground electrical cabling, installed in a flat formation, so that the circulating currents and induced voltages are eliminated or reduced. Earth Sheath Link Chambers and Communication Chambers are located in proximity to Joint Bays. Earth Sheath Link Chambers and Communication Chambers will be pre-cast concrete structures with a steel access cover at finished surface level. The locations of the joint bays and chambers are shown in Appendix 4-1 of the EIAR. Please see Figure 4-23 of the EIAR for a standard joint bay.

The precise siting of all Joint Bays, Earth Sheath Link Chambers and Communication Chambers within the underground cabling route corridor assessed is subject to approval by ESNB and EirGrid

2.3.4.6 **Watercourse Crossings on the Proposed Grid Connection Underground Cable Route**

A total of 13 no. existing watercourse crossings will be traversed along the proposed grid connection cable route to cater for the proposed collector cable and external grid connection cabling towards the existing Ballyragget 110 kV substation. The watercourse crossing methodologies for the provision of the underground Proposed Grid Connection component of the Proposed Project at these locations is set out below with the most appropriated option being selected for each crossing. Instream works are not required at any watercourse crossing along Proposed Grid Connection underground cabling route.

Should an alternative methodology option listed below be required for individual crossings during the construction process this will be agreed with the relevant authorities including Kilkenny County Council prior to works commencing.

2.3.4.6.1 **Crossing Using Standard Trefoil Formation Over – Option A**

Watercourses will not be directly impacted upon since no instream works or bridge/culvert alterations are proposed. Where adequate cover exists above a bridge/culvert or where a new bottomless box culvert or clear-span structure has been installed at a sufficient depth, the standard ESB approved trefoil arrangement will be used where the cable ducts pass over a culvert without any contact with the existing culvert or water course. The cable trench will pass over the culvert in a standard trench.

2.3.4.6.2 **Flatbed Formation Under– Option B**

Where cable ducts are to be installed under a watercourse or service where sufficient cover cannot be achieved by installing the ducts in a trefoil arrangement, the ducts will be laid in a much shallower trench the depth of which will be determined by the location of the top of the obstacle or the depth of excavatable material under a bridge. The ducts will be laid in this trench in a flatbed formation under the watercourse or service and will be encased in 6mm thick steel galvanized plate with a 35N concrete surround as per ESB Networks specification.

2.3.4.6.3 **Flatbed Formation over – Option C**

Where cable ducts are to be installed over an a watercourse or service where sufficient cover cannot be achieved by installing the ducts in a trefoil arrangement, the ducts will be laid in a much shallower trench the depth of which will be determined by the location of the top of the obstacle or the depth of excavatable material over it. The ducts will be laid in this trench in a flatbed formation over the watercourse or service and will be encased in 6mm thick steel galvanized plate with a 35N concrete surround as per ESB Networks specification.

Where a bridge/culvert or service has insufficient cover depth to fully accommodate the required trench, the ducts can be laid in a flatbed formation partially within the existing road surface. Where this option is to be employed, the ducts will also be encased in steel with a concrete surround as per ESB Networks specifications. In order to achieve cover over these ducts and restore the carriageway of the road, it may be necessary to raise the pavement level locally to fully cover the ducts. The increased road level will be achieved by overlaying the existing pavement with a new wearing course as required. Any addition of a new pavement will be tied back into the existing road pavement at grade. After the crossing over the culvert has been achieved, the ducts will resume to the trefoil arrangement within a standard trench.

2.3.4.6.4 **Horizontal Directional Drilling – Option D**

The horizontal directional drilling method of duct installation is carried out using Vermeer D36 x 50 Directional Drill (approximately 22 tonnes), or similar plant. The launch and reception pits will be approximately 2.5m wide, 2.5m long and 2.0m deep. The pits will be excavated with a suitably sized excavator. The drilling rig will be securely anchored to the ground by means of anchor pins which will be attached to the front of the machine. The drill head will then be secured to the first drill rod and the operator will commence to drill into the launch pit to a suitable angle which will enable him to obtain the depths and pitch required to the line and level of the required profile. Drilling of the pilot bore will continue with the addition of 3.0m long drill rods, mechanically loaded and connected into position.

During the drilling process, a mixture of a natural, inert and fully biodegradable drilling fluid such as Clear Bore™ and water is pumped through the centre of the drill rods to the reamer head and is forced in to void and enables the annulus which has been created to support the surrounding subsoil and thus prevent collapse of the reamed length. Depending on the prevalent ground conditions, it may be necessary to repeat the drilling process by incrementally increasing the size of the reamers. When the reamer enters the launch pit, it is removed from the drill rods which are then passed back up the bore to the reception pit and the next size reamer is attached to the drill rods and the process is repeated until the required bore with the allowable tolerance is achieved.

The use of a natural, inert and biodegradable drilling fluid such as Clear Bore™ is intended to negate any adverse impacts arising from the use of other, traditional polymer-based drilling fluids and will be used sparingly as part of the drilling operations. It will be appropriately stored prior to use and deployed in the required amounts to avoid surplus. Should any excess drilling fluid accumulate in the reception or drilling pits, it will be contained and removed from the site in the same manner as other subsoil materials associated with the drilling process to a licensed recovery facility.

Backfilling of launch & reception pits will be conducted in accordance with the normal specification for backfilling excavated trenches. Sufficient controls and monitoring, as listed below, will be put in place during drilling to prevent frack-out, such as the installation of casing at entry points where reduced cover and bearing pressure exists.

- The area around the Clear Bore™ batching, pumping and recycling plants shall be bunded using terram and sandbags in order to contain any spillages;
- One or more lines of silt fences shall be placed between the works area and adjacent rivers and streams on both banks;
- Accidental spillage of fluids shall be cleaned up immediately and transported off site for disposal at a licensed facility; and,

- Adequately sized skips will be used for temporary storage of drilling arisings during directional drilling works. This will ensure containment of drilling arisings and drilling flush.

RECEIVED: 03/01/2025

3. ENVIRONMENTAL MANAGEMENT

3.1 Introduction

This CEMP includes all best practice measures required to construct the Proposed Project. The drainage proposals will be developed further prior to the commencement of construction however, any such improvements will be in line with the principles set out here and will also be in full compliance with the planning consent and mitigation measures as presented in the EIAR, Natura Impact Statement (NIS) and all other relevant planning documents. The following sections give an overview of the drainage design principles, dust and noise control measures and a waste management plan for the Site.

3.2 Protecting Water Quality

3.2.1 Good Environmental Management During Construction

Timing of works can strongly influence the potential for damaging the freshwater environment. Operations during wetter periods of the year pose a significantly greater risk of causing erosion and siltation, which can be particularly severe following major rainfall or snowmelt events. Traditionally, wind farm construction undertaken during the drier summer months would result in significantly less erosion and siltation. Construction activities in the hydrological buffer zones shall be avoided during or after prolonged rainfall or an intense rainfall event and work will cease entirely near watercourses when it is evident that water quality is being impacted.

3.2.2 Site Drainage Principles

The site drainage features have been outlined in Section 4.6 of the EIAR for the Proposed Project in addition to the drainage design and management for the Proposed Project. The protection of the watercourses within and surrounding the Site, and downstream catchments that they feed is of utmost importance in considering the most appropriate drainage proposals for the Site of the Proposed Project. No routes of any natural drainage features will be altered as part of the Proposed Project. Turbine locations and associated new roadways were originally selected to avoid natural watercourses, and existing roads are to be used wherever possible. The Proposed Project has where possible, been kept a minimum of 50 metres from natural watercourses. There will be no direct discharges to natural watercourses. All discharges from the proposed works areas or from interceptor drains will be made over vegetated ground at an appropriate distance from natural watercourse and lakes. Buffer zones around the existing natural drainage features have informed the layout of the Proposed Project and are indicated on the drainage design drawings.

A detailed drainage design for the Proposed Project will be prepared prior to the commencement of construction to be by the Project Hydrologist to incorporate these site drainage principles and carry forward into the construction phase of the Proposed Project.

Existing artificial drains in the vicinity of existing site roads will be maintained in their present location where possible. If it is expected that these artificial drains will receive drainage water from works areas, check dams will be added (as specified below) to control flows and sediment loads in these existing artificial drains. If road widening or improvement works are necessary along the existing roads, where possible, the works will take place on the opposite side of the road to the drain.

3.2.3

Legislation and Best Practice Guidance

The drainage design presented in the EIAR and planning application documents has been prepared based on experience of the project team of other renewable energy sites in similar environments, and the number of best practice guidance documents.

There is no one guidance document that deals with drainage management and water quality controls for wind farm and other renewable energy developments. However, a selection of good practice approaches have been adopted in preparation of this CEMP, and these are taken from the various best practice guidance documents listed below. These relate to infrastructure and operational works on sites, road design, water quality controls for linear projects, road drainage and management of geotechnical risks. To achieve best practice in terms of water protection through construction management, the detailed drainage design and all drainage management proposals shall be prepared in accordance with guidance contained in the following:

- Institute of Geologists Ireland (2013): Guidelines for Preparation of Soils, Geology & Hydrogeology Chapters in Environmental Impact Statements;
- National Roads Authority (2008): Guidelines on Procedures for Assessment and Treatment of Geology, Hydrology and Hydrogeology for National Road Schemes;
- Department of Environment, Heritage and Local Government (2006): Wind Energy Development Guidelines for Planning Authorities;
- Institute of Geologists Ireland (2013): Guidelines for Preparation of Soils, Geology & Hydrogeology Chapters in Environmental Impact Statements;
- Forestry Commission (2011): Forests and Water UK Forestry Standard Guidelines, Fifth Edition. Publ. Forestry Commission, Edinburgh;
- Coillte (2009): Forest Operations & Water Protection Guidelines;
- Forest Service (Draft): Forestry and Freshwater Pearl Mussel Requirements – Site Assessment and Mitigation Measures;
- Forest Service (2000): Forestry and Water Quality Guidelines. Forest Service, DAF, Johnstown Castle Estate, Co. Wexford;
- Forest Service, (2000): Code of Best Forest Practice – Ireland. Forest Service, DAF, Johnstown Castle Estate, Co. Wexford;
- COFORD (2004): Forest Road Manual – Guidelines for the design, construction and management of forest roads;
- MacCulloch (2006): Guidelines for risk management of peat slips on the construction of low volume low cost roads over peat (Frank MacCulloch Forestry Civil Engineering Forestry Commission, Scotland);
- National Roads Authority (2005): Guidelines on Procedures for Assessment and Treatment of Geology, Hydrology and Hydrogeology for National Road Schemes;
- Eastern Regional Fisheries Board: Requirements for the Protection of Fisheries Habitat during Construction and Development Works at River Sites;
- Inland Fisheries Ireland (2016): Guidelines on Protection of Fisheries During Construction Works Adjacent to Waters;
- Scottish Natural Heritage, 2010: Good Practice During Wind Farm Construction;
- PPG1 - General Guide to Prevention of Pollution (UK Guidance Note);
- PPG5 – Works or Maintenance in or Near Water Courses (UK Guidance Note);
- CIRIA Report No. C648 (2006): CIRIA (Construction Industry Research and Information Association) guidance on ‘Control of Water Pollution from Linear Construction Projects’;
- CIRIA Report Number C532 (2001): Control of water pollution from construction sites - Guidance for consultants and contractors.; and,

3.2.4 Site Drainage Design and Management

The proposed site drainage features for this Site are outlined in Section 4.6 of the EIAR. As this CEMP is a working document and is presented as an Appendix to the EIAR, the drainage measures are not included in this document. When the final CEMP report is prepared, and presented as a standalone document, all drainage measures will be included in that document. These drainage proposals will be developed further prior to the commencement of construction as part of the detailed drainage design. The following sections give an outline of drainage management arrangements in terms of pre-construction, construction, operational and decommissioning phases of the Proposed Project.

3.2.4.1 Pre-Construction Drainage

Prior to commencement of works in sub-catchments across the Site, main drain inspections will be competed to ensure ditches and streams are free from debris and blockages that may impede drainage. It is proposed to complete these inspections on a catchment-by-catchment basis as the construction works develop across the Site, as works in all areas will not commence simultaneously.

Drainage and associated pollution control measures will be implemented onsite before the main construction works commence. Where possible drainage controls will be installed during seasonally dry ground conditions. This will reduce the possibility of impact on surface waters by suspended sediment released during construction and entrained in surface run-off.

The routes of any natural drainage features will not be altered as part of the Proposed Project. Turbine locations have been selected to avoid natural watercourses. It is proposed that 4 no. new clear span watercourse crossings are required, while 11 drain crossings will be required or upgraded within the Proposed Wind Farm site.

There will be no direct discharges to natural watercourses. All discharges from the proposed works areas or from interceptor drains will be made over vegetated ground at an appropriate distance from natural watercourse and lakes. Buffer zones around the existing natural drainage features have informed the layout of the Proposed Project and are indicated on the drainage design drawings.

Where artificial drains are currently in place in the vicinity of proposed works areas, these drains may have to be diverted around the proposed works areas to minimise the amount of water in the vicinity of works areas. Where it may not be possible to divert artificial drains around proposed work areas, the drains will be blocked to ensure sediment laden water from the works areas has no direct route to other watercourses. Where drains have to be blocked, the blocking will only take place after an alternative drainage system to handle the same water has been put in place.

Existing artificial drains in the vicinity of existing Site roads will be maintained in their present location where possible. If it is expected that these artificial drains will receive drainage water from works areas, check dams will be added (as specified below) to control flows and sediment loads in these existing artificial drains. If road widening or improvement works are necessary along the existing roads, where possible, the works will take place on the opposite side of the road to the drain.

3.2.4.2 Construction Phase Drainage

The key principles of drainage design that will be implemented and adhered to as part of the Proposed Project are as follows:

- Keep clean water clean by intercepting it where possible, upgradient of works areas, and divert it around the works areas for discharge as diffuse overland flow or for rewetting of land.

- Collect potentially silt-laden runoff from works areas via downgradient collector drains and manage via series of avoidance, source, in-line, treatment and outfall controls prior to controlled diffuse release as overland flow or for revetting of land.
- No direct hydraulic connectivity from construction areas to watercourses or drains connecting to watercourses.
- Where possible, maintain 50-metre watercourse buffer zones for the wind turbines.
- No alteration of natural watercourses.
- Maintain the existing hydrology of the Site.
- Blocking of existing manmade drainage as appropriate.
- Daily inspection and recording of surface water management system by on-site Environmental Clerk of Works and immediate remedial measures to be carried out as required and works temporarily ceased if a retained stormwater/sediment load is identified to have the potential to migrate from the Site.
- Use of siltbuster or equivalent system if required.

Runoff control and drainage management are key elements in terms of mitigation against effects on surface water bodies. Two distinct methods will be employed to manage drainage water within Site. The first method involves 'keeping clean water clean' by avoiding disturbance to natural drainage features, minimising any works in or around artificial drainage features, and diverting clean surface water flow around excavations, construction areas and temporary storage areas. The second method involves collecting any drainage waters from works areas within the Site that might carry silt or sediment, and nutrients, to route them towards settlement ponds (or stilling ponds) prior to controlled diffuse release over vegetated surfaces. There will be no direct discharges to surface waters. During the construction phase all runoff from works areas (i.e. dirty water) will be attenuated and treated to a high quality prior to being released. The Proposed Drainage Design is included as Appendix 4-3 of the EIAR.

The Project Hydrologist will complete a detailed drainage design and maintenance plan before construction commences and will attend the Site to set out and assist with micro-siting of proposed drainage controls as outlined in Section 4.6 of the EIAR. The drainage system will be excavated and constructed in conjunction with the road and hard standing construction. Drains will be excavated, and settlement ponds constructed to eliminate any suspended solids within surface water running off the site.

Drainage infrastructure within the Proposed Wind Farm site will include:

- Source controls:
 - Interceptor drains, vee-drains, diversion drains, flume pipes, erosion and velocity control measures such as use of sand bags, oyster bags filled with gravel, filter fabrics, and other similar/equivalent or appropriate systems.
 - Small working areas, covering or sealing stockpiles, weathering off stockpiles, cessation of works in certain areas.
- In-Line controls:
 - Interceptor drains, vee-drains, oversized swales, erosion and velocity control measures such as check dams, sand bags, oyster bags, flow limiters, weirs, baffles, silt bags, silt fences, sedimats, filter fabrics, and collection sumps, temporary sumps, sediment traps, pumping systems, settlement ponds, temporary pumping chambers, or other similar/equivalent or appropriate systems.
- Treatment systems:
 - Temporary sumps and ponds, temporary storage lagoons, sediment traps, and settlement ponds, and proprietary settlement systems such as Siltbuster, and/or other similar/equivalent or appropriate systems.

It should be noted that for the Proposed Wind Farm site, an extensive network of forestry and agricultural drains already exist, and these will be integrated and enhanced as required and used within

the Proposed Wind Farm drainage system. The integration of the existing forestry drainage network and the Proposed Wind Farm network is relatively simple. The key elements being the upgrading and improvements to existing water treatment elements, such as in line controls and treatment systems, including silt traps, settlement ponds and buffered outfalls.

The main elements of interaction with existing drains will be as follows:

- Apart from interceptor drains, which will convey clean runoff water to the downstream drainage system, there will be no direct discharge (without treatment for sediment reduction, and attenuation for flow management) of runoff from the Proposed Wind Farm site drainage into the existing site drainage network. This will reduce the potential for any increased risk of downstream flooding or sediment transport/erosion;
- Silt traps will be placed in the existing drains upstream of any streams where construction works / tree felling is taking place, and these will be diverted into proposed interceptor drains, or culverted under/across the works area;
- Runoff from individual turbine hardstanding areas will be not discharged into the existing drain network but discharged locally at each turbine location through settlement ponds and buffered outfalls onto vegetated surfaces;
- Buffered outfalls which will be numerous over the Site will promote percolation of drainage waters across vegetation and close to the point at which the additional runoff is generated, rather than direct discharge to the existing drains of the Proposed Wind Farm site; and,
- Drains running parallel to the existing roads requiring widening will be upgraded, widening will be targeted to the opposite side of the road. Velocity and silt control measures such as check dams, sand bags, oyster bags, flow limiters, weirs, baffles, silt fences will be used during the upgrade construction works. Regular buffered outfalls will also be added to these drains to protect downstream surface waters.

Setbacks from sensitive hydrological features means that adequate room is maintained for the proposed drainage mitigation measures to be properly installed and operate effectively. The proposed buffer zone will:

- Avoid physical damage to watercourses, and associated release of sediment;
- Avoid excavations within close proximity to surface watercourses;
- Avoid the entry of suspended sediment from earthworks into watercourses; and,
- Avoid the entry of suspended sediment from the construction phase drainage system into watercourses, achieved in part by ending drain discharge outside the buffer zone and allowing percolation across the vegetation of the buffer zone;

All of the Proposed Project works will be supervised by the Environmental Clerk of Works (ECOW) supported by the Project Hydrologist.

Best practice and practical experience on other similar projects suggests that in addition to the drainage plans that are included in the EIAR, there are additional site-based decisions and plans that can only be made in the field through interaction between the Site Construction Manager, the Project Hydrologist and the Project Geotechnical Engineers. The mechanisms for interaction between these roles is outlined within Section 4.1 of this CEMP.

In relation to decisions that are made on site it is important to stress that these will be implemented in line with the associated drainage controls and mitigation measures outlined in Section 7 of this CEMP, and to ensure protection of all watercourses.

The Project Hydrologist/Design Engineer will complete a site drainage and maintenance plan before construction commences and will attend the Site to set out and assist with micro-siting of proposed drainage controls as outlined in Chapter 4, Section 4.6 of the EIAR. The drainage system will be

excavated and constructed in conjunction with the road and hard standing construction. Drains will be excavated, and stilling ponds constructed to eliminate any suspended solids within surface water running off the Site.

3.2.4.3 Operational Phase Drainage

The Project Hydrologist will inspect and review the drainage system after construction has been completed to provide guidance on the requirements of an operational phase drainage system. This operational phase drainage system will have been installed during the construction phase in conjunction with the road and hardstanding construction work as described above and in Section 4.6 of the EIAR.

The drainage system will be monitored in the operational phase until such a time that all areas that have been reinstated become re-vegetated and the natural drainage regime has been restored.

The drainage system will not be altered upon decommissioning. Measures which will be implemented to ensure no impacts upon the drainage system during decommissioning will be outlined within the Decommissioning Plan (Appendix 4-5) and fully agreed with the local authority prior to any decommissioning works.

3.2.4.4 Preparative Site Drainage Management

The detailed drainage design will specify all materials and equipment necessary to implement the drainage measures effectively, which will be brought on site in advance of any works commencing.

An adequate quantity of straw bales, clean stone, terram, stakes, etc. will be kept on site at all times to implement the detailed drainage design measures as necessary. The detailed drainage measures will be installed prior to, or at the same time as the works they are intended to drain.

3.2.4.5 Pre-emptive Site Drainage Management

The works programme for the groundworks part of the construction phase of the Proposed Project will also take account of weather forecasts and predicted rainfall in particular. The site Construction Manager is responsible for making the decision to postpone or abandon works. Large excavations and movements of overburden or large-scale overburden or soil stripping will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.

3.2.4.6 Reactive Site Drainage Management

In line with the requirements of the EIAR, the final drainage design prepared for the Proposed Project prior to commencement of construction will provide for reactive management of drainage measures. The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the ECoW or supervising hydrologist on-site. The contractor is solely responsible for the implementation of the detailed drainage design on site. The ECoW is responsible for monitoring the effectiveness of the drainage design as it is implemented on-site. The ECoW or supervising hydrologist will respond to changing weather, ground or drainage conditions on the ground as the Proposed Project proceeds, to ensure the effectiveness of the drainage design is maintained in so far as is possible. This may require the installation of additional check dams, interceptor drains or swales as deemed necessary on-site. The drainage design may have to be modified on the ground as necessary, and the modifications will draw on the various features outlined above in whatever combinations are deemed to be most appropriate to situation on the ground as a particular time.

In the event that works are giving rise to siltation of watercourses, the ECoW or supervising hydrologist will stop all works in the immediate area around where the siltation is evident. The source of the

siltation will be identified and additional drainage measures such as those outlined above will be installed in advance of works recommencing.

3.2.4.7 Cable Trench Drainage

Cable trenches are typically constructed in short, controlled sections, thereby minimising the amount of ground disturbed at any one time and minimising the potential for drainage runoff to pick up silt or suspended solids. Each short section of trench is excavated, ducting installed and bedded, and backfilled with the appropriate materials, before work on the next section commences.

To efficiently control drainage runoff from cable trench works areas, excavated material is stored on the up-gradient side of the trench. Should any rainfall cause runoff from the excavated material, the material is therefore collected and contained in the downgradient cable trench. Excess subsoil is removed from the cable trench works area immediately upon excavation, and in the case of the Proposed Project, would be transported to one of the on-site designated spoil management areas or used for landscaping and reinstatement of other areas elsewhere on-site. Along sections of the Proposed Grid Connection underground cabling route that are further removed from the Proposed Wind Farm site it may be more practical to transport excess excavated material to a nearby licenced facility.

On steeper slopes, silt fences, as detailed in Section 4.6 of the EIAR will be installed temporarily downgradient of the cable trench works area, or on the downhill slope below where excavated material is being temporarily stored to control run-off.

3.2.4.8 Rainfall Forecasting and Monitoring

Accurate forecasting and monitoring of rainfall is critical to the successful pre-emptive and reactive site drainage management as outlined in the subsections above.

Rainfall forecasts will be obtained for the nearest forecast reference point available via the www.yr.no weather forecasting website. The reference location will be that of Kilmanagh, Co. Kilkenny.

<https://www.yr.no/en/forecast/daily-table/2-2963273/Ireland/Leinster/County%20Kilkenny/Kilmanagh>

Construction personnel will be required to check the forecasted rainfall for the days ahead and plan for or suspend planned works accordingly. The forecasted rainfall should be recorded for reference and comparison with the rainfall levels to be recorded on-site.

Actual rainfall will be monitored on site, ideally via an automated rain gauge with regular recording intervals recommended by the Project Hydrologist and a means of alerting the construction personnel of rainfall trigger levels. Any recorded rainfall data should be available on site at all times for review by the ECoW, Project Hydrologist or any regulatory authorities. The appointed contractor will be required to outline their proposed means of recording rainfall on site to the satisfaction of the ECoW and the Project Hydrologist prior to commencement of works.

3.2.5 Refuelling, Fuel and Hazardous Materials Storage

Wherever possible, vehicles will be refuelled off-site, particularly for regular road-going vehicles. On-site refuelling of machinery will be carried out at designated refuelling areas at various locations throughout the Site. Heavy plant and machinery will be refuelled on-site by a fuel truck that will come to the Site as required on a scheduled and organised basis. All refuelling will be carried out outside designated watercourse buffer zones. Only designated trained and competent operatives will be authorised to refuel plant on-site. Mobile measures such as drip trays and fuel absorbent mats will be used during refuelling operations as required. All plant and machinery will be equipped with fuel absorbent material and pads to deal with any event of accidental spillage.

The following mitigation measures are proposed to avoid release of hydrocarbons at the Site:

- All plant will be inspected and certified to ensure that they are leak free and in good working order prior to use at the Site.
- Fuels stored on site will be minimised.
- Onsite refuelling will be carried out by trained personnel only;
- All refuelling will be carried out outside of the designated hydrological buffer zones;
- Mobile measures such as dip trays and fuel absorbent mats will be used during refuelling operations as required;
- All plant and machinery will be equipped with fuel absorbent material and pads to deal with any accidental spillage;
- The electrical substation compound will be bunded appropriately to 110% of the volume of oils that will be stored, and to prevent leakage of any associated chemicals to groundwater or surface water. The bunded area will be fitted with a storm drainage system and an appropriate oil interceptor;
- Spill kits will be available to deal with any accidental spillage in and outside the refuelling area.
- An emergency plan for the construction phase to deal with accidental spillages will be developed (refer to Section 6 of this CEMP);
- All hazardous wastes will be stored in bunded containers/areas before being collected by an authorised waste contractor and brought to an EPA licensed waste facility;
- Hazardous wastes will be kept separate from non-hazardous wastes so that contamination does not occur.

3.2.6

Cement Based Products Control Measures

Concrete and other cement-based products are highly alkaline and corrosive and can have significant negative impacts on water quality. They generate very fine, highly alkaline silt (pH 11.5) that can physically damage fish by burning their skin and blocking their gills.

The following mitigation measures are proposed to avoid release of cement leachate from the site:

- No batching of wet-concrete products will occur on the Site. Ready-mixed supply of wet concrete products and where possible, emplacement of pre-cast elements, will take place;
- Where possible pre-cast elements for culverts and concrete works will be used;
- Where concrete is delivered on site, only the chute will be cleaned, using the smallest volume of water practicable. No discharge of cement contaminated waters to the construction phase drainage system or directly to any artificial drain or watercourse will be allowed. Chute cleaning water will be undertaken at lined concrete washout ponds;
- Weather forecasting will be used to plan dry days for pouring concrete; and,
- The pour site will be kept free of standing water and plastic covers will be ready in case of sudden rainfall event; and,
- At turbine foundations, lean-mix blinding is used to vertically contain the concrete. While the concrete is contained laterally by temporary/permanent shuttering.

The small volume of water that will be generated from washing of the concrete lorry's chute will be directed into a temporary lined impermeable containment areas, or a Siltbuster-type concrete wash unit or equivalent. This type of Siltbuster unit catches the solid concrete and filters and holds wash liquid for pH adjustment and further solids separation. The residual liquids and solids will be removed off-site by an appropriately authorised waste collector for disposal at an authorised waste facility. Where temporary lined impermeable containment areas are used, such containment areas are typically built using straw bales and lined with an impermeable membrane. Two examples are shown below.



Plate 3-1 Typical concrete wash out areas

3.2.7 Tree Felling Drainage Measures

As discussed in Section 2.3.9 above, tree felling will be required within the Site to allow for the construction of the turbine bases, access roads underground cabling, and the other ancillary infrastructure. The commercial forestry felling activities required as part of the Proposed Project will be the subject of a Limited Felling Licence (LFL) application to the Forest Service in accordance with the Forestry Act 2014 and the Forestry Regulations 2017 (SI 191/2017) and as per the Forest Service's policy on granting felling licenses for wind farm developments.

Mitigation measures will reduce the risk of entrainment of suspended solids and nutrient release in surface watercourses. These measures are derived from best practice guidance documents as outlined below and in Chapter 9 Hydrology and Hydrogeology of the EIAR.

Tree felling to facilitate the Proposed Project will not be undertaken simultaneously with construction groundworks. Keyhole felling to facilitate construction works will take place prior to groundworks commencing. Please see Appendix 4-4 Harvest Management Plan for details. Tree stumps will only be removed in areas around the Proposed Project footprint. During tree felling there is a potential to generate silts and sediments in surface water runoff due to tracking of machinery and disturbance of the ground surface etc, however mitigation is provided in Chapter 9 Hydrology and Hydrogeology with regard surface water quality protection for this activity which is summarised below. Also, prior to the commencement of subsequent road construction the following key temporary drainage measures will be installed:

- All existing dry forestry drains that intercept the proposed works area will be temporarily blocked down-gradient of the works using forestry check dams/silt traps;
- Clean water diversion drains will be installed upgradient of the works areas;
- Check dams/silt fence arrangements (silt traps) will be placed in all existing forestry drains that have surface water flows and also along existing forestry roadside drains; and,
- A double silt fence perimeter will be placed down-slope of works areas that are located inside the watercourse 50m buffer zone.

Before the commencement of any felling works, an Environmental Clerk of Works (ECoW) shall be appointed to oversee the keyhole and extraction works. The ECoW shall be experienced and competent, and shall have the following functions as proposed in the planning application:

- Attend the Site for the setup period when drainage protection works are being installed and be present on Site during the remainder of the forestry keyhole felling works.

- Prior to the commencement of works, review and agree the positioning by the Operator of the required Aquatic Buffer Zones (ABZs), silt traps, silt fencing (see below), water crossings and onsite storage facilities for fuel, oil and chemicals (see further below).
- Be responsible for preparing and delivering the Environmental Tool Box Talk (TBT) to all relevant parties involved in Site operations, prior to the commencement of the works.
- Conduct daily and weekly inspections of all water protection measures and visually assess their integrity and effectiveness in accordance with the proposals outlined in Section 4.2 of this CEMP.
- Take representative photographs showing the progress of operation onsite, and the integrity and effectiveness of the water protection measures.
- Collect water samples for analysis by a 3rd party accredited laboratory, adhering to the following requirements:
- Surface water samples shall be collected upstream and downstream of the keyhole felling site at suitable sampling locations.
- Sampling shall be taken from the stream/river bank, with no in-stream access permitted.
- The following minimum analytical suite shall be used: pH, EC, TSS, BOD, Total P, Ortho-P, Total N, and Ammonia.
- Review of operator's records for plant inspections, evidence of contamination and leaks, and drainage checks made after extreme weather conditions.
- Prepare and maintain a contingency plan.
- Suspend work where potential risk to water from siltation and pollution is identified, or where operational methods and mitigation measures are not specified or agreed.

To protect watercourses, the following measures will be adhered to during all keyhole/tree felling activities:

- Machine combinations (i.e. handheld or mechanical) will be chosen which are most suitable for ground conditions and which will minimise soils disturbance;
- All machinery will be operated by suitably qualified personnel;
- Checking and maintenance of roads and culverts will be on-going through any felling operation. No tracking of vehicle through watercourses will occur, as vehicles will use road infrastructure and existing watercourse crossing points. Where possible, existing drains will not be disturbed during felling works;
- Machines will traverse the Site along specified off-road routes (referred to as racks);
- The location of racks will be chosen to avoid wet and potentially sensitive areas;
- Brash mats will be placed on the racks to support the vehicles on soft ground, reducing mineral soil disturbance and erosion and avoiding the formation of rutted areas, in which surface water ponding can occur. Brash mat renewal should take place when they become heavily used and worn. Provision should be made for brash mats along all off-road routes, to protect the soil from compaction and rutting. Where there is risk of severe erosion occurring, extraction will be suspended during periods of high rainfall;
- Silt fences will be installed at the outfalls of existing drains downstream of felling areas. No direct discharge of such drains to watercourses will occur. Sediment traps and silt fences will be installed in advance of any felling works and will provide surface water settlement for runoff from work areas and will prevent sediment from entering downstream watercourses. Accumulated sediment will be carefully disposed of at pre-selected spoil repository areas. Where possible, all new silt traps will be constructed on even ground and not on sloping ground;
- In areas particularly sensitive to erosion it will be necessary to install double or triple sediment traps and increase buffer zone width. These measures will be reviewed on Site during construction;

- Double silt fencing will also be put down slope of felling areas which are located in close proximity to streams and/or relevant watercourses;
- Drains and silt traps will be maintained throughout all felling works, ensuring that they are clear of sediment build-up and are not severely eroded;
- Timber will be stacked in dry areas, and outside watercourse buffer zones. Check dams and silt traps will be emplaced on the down gradient side of timber storage/processing sites;
- Works will be carried out during periods of no, or low rainfall, in order to minimise entrainment of exposed sediment in surface water runoff;
- Refuelling or maintenance of machinery will not occur within 50m of an aquatic zone or within 20m of any other hydrological feature. Mobile bowser, drip kits, qualified personnel will be used where refuelling is required; and,
- Branches, logs or debris will not be allowed to build up in aquatic zones. All such material will be removed when harvesting operations have been completed, but care will be taken to avoid removing natural debris deflectors.

Table 3-1 Minimum Buffer Zone Widths (Forest Service, 2000)

Average slope leading to the aquatic zone		Buffer zone width on either side of the aquatic zone	Buffer zone width for highly erodible soils
Moderate	(0 – 15%)	10 m	15 m
Steep	(15 – 30%)	15 m	20 m
Very steep	(>30%)	20 m	25 m

3.3

Archaeological Management

This section of the CEMP provides an outline of the Archaeological, Architectural and Cultural Heritage mitigation measures for the construction phase of the Proposed Project.

There are no UNESCO World Heritage Sites or National Monuments located within or along the proposed footprint of the Proposed Project.

- There are no Recorded Monuments within the proposed footprint of the Proposed Wind Farm or the Proposed Grid Connection on-site substation. The Proposed Grid Connection underground cabling route does, however, extend through the Zone of Notification (ZoN) for 9 no. Recorded Monuments. The majority comprise roadside monuments and are not located directly on the road network along which the Proposed Grid Connection underground cabling route extends therefore direct effects to same are not identified. Mitigation measures will be implemented during construction works, however, in order to avoid any negative effects arising to recorded and/or unrecorded sub-surface archaeology during construction, as follows: Pre-development archaeological testing of the proposed infrastructure in previously undisturbed greenfield areas of the Site will be carried out under licence from the National Monuments Service. This is to identify any archaeological features at the earliest stage possible in the project to allow time to deal with any requirements such as preservation in situ (redesign / avoidance) or preservation by record (archaeological excavation).
- A report on the testing will be compiled on completion of the work and submitted to the NMS and the Planning Authority.
- Further mitigation such as preservation in situ (avoidance), preservation by record (excavation) or buffer zones may be required depending on the results of the testing.

- Should archaeological remains be uncovered during the testing consultation with the NMS will be required regarding the best course of action and further mitigation.
- Archaeological monitoring of all groundworks, within the Proposed Wind Farm site, during the construction stage of the Proposed Project by a licensed archaeologist.
- Further mitigation such as preservation in situ (avoidance), preservation by record (excavation), buffer zones may be required depending on the results of the monitoring.
- Archaeological monitoring of ground works associated with the Proposed Grid Connection underground cabling route where it extends through the ZoN for the historic town of Freshford (KK013-023—) and the graveyard (KK013-023002-) at Freshford Lots.
- Archaeological monitoring will be carried out under licence from the National Monuments Service (NMS) subject to the approval of a methodology for same.
- Further mitigation such as preservation in situ (avoidance) or preservation by record (excavation) may be required depending on the results of the monitoring.
- Should human remains be uncovered during the works at Freshford all works shall cease and the NMS will be informed of the findings immediately. The services of an osteoarchaeologist will also be required. A decision on how best to proceed will be made in consultation with the NMS.
- A report on the monitoring will be compiled on completion of the work and submitted to the NMS and the Planning Authority.

3.4 Traffic Management

This section of the CEMP provides an outline of the traffic management proposals for the construction phase of the Proposed Project. In the event planning permission is granted the final Traffic Management Plan will address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned.

3.4.1 Turbine and Materials Transport Route

3.4.1.1 Proposed Wind Farm

Waterford has been selected and assessed to facilitate turbine delivery to the Site. It is proposed that the large wind turbine components will be delivered from Belview Port, Waterford to the Site via the M9, exiting at Junction 9 onto the N10 heading north, joining the N76, a combined stretch of 22.4km along the national road network. The turbine components will then turn on to the R695 north of Callan, travelling along the regional road for approx. 9.2km, before turning onto the L1009 in Kilmanagh for approx. 150m before reaching the proposed new turbine component temporary entrance at the south of the Site. All deliveries of turbine components to the Site will follow this route.

General construction deliveries and staff will access the site via the proposed new general construction entrance on the L-5024 at the north of the Site, as described in Section 4.5.3 of the EIAR. As set out in Chapter 15, Section 15.1.2.3 and shown in Figure 15-1a of this EIAR, in order to separate traffic movements travelling to and from the site it is proposed that all traffic accessing the site will travel east along the L5024 and turn right into the site, with all traffic exiting the site turning right out onto the L5024. It is proposed that temporary traffic management measures will be introduced at this location during the construction phase, including signs and the presence of a Flagman on days with high volumes of construction material deliveries.

3.4.1.2 Proposed Grid Connection

It is proposed to connect the onsite 38 kV substation to the existing 110 kV Ballyragget substation in Moatpark, Co Kilkenny via 38 kV underground electrical cabling. The underground electrical cabling

route is illustrated in Figure 4-3, is approximately 23km in length and located primarily within the public road corridor, with a short section (approximately 260m) located within a private road southwest of the proposed on-site substation and another short section (approximately 660m) passing through a number of agricultural fields and a private access track north of the Ballyragget substation.

The underground electrical cabling route will originate at the proposed onsite 38kV substation and run west for approximately 260m through a site road towards the L5023 local road. The underground cabling route continues underneath the local road network for approximately 12.3km before following the R694 north for 8.6km. The underground cabling route then follows the N77 national road north for 1.1km before crossing the River Nore via directional drilling. On the eastern side of the River Nore, the proposed cable route then passes through agricultural fields and private access track, for a distance of approximately 660m, before joining the R432 for the remainder of the route, a stretch of approximately 135m. From the R432 the cable route turns right into the existing 110kV Ballyragget Substation compound in the townland of Moatpark.

The methodology for construction of the Proposed Grid Connection underground electrical cabling is presented in Section 2.3.2.17 above.

Deliveries of materials for the construction of the Proposed Grid Connection infrastructure and underground cabling route will be via the public road network along the identified route. The proposed works will be rolling in nature; approximately 100-200m will be constructed along the road network at any one time.

With respect to the traffic volumes that will be generated during the construction of the underground cabling, it is estimated that there will be approximately 14 daily return trips made by a truck transporting materials and construction staff to and from the Site.

The construction methodology of providing a Proposed Grid Connection underground cabling route under and along local road networks is well established and accepted nationwide. There are in excess of 300 wind farms currently operational in Ireland and the majority of these are connected to the national grid via underground cable connections predominantly along the public road networks.

Before works commence, updated surveying will take place along the proposed cabling route, with all existing culverts and services identified, as detailed in Section 4.8.2 of the EIAR. All relevant bodies i.e., ESBN, Kilkenny County Council etc. will be contacted and all up to date information for all existing services sought. Structural bridge surveys will be carried out and the current proposals will be subject to detailed design prior to construction. HDD launch and reception pits at locations along the Proposed Grid Connection underground cabling route will be determined following site investigations.

When the Proposed Grid Connection underground cabling route is located on public roads, a traffic management plan will be prepared prior to any works commencing. A road opening licence will be obtained where required and all plant operators and general operatives will be inducted and informed as to the location of any services.

3.4.2 Traffic Mitigation Measures During the Construction Stage

The successful completion of the Proposed Project will require significant coordination and planning and a comprehensive set of mitigation measures will be put in place before and during the construction stage of the Proposed Project in order to minimise the effects of the additional traffic generated by the Proposed Project. The range of measures will include the following which are also set out in Chapter 15 of the EIAR.

A detailed Traffic Management Plan (TMP), incorporating all the mitigation measures set out within this CEMP along with Chapter 15 of the EIAR, will be finalised and detailed provisions in respect of

traffic management agreed with the roads authority and An Garda Síochána prior to construction works commencing on Site. The detailed TMP will include the following:

Traffic Management Coordinator – a competent Traffic Management Co-ordinator will be appointed for the duration of the construction of the Proposed Project and this person will be the main point of contact for all matters relating to traffic management.

Delivery Programme – a programme of deliveries will be submitted to Kilkenny County Council and other relevant authorities in advance of deliveries of turbine components to the Proposed Wind Farm site. For general construction traffic, routes to and from the site avoiding the settlement of Kilmanagh will be agreed with Kilkenny County Council and strictly adhered to by all suppliers.

Information to locals – Locals in the area will be informed of any upcoming traffic related matters e.g. delivery of turbine components at night, via letter drops and posters in public places. Information will include the contact details of the Contract Project Co-ordinator, who will be the main point of contact for all queries from the public or local authority during normal working hours. An "out of hours" emergency number will also be provided.

A Pre and Post Construction Condition Survey – A pre-condition survey of roads associated with the Proposed Project will be carried out prior to construction commencement to record the condition of the road. A post construction survey will be carried out after works are completed. Where required the timing of these surveys will be agreed with the local authority.

Liaison with the relevant local authorities – Liaison with the relevant local authorities including the roads sections of local authorities that the delivery routes traverse, and An Garda Síochána, during the delivery phase of the large turbine vehicles, when an escort for all convoys will be required.

Identification of delivery routes – These routes will be agreed and adhered to by all contractors.

Travel plan for construction workers to Site – A travel plan for construction staff, which will include the identification of a routes to / from the Site and identification of parking areas will be implemented by the main contractor.

Temporary traffic signs – As part of the traffic management measures temporary traffic signs will be put in place at all key junctions, including the proposed access junctions on the L1009 and L5024. All measures will be in accordance with the *"Traffic Signs Manual, Section 8 – Temporary Traffic Measures and Signs for Road Works"* (DoT now DoTT&S) and *"Guidance for the Control and Management of Traffic at Roadworks"* (DoTT&S). Construction staff (flagman) will be present at key junctions during peak delivery times.

Delivery times of large turbine components – The management plan will include the delivery of large wind turbine plant components at night in order to minimise disruption to general traffic during the construction stage.

Diversion routes during the construction of the Proposed Grid Connection Underground Cabling Route – As set out in Section 15.1.7 of the EIAR

Additional measures – Various additional measures will be put in place in order to minimise the effects of the project traffic on the surrounding road network including sweeping / cleaning of local roads as required.

Re-instatement works – All road surfaces and boundaries will be re-instated to pre-development condition, as agreed with the local authority engineers.

Construction dust can be generated from many on-site activities such as excavation and backfilling. The extent of dust generation will depend on the type of activity undertaken, the location, the nature of the dust, i.e., soil, sand, peat, etc. and the weather. In addition, dust dispersion is influenced by external factors such as wind speed and direction and/or, periods of dry weather. Construction traffic movements also have the potential to generate dust as they travel along the haul route.

In periods of extended dry weather, dust suppression may be necessary along haul roads to ensure dust does not cause a nuisance. If necessary, water will be taken from stilling/settlement ponds in the Wind Farm Site's drainage system and will be pumped into a bowser or water spreader to dampen down haul roads and temporary construction compounds to prevent the generation of dust. Silty or oily water will not be used for dust suppression, because this would transfer the pollutants to the haul roads and generate polluted runoff or more dust. Water bowser movements will be carefully monitored, as the application of too much water may lead to increased runoff.

- Sporadic wetting of loose stone surface will be carried out during the construction phase to minimise movement of dust particles to the air. In periods of extended dry weather, dust suppression may be necessary along haul roads to ensure dust does not cause a nuisance. Water bowser movements will be carefully monitored to avoid, insofar as reasonably possible, increased runoff.
- All plant and materials vehicles shall be stored in dedicated areas within the Site.
- Areas of excavation will be kept to a minimum, and stockpiling will be minimised by coordinating excavation, spreading and compaction.
- Turbines and construction vehicles will be transported to the site on specified haul routes only.
- Proposed Grid Connection infrastructure will be transported to the site on specified haul routes only.
- Construction materials for the Proposed Grid Connection and a small volume for the Proposed Wind Farm will be sourced locally from licenced quarries.
- The agreed haul route roads adjacent to the site will be regularly inspected for cleanliness and cleaned as necessary.
- The roads adjacent to the site entrances will be checked weekly or damage/potholes and repaired as necessary.
- The transport of construction materials around the Site from the nearby quarry facilities will be covered by tarpaulin where necessary.
- Waste material will be transferred to a licensed /permitted Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal. The MRF facility will be local to the Site to reduce the amount of emissions associated with vehicle movements.

When necessary, sections of the haul route will be swept using a truck mounted vacuum sweeper. It is not anticipated that vehicle or wheel washing facilities will be required as part of the construction phase of the Proposed Project because site roads will be formed before road-going trucks begin to make regular or frequent deliveries to the site (e.g. with steel or concrete). The site roads will be well finished with compacted hardcore, and so the public road-going vehicles will not be travelling over soft or muddy ground where they might pick up mud or dirt. A road sweeper will be available if any section of the public roads requires cleaning due to construction traffic associated with the Proposed Project.

3.6

Noise Control

The operation of plant and machinery, including construction vehicles, is a source of potential impact that will require mitigation at all locations within the Site.

The following proposed measures to control noise will be implemented in full include:

- limiting the hours during which site activities likely to create high levels of noise or vibration are permitted;
- establishing channels of communication between the contractor/developer, Local Authority and residents;
- appointing a site representative responsible for matters relating to noise and vibration;
- monitoring typical levels of noise and vibration during critical periods and at sensitive locations;
- keeping site access roads even to mitigate the potential for vibration from lorries.

Section 8 of BS5228-1:2009+A1:2014 as outlined in Chapter 12 of the EIAR: Noise and Vibration, further recommends a number of simple control measures as summarised below that will be employed onsite:

- Keep local residents informed of the proposed working schedule, where appropriate, including the times and duration of any abnormally noisy activity that may cause concern;
- All vehicles and mechanical plant will be fitted with effective exhaust silencers and be subject to programmed maintenance;
- Select inherently quiet plant where appropriate - all major compressors will be 'sound reduced' models fitted with properly lined and sealed acoustic covers, which will be kept closed whenever the machines are in use;
- All ancillary pneumatic percussive tools will be fitted with mufflers or silencers of the type recommended by the manufacturers;
- Machines will be shut down between work periods (or when not in use) or throttled down to a minimum.
- Regularly maintain all equipment used on site, including maintenance related to noise emissions;
- Vehicles will be loaded carefully to ensure minimal drop heights so as to minimise noise during this operation; and
- All ancillary plant such as generators and pumps will be positioned so as to cause minimum noise disturbance and if necessary, temporary acoustic screens or enclosures will be provided.

Where the BS5228 threshold levels are anticipated to be exceeded due to directional drilling activities along the underground electrical cabling route, the following are examples of measures that will be considered, where necessary, to mitigate noise emissions from these activities are as follows:

- Temporary boarding alongside the drilling rig or use of 'acoustic blanket panels' to hang from heras fencing or similar. Installation will be as close to the drilling rig as is practicable and fitted so as to interrupt any direct line of sight between the drilling rig and the closest residential receptors.
- Examples of appropriate products include Echo Noise Defender and Soundex DeciBloc. It is anticipated that this will be required should directional drilling be used for the water crossings along the proposed underground grid connection cable route.

Where rock breaking is employed in relation to the Proposed Project, the following are examples of measures that will be employed, where necessary, to mitigate noise emissions from these activities:

- Fit suitably designed muffler or sound reduction equipment to the rock breaking tool to reduce noise without impairing machine efficiency;
- Ensure all leaks in air lines are sealed;
- Erect acoustic screen between compressor or generator and noise sensitive area;
- When possible, line of sight between top of machine and reception point needs to be obscured;
- Enclose breaker or rock drill in portable or fixed acoustic enclosure with suitable ventilation;

- Air overpressure from a blast is difficult to control because of its variability, however, much can be done to reduce the effect. A reduction in the amount of primer cord used, together with the adequate burial of any that is above the ground, can give dramatic reduction to air overpressure intensities especially in the audible frequency range. Most complaints are likely to be received from an area downwind of the blast site, and therefore, if air blast complaints are a continual problem, it would be advisable to postpone blasting during unfavourable weather conditions if possible. As air blast intensity is a function of total charge weight, then a reduction in the total amount of explosives used can also reduce the air overpressure value;
- Further guidance will be obtained from the recommendations contained within BS 5228: Part 1 and the European Communities (Construction Plant and Equipment) (Permissible Noise Levels) Regulations 1988 in relation to blasting operations.

If blasting is undertaken as part of the Proposed Project, a detailed assessment will be undertaken by a specialist blast design engineer to determine the blast design parameters; all mitigation measures specified by the blast design engineer to keep vibration values within the criteria in Section 12.3.2.1.3 of the ELAR will be implemented.

Air overpressure from a blast is difficult to control, however, because of its variability much can be done to reduce the effect. A reduction in the amount of primer cord used, together with the adequate burial of any that is above the ground, can give dramatic reduction to air overpressure intensities especially in the audible frequency range. Should complaints arise, they are likely to be received from an area downwind of the blast site, and therefore, blasting will be postponed during unfavourable weather conditions. Furthermore, as air blast intensity is a function of total charge weight, then a reduction in the total amount of explosives used can also reduce the air overpressure value.

Further guidance will be obtained from the recommendations contained within BS 5228: Part 1 and the European Communities (Construction Plant and Equipment) (Permissible Noise Levels) Regulations 1988 in relation to blasting operations.

The methods used to minimise complaints could consist of some or all of the following:

- Restriction of hours within which blasting can be conducted (e.g. 09:00 – 18:00hrs).
- Notification to nearby residents before blasting starts (e.g. 24-hour written notification).
- The firing of blasts at similar times to reduce the 'startle' effect.
- On-going circulars informing people of the progress of the works.
- The implementation of an onsite documented complaints procedure.
- The use of independent monitoring by external bodies for verification of results.
- Trial blasts in less sensitive areas to assist in blast designs and identify potential zones of influence.

3.7

Invasive Species Management

A baseline invasive species survey was carried out at the site to identify the presence and location of any invasive species (listed under the Third Schedule of the European Communities (Birds and Natural Habitats) Regulations 2011 (S.I. No. 477 of 2011) by a suitably qualified ecologist. As outlined in Chapter 6 of the ELAR, no Third Schedule Alien Invasive species were recorded within the footprint of the Proposed Wind Farm or Proposed Grid Connection during the survey conducted. A Third Schedule Alien plant species, Japanese knotweed (*Fallopia japonica*) was recorded along the proposed turbine delivery route. However, it should be noted that the delivery of turbines will not interact with the observed stand of Japanese Knotweed.

In the event that the presence of such species is found at or adjacent to the Proposed Project development footprint during pre-commencement surveys, particularly in areas where its excavation

may be required, an Invasive Species Management Plan will be prepared for the site to prevent the introduction or spread of any invasive species within the footprint of the works. An Invasive Species Management Plan, if required, will set out best practice control methods as summarised in the following sections.. The Invasive Species Management Plan would be updated during construction.

3.7.1 Site Management

Careful preparation of the site and planning of the works is crucial to successful treatment of invasive species. The following list of guidelines, which is not exhaustive, shall be followed by all on-site personnel. Only those who have been inducted into biosecurity measures on-site may enter the contaminated zones within the works areas. Should any risk of contaminated material escaping be observed by the site supervisor, the management plan for the site must be amended by an appropriately qualified person to mitigate against the risk.

3.7.2 Establish Good Site Hygiene

The following measures are proposed to establish good site hygiene to ensure the control of any potential spread of invasive species during construction works:

- A risk assessment and method statement will be provided by the Contractor prior to commencing works.
- Fences will be erected around areas of infestation, as confirmed by test pits, and warning signs shall be erected.
- A designated wash-down area will be created, where power-washed material from machinery can be contained, collected and disposed of with other contaminated material. This area will contain a washable membrane or hard surface.
- Stockpile areas will be chosen to minimise movement of contaminated soil.
- Stockpiles will be marked and isolated.
- Contaminated areas which will not be excavated will be protected by a root barrier membrane if they are likely to be disturbed by machinery. Root barrier membranes will be protected by a layer of sand above and below and topped with a layer of hardcore.
- The use of vehicles with caterpillar tracks within contaminated areas will be avoided to minimise the risk of spreading contaminated material.
- An ECoW/suitably qualified ecologist will be on site to monitor and oversee the implementation of invasive species management plans.

Plant and equipment which is operated within an area for the management of materials in contaminated areas will be decontaminated prior to relocating to a different works area. The decontamination procedures will take account of the following:

- Personnel may only clean down if they are familiar with the plant and rhizome material and can readily identify it.
- Decontamination will only occur within designated wash-down areas.
- Vehicles will be cleaned using stiff-haired brush and pressure washers, paying special attention to any areas that might retain rhizomes e.g. wheel treads and arches.
- All run-off will be isolated and treated as contaminated material. This will be disposed of in already contaminated areas.

3.8 Waste Management

This section of the CEMP provides a waste management plan (WMP) which outlines the best practice procedures during the excavation and construction phases of the project. The WMP will outline the

methods of waste prevention and minimisation by recycling, recovery, and reuse at each stage of construction of the Proposed Project. Disposal of waste will be seen as a last resort.

3.8.1 Legislation

The Waste Management Act 1996 and its subsequent amendments provide for measures to improve performance in relation to waste management, recycling and recovery. The Act also provides a regulatory framework for meeting higher environmental standards set out by other national and EU legislation.

The Act requires that any waste related activity has to have all necessary licenses and authorisations. It will be the duty of the Waste Manager on the site of the development to ensure that all contractors hired to remove waste from the site have valid Waste Collection Permits. It will then be necessary to ensure that the waste is delivered to a licensed or permitted waste facility. The hired waste contractors and subsequent receiving facilities must adhere to the conditions set out in their respective permits and authorisations.

The Department of the Environment provides a document entitled, *'Best Practice Guidelines on the Preparation of Waste Management Plans for Construction and Demolition Projects'* (2006). It is important to emphasise that no demolition will take place at this site, however, this document was referred to throughout the process of completing this WMP.

3.8.2 Waste Management Hierarchy

The waste management hierarchy sets out the most efficient way of managing in the following order:

Prevention and Minimisation:

The primary aim of the WMP will be to prevent and thereby reduce the amount of waste generated at each stage of the project.

Reuse of Waste:

Reusing as much of the waste generated on site as possible will reduce the quantities of waste that will have to be transported off site to recovery facilities or landfill.

Recycling of Waste:

There are a number of established markets available for the beneficial use of Construction waste such as using waste concrete as fill for new roads.

At all times during the implementation of the WMP, disposal of waste to landfill will be considered only as a last resort.

3.8.3 Construction Phase Waste Management

3.8.3.1 Description of the Works

The construction of the Proposed Project will involve the construction of:

- Proposed Wind Farm: this refers to turbines and associated foundations and hard-standing areas, meteorological mast, access roads, temporary construction compound, underground cabling, borrow pit, spoil management, site drainage and all ancillary

works and apparatus. The Proposed Wind Farm is described in detail in Chapter 4 of the EIAR.

- Proposed Grid Connection: this refers to the 38kV onsite substation, associated temporary construction compound and 38kV underground cabling connecting to the existing Ballyragget 110kV substation, and all ancillary works and apparatus. The Proposed Grid Connection is described in detail in Chapter 4 of the EIAR.

The turbines and meteorological mast will be manufactured off-site and delivered to the Site where on-site erection will occur.

The turbine and meteorological mast foundations will consist of stone from the onsite borrow pit and a concrete base which will contain reinforcing steel. These concrete foundations will be shuttered with steel formwork specifically designed for the works and re-usable off site on similar projects.

The new site roads and existing roads for upgrade will be constructed with rock sourced predominantly from the onsite borrow pit, with some material sourced from local quarries.

The onsite electrical substation and control buildings will be constructed on a concrete foundation with the buildings constructed with concrete masonry blocks with a timber roof structure and roof tile or slate covering. The roof structure will be made up of prefabricated roof trusses manufactured off site to minimise timber cutting on site. The construction of the underground electrical cabling (Grid Connection & Wind Farm) will consist of excavating sections of a trench, laying the ducting and cabling and backfilling.

The waste types arising from the construction phase of the Proposed Project are outlined in Table 3-2 below.

Table 3-2 Expected waste types arising during the Construction Phase

Material Type	Example	EWG Code
Cables	Electrical wiring	17 04 11
Cardboard	Boxes, cartons	15 01 01
Composite packaging	Containers	15 01 05
Metals	Copper, aluminium, lead, iron and steel	17 04 07
Inert materials	Sand, stones, plaster, rock, blocks	17 01 07
Mixed municipal waste	Daily canteen waste from construction workers, miscellaneous	20 03 01
Plastic	PVC frames, electrical fittings	17 02 03
Plastic packaging	Packaging with new materials	15 01 02
Tiles and ceramics	Slates and tiles	17 01 03
Wooden packaging	Boxes, pallets	15 01 03
Tarmac/Bitumen	Road surfacing along Grid Connection underground connection cabling route	17 03 02

Hazardous wastes that may occur on site during the construction phase of the development may include oil, diesel fuel, chemicals, paints, preservatives etc. All hazardous wastes will be stored in bunded containers/areas before being collected by an authorised waste contractor and brought to an EPA licensed waste facility. As mentioned above, hazardous wastes will be kept separate from non-hazardous wastes so that contamination does not occur.

3.8.3.2 Waste Arising and Proposals for Minimisation, Refuse and Recycling of Construction Waste

Construction waste will arise on the project mainly from excavation and unavoidable construction waste including material surpluses and damaged materials and packaging waste.

Appropriate measures will be taken to ensure excess waste is not generated during construction, including:

- Ordering of materials will be on an 'as needed' basis to prevent over supply to site. Co-ordination is required with suppliers enabling them to take/buy back surplus stock;
- Purchase of materials pre-cut to length to avoid excess scrap waste generated on site;
- Request that suppliers use least amount of packaging possible on materials delivered to the site;
- Ensuring correct storage and handling of goods to avoid unnecessary damage that would result in their disposal;
- Ensuring correct sequencing of operations;
- Use reclaimed materials in the construction works.

Hazardous waste will be kept separate from all other construction waste to prevent contamination and removed appropriately.

3.8.3.3 Waste Arising from Construction Activities

All waste generated on site will be contained in waste skips at a waste storage area on site. This waste storage area will be kept tidy with skips clearly labelled to indicate the allowable material to be disposed of therein.

The expected waste volumes generated on site are unlikely to be large enough to warrant source segregation at the wind farm site. Therefore, all wastes streams generated on site will be deposited into a single waste skip. This waste material will be transferred to a Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal.

The waste generated from the turbine erection will be limited to the associated protective covers which are generally reusable. Considering the specialist nature of this packaging material the majority will be taken back by suppliers for their own reuse. Any other packaging waste generated from the turbine supply will be deposited into the on-site skips and subsequently transferred to the MRF.

It is not envisaged that there will be any waste material arising from the materials used to construct the site roads as only the quantity of stone necessary will be sourced from the on-site borrow pit and local quarries and brought on site on an 'as needed' basis.

Site personnel will be instructed at induction that under no circumstances can waste be brought to site for disposal in the on-site waste skip. It will also be made clear that the burning of waste material on site is forbidden.

3.8.3.4 Waste Arising from Decommissioning

The design life of the proposed renewable energy development is 30 years after which time a decision will be made to determine whether or not the turbines will be replaced by new turbines or if decommissioning will occur. The lengthy time frame between the completion of the construction phase and decommissioning will result in the only materials remaining on site at that time will be infrastructural material such as the turbine foundations, turbines and the granular material used to construct roads. When the site is decommissioned, cranes will disassemble each turbine tower and all equipment. The associated components will be removed from site for re-use, recycling or waste disposal. Any structural elements that are not suitable for recycling will be disposed of in an appropriate manner. All lubrication fluids will be drained down and put aside for appropriate collection, storage, transport and disposal. Any materials which cannot be re-used or recycled will be disposed of by an appropriately licenced contractor.

The waste types arising from the decommissioning of the development are outlined in Table 3-3 below.

Table 3-3 Expected Waste types arising during the Decommissioning Phase

Material Type	Example	EWG Code
Cables	Electrical wiring	17 04 11
Metals	Copper, aluminium, lead, iron and rebar	17 04 07
Inert materials	Crushed stone, concrete	17 01 07
Lubricating Oils/Fluids	Oils used within wind turbines	13 02 04

3.8.3.5 Reuse

Many construction materials can be reused a number of times before they have to be disposed of:

- Concrete can be reused as aggregate for roads cable trench backfilling material.
- Plastic packaging etc. can be used to cover materials on site or reused for the delivery of other materials.
- Excavated peat can be reused for reinstatement of the areas around turbine foundations and adjacent to site roads.

3.8.3.6 Recycling

If a certain type of construction material cannot be reused onsite, then recycling is the most suitable option. The opportunity for recycling on site will be restricted to the associated packaging from the wind turbines.

All waste that is produced during the construction phase including dry recyclables will be deposited in the on-site skip initially and sent for subsequent segregation at a remote facility. The anticipated volume of all waste material to be generated at the development is low which provides the justification for adopting this method of waste management.

3.8.3.7 Implementation

3.8.3.7.1 Roles and Responsibilities for Waste Management

Prior to the commencement of the development a Construction Waste Manager will be appointed by the Contractor. The Construction Waste Manager will be in charge of the implementation of the objectives of the plan, ensuring that all hired waste contractors have the necessary authorisations and that the waste management hierarchy is adhered to. The person nominated must have sufficient authority so that they can ensure everyone working on the development adheres to the management plan.

3.8.3.7.2 **Training**

It is important for the Construction Waste Manager to communicate effectively with colleagues in relation to the aims and objectives of the waste management plan. All employees working on site during the construction phase of the project will be trained in materials management and thereby, should be able to:

- Distinguish reusable materials from those suitable for recycling;
- Ensure maximum segregation at source;
- Co-operate with site manager on the best locations for stockpiling reusable materials;
- Separate materials for recovery; and
- Identify and liaise with waste contractors and waste facility operators.

3.8.3.7.3 **Record Keeping**

The WMP will provide systems that will enable all arisings, movements and treatments of construction waste to be recorded. This system will enable the contractor to measure and record the quantity of waste being generated. It will highlight the areas from which most waste occurs and allows the measurement of arisings against performance targets. The WMP can then be adapted with changes that are seen through record keeping.

The fully licensed waste contractor employed to remove waste from the site will be required to provide documented records for all waste dispatches leaving the site. Each record will contain the following:

- Consignment Reference Number Material Type(s) and EWC Code(s)
- Company Name and Address of Site of Origin
- Trade Name and Collection Permit Ref. of Waste Carrier
- Trade Name and Licence Ref. of Destination Facility
- Date and Time of Waste Dispatch
- Registration no. of Waste Carrier vehicle
- Weight of Material
- Signature of Confirmation of Dispatch detail
- Date and Time of Waste Arrival at Destination
- Site Address of Destination Facility

3.8.3.8 **Waste Management Plan Conclusion**

The WMP will be properly adhered to by all staff involved in the Proposed Project which will be outlined within the induction process for all site personnel. The waste hierarchy will always be employed when designing the plan to ensure that the least possible amount of waste is produced during the construction phase. Reuse of certain types of construction wastes will cut down on the cost and requirement of raw materials therefore further minimising waste levels.

This preliminary WMP has been prepared to outline the main objectives that are to be adhered to for the preparation of a more detailed WMP to be completed after the planning phase of the Proposed Project.

4.

ENVIRONMENTAL MANAGEMENT IMPLEMENTATION

4.1

Roles and Responsibilities

The Project Developer will appoint a design team to prepare the detailed design for the Proposed Project prior to the commencement of construction and ensure all planning and environmental obligations are met. The developer will appoint a Project Contractor who will be responsible for the construction of the Proposed Project in accordance with this CEMP which will be updated by the contractor as required during the construction phase of the Proposed Project. Any updated CEMP must meet or exceed the standards and requirements set out in this document.

The Environmental Clerk of Works (ECoW) will be nominated by the Project Developer to oversee the Project Contractor's effective implementation of the Proposed Project's environmental requirements and obligations, as captured in the CEMP. The ECoW will be responsible for monitoring the works of the Project Contractor from an environmental perspective on behalf of the Project Developer. For the sake of expediency, the ECoW will report their ongoing audit findings, monitoring results and site observations to both the Project Developer and the Project Contractor, having been nominated by the developer to fulfil the role.

The ECoW will have the power to halt the works, should the need arise and will be supported by the developer to ensure the contractor adheres to such an instruction.

The ECoW will also have to call upon the Project Ecologist, Project Hydrologist, or other members of the Project Developer's design team, as required, to oversee the contractor's works on-site.

An organogram structure for the construction stage roles is as outlined below.




Figure 4-1 Proposed Project Organogram

Any requirement of the granted permission, for the works to be supervised by an engineer with professional indemnity insurance, who upon completion of the works, shall certify the said works, will

be adhered to. Such an engineer will be appointed to oversee and supervise the construction phase of the Proposed Project.

4.1.1 Construction Manager

The Project Contractor will be required to nominate a Construction Manager who will have responsibility for the organisation and execution of environmental requirements outlined in this CEMP or any further versions thereof. The Construction Manager will have an assigned deputy who will fulfil the role of Environmental Manager. To implement the CEMP, the Construction Manager with the assistance of the Environmental Manager will be required to:

- Implement all Proposed Project design requirements to minimise environmental risk;
- Implement all CEMP requirements and measures to minimise environmental risk;
- Ensure any site personnel responsible for directing works on site are familiar with all requirements of the CEMP;
- Propose revisions to the Proposed Project's CEMP for approval of the Project Developer, project design team and ECoW, only where any such revisions meet or exceed the standards and requirements set out in this document;
- Ensure that all environmental standards are achieved during the construction phase of the Proposed Project;
- Promptly implement any remedial action required to rectify and close-out any non-compliant items identified by the ECoW;
- Ensure immediate notification of environmental incidents are issued to the ECoW, the Project Developer and the relevant authorities, initially by phone and as soon as is practicable by e-mail;
- Identify environmental training requirements and arrange relevant training for all levels of site-based staff/workers.
- Ensure that all construction activities are planned and performed such that minimal risk to the environment is introduced.

4.1.2 Site Environmental Clerk of Works

The Project Developer will be required to engage a qualified Environmental Engineer, Environmental Scientist, or equivalent, with experience in wind farm construction to fulfil the role of Environmental Clerk of Works (ECoW) to oversee the construction works and audit the implementation of the CEMP. The ECoW will report to the Project Developer and Project Contractor but will liaise closely with the Construction Manager in relation to the Project Contractor's day-to-day implementation of the CEMP on site. The responsibilities and duties of the ECoW will include the following:

- Review/approval of the CEMP and supporting environmental documentation and review/approval of contractor method statements;
- Undertake environmental monitoring, inspections and reviews to ensure the works are carried out in compliance with the CEMP by the Project Contractor;
- Manage the water quality monitoring programme and turbidity monitors;
- Maintain a live Actions List and accompanying map outlining any corrective actions across the site requiring attention or action by the contractor;
- Confirm for the Project Contractor that pre-commencement requirements have been met to allow construction activities to commence;
- Highlight for the contractor, any abandonment triggers that are occurring and inform the contractor that works are to cease;
- Generate environmental reports as required to show environmental data trends and ensure environmental records are maintained throughout the construction period;
- Advise site management/contractor/sub-contractors on:
 - Prevention of environmental pollution and improvement to existing working methods;

- Changes in legislation and legal requirements affecting the environment;
- Suitability and use of plant, equipment and materials to prevent pollution;
- Environmentally sound methods of working and systems to identify environmental hazards;
- Assist the contractor in coordinating the required inputs and site visits from the Project Ecologist or Project Hydrologist to support the ECoW role;
- Ensure immediate notification of any environmental incidents are issued to the Construction Manager and Project Developer;
- Support the investigation of incidents of significant, potential or actual environmental damage and ensure corrective actions are carried out, recommend means to prevent recurrence and communicate incident findings to relevant parties.
- Liaise with the Project Design Team and attend meetings to report on audit findings
- Support the contractor who will be responsible for providing toolbox talks and site induction content to ensure the requirements of the CEMP are delivered on site.
- The geotechnical design requirements of the Proposed Project are not within the remit of the ECoW.

The level, detail and frequency of reporting expected from the ECoW for the Construction Manager, Developer's Project Manager, and any Authorities or other Agencies, will be agreed by all parties prior to commencement of construction, and may be further adjusted as required during the course of the Proposed Project.

4.1.3 Project Ecologies/Ornithologist

The Project Ecologist will be available to support the ECoW on matters relating to the protection of sensitive habitats and species encountered prior to or during the construction phase of the Proposed Project. The Project Ecologist will not be full time on site but will undertake pre-commencement surveys and visit the site as required. The responsibilities and duties of the Project Ecologist/Ornithologist will include the following:

- Undertake a pre-construction transect/walkover bird survey to ensure that significant effects on breeding birds will be avoided.
- Inform and educate on-site personnel of the ornithological and ecological sensitivities within the Site.
- Oversee management of ornithological and ecological issues during the construction period and advise on ornithological issues as they arise.
- Provide guidance to contractors to ensure legal compliance with respect to protected species onsite.
- Liaise with officers of consenting authorities and other relevant bodies with regular updates in relation to construction progress.

4.1.4 Project Hydrologist

The Project Hydrologist is part of the design team that will prepare the detailed drainage design for the construction phase of the Proposed Project, but will also support the ECoW in monitoring, overseeing and auditing the effective implementation of the detailed drainage design by the Project Contractor. The Project Hydrologist will not be full time on site but will be required to visit as necessary to oversee the implementation of their drainage design.

The responsibilities and duties of the Project Hydrologist will include the following:

- Preparation of detailed drainage design before construction commences;
- Input to the CEMP in respect of drainage design and water quality management;
- Attend site to support ECoW and oversee and audit the effective implementation of the detailed drainage design;

- Complete ongoing inspection and monitoring of the development, particularly in areas of drainage control in support of the ECoW in monitoring the effectiveness of the drainage design as it is implemented on-site.

4.1.5 Project Archaeologist

The Project Archaeologist will report to the Environmental Manager/ECoW and is responsible for archaeological monitoring of the site during the construction phase. This will include monitoring of site investigations and excavation works as well as the monitoring and metal detection of spoil during construction.

If new archaeological material is detected during the pre-construction re-inspection, testing or monitoring, the project archaeologist will be responsible for ensuring they are preserved by record (archaeologically excavated) and therefore permanently removed with a full record made.

4.1.6 Project Geotechnical Engineer/Civil Engineer

The Geotechnical Engineer will report to the Construction Manager and is responsible for inspection and review of geotechnical aspects associated with construction of the Proposed Project. The Geotechnical Engineer will not be full time on site but will visit site at least once a month during the construction phase civil works and on a weekly basis during site preparation/groundworks.

The responsibilities and duties of the Geotechnical Engineer will include the following:

- Visit site regularly, or at least once a month during the construction phase, to complete geotechnical audits and reviews and report any issues to the Construction Manager;
- Ensuring that identified hazards are listed in the Geotechnical Risk Register and that these are subject to ongoing monitoring; and,
- Ongoing inspection and monitoring of the Proposed Project, particularly in temporary stockpile areas, through all phases of construction (including pre, during and post construction) and ensure construction is carried out as specified in the EIAR, NIS and in relevant planning conditions.

4.2 Water Quality and Monitoring

4.2.1 Pre-Construction Baseline Monitoring

Baseline water quality field testing and laboratory analysis will be undertaken where required prior to commencement of felling and construction at the Site.

Analysis will be for a range of parameters with relevant regulatory limits along with Environmental Quality Standards (EQSs) and sampling will be undertaken at designated locations as outlined in Figure 9-7 of the EIAR.

Baseline sampling will be completed on at least two occasions, and these should ideally coincide with low flow and high flow stream conditions. The high flow sampling event will be undertaken after a period of sustained rainfall, and the low flow event will be undertaken after a dry spell.

4.2.2 Construction Phase Monitoring

4.2.2.1 Daily Visual Inspections

An inspection and maintenance plan for the on-site drainage system will be prepared in advance of commencement of any works. Daily visual inspections of drains and outfalls will also be performed during the construction period to ensure suspended solids are not entering streams and rivers on site, to identify any obstructions to channels and to allow appropriate maintenance of the drainage regime. Should the suspended solids levels measured during construction be higher than the existing levels, the source will be identified, and additional mitigation measures implemented. Any excess build-up of silt levels at dams, the settlement pond, or any other drainage features that may decrease the effectiveness of the drainage feature, will be removed.

During the construction phase field testing and laboratory analysis of a range of parameters with relevant regulatory limits and EQSs should be undertaken for each primary watercourse along the Proposed Grid Connection underground cable route and specifically following heavy rainfall events (i.e. weekly, monthly and event based).

Inspection sheets and photographic records will be kept on site. Inspection points will include the in-situ field monitoring point locations and the laboratory analysis sampling points. Inspection points will depend on works being completed within the catchment upstream of the identified monitoring locations. Visual inspections will also be completed after major rainfall events, i.e. after events of >25mm rainfall in any 24-hour period and data including photographs will be collected by visual inspections and independently assessed by the Project Hydrologist who will monitor and advise on the records being received.

The following periodic inspection regime will be implemented:

- Daily general visual inspections of site operations and inspections of all drainage infrastructure within the Site and in the surrounding area by the ECoW or a suitably qualified and competent person as delegated by the ECoW;
- Inspections to include all elements of drainage infrastructure to ensure the system is operating correctly and to identify and maintenance that is required. Any changes, such as discolouration, odour, oily sheen or litter will be noted and corrective action will be implemented. High risk locations such as settlement ponds will be inspected daily. Daily inspections checks will be completed on plant and equipment, and whether materials such as straw bales or oil absorbent materials need replacement;
- Event based inspections by the ECoW as follows:
 - >10 mm/hr (i.e. high intensity localised rainfall event);
 - >25 mm in a 24-hour period (heavy frontal rainfall lasting most of the day); or,
 - Rainfall depth greater than monthly average in 7 days (prolonged heavy rainfall over a week).
- Monthly site inspections by the Project Hydrologist/ ECoW during construction phase;
- Quarterly site inspections by the Project Hydrologist/ ECoW after construction for a period of one year following the construction phase; and,
- A written record will be maintained or available on-site within this Construction Environmental Management Plan (CEMP) which will be maintained on-site during the construction phase.

4.2.2.2 Continuous Turbidity Monitoring

Turbidity monitors or sondes can be installed where required at locations surrounding the Site. The sondes will provide continuous readings for turbidity levels in the watercourse. This equipment will be supplemented by daily visual monitoring at their locations as outlined in the sections below.

4.2.2.3 Laboratory Analysis

Baseline laboratory analysis of a range of parameters with relevant regulatory limits and EQSs will be undertaken as per water monitoring programme for the Proposed Project. This will not be restricted to just these locations around the proposed renewable energy development site with further sampling points added as deemed necessary by the ECoW in consultation with the Project Hydrologist and Site Manager.

During the construction phase field testing and laboratory analysis of a range of parameters with relevant regulatory limits and EQSs should be undertaken for each primary watercourse along the Proposed Grid Connection underground cable route and specifically following heavy rainfall events (i.e. weekly, monthly and event based).

4.2.2.4 Field Monitoring

Field chemistry measurements of unstable parameters, (pH, conductivity, temperature) will be taken at the surface water monitoring locations, as per water monitoring programme for the Proposed Project and each primary watercourse along the Proposed Grid Connection underground cable route. These analyses will be carried out by either the ECoW or the Project Hydrologist. In-situ field monitoring will also be completed after major rainfall events, i.e. after events of >25mm rainfall in any 24-hour period. The Project Hydrologist will monitor and advise on the readings collected by in-situ field monitoring.

4.2.2.5 Monitoring Parameters

The analytical determinants of the monitoring programme (including limits of detection and frequency of analysis) will be as per S.I. No. 272 of 2009 European Communities Environmental Objectives (Surface Waters) Regulations and European Communities Environmental Objectives (Freshwater Pearl Mussel) Regulations 2009. The likely suite of determinants will include:

- > pH (field measured)
- > Electrical Conductivity (field measured)
- > Temperature (field measured)
- > Dissolved Oxygen (field measured)
- > Total Phosphorus
- > Chloride
- > Nitrate
- > Nitrite
- > Total Nitrogen
- > Ortho-Phosphate
- > Ammonia N
- > Biochemical Oxygen Demand
- > Total Suspended Solids

4.2.3 Construction Phase Drainage Inspections & Maintenance

Drainage performance will form part of the civil works contract requirements. During the construction phase, the Project Contractor will be responsible for the effectiveness of drainage measures. This responsibility extends to drainage maintenance, to ensure that the installed drainage measures continue to perform as intended by the detailed drainage design. Silt fences, check dams, level spreaders and other drainage measures likely to form part of the detailed drainage design, require regular maintenance to ensure they continue to function effectively, and the Project Contractor is entirely responsible for this maintenance.

Regular inspections of all existing and installed drainage measures should be undertaken by the Project Contractor, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water within the system. The contractor will devise a system of recording the findings of these inspections. Any excess build-up of silt levels at check dams, the settlement ponds, or any other drainage features that may decrease the effectiveness of the drainage feature, will be removed. For this reason, the drainage measures installed on-site should be inspected at least weekly by the contractor and maintained as required during the construction phase of the Proposed Project to ensure good performance.

The ECoW will monitor the effectiveness of the on-site drainage during changing weather, ground or drainage conditions encountered on site, through their regular visual inspections of on-site watercourses and water monitoring programme. Where it appears that additional drainage measures will be required to ensure the drainage system remains effective, the ECoW will notify the contractor, the developer and project design team including the Project Hydrologist. The ECoW's role in this regard does not replace the need for the weekly (at least) inspections of the drainage system's measures by the Project Contractor.

4.2.4 Surface Water Monitoring Reporting

Visual inspection and laboratory analysis results of water quality monitoring shall assist in determining requirements for any necessary improvements in drainage controls and pollution prevention measures implemented on site.

It will be the responsibility of the ECoW to present the ongoing results of water quality and weather monitoring at or in advance of regular site meetings.

Reports on water quality will consider all field monitoring and visual inspections, and results of laboratory analysis completed for that period. Reports will describe how the results compare with baseline data as well as previous reports on water quality. The reports will also describe whether any deterioration or improvement in water quality has been observed, whether any effects are attributable to construction activities and what remedial measures, or corrective actions have been implemented. Any proposed alteration to sampling frequency will be agreed with the Planning Authority in advance.

4.3 Environmental Awareness and Training

4.3.1 Environmental Induction

The Environmental Induction will be integrated into the general site induction on a case-by-case basis for each member of staff employed on-site depending on their assigned roles and responsibilities on site.

Where necessary, the Environmental Induction will as a minimum include:

- A copy of the Environmental Management Site Plans and discussion of the key environmental risks and constraints;
- An outline of the CEMP structure;
- A discussion of the applicable Works Method Statement;
- The roles and responsibilities of staff, including contractors, in relation to environmental management; and,
- An outline of the environmental Incident Management Procedure.

4.3.2 Toolbox Talks

Toolbox talks would be held by the ECoW or Construction Manager at the commencement of each day, or at the commencement of new activities. The aims of the toolbox talks are to identify the specific work activities that are scheduled for that day or phase of work. In addition, the necessary work method statements and sub plans would be identified and discussed prior to the commencement of the day's activities. The toolbox talks will include training and awareness on topics including:

- > On-site Ecological Sensitivities;
- > Buffers to be upheld – watercourses, archaeology, ecology;
- > Sediment and Erosion Control;
- > Good site practice;
- > On-site Traffic Routes and Rules;
- > Keeping to tracks – vehicle rules;
- > Strictly adhering to the development footprint;
- > Fuel Storage;
- > Materials and waste procedures

Site meetings would be held on a regular basis involving all site personnel. The objectives of site meetings is to discuss the coming weeks activities and identify the relevant work method statements and sub plans that will be relevant to that week's activities. Additionally, any non-compliance identified during the previous week would also be discussed with the aim to reduce the potential of the same noncompliance reoccurring.

During construction of the Proposed Project, all staff will be made aware of and adhere to the Health & Safety Authority's '*Guidelines on the Procurement, Design and Management requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2013*'. This will encompass the use of all necessary Personal Protective Equipment and adherence to the site Health and Safety Plan.

5.

HEALTH AND SAFETY

Construction of the Proposed Project will necessitate the presence of a construction site and travel on the local public road network to and from the Site. Construction sites and the machinery used on them pose a potential health and safety hazard to construction workers if site rules are not properly implemented. The Proposed Project will be constructed in accordance with all relevant Health and Safety Legislation, including:

- Safety, Health and Welfare at Work Act 2005 (No. 10 of 2005);
- Safety, Health and Welfare at Work (General Application) (Amendment) Regulations 2016 (S.I. No. 36 of 2016);
- S.I. No. 528/2021 - Safety, Health and Welfare at Work (Construction) (Amendment) Regulations 2021 and
- Safety, Health and Welfare at Work (Work at Height) Regulations 2006 (S.I. No. 318 of 2006).

The following measures below are also detailed in Chapter 18 Schedule of Monitoring and Mitigation Measures.

- A Health and Safety Plan covering all aspects of the construction process will address the Health and Safety requirements in detail. This will be prepared on a preliminary basis at the procurement stage and developed further at construction stage.
- All hazards will be identified, and risks assessed. Where elimination of the risk is not feasible, appropriate mitigation and/or control measures will be established. The contractor will be obliged under the construction contract and current health and safety legislation to adequately provide for all hazards and risks associated with the construction phase of the project. Safepass registration cards are required for all construction, delivery and security staff. Construction operatives will hold a valid Construction Skills Certificate Scheme card where required. The developer is required to ensure a competent contractor is appointed to carry out the construction works. The contractor will be responsible for the implementation of procedures outlined in the Safety and Health Plan. Public safety will be addressed by restricting Site access during construction. Fencing will be erected in areas of the Site where uncontrolled access is not permitted.
- Goal posts will be established, where necessary, under overhead electricity lines for the entirety of the construction phase of the Proposed Wind Farm.
- The suitability of machinery and equipment for use near power lines will be risk assessed.
- All staff will be trained on operating voltages of overhead electricity lines running the Site. All staff will be trained to be aware of the risks associated with overhead lines. All contractors that may visit the Sites are made aware of the location of lines before they come on to Site.
- Barriers will run parallel to the overhead line at a minimum horizontal distance of 6 metres on plan from the nearest overhead line conductor wire.
- When activities must be carried out beneath overhead lines, e.g., component delivery or substation construction, a Site-specific risk assessment will be undertaken prior to any works. The risk assessment must take into account the maximum potential height that can be reached by the plant or equipment that will be used prior to any works. Overhead line proximity detection equipment will be fitted to machinery when such works are required.
- Information on safe clearances will be provided to all staff and visitors.
- Signage indicating locations and health and safety measures regarding overhead lines will be erected in canteens and on Site.

- The construction of the Proposed Grid Connection underground cabling will be in phases along the proposed grid route. Prior to commencing grid connection works in the agricultural fields in the townland of Moatpark, goal posts will be established under the 110kV and 38kV overhead lines and remain in place for the duration of the works in this area. The goal posts will not exceed a height of 4.2 metres, unless specifically agreed with ESB Networks
- All staff will be made aware of and adhere to the Health & Safety Authority's 'Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) (Amendment) Regulations 2021'. This will encompass the use of all necessary Personal Protective Equipment and adherence to the Site Health and Safety Plan.

The scale and scope of the project necessitates that a Project Supervisor Design Process (PSDP) and Project Supervisor Construction Stage (PSCS) are required to be appointed in accordance with the provisions of the Health & Safety Authority's *'Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2013'*. The PSDP appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations. These duties include (but are not limited to):

- Identify hazards arising from the design or from the technical, organisational, planning or time related aspects of the project;
- Where possible, eliminate the hazards or reduce the risks;
- Communicate necessary control measures, design assumptions or remaining risks to the PSCS so they can be dealt with in the Safety and Health Plan;
- Ensure that the work of designers is coordinated to ensure safety;
- Organise co-operation between designers;
- Prepare a written Safety and Health Plan;
- Prepare a safety file for the completed structure and give it to the client; and
- Notify the Authority and the client of non-compliance with any written directions issued.

The PSCS appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations. These duties include (but are not limited to):

- Development of the Safety and Health Plan for the construction stage with updating where required as work progresses;
- Compile and develop safety file information.
- Reporting of accidents / incidents;
- Weekly Site meeting with PSCS;
- Coordinate arrangements for checking the implementation of safe working procedures. Ensure that the following are being carried out:
- Induction of all Site staff including any new staff enlisted for the project from time to time;
- Toolbox talks as necessary;
- Maintenance of a file which lists personnel on Site, their name, nationality, current Safe Pass number, current Construction Skills Certification Scheme (CSCS) card (where relevant) and induction date;
- Report on Site activities to include but not limited to information on accidents and incidents, disciplinary action taken and PPE compliance;
- Monitor the compliance of contractors and others and take corrective action where necessary; and
- Notify the Authority and the client of non-compliance with any written directions issued.

6.

EMERGENCY RESPONSE PLAN

6.1

Overview

The Emergency Response Plan (ERP) is presented in this section of the CEMP. It provides details of procedures to be adopted in the event of an emergency. The site ERP includes details on the response required and the responsibilities of all personnel in the event of an emergency. The ERP will require updating and submissions from the contractor/PSCS and suppliers as the project progresses. Where sub-contractors that are contracted on site are governed by their own emergency response procedure a bridging arrangement will be adopted to allow for inclusion of the sub-contractor's ERP within this within this document.

This is a working document that requires updating throughout the various stages of the project.

6.1.1

Roles and Responsibilities

The chain of command during an emergency response sets out who is responsible for coordinating the response. The Site Supervisor/Construction Manager will lead the emergency response which makes him responsible for activating and coordinating the emergency response procedure. The other site personnel who can be identified at this time who will be delegated responsibilities during the emergency response are presented in Figure 5-1. In a situation where the Site Supervisor/ Construction Manager is unavailable or incapable of coordinating the emergency response, the responsibility will be transferred to the next person in the chain of command outlined in Figure 5-1. This will be updated throughout the various stages of the Proposed Project.




Figure 6-1 Emergency Response Procedure Chain of Command

6.1.2

Hazard Identification

In order to establish the type and scale of potential emergencies that may occur, the following hazards have been identified as being potential situations that may require an emergency response in the event of an occurrence.

Table 6-1 Hazards associated with potential emergency situations

Hazard	Emergency Situation
Construction Vehicles: Dump trucks, tractors, excavators, cranes etc.	Collision or overturn which has resulted in operator or third-party injury.
Abrasive wheels/Portable Tools	Entanglement, amputation or electrical shock associated with portable tools.
Contact with services	Electrical shock or gas leak associated with an accidental breach of underground services.
Fire	Injury to operative through exposure to fire.
Falls from heights including falls from scaffold towers, scissor lifts, ladders, roofs and turbines.	Injury to operative after a fall from a height.
Sickness	Illness unrelated to site activities of an operative e.g., heart attack, loss of consciousness, seizure.
Turbine Specific Incident	This will be included when the upon agreement and section of the final turbine type.
Siltation of watercourses, Fuel Management and Spill Control	Run-off to watercourses causing pollution.

In the event of an emergency situation associated with, but not restricted to, the hazards outlined in Table 6-1 the Site Supervisor/Construction Manager will carry out the following:

- Establish the scale of the emergency situation and identify the number of personnel, if any, have been injured or are at risk of injury.
- Where necessary, sound the emergency siren/foghorn that activates an emergency evacuation on the site. The Site Supervisor/Construction Manager must proceed to the assembly point if the emergency poses any significant threat to their welfare and if there are no injured personnel at the scene that require assistance. The Site Supervisor/Construction Manager will be required to use their own discretion at that point. In the case of fire, the emergency evacuation of the site should proceed, without exception. The site evacuation procedure is outlined in Section 6.1.3.
- Make safe the area if possible and ensure that there is no identifiable risk exists with regard to dealing with the situation e.g., if a machine has turned over, ensure that it is in a safe position so as not to endanger others before assisting the injured.
- Contact the required emergency services or delegate the task to someone. If delegating the task, ensure that the procedures for contacting the emergency services as set out in Section 6.3 is followed.
- Take any further steps that are deemed necessary to make safe or contain the emergency incident e.g., cordon off an area where an incident associated with electrical issues has occurred.

- Contact any regulatory body or service provider as required e.g. ESB Networks the numbers for which as provided in Section 6.3.
- Contact the next of kin of any injured personnel where appropriate.

6.1.3 Site Evacuation/Fire Drill

A site evacuation/fire drill procedure will provide basis for carrying out the immediate evacuation of all site personnel in the event of an emergency. The following steps will be taken:

- Notification of the emergency situation. Provision of a siren or foghorn to notify all personnel of an emergency situation.
- An assembly point will be designated in the construction compound area and will be marked with a sign. All site personnel will assemble at this point.
- A roll call will be carried out by the Site Security Officer to account for all personnel on site.
- The Site Security Officer will inform the Site Supervisor/Construction Manager when all personnel have been accounted for. The Site Supervisor/Construction Manager will decide the next course of action, which be determined by the situation that exists at that time and will advise all personnel accordingly.

All personnel will be made aware of the evacuation procedure during site induction. The Fire Services Acts of 1981 and 2003 require the holding of fire safety evacuation drills at specified intervals and the keeping of records of such drills.

6.1.4 Spill Control Measures

Every effort will be made to prevent an environmental incident during the construction and operational phase of the Proposed Project. Oil/fuel spillages are one of the main environmental risks that will exist on the site which will require an emergency response procedure. The importance of a swift and effective response in the event of such an incident occurring cannot be over emphasised. The following steps provide the procedure to be followed in the event of such an incident:

- Stop the source of the spill and raise the alarm to alert people working in the vicinity of any potential dangers.
- If applicable, eliminate any sources of ignition in the immediate vicinity of the incident.
- Contain the spill using the spill control materials, track mats or other material as required. Do not spread or flush away the spill.
- If possible, cover or bund off any vulnerable areas where appropriate such as drains, watercourses or sensitive habitats.
- If possible, clean up as much as possible using the spill control materials.
- Contain any used spill control material and dispose of used materials appropriately using a fully licensed waste contractor with the appropriate permits so that further contamination is limited.
- Notify the ECoW immediately giving information on the location, type and extent of the spill so that they can take appropriate action.
- The ECoW will inspect the site and will assist by providing any advice possible to ensure the necessary measures are in place to contain and clean up the spill and prevent further spillage from occurring.
- The Construction Manager will notify the appropriate regulatory body such as Kilkenny County Council, Inland Fisheries Ireland (IFI), National Parks and Wildlife Service (NPWS), etc. if deemed necessary.

The importance of a swift and effective response in the event of such an incident occurring cannot be over emphasised. Environmental incidents are not limited to just fuel spillages. Therefore, any environmental incident must be investigated in accordance with the following steps.

- The ECoW must be immediately notified.
- If necessary, the Construction Manager will inform the appropriate regulatory authority. The appropriate regulatory authority will depend on the nature of the incident.
- The details of the incident will be recorded on an Environmental Incident Form which will provide information such as the cause, extent, actions and remedial measures used following the incident. The form will also include any recommendations made to avoid reoccurrence of the incident.
- If the incident has impacted on an ecologically sensitive receptor, such as a sensitive habitat, protected species or designated conservation site (pSPA or cSAC), the ECoW will liaise with the Project Ecologist.
- If the incident has impacted on a sensitive receptor such as an archaeological feature the ECoW will liaise with the Project Archaeologist.

A record of all environmental incidents will be kept on file by the ECoW and the Project Contractor. These records will be made available to the relevant authorities such as Kilkenny County Council, IFI, NPWS, etc. if required. The ECoW will be responsible for any corrective actions required as a result of the incident e.g. an investigative report, formulation of alternative construction methods or environmental sampling, and will advise the Main Contractor as appropriate.

6.2 Contacting the Emergency Services

6.2.1 Emergency Communications Procedure

In the event of requiring the assistance of the emergency services the following steps will be taken:

Stay calm. It is important to take a deep breath and not get excited. Any situation that requires 999/112 is, by definition, an emergency. The dispatcher or call-taker knows that and will try to move things along quickly, but under control.

Know the location of the emergency and the number you are calling from. This may be asked and answered a couple of times but do not get frustrated. Even though many emergency call centres have enhanced capabilities meaning they are able to see your location on the computer screen they are still required to confirm the information. If for some reason you are disconnected, at least emergency crews will know where to go and how to call you back.

Wait for the call-taker to ask questions, then answer clearly and calmly. If you are in danger of assault, the dispatcher or call-taker will still need you to answer quietly, mostly "yes" and "no" questions.

If you reach a recording, listen to what it says. If the recording says your call cannot be completed, hang up and try again. If the recording says all call takers are busy, WAIT. When the next call-taker or dispatcher is available to take the call, it will transfer you.

Let the call-taker guide the conversation. He or she is typing the information into a computer and may seem to be taking forever. There is a good chance, however, that emergency services are already being sent while you are still on the line.

Follow all directions. In some cases, the call-taker will give you directions. Listen carefully, follow each step exactly, and ask for clarification if you do not understand.

Keep your eyes open. You may be asked to describe victims, suspects, vehicles, or other parts of the scene.

Do not hang up the call until directed to do so by the call taker.

Due to the remoteness of the Site it may be necessary to liaise with the emergency services on the ground in terms of locating the site. This may involve providing an escort from a designated meeting point that may be located more easily by the emergency services. This should form part of the site induction to make new personnel and sub-contractors aware of any such arrangement or requirement if applicable.

6.3 Contact Details

A list of emergency contacts is presented in Table 6-2. A copy of these contacts will be included in the Site Safety Manual and in the site offices and the various site welfare facilities.

Table 6-2 Emergency Contacts

Contact	Telephone no.
Emergency Services – Ambulance, Fire, Gardaí	999/112
Doctor – Callan Primary Care Centre	076 1082150
Hospital – St. Luke’s General Hospital – Kilkenny City	056 7785000
ESB Emergency Services	1850 372 999
Gardaí – Kilkenny Garda Station	056 7775000
Health and Safety Co-ordinator - Health & Safety Services	TBC
Health and Safety Authority	1890 289 389
Inland Fisheries Ireland (IFI)	1890 347 424
Project Supervisor Construction Stage (PSCS): TBC	TBC
Project Supervisor Design Stage (PSDS): TBC	TBC
Client: Briskalagh Ltd.	021 7336034

6.4 Procedure for Personnel Tracking

All operatives on site without any exception will have to undergo a site induction where they will be required to provide personal contact details which will include contact information for the next of kin.

In the event of a site operative becoming in an emergency situation where serious injury has occurred and hospitalisation has taken place, it will be the responsibility of the Site Manager or next in command if unavailable to contact the next of kin to inform them of the situation that exists.

6.5 Induction Checklist

Table 6-3 provides a list of items highlighted in this ERP which must be included or obtained during the mandatory site induction of all personnel that will work on the site. This will be updated throughout the various stages of the Proposed Project.

Table 6-3 Emergency Response Plan Items Applicable to the Site Induction Process

ERP Items to be included in Site Induction	Status
All personnel will be made aware of the evacuation procedure during site induction	
It may be necessary to liaise with and assist the emergency services on the ground in terms of locating the site. This may involve providing an escort from a designated meeting point that may be located more easily by the emergency services. This should form part of the site induction to make new personnel and sub-contractors aware of any such arrangement or requirement if applicable.	
All operatives on site without any exception will have undergone a site induction where they will be required to provide personal contact details which will include contact information for the next of kin.	

7.

MITIGATION PROPOSALS

All mitigation measures relating to the pre-commencement, construction and operational phases of the Proposed Project are set out in the various sections of the Environmental Impact Assessment Report (EIAR), NIS prepared as part of the planning application to Kilkenny County Council.

This section of the CEMP groups together all of the mitigation measures presented in the above documents. The Mitigation Measures are presented in the following pages and are also outlined within Chapter 18: Schedule of Mitigation and Monitoring Measures. Decommissioning Phase mitigation measures are not included in the table below, however, can be viewed in Appendix 4-5 (Decommissioning Plan) of this EIAR.

By presenting the mitigation proposals in the below format, it is intended to provide an easy to audit list that can be reviewed and reported on during the future phases of the Proposed Project. The tabular format in which the below information is presented, can be further expanded upon during the course of future project phases to provide a reporting template for site compliance audits.

RECEIVED: 03/01/2025

Table 7-1 Proposed Mitigation Measures

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
EIAR Chapter 4 – Description of the Proposed Project					
Pre-Commencement Phase					
MM1	Environmental Management	EIAR Chapter 4	<p>➤ All proposed activities on the Site will be provided for in a CEMP. A CEMP has been prepared for the Proposed Project and is included in Appendix 4-2 of this EIAR. The CEMP sets out the key environmental considerations to be considered by the contractor during construction of the Proposed Project. The CEMP includes details of drainage, spoil management and waste management, and details the mitigation and monitoring measures to be implemented in order to comply with the environmental commitments outlined in the EIAR. The contractor will be contractually obliged to comply with all such measures. In the event planning permission is granted for the Proposed Project, the CEMP will be updated prior to the commencement of the development, to address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned and will be submitted to the Planning Authority for approval.</p>		
MM2	Environmental Management	CEMP Section 4	<p>➤ The Project Developer will be required to engage a qualified Environmental Engineer, Environmental Scientist, or equivalent, with experience in wind farm construction to fulfil the role of Environmental Clerk of Works (ECoW) to oversee the construction works and audit the implementation of the CEMP. The ECoW will report to the Project Developer and Project Contractor but will liaise closely with the Construction Manager in relation to the Project Contractor's day-to-day implementation of the CEMP onsite.</p> <p>➤ The ECoW will be nominated by the Project Developer to oversee the Project Contractor's effective implementation of the Proposed Project's environmental requirements and obligations, as captured in the CEMP. The ECoW will be responsible for monitoring the works of the</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Project Contractor from an environmental perspective on behalf of the Project Developer. For the sake of expediency, the ECoW will report their ongoing audit findings, monitoring results and site observations to both the Project Developer and the Project Contractor, having been nominated by the developer to fulfil the role.</p> <p>➤ The level, detail and frequency of reporting expected from the ECoW for the Construction Manager, Developer's Project Manager, and any Authorities or other Agencies, will be agreed by all parties prior to commencement of construction, and may be further adjusted as required during the course of the Proposed Project.</p>		
MM3	Surface Water Quality	CEMP Section 4	<p>➤ Baseline water quality field testing and laboratory analysis will be undertaken where required prior to commencement of felling and construction at the Site.</p> <p>➤ Analysis will be for a range of parameters with relevant regulatory limits along with Environmental Quality Standards (EQSs) and sampling will be undertaken at designated locations as outlined in Figure 9-7 of the EIAR.</p> <p>➤ Baseline sampling will be completed on at least two occasions, and these should ideally coincide with low flow and high flow stream conditions. The high flow sampling event will be undertaken after a period of sustained rainfall, and the low flow event will be undertaken after a dry spell.</p>		
MM4	Concrete Deliveries	EIAR Chapter 4	<p>➤ The arrangements for concrete deliveries to the Site will be discussed with suppliers before work starts, agreeing routes, prohibiting on-site washout of trucks and discussing emergency procedures.</p> <p>➤ Only ready-mixed concrete will be used during the construction phase, with all concrete being delivered from local batching plants in concrete delivery trucks.</p>		
MM5	Site Drainage Plan	EIAR Chapter 4 CEMP Section 2	<p>➤ The Project Hydrologist will complete a detailed drainage design and maintenance plan before construction commences and will attend the</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
		CEMP Section 3	<p>Site to set out and assist with micro-siting of proposed drainage controls as outlined in Section 4.6 of the EIAR.</p> <p>➤ Prior to any works commencing on the upgrade of existing roads, the requirement for additional roadside drainage will be considered by the Project Hydrologist in line with the proposals outlined in Section 3 of the CEMP.</p>		
MM6	Preparative Site Drainage Management	EIAR Chapter 4 CEMP Section 3	<p>➤ Drains will be excavated, and silting ponds constructed to eliminate any suspended solids within surface water running off the Site.</p> <p>➤ An adequate quantity of straw bales, clean stone, terram, stakes, etc. will be kept on site at all times to implement the detailed drainage design measures as necessary. The detailed drainage measures will be installed prior to, or at the same time as the works they are intended to drain.</p>		
MM7	Drainage Inspection	EIAR Chapter 4 CEMP Section 3	<p>➤ Prior to commencement of works in sub-catchments across the Site, main drain inspections will be completed to ensure ditches and streams are free from debris and blockages that may impede drainage. It is proposed to complete these inspections on a catchment-by-catchment basis as the construction works develop across the Site, as works in all areas will not commence simultaneously.</p>		
MM8	Watercourse Inspection	EIAR Chapter 4 CEMP Section 2	<p>➤ Confirmatory inspections of the proposed new watercourse crossing locations will be carried out by the Project Civil/Structural Engineer and the Project Hydrologist prior to the construction of the crossing.</p>		
MM9	Drainage Maintenance	EIAR Chapter 4 CEMP Section 4	<p>➤ An inspection and maintenance plan for the on-site drainage system will be prepared in advance of commencement of any works. Daily visual inspections of drains and outfalls will also be performed during the construction period to ensure suspended solids are not entering streams and rivers on site, to identify any obstructions to channels and to allow appropriate maintenance of the drainage regime.</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Any excess build-up of silt levels at dams, the settlement pond, or any other drainage features that may decrease the effectiveness of the drainage feature, will be removed. 		
MM10	Earthworks	CEMP Section 3	<ul style="list-style-type: none"> Drainage and associated pollution control measures will be implemented onsite before the main construction works commence. Where possible, drainage controls will be installed during seasonally dry ground conditions. This will reduce the possibility of impact on surface waters by suspended sediment released during construction and entrained in surface run-off. 		
MM11	Felling	EIAR Chapter 4 CEMP Section 3	<ul style="list-style-type: none"> Before the commencement of any felling works, an experienced and competent ECoW shall be appointed to oversee the keyhole and extraction works. Prior to the commencement of works, review and agreement of the positioning by the Operator of the required Aquatic Buffer Zones (ABZs), silt traps, silt fencing, water crossings and onsite storage facilities for fuel, oil and chemicals will be carried out by the ECoW. 		
MM12	Felling Drainage Management	EIAR Chapter 4 CEMP Section 3	<ul style="list-style-type: none"> Prior to the commencement of tree felling for subsequent road construction the following key temporary drainage measures will be installed: All existing dry forestry drains that intercept the proposed works area will be temporarily blocked down-gradient of the works using forestry check dams/silt traps; Clean water diversion drains will be installed upgradient of the works areas; Check dams/silt fence arrangements (silt traps) will be placed in all existing forestry drains that have surface water flows and also along existing forestry roadside drains; and, A double silt fence perimeter will be placed down-slope of works areas that are located inside the watercourse 50m buffer zone. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM13	Felling Licence	EIAR Chapter 4	<ul style="list-style-type: none"> Felling will be carried out under the terms of a licence application to the Forest Service, as per the Forest Service's policy on granting felling licenses for wind farm developments. The Forest Service's policy on granting felling licenses for wind farm developments requires that a copy of the planning permission for the Proposed Wind Farm be submitted with the felling licence application; therefore, the felling licence cannot be applied for until such time as planning permission is obtained for the Proposed Project. 		
MM14	Traffic Management	EIAR Chapter 4, 15 CEMP Section 3	<ul style="list-style-type: none"> A detailed Traffic Management Plan (TMP), incorporating all the mitigation measures set out within the CEMP along with Chapter 15 of the EIAR, will be finalised and detailed provisions in respect of traffic management agreed with the roads authority and An Garda Síochána prior to construction works commencing on Site Prior to the Traffic Management Plan being finalised, a full dry run of the transport operation along the potential routes will be completed using vehicles with attachments to simulate the dimensions of the wind turbine transportation vehicles. This dry run will inform the Traffic Management Plan for agreement with the relevant Authorities. When the Proposed Grid Connection underground cabling route is located on public roads, a Traffic Management Plan will be prepared prior to any works commencing. A road opening licence will be obtained where required and all plant operators and general operatives will be inducted and informed as to the location of any services 		
MM15	Spoil Management	EIAR Chapter 4 CEMP Section 2	<ul style="list-style-type: none"> An interceptor drain will be installed upslope of the identified spoil management areas to divert any surface water away from these areas where necessary Silt fences and double silt-fences will be emplaced down-gradient of spoil management areas and will remain in place throughout the entire construction phase, or until reseeding has been established to a sufficient level; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ All the recommendations/best practice guidelines for the placement of spoil in identified spoil management areas and alongside access roads will be confirmed by the Geotechnical Engineer prior to construction 		
MM16	Borrow Pit	EIAR Chapter 4 CEMP Section 2	<ul style="list-style-type: none"> ➤ The area to be used for the borrow pit will be marked out at the corners using ranging rods or timber posts. Drainage runs, and associated settlement ponds will be installed around the perimeter. 		
MM17	Grid Connection underground cabling route works	EIAR Chapter 4	<ul style="list-style-type: none"> ➤ Before works commence, updated surveying will take place along the proposed cable route, with all existing culverts identified. All relevant bodies i.e. ESBN, Kilkenny County Council etc. will be contacted and all up-to-date drawings for all existing services sought. 		
MM18	Waste Management	EIAR Chapter 4 CEMP Section 3	<ul style="list-style-type: none"> ➤ Prior to the commencement of the development, a Construction Waste Manager will be appointed by the Contractor. The Construction Waste Manager will be in charge of the implementation of the objectives of the Waste Management Plan (WMP), ensuring that all hired waste contractors have the necessary authorisations and that the waste management hierarchy is adhered to. The person nominated must have sufficient authority so that they can ensure everyone working on the development adheres to the management plan. 		
Construction Phase					
MM19	Refuelling	EIAR Chapter 4, 8, 9 CEMP Section 3	<ul style="list-style-type: none"> ➤ Road-going vehicles will be refuelled off site wherever possible; ➤ All plant and machinery will be equipped with fuel absorbent material and pads to deal with any accidental spillage; ➤ Fuels volumes stored on site should be minimised. ➤ Any diesel or fuel oils stored at the temporary construction compound will be bunded. The bund capacity will be sufficient to contain 110% of the storage tank's maximum capacity ➤ The electrical substation compound will be bunded appropriately to 110% of the volume of oils that will be stored, and to prevent leakage of any associated chemicals to groundwater or surface water. The 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>bunded area will be fitted with a storm drainage system and an appropriate oil interceptor;</p> <ul style="list-style-type: none"> ➤ All hazardous wastes will be stored in bunded containers/areas before being collected by an authorised waste contractor and brought to an EPA licensed waste facility; ➤ An emergency plan for the construction phase to deal with accidental spillages will be developed (refer to Section 6 of the CEMP). Spill kits will be available to deal with and accidental spillage in and outside the refuelling area. ➤ A programme for the regular inspection of plant and equipment for leaks and fitness for purpose will be developed at the outset of the construction phase. ➤ The following mitigation measures are proposed to avoid release of hydrocarbons at the Site: ➤ On-site refuelling of machinery will be carried out at designated refuelling areas at various locations throughout the Site. Heavy plant and machinery will be refuelled on-site by a fuel truck that will come to the Site as required on a scheduled and organised basis. ➤ All refuelling will be carried out outside of the designated watercourse buffer zones. ➤ Taps, nozzles or valves associated with refuelling equipment will be fitted with a lock system; ➤ Only designated trained and competent operatives will be authorised to refuel plant on-site. ➤ Mobile measures such as drip trays and fuel absorbent mats will be used during refuelling operations as required. ➤ All waste tar material arising from works on hard top roads will be removed off-site and taken to licenced waste facility; ➤ All plant and machinery will be equipped with fuel absorbent material and pads to deal with any event of accidental spillage. 		
MM20	Cement Based Products Deliveries and Management	EIAR Chapter 4, 9	<ul style="list-style-type: none"> ➤ No batching of wet-concrete products will occur on the Site; ➤ Ready-mixed supply of wet concrete products and where possible, emplacement of pre-cast elements, will take place; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
		CEMP Section 3	<ul style="list-style-type: none"> Where possible pre-cast elements for culverts and concrete works will be used; Where concrete is delivered to the Site, only the chute will need to be cleaned, using the smallest volume of water practicable. No discharge of cement contaminated waters to the construction phase drainage system or directly to any artificial drain or watercourse will be allowed. Chute cleaning water will be undertaken at lined concrete washout ponds. The small volume of water that will be generated from washing of the concrete lorry's chute will be directed into a temporary lined impermeable containment areas, or a Silbuster-type concrete wash unit or equivalent; The residual liquids and solids will be removed off-site by an appropriately authorised waste collector for disposal at an authorised waste facility; 		
MM21	Concrete Pouring	EIAR Chapter 4, 9 CEMP	<ul style="list-style-type: none"> Using weather forecasting to assist in planning large concrete pours and avoiding large pours where prolonged periods of heavy rain is forecast. Restricting concrete pumps and machine buckets from slewing over watercourses (including drains and ditches) while placing concrete. Ensuring that excavations are sufficiently dewatered before concreting begins and that dewatering continues while concrete sets. Ensuring that covers are available, and used, when necessary, for freshly placed concrete to avoid the surface washing away in heavy rain. The small volume of water that will be generated from washing of the concrete lorry's chute will be directed into a temporary lined impermeable containment area, or a Silbuster-type concrete wash unit or equivalent 		
MM22	Road Cleanliness	EIAR Chapter 4 CEMP Section 4	<ul style="list-style-type: none"> The site roads will be well finished with compacted hardcore, and so the public road-going vehicles will not be travelling over soft or muddy ground where they might pick up mud or dirt. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > A road sweeper will be available if any section of the public roads requires cleaning due to construction traffic associated with the Proposed Project. > When necessary, sections of the haul route will be swept using a truck mounted vacuum sweeper. 		
MM23	Watercourse Buffers	EIAR Chapter 4. CEMP Section 3	<ul style="list-style-type: none"> > There will be no direct discharges to any natural watercourses or land drains, with all drainage waters being dispersed as overland flows. All discharges from the proposed works areas will be made over vegetation filters at an appropriate distance from natural watercourses and drains. Buffer zones of 50m around the existing natural drainage features have been used to inform the layout of the Proposed Project. > Buffered outfalls, which will be numerous over the Proposed Wind Farm site, will promote percolation of drainage waters across vegetation and close to the point at which the additional runoff is generated, rather than direct discharge to the existing drains of the Proposed Wind Farm site. 		
MM24	Water Discharge	EIAR Chapter 4. CEMP Section 3	<ul style="list-style-type: none"> > Apart from interceptor drains, which will convey clean runoff water to the downstream drainage system there will be no direct discharge (without treatment for sediment reduction, and attenuation for flow management) of runoff from the Site drainage into the existing site drainage network where possible. This will reduce the potential for any increased risk of downstream flooding or sediment transport/erosion. > Silt traps will be placed in the existing drains upgradient of where construction works / tree felling is taking place, and these will be diverted into proposed interceptor drains, or culverted under/across the works area 		
MM25	Wastewater Management	EIAR Chapter 4	<ul style="list-style-type: none"> > The construction compound will consist of temporary site offices, staff facilities and car-parking areas for staff and visitors. Temporary port-a-loo toilets and toilets located within a staff portacabin will be used during the construction phase. Wastewater from staff toilets will be 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			directed to a sealed storage tank, with all wastewaters being tankered off site by permitted waste collector to wastewater treatment plants. There will also be a water supply on site for hygiene purposes, by way of a temporary storage tank.		
MM26	Drainage Swales	EIAR Chapter 4 CEMP Section 3	➤ Drainage swales will be installed downgradient of any works areas to collect surface flow runoff where it might have come into contact with exposed surfaces and picked up silt and sediment. Swales will intercept the potentially silt-laden water from the excavations and construction areas of the Site and prevent it reaching natural watercourses.		
MM27	Interceptor Drains	EIAR Chapter 4 CEMP Section 3	➤ Interceptor drains will be installed up-gradient of all proposed infrastructure to collect clean surface runoff, in order to minimise the amount of runoff reaching areas where suspended sediment could become entrained. It will then be directed to areas where it can be re-distributed over the ground by means of a level spreader. ➤ The interceptor drains will be installed in advance of any main construction works commencing.		
MM28	Check Dams	EIAR Chapter 4 CEMP Section 3	➤ The velocity of flow in the interceptor drains and drainage swales, particularly on sloped sections of the channel, will be controlled by check dams, which will be installed at regular intervals along the drains to ensure flow in the swale is non-erosive.;		
MM29	Level Spreaders	EIAR Chapter 4 CEMP Section 3	➤ A level spreader will be constructed at the end of each interceptor drain to convert concentrated flows in the drain into diffuse sheet flow on areas of vegetated ground. The levels spreaders will be located downgradient of any proposed works areas in locations where they are not likely to contribute further to water ingress to construction areas of the Site.		
MM30	Piped Slope Drains	EIAR Chapter 4	➤ Piped slope drains will be used to convey surface runoff from diversion drains safely down slopes to flat areas without causing		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
		CEMP Section 3	erosion. Once the runoff reaches the flat areas it will be reconverted to diffuse sheet flow. Level spreaders will only be established on slopes of less than 6% in grade. Piped slope drains will be used to transfer water away from areas where slopes are too steep to use level spreaders;		
MM31	Vegetation Filters	EIAR Chapter 4, Chapter 9. CEMP Section 3	> Vegetation filters are the existing vegetated areas of land that will be used to accept surface water runoff from upgradient areas. The selection of suitable areas to use as vegetation filters will be determined by the size of the contributing catchment, slope and ground conditions;		
MM32	Settlement Ponds	EIAR Chapter 4, Chapter 9. CEMP Section 3	> Stilling ponds will be used to attenuate runoff from works areas of the Site during the construction phase and will remain in place to handle runoff from roads and hardstanding areas of the Proposed Project during the operational phase. The purpose of the stilling ponds is to intercept runoff potentially laden with sediment and to reduce the amount of sediment leaving the disturbed area by reducing runoff velocity. Reducing runoff velocity will allow larger particles to settle out in the stilling ponds, before the run-off water is redistributed as diffuse sheet flow in filter strips downgradient of any works areas.		
MM33	Dewatering Silt Bag	EIAR Chapter 4, Chapter 9 CEMP Section 3	> Dewatering silt bags allow the flow of water through them while trapping any silt or sediment suspended in the water. The silt bags provide a passive non-mechanical method of removing any remaining silt contained in the potentially silt-laden water collected from works areas within the Site. > Dewatering silt bags are an additional drainage measure that can be used downgradient of the stilling ponds at the end of the drainage swale channels and will be located, wherever it is deemed appropriate, throughout the Site. The water will flow, via a pipe, from the stilling ponds into the silt bag. The silt bag will allow the water to flow through the geotextile fabric and will trap any of the finer silt and sediment remaining in the water after it has gone through the previous		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			drainage measures. The dewatering silt bags will ensure that there will be no loss of silt into the stream.		
MM34	Siltbuster	EIAR Chapter 4 EIAR Chapter 9 CEMP Section 3	<ul style="list-style-type: none"> Siltbusters or similar equivalent pieces of equipment will be available to filter any water pumped out of excavation areas if necessary, prior to its discharge to stilling ponds or swales. Siltbusters are mobile silt traps that can remove fine particles from water using a proven technology and hydraulic design in a rugged unit. They are specifically designed for use on construction sites. The siltbuster system comprises an electronic in-line dosing system which provides an accurate means of adding reagents, so overdosing cannot occur; Continued monitoring and water analysis of pre and post treated water by means of an inhouse lab and dedicated staff, means the correct amount of chemical is added by the dosing system; Dosing rates of chemical to initiate settlement is small, being in the order of 2-10 mg/L and the vast majority of the chemical is removed in the deposited sediment; Final effluent not meeting the discharge criteria is recycled and retreated, which has a secondary positive effect of reducing carryover; and, Use of biodegradable chemical agents can be used at very sensitive sites (i.e. adjacent to SACs). 		
MM35	New Culverts/ Culvert Upgrades	EIAR Chapter 4, Chapter 9. CEMP Section 2	<ul style="list-style-type: none"> All new proposed culverts and proposed culvert upgrades will be suitably sized for the expected peak flows in the watercourse. Some culverts may be installed to manage drainage waters from works areas of the Proposed Project, particularly where the waters have to be taken from one side of an existing roadway to the other for discharge. The size of culverts will be influenced by the depth of the track or road sub-base. In some cases, two or more smaller diameter culverts may be used where this depth is limited, though this will be avoided as they will have a higher associated risk of blockage than a single, 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>larger pipe. In all cases, culverts will be oversized to allow mammals to pass through the culvert.</p> <ul style="list-style-type: none"> Culverts will be installed with a minimum internal gradient of 1% (1 in 100). Smaller culverts will have a smooth internal surface. Larger culverts may have corrugated surfaces which will trap silt and contribute to the stream ecosystem. Depending on the management of water on the downstream side of the culvert, large stones may be used to interrupt the flow of water. This will help dissipate its energy and help prevent problems of erosion. Smaller water crossings will simply consist of an appropriately sized pipe buried in the sub-base of the road at the necessary invert level to ensure ponding or pooling does not occur above or below the culvert and water can continue to flow as necessary. All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance. 		
MM36	New Watercourse Crossing	EIAR Chapter 4, Chapter 9 CEMP Section 2	<ul style="list-style-type: none"> All drainage measures along the proposed road will be installed in advance of the works. A foundation base will be excavated to rock or competent ground with a mechanical excavator with the foundation formed in-situ using a semi-dry concrete lean mix. The base will be excavated along the stream bank with no instream works required. Access to the opposite side of the watercourse for excavation and foundation installation will require the installation of a temporary pre-cast concrete or metal bridge pre-cast concrete slab across the watercourse to provide temporary access for the excavator. Plant and equipment will not be permitted to track across the watercourse. Once the foundation base has been completed, the pre-cast concrete clear-span structure will be installed using a crane which will be set up on the bank of the watercourse and will be lifted into place from the bank with no contact with the watercourse. The watercourse crossing will be constructed to the specifications of the OPW bridge design guidelines 'Construction, Replacement or Alteration of Bridges and Culverts - A Guide to Applying for Consent 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			under Section 50 of the Arterial Drainage Act, 1945', and in consultation with Inland Fisheries Ireland. Abutments will be constructed from precast units combined with in-situ foundations, placed within an acceptable backfill material.		
MM37	Silt Fences	EIAR Chapter 4 CEMP Section 3	<ul style="list-style-type: none"> Silt fences will be installed as an additional water protection measure around existing watercourses in certain locations, particularly where works are proposed within the 50-metre buffer zone of a stream. These areas include around existing culverts, around the headwaters of watercourses, and the proposed locations are indicated on the drainage design drawings included in Appendix 4-3. Silt fences will be installed as single, double or a series of triple silt fences, depending on the space available and the anticipated sediment loading. The silt fence designs follow the technical guidance document 'Control of Water Pollution from Linear Construction Projects' published by Construction Industry Research and Information Association (CIRIA, No. C648, 1996). Up to three silt fences may be deployed in series. All silt fencing will be formed using Terrastop Premium or equivalent silt fence product. Silt fences will be inspected regularly to ensure water is continuing to flow through the fabric, and the fence is not coming under strain from water backing up behind it. 		
MM38	Sedimats	EIAR Chapter 4	<ul style="list-style-type: none"> Sediment entrapment mats, consisting of coir or jute matting, will be placed at the outlet of the silt bag to provide further treatment of the water outfall from the silt bag. Sedimats will be secured to the ground surface using stakes/pegs. The sedimat will extend to the full width of the outfall to ensure all water passes through this additional treatment measure. 		
MM39	Oil Interceptors	EIAR Chapter 4 CEMP Section 4	<ul style="list-style-type: none"> An oil interceptor is a trap used to filter out oils or other hydrocarbons from surface water runoff. A suitably sized oil interceptor will be installed wherever it is intended to store hydrocarbons and oils (i.e., construction compounds and substation compound) or where it is 		

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			proposed to park vehicles during the construction and operational phases of the Proposed Project (i.e., construction compounds and substation compound).	03/01/2025	
MM40	Proposed Grid Connection underground cabling route – existing services, joint bays and watercourse crossings	EIAR Chapter 4 CEMP Section 2	<ul style="list-style-type: none"> Any underground services encountered along the cable route will be surveyed for level and the ducting will pass over the service provided adequate cover is available. A minimum clearance of 300 mm will be required between the bottom of the ducts and the service in question. If the clearance cannot be achieved the ducting will pass under the service and again 300 mm clearance between the top of the ducts and bottom of the service will be achieved. In deeper excavations an additional layer of marker tape will be installed between the communications duct and top-level yellow marker tape. If the required separation distances cannot be achieved then a number of alternative options are available such as using steel plates laid across the width of the trench and using 35N concrete surrounding the proposed ducting, with marker tape on the side of the trench. During construction the joint bay locations will be completely fenced off, once they have been constructed they will be backfilled until cables are being installed The precise siting of all Joint Bays, Earth Sheath Link Chambers and Communication Chambers within the corridor assessed is subject to approval by ESNB. The watercourse crossing methodologies, for the provision of the Proposed Grid Connection underground cabling route of the Proposed Project, is set out [in Section 4.8.2.8 of Chapter 4] with the most appropriated option being selected for each crossing location. Instream works are not required at any watercourse crossing along the Proposed Grid Connection underground cabling route. The use of a natural, inert and biodegradable drilling fluid such as Clear Bore™ is intended to negate any adverse impacts arising from the use of other, traditional polymer-based drilling fluids and will be used sparingly as part of the drilling operations. It will be 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>appropriately stored prior to use and deployed in the required amounts to avoid surplus. Should any excess drilling fluid accumulate in the reception or launch pits, it will be contained and removed from the site in the same manner as other subsoil materials associated with the drilling process to a licensed recovery facility;</p> <p>➤ Backfilling of launch & reception pits will be conducted in accordance with the normal specification for backfilling excavated trenches. Sufficient controls and monitoring will be put in place during drilling to prevent frack-out, such as the installation of casing at entry points where reduced cover and bearing pressure exists.</p>		
MM41	Turbine/Met Mast Foundation Excavations	EIAR Chapter 4 CEMP Section 2	<p>➤ The extent of the excavation will be marked out and will include an allowance for trimming the sides of the excavation to provide a safe working area and slope batter;</p> <p>➤ Where practical, the soil will be stripped over the area of the excavation and stored locally for reuse, the subsoil will be excavated and stored to one side for reuse during the landscaping around the finished turbine;</p> <p>➤ No material will be removed from site with excavated spoil being transported and stored in the identified spoil management areas within the Site.</p> <p>➤ All groundwater and surface water arising from turbine base excavation will be pumped to the dirty water system prior to discharge from the works area;</p> <p>➤ Soil excavation shall be observed by a qualified archaeologist in accordance with a scheme of archaeological monitoring to identify any significant remains as they come to light;</p> <p>➤ The foundations excavation will be raised to formation level by compacted layers of well graded granular material will be spread and compacted to provide a hard area for the turbine/met mast foundation.</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM42	Spoil Management	EIAR Chapter 4 CEMP Section 2	<ul style="list-style-type: none"> ➤ At the identified spoil management areas, the vegetative top-soil layer will be removed to allow for spoil to be placed and upon reaching the recommended height, the vegetative topsoil layer will be reinstated. ➤ The identified spoil management areas will be developed in a phased approach, with the topsoil removed and temporarily stockpiled within the defined area while the spoil it being placed. The stockpiled topsoil will then be reinstated over the placed spoil, and the exercise will continue within the same spoil management area until the area is full. ➤ The placement of spoil will be restricted to a maximum height of 1.0m, subject to confirmation by the Geotechnical Engineer. It will be compacted to reduce air voids and reduce the migration paths for infiltration by precipitation. This will reduce the amount of potentially silt laden surface water run-off from these spoil management areas. ➤ Where practical, it will be ensured that the surface of the placed spoil is shaped to allow efficient run-off of surface water. Where possible, shaping of the surface of the spoil will be carried out as placement of spoil within the area progresses. This will reduce the likelihood of debris run-off and ensure stability of the placed spoil. ➤ Finished/shaped side slopes of the placed spoil will be not greater than 1 (v): 3 (h) in the dedicated spoil management zones and not greater than 1 (v): 1 (h) alongside access tracks. ➤ Inspections of the spoil management areas will be made by a Geotechnical Engineer through regular monitoring of the works. The appointed contractor will review work practices at spoil management areas when periods of heavy rainfall are expected so as to prevent excessive dirty water runoff from being generated. ➤ An interceptor drain will be installed upslope of the identified spoil management areas to divert any surface water away from these areas. ➤ Silt fences and double silt-fences will be emplaced down-gradient of spoil management areas and will remain in place throughout the entire construction phase, or until reseeded has been established to a sufficient level. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > The surface of the deposited spoil will be profiled to a gradient to be agreed with the Geotechnical Engineer and vegetated or allowed to vegetate naturally as indicated by the Project Ecologist. > All the above-mentioned general guidelines and requirements will be confirmed by the Geotechnical Engineer prior to construction. 		
MM43	Borrow Pit	EIAR Chapter 4, CEMP Section 2	<p>The borrow pit will be excavated and backfilled as follows:</p> <ul style="list-style-type: none"> > The area to be used for the borrow pit will be marked out at the corners using ranging rods or timber posts. Drainage runs, and associated settlement ponds will be installed around the perimeter; > The initial borrow pit excavation will involve removal of soil to the top of bedrock. These materials will be stored temporarily in selected spoil management areas, see Figure 4-15 for details; > All drainage measures prescribed in the detailed drainage design for the Proposed Project will be implemented around the works area; > The bedrock material will be extracted by breaking and blasting from the borrow pit and stockpiled or used as required; > The use of material won from the borrow pit will be sequential with new road construction or turbine foundation formations; > Temporary stockpiling of aggregates will be required to accommodate the cut and fill operations within the borrow pit, and the progression of access roads and turbine excavations; > As the borrow pit excavation progress and become deeper, surface water and groundwater ingress will be removed via pumping to settlement ponds, and re-distribution locally across natural vegetated areas. Where required, additional specialist water treatment measures will be employed to ensure no deterioration in downstream water quality occurs; > When extraction ceases within the borrow pit, the borrow pit will be backfilled with excavated spoil and its associated drainage measures will be removed. > The extraction area of the borrow pit will have to be permanently secured and a stock-proof fence will be erected around the borrow pit 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>to prevent access to these areas as well as the installation of appropriate health and safety signage.</p> <p>Two extraction methods have been assessed for breaking out the useful rock, rock breaking and blasting. As the predicted construction noise levels for both breaking and blasting are well within the construction noise criterion outlined in Table 12-16 of Chapter 12, no specific mitigation measures are required. However, should blasting be required:</p> <ul style="list-style-type: none"> ➤ The blast engineer will arrange for the necessary quantity of explosive to be brought to site to undertake a single blast. The management of explosives on-site and the actual blasting operation will be agreed in advance with and supervised by An Gardaí Síochána. The blast engineer sets the explosives in place in the boreholes, sets the charges, and fires the blast. ➤ Restriction of hours within which blasting can be conducted (e.g. 09:00 – 18:00hrs). ➤ Notification to nearby residents before blasting starts (e.g. 24-hour written notification). ➤ The firing of blasts at similar times to reduce the ‘startle’ effect. ➤ On-going circulars informing people of the progress of the works. ➤ The implementation of an onsite documented complaints procedure. ➤ The use of independent monitoring by external bodies for verification of results. ➤ Trial blasts in less sensitive areas to assist in blast designs and identify potential zones of influence. 		
Operational Phase					
MM44	Wastewater Management	EIAR Chapter 4	<ul style="list-style-type: none"> ➤ The proposed wastewater storage tank will be fitted with an automated alarm system that will provide sufficient notice that the tank requires emptying ➤ The wastewater storage tank alarm will be part of a continuous stream of data from the Proposed Wind Farm turbines, wind measurement 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			devices and electricity substation that will be monitored remotely 24 hours a day, 7 days per week. Only waste collectors holding valid waste collection permits under the Waste Management (Collection Permit) Regulations, 2007(as amended), will be employed to transport wastewater away from the substation underground storage tank.		
MM45	Electrical Substation	EIAR Chapter 4,	<ul style="list-style-type: none"> > The electrical substation compound will be bunded appropriately to 110% of the volume of oils that will be stored, and to prevent leakage of any associated chemicals to groundwater or surface water. The bunded area will be fitted with a storm drainage system and an appropriate oil interceptor; > Lightning poles will be erected at appropriate locations adjacent to the substation. All lightning poles will be appropriately earthed. > Perimeter fencing will be erected. 		
Chapter 5: Population and Human Health					
Pre-Construction Phase					
MM49	Human Health	EIAR Chapter 5	<ul style="list-style-type: none"> > Prior to commencement of any works, the occupants of dwellings in the vicinity of the proposed works will be contacted and the scheduling of works will be made known. Local access to properties will also be maintained throughout any construction works and local residents will be supplied with the number of the works supervisor in order to ensure that disruption will be kept to a minimum. 		
Construction Phase					
MM50	Human Health (Health and Safety)	EIAR Chapter 5 CEMP Section 5	<ul style="list-style-type: none"> > The Proposed Project will be constructed, operated and decommissioned in accordance with all relevant Health and Safety Legislation, including: <ul style="list-style-type: none"> • Safety, Health and Welfare at Work Act 2005 (No. 10 of 2005); 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Safety, Health and Welfare at Work (General Application) (Amendment) Regulations 2016 (S.I. No. 36 of 2016); S.I. No. 528/2021 - Safety, Health and Welfare at Work (Construction) (Amendment) Regulations 2021 and Safety, Health and Welfare at Work (Work at Height) Regulations 2006 (S.I. No. 318 of 2006). <p>➤ A Health and Safety Plan covering all aspects of the construction process will address the Health and Safety requirements in detail. This will be prepared on a preliminary basis at the procurement stage and developed further at construction stage.</p> <p>➤ All hazards will be identified, and risks assessed. Where elimination of the risk is not feasible, appropriate mitigation and/or control measures will be established. The contractor will be obliged under the construction contract and current health and safety legislation to adequately provide for all hazards and risks associated with the construction phase of the project. Safepass registration cards are required for all construction, delivery and security staff. Construction operatives will hold a valid Construction Skills Certificate Scheme card where required. The developer is required to ensure a competent contractor is appointed to carry out the construction works. The contractor will be responsible for the implementation of procedures outlined in the Safety and Health Plan. Public safety will be addressed by restricting Site access during construction. Fencing will be erected in areas of the Site where uncontrolled access is not permitted.</p> <p>➤ Goal posts will be established, where necessary, under overhead electricity lines for the entirety of the construction phase of the Proposed Project.</p> <p>➤ The suitability of machinery and equipment for use near power lines will be risk assessed.</p> <p>➤ All staff will be trained on operating voltages of overhead electricity lines running the Site. All staff will be trained to be aware of the risks</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>associated with overhead lines. All contractors that may visit the Sites are made aware of the location of lines before they come on to Site.</p> <ul style="list-style-type: none"> ➤ Barriers will run parallel to the overhead line at a minimum horizontal distance of 6 metres on plan from the nearest overhead line conductor wire. ➤ When activities must be carried out beneath overhead lines, e.g., component delivery or substation construction, a Site-specific risk assessment will be undertaken prior to any works. The risk assessment must take into account the maximum potential height that can be reached by the plant or equipment that will be used prior to any works. Overhead line proximity detection equipment will be fitted to machinery when such works are required. ➤ Information on safe clearances will be provided to all staff and visitors. ➤ Signage indicating locations and health and safety measures regarding overhead lines will be erected in canteens and on Site. ➤ The construction of the Proposed Grid Connection underground cabling will be in phases along the proposed grid route. Prior to commencing grid connection works in the agricultural fields in the townland of Moatpark, goal posts will be established under the 110kV and 38kV overhead lines and remain in place for the duration of the works in this area. The goal posts will not exceed a height of 4.2 metres, unless specifically agreed with ESBN ➤ All staff will be made aware of and adhere to the Health & Safety Authority's 'Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) (Amendment) Regulations 2021'. This will encompass the use of all necessary Personal Protective Equipment and adherence to the Site Health and Safety Plan. ➤ The scale and scope of the project requires that a Project Supervisor Design Process (PSDP) and Project Supervisor Construction Stage (PSCS) are required to be appointed in accordance with the provisions of the Health & Safety Authority's 'Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) Regulations 2013'. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> The PSDP and PSCS appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations 		
Operational Phase					
MM51	Population (Property Values)	EIAR Chapter 5	<ul style="list-style-type: none"> The Proposed Wind Farm has been designed in accordance with the parameters set out in the Guidelines and with cognisance of the draft Guidelines, adhering to the required setback distances from sensitive receptors set out in those documents. 		
MM52	Population (Residential Amenity)	EIAR Chapter 5	<ul style="list-style-type: none"> There are no turbines proposed within 740m (4 x tip height) of any third-party receptors. 		
MM53	Human Health (Health and Safety)	EIAR Chapter 5	<ul style="list-style-type: none"> The build-up of ice on turbines is unlikely to present problems. The wind turbines will be fitted with anti-vibration sensors, which will detect any imbalance caused by icing of the blades. The sensors will cause the turbine to wait until the blades have been de-iced prior to beginning operation. Lightning conduction cables, encased in protection conduits, will follow the electrical cable run, from the nacelle to the base of the turbine. The conduction cables will be earthed adjacent to the turbine base. The earthing system will be installed during the construction of the turbine foundations. Access to the turbines is through a door at the base of the structure, which will be locked at all times outside maintenance visits. Signs will also be erected at suitable locations across the Site as required for the ease and safety of operation of the wind farm: These signs include: <ul style="list-style-type: none"> Buried cable route markers at 50m (maximum) intervals and change of cable route direction; Directions to relevant turbines at junctions; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > “No access to Unauthorised Personnel” at appropriate locations; > Speed limits signs at Site entrance and junctions; > “Warning these Premises are alarmed” at appropriate locations; > “Danger HV” at appropriate locations; > “Warning – Keep clear of structures during electrical storms, high winds or ice conditions” at Site entrance; > “No unauthorised vehicles beyond this point” at specific Site entrances; and > Other operational signage required as per Site-specific hazards. > An operational phase Health and Safety Plan will be developed to fully address identified Health and Safety issues associated with the operation of the site and providing for access for emergency services at all times. 		
MM54	Shadow Flicker	EIAR Chapter 5	<p>Where daily or annual shadow flicker exceedances are predicted at any inhabitable or third-party dwelling of the identified 36 no. sensitive receptors, a site visit will be undertaken firstly to determine the presence of existing screening and window orientation at each potentially affected property. This will determine if the receptor has an actual line of sight to any turbine and actual potential for shadow flicker to occur. Once this exercise is completed and all of the potentially affected properties, the following measures will be employed.</p> <p>Screening Measures</p> <p>In the event of an occurrence of shadow flicker exceeding guideline threshold values of 30 minutes per day at residential receptor locations, mitigation options will be discussed with the affected homeowner, including:</p> <ul style="list-style-type: none"> > Installation of appropriate window blinds in the affected rooms of the residence; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>> Planting of screening vegetation;</p> <p>> Other site-specific measures which might be agreeable to the affected party and may lead to the desired mitigation.</p> <p>If agreement can be reached with the homeowner, then it would be arranged for the required mitigation to be implemented in cooperation with the affected party as soon as practically possible and for the full costs to be borne by the wind farm operator.</p> <p>Wind Turbine Control Measures</p> <p>If it is not possible to mitigate any identified shadow flicker limit exceedance locally using the measures detailed above, wind turbine control measures will be implemented.</p> <p>Wind turbines can be fitted with shadow flicker control units to allow the turbines to be controlled to prevent the occurrence of shadow flicker at properties surrounding the wind farm. The shadow flicker control units will be added to any required turbines.</p> <p>A shadow flicker control unit allows a wind turbine to be programmed and controlled using the wind farm's Supervisory Control and Data Acquisition (SCADA) system to change a particular turbine's operating mode during certain conditions or times, or even turn the turbine off if necessary.</p>		
Chapter 6: Biodiversity					
Pre-Construction Phase					
MM55	Invasive Species Management	EIAR Chapter 6 CEMP Section 3	A baseline invasive species survey will be carried out at the Site to identify the presence and location of any invasive species (listed under the Third Schedule of the European Communities (Birds and Natural Habitats) Regulations 2011 (S.I. No. 477 of 2011) by a suitably qualified ecologist. If the presence of such species is found at or adjacent to the Site, particularly in		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			areas where its excavation may be required, an invasive species management plan will be prepared for the Site to prevent the introduction or spread of any invasive species within the footprint of the works.		
MM56	Fauna	EIAR Chapter 6	<p>Otter:</p> <ul style="list-style-type: none"> ➤ From a precautionary basis, a pre-commencement otter survey will be undertaken in accordance with standard best practice guidance prior to the commencement of site works. ➤ Should the surveys identify the presence of an otter holt, the following measures will be undertaken. A National Parks and Wildlife Service and a derogation licence will be applied for. ➤ No works will be undertaken within 150m of any holts at which breeding females or cubs are present. ➤ No wheeled or tracked vehicles (of any kind) will be used within 20m of active, but non-breeding, otter holts. Light work, such as digging by hand or scrub clearance will also not take place within 15m of such holts, except under licence (TII, 2008b). <p>All of the above works will be undertaken or supervised by an appropriately qualified ecologist.</p> <p>Badger:</p> <ul style="list-style-type: none"> ➤ A pre-construction badger survey will be undertaken at the location of the identified sett by a qualified ecologist prior to the commencement of any works to determine if the sett is in use and to identify any additional sett entrances that may have been excavated in the intervening period. In addition, a pre-construction badger survey will be carried out at all proposed infrastructure locations. ➤ The identified sett will be monitored for a minimum least 2 weeks prior to construction using a camera trap to determine if it is in use. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ If the sett is found to be in use exclusion measures will be put in place prior to construction in line with NRA (2005b) Guidelines to ensure that the sett is evacuated. ➤ As per NRA guidelines exclusion from an active sett will only be carried out during the period of July to November inclusive in order to avoid the badger breeding season. ➤ During the breeding season (December to June inclusive) no works will be undertaken within 50m of active setts nor blasting or pile driving within 150m of active setts. ➤ Exclusion zone fencing and appropriate signage will be put in place around the main sett to the south of the Proposed Wind Farm site, which lies outside the construction footprint. This will ensure that there will be no vehicles tracking in the area and no temporary storage of construction materials that could impact the sett. 		
MM57	Bats	EIAR Chapter 6 Appendix 6-2	<p>Bats comprise mobile species that can move regularly between tree roosts. As such, the trees with potential roosting features have been considered as a “roost resource” and compensation will be provided to cover for the loss of the resource. The following procedures are proposed prior to felling trees with PRFs:</p> <ul style="list-style-type: none"> ➤ A pre-commencement survey will be carried out by a suitably qualified ecologist on trees with PRFs proposed for felling. ➤ If a bat roost is identified within any of the trees to be removed/pruned, a bat derogation licence will be obtained from the NPWS, prior to removal and the removal activity will be supervised by a qualified ecologist. ➤ On a precautionary basis, works will be undertaken at an appropriate time of year, as determined by a suitably qualified ecologist, to avoid disrupting sensitive life cycle periods for bats. Tree-felling of mature deciduous trees will be carried out according to the following standard mitigating procedures: 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ▪ Trees with suitable potential roost features proposed for felling will be checked for bats by a suitably qualified arborist/ecologist at the time of felling. ▪ Trees will be nudged two or three times prior to limb removal, with a pause of 30 seconds in between, to allow bats to wake and move. ▪ Rigged felling shall be used to lower the limbs and trunk carefully to ground level and cavities searched by a qualified ecologist. <p>➤ Felled trees will be left in-situ for a minimum of 24 hours prior to sawing or mulching, to allow any bats present to escape (National Roads Authority, 2006).</p> <p>Where the potential for indirect effects (i.e. disturbance) on bats potentially roosting within watercourse, drain and culvert crossing infrastructure has been identified, the following mitigating procedures are proposed:</p> <ul style="list-style-type: none"> ➤ An inspection survey will be carried out prior to the commencement of the works to ensure no bats are roosting within the infrastructure. <ul style="list-style-type: none"> • If the inspection survey cannot provide sufficient data to exclude the presence of a roost (i.e. due to lack of access), an activity survey will also be conducted prior to commencement. ➤ Where evidence of bats is identified during the above pre-commencement surveys, a Derogation Licence will be required from NPWS for the continuation of the works. ➤ The works will be carried out outside the maternity (May-August) and hibernation (November-March) seasons to avoid the potential for disturbance on bats during sensitive periods of their lifecycle. 		

RECEIVED 03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
Construction Phase					
MM58	Bats	EIAR Chapter 6 Appendix 6-2	<p><u>Noise Restriction</u></p> <p>➤ During the construction phase, plant machinery will be turned off when not in use and all plant and equipment for use will comply with the Construction Plant and Equipment Permissible Noise Levels Regulations (S.I. No. 632 of 2001).</p> <p><u>Lighting Restriction</u></p> <p>Exterior lighting, during construction and post construction, shall be designed to minimize light spillage, thus reducing the effect on areas outside the Proposed Project, and consequently on bats i.e. Lighting will be directed away from mature trees/treelines around the periphery of the Proposed Wind Farm site to minimize disturbance to bats. Directional accessories can be used to direct light away from these features, e.g. through the use of light shields (Stone, 2013). The luminaries will be of the type that prevent upward spillage of light and minimize horizontal spillage away from the intended lands.</p> <p>The proposed lighting around the Proposed Wind Farm site shall be designed in accordance with the Institute of Lighting Professionals Guidance Note 08/18 Bats and artificial lighting in the UK.</p> <p>In addition, the applicant commits to the use of lights during construction (such that they are necessary) in line with the following guidance that is provided in the Dark Sky Ireland Lighting Recommendations:</p> <p>➤ Every light needs to be justifiable, ➤ Limit the use of light to when it is needed, ➤ Direct the light to where it is needed, ➤ Reduce the light intensity to the minimum needed,</p>		

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ Use light spectra adapted to the environment, ➤ When using white light, use sources with a “warm” colour temperature (less than 3000K). 	03/01/2025	
MM59	Aquatic Habitats and Fauna	EIAR Chapter 6, Chapter 9 CEMP Section 3	<ul style="list-style-type: none"> ➤ The key mitigation measure during the construction phase is the avoidance of sensitive hydrological features, by application of suitable buffer zones. A self-imposed buffer zone of 50m has been put in place for on-site streams and rivers. In addition, a 10m buffer was applied to the main manmade agricultural and forestry drains within the Proposed Wind Farm site. All of the key infrastructure areas are located significantly far away from the delineated 50m watercourse buffer zones with the exception of the upgrading of the existing watercourse crossing, new watercourse crossing, upgrades to existing site access tracks, and the proposed substation ➤ Inland Fisheries Ireland (IFI) will be consulted a minimum of four weeks in advance of watercourse crossing works. The Inland Fisheries Ireland (2016): <i>Guidelines on Protection of Fisheries During Construction Works in and Adjacent to Waters</i>; and the Scottish Natural Heritage (SNH) <i>Good Practice During Wind Farm Construction</i> (SNH, 2019, 4th Edition) will also be adhered to. This will minimise the risk of entrainment of suspended sediment in surface water runoff, and transport via this pathway to surface watercourses (any deviation from this will be done in discussion with the IFI). 		
MM60	Woodlands and Linear vegetation	EIAR Chapter 6	<ul style="list-style-type: none"> ➤ Approximately 3,640m of heavily managed hedgerow will be enhanced through additional planting with native species. It is proposed to plant some native tree species within the hedgerow habitat to further increase the biodiversity value within the Site. ➤ New native hedgerow habitat will be created in the south and north of the Site, approx. 270m . ➤ A total of approximately 1.7 hectares of riparian planting is proposed to be planted on both banks of the Tullaroan stream. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM61	Invasive Species	EIAR Chapter 6 CEMP Section 3	<p>The following measures are proposed to establish good site hygiene to ensure the control of any potential spread of invasive species during construction works, if they are identified prior to the commencement of the construction phase:</p> <ul style="list-style-type: none"> ➤ A risk assessment and method statement must be provided by the Contractor prior to commencing works. ➤ Fences will be erected around areas of infestation, as confirmed by test pits, and warning signs shall be erected. ➤ A designated wash-down area will be created, where power-washed material from machinery can be contained, collected and disposed of with other contaminated material. This area will contain a washable membrane or hard surface. ➤ Stockpile areas will be chosen to minimise movement of contaminated soil. ➤ Stockpiles will be marked and isolated. ➤ Contaminated areas which will not be excavated will be protected by a root barrier membrane if they are likely to be disturbed by machinery. Root barrier membranes will be protected by a layer of sand above and below and topped with a layer of hardcore. ➤ The use of vehicles with caterpillar tracks within contaminated areas will be avoided to minimise the risk of spreading contaminated material. ➤ An ECoW/suitably qualified ecologist will be on site to monitor and oversee the implementation of invasive species management plans. <p>Plant and equipment which is operated within an area for the management of materials in contaminated areas should be decontaminated prior to relocating to a different works area. The decontamination procedures should take account of the following:</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Personnel may only clean down if they are familiar with the plant and rhizome material and can readily identify it. Decontamination will only occur within designated wash-down areas. Vehicles will be cleaned using stiff-haired brush and pressure washers, paying special attention to any areas that might retain rhizomes e.g. wheel treads and arches. All run-off will be isolated and treated as contaminated material. This will be disposed of in already contaminated areas. 		
Operational Phase					
MM62	Bats	EIAR Chapter 6 Appendix 6-2	<p>In accordance with NatureScot and NIEA Guidance, a minimum 50m buffer to all habitat features used by bats (e.g., hedgerows, tree lines etc.)</p> <p>Blade Feathering</p> <p>On a precautionary basis, and in addition to buffers applied to habitat features, it is proposed that all wind turbines are subject to ‘feathering’ of turbine blades when wind speeds are below the cut-in speed of the proposed turbine. This means that the turbine blades are pitched at 90 degrees or parallel to the wind to reduce their rotation speed to below two revolutions per minute while idling. This measure has been shown to significantly reduce bat fatalities (by up to 50%) in some studies (NIEA, 2021).</p> <p>Bat Mitigation and Monitoring Plan</p> <ul style="list-style-type: none"> The post-construction surveys will be carried out as per the pre-construction survey effort. Post-construction monitoring will include static detector surveys, walked survey transects and corpse searching to record any bat fatalities resulting from collision. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Static monitoring shall take place at each turbine during the bat activity season (between April and October) (NatureScot, 2021, NIEA, 2021). Carcass searches, to monitor and record bat fatalities, shall be conducted at each turbine in accordance with NIEA Guidance. This shall include searcher efficiency trials and an assessment of scavenger removal rates to determine the appropriate correction factor to be applied in relation to determining an accurate estimate of collision mortality. Monitoring surveys shall continue in Year 2 and 3, and where a curtailment requirement has been identified, the success of the curtailment strategy shall be assessed in line with the baseline data collected in the preceding year(s). <p>Lighting:</p> <ul style="list-style-type: none"> With regard to the potential for lighting to increase collision risk, it is noted that there will be limited illumination of the turbines in the form of aviation lighting. Post construction monitoring will be carried out (as outlined below) to assess any potential changes in bat activity patterns and collision risk. Significant effects as a result of lighting are not anticipated; however, if in the course of this monitoring, any potential for significant effects on bats is identified, the site-specific mitigation measures will be reviewed and any changes necessary will be implemented to avoid any such impacts. 		
Chapter 7 Birds					
Pre- Construction Phase					
MM63	Birds	EIAR Chapter 7	<ul style="list-style-type: none"> Pre-commencement confirmatory surveys will be undertaken prior to the initiation of works at the Proposed Wind Farm site. The survey will 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>aim to identify sensitive sites (e.g. nests or roosts). Any requirement for construction works to run into subsequent breeding or winter seasons following the commencement of works will be subject to a repeat of the pre-construction bird surveys.</p> <p>➤ Monitoring will be undertaken by a suitably qualified ornithologist. The survey will include a thorough walkover survey to a 500m radius of the development footprint and/or all works areas. If winter roosts or breeding activity of birds of high conservation concern is identified, the roost or nest site will be located and earmarked for monitoring at the beginning of the first winter or breeding season of the construction phase. If the roost/nest is found to be active during the construction phase, works will cease within a species-specific buffer of this location (as per Goodship, N.M. and Furness, R.W., 2022) in line with best practice. No works shall be permitted within the buffer until it can be demonstrated that the roost or nest is no longer occupied.</p> <p>➤ All site staff and subcontractors will be made aware of any restrictions to be imposed by means of a toolbox talk and a map of the 'no-work zone' will be made available to all construction staff. The restricted area(s) will also be marked off using hazard-tape fencing to alert all personnel on site to the suspension of works within that area.</p>		
Construction Phase					
MM64	Birds	EIAR Chapter 7	<p>➤ If winter roosting or breeding activity of birds of high conservation concern is identified, the roost or nest site will be located and no works shall be undertaken within a species-specific disturbance buffer in line with industry best practice (e.g. Goodship and Furness, 2022). No works shall be permitted within the buffer until it can be demonstrated that the roost/nest is no longer occupied.</p>		
MM65	Birds	EIAR Chapter 7	<p>➤ Works will commence outside the bird nesting season (1st of March to 31st of August inclusive) where possible. Any requirement for construction works to commence during or run into the breeding</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>season following commencement will be informed by pre-construction bird surveys.</p> <ul style="list-style-type: none"> ➤ The removal of woody vegetation will be undertaken in full compliance with Section 40 of the Wildlife Act 1976 – 2022. ➤ During the construction phase, noise limits, noise control measures, hours of operation (i.e. dusk and dawn is high faunal activity time) and selection of plant items will be considered in relation to disturbance of birds. All plant and equipment for use will comply with the European Communities (Noise Emission By Equipment For Use Outdoors) Regulations, 2001, as amended (SI 632/2001). Plant machinery will also be turned off when not in use. Please see Chapter 12: Noise and Vibration for more detail associated with noise during the construction phase. ➤ An ECoW and Project Ecologist will be appointed. Duties will include: ➤ Organise the undertaking of a pre-construction walkover bird survey to ensure that significant effects on birds will be avoided. ➤ Inform and educate on-site personnel of the ornithological and ecological sensitivities within the Proposed Wind Farm site. ➤ Oversee management of ornithological issues during the construction period and advise on ornithological issues as they arise. ➤ Provide guidance to contractors to ensure legal compliance with respect to protected species onsite. ➤ Liaise with officers of consenting authorities and other relevant bodies with regular updates in relation to construction progress as necessary. ➤ If winter roosting or breeding activity of birds of high conservation concern is identified, the roost or nest site will be located and no works shall be undertaken within a species-specific disturbance buffer in line with industry best practice (e.g. Goodship and Furness, 2022). No works shall be permitted within the buffer until it can be demonstrated that the roost/nest is no longer occupied. 		
MM66	Kingfisher	EIAR Chapter 7	<ul style="list-style-type: none"> ➤ Any works within 100m of the Tullaroan Stream during the period March – June will be preceded by a pre-commencement survey to 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>investigate whether any potential active kingfisher nests are present within 100m of the proposed works;</p> <p>➤ Should an active kingfisher breeding burrow be recorded, then these works will be restricted to outside the main breeding season for kingfisher, i.e. March – June.</p>		
Operational Phase					
MM67	Birds	EIAR Chapter 7	<p>➤ Operational monitoring will be in line with guidelines issued by the NatureScot (NatureScot, 2009 and NatureScot, 2017). Surveys will be undertaken in Years 1, 2, 3, 5, 10 and 15 of the wind farm's lifetime.</p> <p>➤ Operational monitoring will include the following survey methods:</p> <p>➤ Flight activity surveys: vantage point surveys;</p> <p>➤ Breeding walkover surveys (Adapted Brown & Shepard); and</p> <p>➤ Targeted bird collision surveys (corpse searches) will be undertaken by a trained dog and handler. The surveys will include detection and scavenger trials, to correct for these two biases and ensure the resulting data is robust.</p>		
EIAR Chapter 8 Land Soils & Geology					
Construction Phase					
MM69	Excavation	EIAR Chapter 8	<p><u>Proposed Wind Farm site:</u></p> <p>➤ Placement of turbines and associated infrastructure in areas with suitable ground conditions (based on detailed site investigation data);</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > The soils and subsoil which will be removed during the construction of turbine hardstands will be localised to the turbine locations. The soil/subsoil will be placed/spread locally alongside the excavations or stored within the borrow pit and/or spoil management areas; > Excavated soils/subsoils shall be excavated and stored separately to topsoil; this will prevent mixing of materials and facilitate reuse afterwards; > At the identified spoil management area, the vegetative topsoil layer will be removed to allow for spoil to be placed and upon reaching the recommended height, the vegetative topsoil layer will be reinstated; > The identified spoil management areas will be developed in a phased approach, with the topsoil removed and temporarily stockpiled within the defined area while the spoil is being placed. The stockpiled topsoil will then be reinstated over the placed spoil, and the exercise will continue within the same spoil management area until the area is full; > The placement of spoil will be restricted to a maximum height of 1.0m, subject to confirmation by the Geotechnical Engineer; > Where practical, the surface of the placed spoil is shaped to allow efficient run-off of surface water. Where possible, shaping of the surface of the spoil will be carried out as placement of spoil within the area progresses. This will reduce the likelihood of debris run-off and ensure stability of the placed spoil; > Finished/shaped side slopes of the placed spoil will be not greater than 1 (v): 3 (h) in the dedicated spoil management zones and not greater than 1 (v): 1 (h) alongside access tracks; > Inspections of the spoil management areas will be made by a Geotechnical Engineer through regular monitoring of the works. The appointed contractor will review work practices at spoil management areas when periods of heavy rainfall are expected so as to prevent excessive dirty water runoff from being generated; > An interceptor drain will be installed upslope of the identified spoil management areas to divert any surface water away from these areas; > Silt fences and double silt-fences will be emplaced down-gradient of spoil management areas and will remain in place throughout the entire 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>construction phase, or until reseeded has been established to a sufficient level;</p> <ul style="list-style-type: none"> ➤ The surface of the deposited spoil will be profiled to a gradient to be agreed with the Geotechnical Engineer and vegetated or allowed to vegetate naturally as indicated by the Project Ecologist; ➤ All the above-mentioned general guidelines and requirements will be confirmed by the Geotechnical Engineer prior to construction; ➤ The material will be backfilled into the spoil management areas and will be spread evenly across the area; ➤ It will be compacted to reduce air voids and reduce the migration paths for infiltration by precipitation. This will reduce the amount of potentially silt laden surface water run-off from these spoil management areas. Excavated soils/subsoils shall be excavated and stored separately to topsoil; this will prevent mixing of materials and facilitate reuse afterwards; and, ➤ All materials which require management will be stockpiled at low angles (< 5-10°) to ensure their stability and secured using silt fencing where necessary. This will help to mitigate erosion and unnecessary additions of suspended solids to the drainage system; ➤ Spoil management will take place within a minimal distance of each turbine to avoid excessive transport of materials within the Site. <p><u>Proposed Grid Connection underground cabling route:</u></p> <ul style="list-style-type: none"> ➤ Soils and subsoils excavated along the Proposed Grid Connection underground cabling route will be temporarily stored in covered stockpiles along the edge of the road carriageway; ➤ Once the emplacement of the cable has been completed, the stored soils and subsoils will be reinstated, with the minimal amount of compaction required to level the top surface; ➤ The tarmacadam surface along the road sections of the route will be replaced with the same design standard as the surrounding carriageway; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM70	Erosion of Exposed Soils/Subsoils During Construction of Infrastructure	Chapter 8	<ul style="list-style-type: none"> ➤ Soil/subsoil removed from the turbine locations and associated access roads will be used for landscaping, or placed/spread locally alongside the excavation. ➤ Temporary drainage systems will be required to limit runoff impacts during the construction phase. ➤ In forestry areas (near T7) brash mats will be used to support vehicles on soft ground, reducing soil erosion and avoiding the formation of rutted areas, in which surface water ponding can occur. Brash mat renewal will take place when they become heavily used and worn. Provision will be made for brash mats along all off-road routes, to protect the soil from compaction and rutting. ➤ Soils/subsoils removed from the Proposed Grid Connection groundworks will be removed and either used for Proposed Wind Farm site borrow pit reinstatement/spoil management areas or taken to an appropriately licenced facility. 		
MM71	Erosion of soils/ subsoils during tree felling	EIAR Chapter 8	<ul style="list-style-type: none"> ➤ All proposed felling works will be completed in accordance with the best practice Forest Service regulation, policies and strategic guidance documents as well as Coillte and DAFM guidance documents to ensure that felling results in minimal potential negative effects on the local soil and subsoil environment. ➤ Before any works are completed silt fences will be installed to limit the movement of entrained sediment in surface water runoff; ➤ All machinery will be operated by suitably qualified personnel; ➤ These machines will traverse the Site along specified off-road routes (referred to as racks); ➤ Brash mats will be placed on the racks to support the vehicles on soft ground, reducing mineral soil disturbance and erosion and avoiding the formation of rutted areas, in which surface water ponding can occur; ➤ The condition of the racks will be continually monitored and fresh brash will be applied when the brash mat becomes heavily used and 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			worn, ensuring that the mat remains effective throughout the operational phase; and, <ul style="list-style-type: none"> The location of racks will be chosen to avoid wet and potentially sensitive areas. 		
Operational Phase					
MM72	Contamination of Soils by Leakages and Spillages	EIAR Chapter 8	<ul style="list-style-type: none"> Mitigation measures for land, soils and geology during the operational phase include the use of aggregate from authorised quarries for use in road and hardstand maintenance. The base of the substation transformer will be bunded and capable of holding 110% of the stored oil volume. Turbine transformers are located within the turbines, so any leaks would be contained within the turbine. 		
EIAR Chapter 9 Water					
Pre- Construction Phase					
MM74	Earthworks	EIAR Chapter 9	<p>Mitigation by Avoidance:</p> <p>The key mitigation measure during the construction phase is the avoidance of sensitive aquatic areas where possible, by application of suitable buffer zones (i.e. 50m to main watercourses). The large setback distance from sensitive hydrological features means that adequate room is maintained for the proposed drainage mitigation measures (discussed below) to be properly installed and operate effectively. The proposed buffer zone will:</p> <ul style="list-style-type: none"> Avoid physical damage to watercourses, and associated release of sediment; Avoid excavations within close proximity to surface watercourses; Avoid the entry of suspended sediment from earthworks into watercourses; and, Avoid the entry of suspended sediment from the construction phase drainage system into watercourses, achieved in part by ending drain discharge outside the buffer zone and allowing percolation across the vegetation of the buffer zone; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Pre-commencement Temporary Drainage Works</p> <p>Prior to the commencement of road upgrades (or new road/hardstand or turbine base installs) the following key temporary drainage measures will be installed:</p> <ul style="list-style-type: none"> ➤ All existing dry land drains that intercept the proposed works area will be temporarily blocked down-gradient of the works using check dams/silt traps; ➤ Clean water interceptor drains will be installed upgradient of the works areas; ➤ Check dams/silt fence arrangements (silt traps) will be placed in all land drains that have surface water flows and also along existing farm track roadside drains; and, ➤ A double silt fence perimeter will be placed down-slope of works areas that are located inside the watercourse 50m buffer zone. ➤ An inspection and maintenance plan for the on-site construction drainage system will be prepared in advance of commencement of any works 		
Construction Phase					
MM75	Earthworks	EIAR Chapter 9	<p>Proposed Mitigation by Avoidance:</p> <ul style="list-style-type: none"> ➤ Avoid physical damage (river/stream banks and river/stream beds) to watercourses and associated release of sediment; ➤ Avoid excavations within close proximity to surface watercourses; ➤ Avoid the entry of suspended sediment from earthworks into watercourses; and, ➤ Avoid the entry of suspended sediment from the construction phase drainage system into watercourses, achieved in part by ending drain discharge outside the buffer zone and allowing percolation across the vegetation of the buffer zone. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Mitigation by Design:</p> <p>Source controls:</p> <ul style="list-style-type: none"> ➤ Interceptor drains, vee-drains, diversion drains, flume pipes, erosion and velocity control measures such as use of sandbags, oyster bags filled with gravel, filter fabrics, and other similar/equivalent or appropriate systems. ➤ Small working areas, covering stockpiles, weathering off stockpiles, cessation of works in certain areas. <p>In-Line controls:</p> <ul style="list-style-type: none"> ➤ Interceptor drains, vee-drains, oversized swales, erosion and velocity control measures such as check dams, sandbags, oyster bags, straw bales, flow limiters, weirs, baffles, silt bags, silt fences, sedimats, filter fabrics, and collection sumps, temporary sumps, sediment traps, pumping systems, settlement ponds, temporary pumping chambers, or other similar/equivalent or appropriate systems. <p>Treatment systems:</p> <ul style="list-style-type: none"> ➤ Temporary sumps and ponds, temporary storage lagoons, sediment traps, and settlement ponds, and proprietary settlement systems such as Silbuster, and/or other similar/equivalent or appropriate systems. <p>The main elements of interaction with existing drains will be as follows:</p> <p>Apart from interceptor drains, which will convey clean runoff water to the downstream drainage system, there will be no direct discharge (without treatment for sediment reduction, and attenuation for flow management) of runoff from the Proposed Project drainage into the existing site drainage</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>network. This will reduce the potential for any increased risk of downstream flooding or sediment transport/erosion;</p> <ul style="list-style-type: none"> ➤ Silt traps will be placed in the existing drains upstream of any streams where construction works / tree felling is taking place, and these will be diverted into proposed interceptor drains, or culverted under/across the works area; ➤ Runoff from individual turbine hardstanding areas will be not discharged into the existing drain network but discharged locally at each turbine location through settlement ponds and buffered outfalls onto vegetated surfaces; ➤ Buffered outfalls which will be numerous over the Site will promote percolation of drainage waters across vegetation and close to the point at which the additional runoff is generated, rather than direct discharge to the existing drains of the Site; and, ➤ Drains running parallel to the existing roads requiring widening will be upgraded, widening will be targeted to the opposite side of the road. Velocity and silt control measures such as check dams, sandbags, oyster bags, straw bales, flow limiters, weirs, baffles, silt fences will be used during the upgrade construction works. Regular buffered outfalls will also be added to these drains to protect downstream surface waters. <p>Silt Fences:</p> <p>Silt fences will be emplaced within drains down-gradient of all construction areas. Silt fences are effective at removing heavy settleable solids such as those present in the subsoils/sandstone tills that overlie the Site. This will act to prevent entry to water courses of sand and gravel sized sediment, released from excavation of mineral sub-soils of glacial and glacio-fluvial origin, and entrained in surface water runoff. Inspection and maintenance of these of these structures during construction phase is critical to their functioning to stated purpose. They will remain in place throughout the entire construction</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>phase. Double silt fences will be placed within drains down-gradient of all construction areas inside the 50m buffer zones.</p> <p>Silt Bags:</p> <p>Silt bags will be used where small to medium volumes of water need to be pumped from excavations. As water is pumped through the bag, the majority of the sediment is retained by the geotextile fabric allowing filtered water to pass through. Silt bags will be used with natural vegetation filters or sedimats. Sediment entrapment mats, consisting of coir or jute matting, will be placed at the silt bag location to provide further treatment of the water outfall from the silt bag. Sedimats will be secured to the ground surface using stakes/pegs. The sedimat will extend to the full width of the outfall to ensure all water passes through this additional treatment measure.</p> <p>Settlement Pond Design:</p> <p>During the initial construction of roads, silt fences, straw bales and biodegradable geogrids will be used to control surface water runoff from works areas.</p> <p>Level Spreaders and Vegetation Filters: The purpose of level spreaders is to release treated drainage flow in a diffuse manner and to prevent the concentration of flows at any one location thereby avoiding erosion. Level spreaders are no intended to be a primary treatment component for development surface water runoff. They are not standalone but occur as part of treatment train of systems that will reduce the velocity of runoff prior to being released at the level spreader. In the absence of levelspreaders, the potential for ground erosion is significantly greater than not using them. Vegetation filters are end of line polishing filter that are located at the end the treatment train.</p> <p>In fact, vegetation filters are ultimately a positive consequence of not discharging directly into watercourses which is one of the mitigation</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>components of the drainage philosophy. This makes use of the natural vegetation of the site to provide a polishing filter for the wind farm drainage prior to reaching the downstream watercourses.</p> <p>Water Treatment Train: A final line of defence will be provided by a water treatment train such as a “Siltbuster”. If the discharge water from construction areas fails to be of a high quality during regular inspections, then a filtration treatment system (such as a ‘Siltbuster’ or similar equivalent treatment train (sequence of water treatment processes) will be used to filter and treat all surface discharge water collected in the dirty water drainage system. This will apply for all of the construction phase.</p>		
MM76	Tree Felling	EIAR Chapter 9 CEMP Section 3	<p>Mitigation by Avoidance: There is a requirement in the Forest Service Code of Practice and in the FSC Certification Standard for the installation of buffer zones adjacent to aquatic zones. Minimum buffer zone widths recommended in the Forest Service (2000) guidance document “Forestry and Water Quality Guidelines” can be found in Section 9.5.2 of Chapter 9 of this EIAR.</p> <p>Mitigation by Design: Mitigation measures which will reduce the risk of entrainment of suspended solids and nutrient release in surface watercourses comprise best practice methods which are set out as follows:</p> <ul style="list-style-type: none"> ➤ Machine combinations (i.e. handheld or mechanical) will be chosen which are most suitable for ground conditions and which will minimise soils disturbance; ➤ All machinery will be operated by suitably qualified personnel; ➤ Checking and maintenance of roads and culverts will be on-going through any felling operation. No tracking of vehicle through watercourses will occur, as vehicles will use road infrastructure and existing watercourse crossing points. Where possible, existing drains will not be disturbed during felling works; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ Machines will traverse the Site along specified off-road routes (referred to as racks); ➤ The location of racks will be chosen to avoid wet and potentially sensitive areas; ➤ Brash mats will be placed on the racks to support the vehicles on soft ground, reducing mineral soil disturbance and erosion and avoiding the formation of rutted areas, in which surface water ponding can occur. Brash mat renewal should take place when they become heavily used and worn. Provision should be made for brash mats along all off-road routes, to protect the soil from compaction and rutting. Where there is risk of severe erosion occurring, extraction will be suspended during periods of high rainfall; ➤ Silt fences will be installed at the outfalls of existing drains downstream of felling areas. No direct discharge of such drains to watercourses will occur. Sediment traps and silt fences will be installed in advance of any felling works and will provide surface water settlement for runoff from work areas and will prevent sediment from entering downstream watercourses. Accumulated sediment will be carefully disposed of at pre-selected spoil repository areas. Where possible, all new silt traps will be constructed on even ground and not on sloping ground; ➤ In areas particularly sensitive to erosion it will be necessary to install double or triple sediment traps and increase buffer zone width. These measures will be reviewed on Site during construction; ➤ Double silt fencing will also be put down slope of felling areas which are located in close proximity to streams and/or relevant watercourses; ➤ Drains and silt traps will be maintained throughout all felling works, ensuring that they are clear of sediment build-up and are not severely eroded; ➤ Timber will be stacked in dry areas, and outside watercourse buffer zones. Check dams and silt traps will be emplaced on the down gradient side of timber storage/processing sites; ➤ Works will be carried out during periods of no, or low rainfall, in order to minimise entrainment of exposed sediment in surface water runoff; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>➤ Branches, logs or debris will not be allowed to build up in aquatic zones. All such material will be removed when harvesting operations have been completed, but care will be taken to avoid removing natural debris deflectors</p> <p>Silt Traps</p> <p>➤ Silt traps will be strategically placed down-gradient within forestry drains near streams</p> <p>Pre-emptive Site Drainage Management</p> <p>➤ The works programme for the felling operations will also take account of weather forecasts and predicted rainfall in particular. Operations will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.</p> <p>Works will be suspended if forecasting suggests any of the following is likely to occur:</p> <ul style="list-style-type: none"> ➤ >10 mm/hr (i.e. high intensity local rainfall events); ➤ >25 mm in a 24-hour period (heavy frontal rainfall lasting most of the day); or, ➤ >half monthly average rainfall in any 7 days. <p>Drain Inspection and Maintenance:</p> <p>The following items shall be carried out during inspection pre-felling and after:</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > Communication with tree felling operatives in advance to determine whether any areas have been reported where there is unusual water logging or bogging of machines; > Inspection of all areas reported as having unusual ground conditions; > Inspection of main drainage ditches and outfalls. During pre-felling inspection, the main drainage ditches shall be identified. Ideally the pre-felling inspection shall be carried out during rainfall; > Following tree felling all main drains shall be inspected to ensure that they are functioning; > Extraction tracks near drains need to be broken up and diversion channels created to ensure that water in the tracks spreads out over the adjoining ground; > Culverts on drains exiting the Site will be unblocked; and, > All accumulated silt will be removed from drains and culverts, and silt traps, and this removed material will be deposited away from watercourses to ensure that it will not be carried back into the trap or stream during subsequent rainfall. <p>Surface Water Quality Management:</p> <ul style="list-style-type: none"> > Sampling will be completed before, during (if the operation is conducted over a protracted time) and after the felling activity. 		
MM77	Impacts on Groundwater Levels during Excavation Works	EIAR Chapter 9	<ul style="list-style-type: none"> > Some temporary dewatering may be required where excavations on the lower ground (i.e. in the valley of the Tullaroan Stream) encounter granular subsoils associated with the Kilmanagh Gravels GWB. However, any dewatering works will be temporary, and no significant or permanent excavations are proposed in this area of the Site. > Relevant environmental management guidelines from the EPA quarry 2006 guidance document – “Environmental Management in the Extractive Industry” in relation to groundwater issues will be implemented during the construction phase. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM78	Earthworks Resulting in Suspended Solids Entrainment in Surface Waters	<p>EIAR Chapter 4, 9</p> <p>CEMP Section 4</p>	<p>Mitigation by Avoidance:</p> <ul style="list-style-type: none"> ➤ The key mitigation measure during the construction phase is the avoidance of sensitive hydrological features where possible, by application of suitable buffer zones; ➤ All of the key Proposed Project areas are located significantly away from the delineated 50m watercourse buffer zones with the exception of the construction of the proposed 38kV substation, an existing watercourse crossing, new watercourse crossing and upgrades to existing site access tracks; <p><u>Proposed Wind Farm Site</u></p> <p>Mitigation by Design:</p> <p><u>Source controls:</u></p> <ul style="list-style-type: none"> ➤ Interceptor drains, vee-drains, diversion drains, flume pipes, erosion and velocity control measures such as use of sand bags, oyster bags filled with gravel, filter fabrics, and other similar/equivalent or appropriate systems. ➤ Small working areas, covering stockpiles, weathering off stockpiles, cessation of works in certain areas. <p><u>In-Line controls:</u></p> <ul style="list-style-type: none"> ➤ Interceptor drains, vee-drains, oversized swales, erosion and velocity control measures such as check dams, sand bags, oyster bags, flow limiters, weirs, baffles, silt bags, silt fences, sedimats, filter fabrics, and collection sumps, temporary sumps, sediment traps, pumping systems, settlement ponds, temporary pumping chambers, or other similar/equivalent or appropriate systems. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p><u>Treatment systems:</u></p> <ul style="list-style-type: none"> Temporary sumps and ponds, temporary storage lagoons, sediment traps, and settlement ponds, and proprietary settlement systems such as Siltbuster, and/or other similar/equivalent or appropriate systems <p>It should be noted that for the Proposed Wind Farm site, an extensive network of forestry and agricultural drains already exist, and these will be integrated and enhanced as required and used within the Proposed Wind Farm drainage system;</p> <ul style="list-style-type: none"> Apart from interceptor drains, which will convey clean runoff water to the downstream drainage system, there will be no direct discharge (without treatment for sediment reduction, and attenuation for flow management) of runoff from the Proposed Wind Farm site drainage into the existing site drainage network; Silt traps will be placed in the existing drains upstream of any streams where construction works / tree felling is taking place, and these will be diverted into proposed interceptor drains, or culverted under/across the works area; Runoff from individual turbine hardstanding areas will be not discharged into the existing drain network but discharged locally at each turbine location through settlement ponds and buffered outfalls onto vegetated surfaces; Buffered outfalls which will be numerous over the Site will promote percolation of drainage waters across vegetation and close to the point at which the additional runoff is generated, rather than direct discharge to the existing drains of the Proposed Wind Farm site; and, Drains running parallel to the existing roads requiring widening will be upgraded, widening will be targeted to the opposite side of the road. Velocity and silt control measures such as check dams, sand bags, oyster bags, flow limiters, weirs, baffles, silt fences will be used 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>during the upgrade construction works. Regular buffered outfalls will also be added to these drains to protect downstream surface waters.</p> <p><u>Proposed Grid Connection</u></p> <ul style="list-style-type: none"> ➤ All existing land and forestry drains that intercept the proposed works area will be temporarily blocked down-gradient of the works using forestry check dams/silt traps; ➤ Clean water interceptor drains will be installed upgradient of the works areas; ➤ Check dams/silt fence arrangements (silt traps) will be placed in all existing that have surface water flows; and, ➤ A double silt fence perimeter will be placed down-slope of works areas that are located inside the watercourse 50m buffer zone; <p>Silt Fences:</p> <p>Silt fences will be emplaced within drains down-gradient of all construction areas. Silt fences are effective at removing heavy settleable solids such as those present in the subsoils/sandstone tills that overlie the site. This will act to prevent entry to water courses of sand and gravel sized sediment, released from excavation of mineral sub-soils of glacial and glacio-fluvial origin, and entrained in surface water runoff. Inspection and maintenance of these of these structures during construction phase is critical to their functioning to stated purpose. They will remain in place throughout the entire construction phase. Double silt fences will be placed within drains down-gradient of all construction areas inside the hydrological buffer zones.</p> <p>Silt Bags:</p> <p>Silt bags will be used where small to medium volumes of water need to be pumped from excavations. As water is pumped through the bag, the majority of the sediment is retained by the geotextile fabric allowing filtered</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>water to pass through. Silt bags will be used with natural vegetation filters or sedimats Sediment entrapment mats, consisting of coir or jute matting, will be placed at the silt bag location to provide further treatment of the water outfall from the silt bag. Sedimats will be secured to the ground surface using stakes/pegs. The sedimat will extend to the full width of the outfall to ensure all water passes through this additional treatment measure.</p> <p>Settlement Ponds:</p> <p>The Proposed Wind Farm footprint has been divided into drainage catchments (based on topography, outfall locations, catchment size) and stormwater runoff rates based on the 10-year return period rainfall event were calculated for each catchment. These flows were then used to design settlement ponds for each drainage catchment. The settlement ponds are designed for 11hr or 24hr retention times used to settle out medium silt (0.006mm) and fine silt (0.004mm) respectively (EPA, 2006) . Settlement ponds at the borrow pit are designed to allow 24hr retention and settlement ponds along access roads and at turbine hardstands will have 11hr retention as there is additional in-line drainage controls proposed along access tracks and at hardstands.</p> <p>The supporting design calculations for all settlement ponds are included on Drawing D501 included in Appendix 4-3.</p> <p>Level Spreaders and Vegetation Filters:</p> <p>The purpose of level spreaders is to release treated drainage flow in a diffuse manner, and to prevent the concentration of flows at any one location thereby avoiding erosion. Level spreaders are not intended to be a primary treatment component for development surface water runoff. They are not stand alone but occur as part of a treatment train of systems that will reduce the velocity of runoff prior to be released at the level spreader. In the absence of level spreaders, the potential for ground erosion is significantly greater than not using them.</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Vegetation filters are essentially end-of-line polishing filters that are located at the end of the treatment train. In fact, vegetation filters are ultimately a positive consequence of not discharging directly into watercourses which is one of the mitigation components of the drainage philosophy. This makes use of the natural vegetation of the site to provide a polishing filter for the Proposed Wind Farm site drainage prior to reaching the downstream watercourses.</p> <p>Again, vegetation filters are not intended to be a single or primary treatment component for treatment of works area runoff. They are not stand alone but are intended as part of a treatment train of water quality improvement/control systems (i.e. source controls: check dams; silt traps; settlement ponds; level spreaders; silt fences; vegetation filters).</p> <p>Water Treatment Train:</p> <p>A final line of defence will be provided by a water treatment train such as a “Siltbuster”. If the discharge water from construction areas fails to be of a high quality during regular inspections, then a filtration treatment system (such as a ‘Siltbuster’ or similar equivalent treatment train (sequence of water treatment processes) will be used to filter and treat all surface discharge water collected in the dirty water drainage system. This will apply for all of the construction phase.</p> <p>Pre-emptive Site Drainage Management:</p> <p>The works programme for the entire construction stage of the Proposed Project will also take account of weather forecasts, and predicted rainfall in particular. Large excavations and movements of soil/subsoil or vegetation stripping will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Management of Runoff from the Spoil Management Areas:</p> <p>It is proposed that excavated soil/subsoil (spoil) will be used to reinstate the proposed borrow pit and any excess spoil will be placed in the designated spoil management areas within the Proposed Wind Farm site and in linear berms along access roads and turbine hardstands where appropriate. The spoil management areas are located outside the 50m hydrological buffer zone.</p> <p>Proposed surface water quality protection measures regarding the spoil management areas are as follows:</p> <ul style="list-style-type: none"> ➤ Where applicable the vegetative topsoil layer of the spoil management areas will be rolled back to facilitate placement of excavated spoil up to a maximum height of 1.0 metres, following which the vegetative-top soils layer will be reinstated; ➤ Where reinstatement is not possible, spoil management areas will be sealed with a digger bucket and seeded as soon possible to reduce sediment entrainment in runoff; ➤ An interceptor drain will be installed upslope of the identified spoil management areas to divert any surface water away from these areas where necessary; ➤ Silt fences and double silt-fences will be emplaced down-gradient of the designated spoil management areas and will remain in place throughout the entire construction phase, or until reseedling has been established to a sufficient level; ➤ The spoil management areas are an enclosed area and its drainage can be easily managed; ➤ Drainage from the borrow pit will be directed to settlement ponds as required or will overflow through controlled overflow pipes; ➤ Discharge from the borrow pit will be intermittent and will depend on preceding rainfall amounts ; and, 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>➤ Once the spoil management area has been seeded and vegetation is established the risk to downstream surface water is significantly reduced.</p> <p>Therefore, at each stage of the spoil management area development the above mitigation measures will be deployed to ensure protection of downstream water quality.</p> <p>The borrow pit settlement ponds have been designed to allow a 24hr retention time as per EPA guidance (2006) which is highest level of protection recommended by the EPA with regard to retention time.</p> <p>Timing of Site Construction Works:</p> <p>Construction of the site drainage system will only be carried out during periods of low rainfall, and therefore minimum runoff rates. This will minimise the risk of entrainment of suspended sediment in surface water runoff, and transport via this pathway to surface watercourses. Construction of the drainage system during this period will also ensure that attenuation features associated with the drainage system will be in place and operational for all subsequent construction works</p>		
MM79	Near-stream Works	EIAR Chapter 9	<p>➤ Near stream construction work, will only be carried out during the period permitted by Inland Fisheries Ireland for in-stream works according to the Eastern Regional Fisheries Board (2004) guidance document “Requirements for the Protection of Fisheries Habitat during Construction and Development Works at River Sites”, i.e., May to September inclusive. This time period coincides with the period of lowest expected rainfall, and therefore minimum runoff rates. This will minimise the risk of entrainment of suspended sediment in surface water runoff, and transport via this pathway to surface watercourses (any deviation from this will be done in discussion with the IFI);</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Where works are necessary inside the 50m buffer double row silt fences will be emplaced immediately down-gradient of the construction area for the duration of the construction phase 		
MM80	Directional Drilling along the Proposed Grid Connection Underground Cabling Route	EIAR Chapter 9, CEMP Section 2	<ul style="list-style-type: none"> Although no in-stream works are proposed, the drilling works will only be done over a dry period between July and September (as required by IFI for in-stream works) to avoid the salmon spawning season and to have more favourable (drier) ground conditions; The crossing works area will be clearly marked out with fencing or flagging tape to avoid unnecessary disturbance; There will be no storage of material / equipment or overnight parking of machinery inside the hydrological buffer zone ; Before any ground works are undertaken, double silt fencing will be placed upslope of the watercourse channels ; Additional silt fencing or straw bales (pinned down firmly with stakes) will be placed across any natural surface depressions / channels that slope towards the watercourse; Silt fencing will be embedded into the local soils to ensure all site water is captured and filtered; The area around the bentonite batching, pumping and recycling plant will be bunded using terram (as it will clog) and sandbags in order to contain any spillages; Drilling fluid returns will be contained within a sealed tank / sump to prevent migration from the works area; Spills of drilling fluid will be cleaned up immediately and contained in an adequately sized skip before been taken off-site; If rainfall events occur during the works, there will be a requirement to collect and treat small volumes of surface water from areas of disturbed ground (i.e. soil and subsoil exposures created during site preparation works); This will be completed using a shallow swale and sump down slope of the disturbed ground; and water will be pumped to a proposed settlement pond area at least 50m from the watercourse; The discharge of water onto vegetated ground will be via a silt bag which will filter any remaining sediment from the pumped water. The 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>entire percolation area will be enclosed by a perimeter of double silt fencing;</p> <ul style="list-style-type: none"> ➤ Any sediment laden water from the works area will not be discharged directly to a watercourse or drain; ➤ Works shall not take place during periods of heavy rainfall and will be scaled back or suspended if heavy rain is forecasted; ➤ Daily monitoring of the compound works area, the water treatment and pumping system and the percolation area will be completed by a suitably qualified person during the construction phase. All necessary preventative measures will be implemented to ensure no entrained sediment, or deleterious matter is discharged to the watercourse; ➤ If high levels of silt or other contamination is noted in the pumped water or the treatment systems, all construction works will be stopped. No works will recommence until the issue is resolved and the cause of the elevated source is remedied; ➤ On completion of the works, the ground surface disturbed during the site preparation works and at the entry and exit pits will be carefully reinstated and re-seeded at the soonest opportunity to prevent soil erosion; ➤ The silt fencing upslope of the river will be left in place and maintained until the disturbed ground has re-vegetated; ➤ There will be no batching of cement along the Proposed Grid Connection underground cabling route ; ➤ There will be no refuelling allowed within 100m of the watercourse crossing; and, ➤ All plant will be checked for purpose of use prior to mobilisation at the watercourse crossing. <p>Fracture Blow-out (Frac-out) Prevention and Contingency Plan:</p> <ul style="list-style-type: none"> ➤ The drilling fluid will be non-toxic and naturally biodegradable (i.e., Clear Bore Drilling Fluid or similar will be used); 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > The area around the drilling fluid batching, pumping and recycling plants will be bunded using terram and/or sandbags to contain any potential spillage; > One or more lines of silt fencing will be placed between the works area and the adjacent river; > Spills of drilling fluid will be cleaned up immediately and transported off-site for disposal at a licensed facility; > Adequately sized skips will be used where temporary storage of arisings are required; > The drilling process / pressure will be constantly monitored to detect any possible leaks or breakouts into the surrounding geology or local watercourse; > This will be gauged by observation and by monitoring the pumping rates and pressures. If any signs of breakout occur then drilling will be immediately stopped; > Any frac-out material will be contained and removed off-site; > The drilling location will be reviewed, before re-commencing with a higher viscosity drilling fluid mix; and, > If the risk of further frac-out is high, a new drilling alignment will be sought at the crossing location 		
MM81	Site Drainage Management	EIAR Chapter 9 CEMP Section 3	<p>Pre-emptive Site Drainage Management:</p> <p>The works programme for the entire construction stage of the development will also take account of weather forecasts and predicted rainfall in particular. Large excavations and movements of soil/subsoil or vegetation stripping will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.</p> <p>The following forecasting systems are available and will be used on a daily basis at the Site to direct proposed construction activities:</p> <ul style="list-style-type: none"> > General Forecasts: Available on a national, regional and county level from the Met Eireann website (www.met.ie/forecasts). These provide 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>general information on weather patterns including rainfall, wind speed and direction but do not provide any quantitative rainfall estimates;</p> <ul style="list-style-type: none"> ➤ MeteoAlarm: Alerts to the possible occurrence of severe weather for the next 2 days. Less useful than general forecasts as only available on a provincial scale; ➤ 3-hour Rainfall Maps: Forecast quantitative rainfall amounts for the next 3 hours but does not account for possible heavy localised events; ➤ Rainfall Radar Images: Images covering the entire country are freely available from the Met Eireann website (www.met.ie/latest/rainfall_radar.asp). The images are a composite of radar data from Shannon and Dublin airports and give a picture of current rainfall extent and intensity. Images show a quantitative measure of recent rainfall. A 3-hour record is given and is updated every 15 minutes. Radar images are not predictive; and, ➤ Consultancy Service: Met Eireann provide a 24-hour telephone consultancy service. The forecaster will provide interpretation of weather data and give the best available forecast for the area of interest. ➤ quantitative measure of recent rainfall. A 3-hour record is given and is updated every 15 minutes. Radar images are not predictive; and, ➤ Consultancy Service: Met Eireann provide a 24-hour telephone consultancy service. The forecaster will provide interpretation of weather data and give the best available forecast for the area of interest. <p>Using the safe threshold rainfall values will allow work to be safely controlled (from a water quality perspective) in the event of forecasting of an impending high rainfall intensity event.</p> <p>Works will be suspended if forecasting suggests either of the following is likely to occur:</p> <ul style="list-style-type: none"> ➤ >10 mm/hr (i.e. high intensity local rainfall events); 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > >25 mm in a 24-hour period (heavy frontal rainfall lasting most of the day); or, > >half monthly average rainfall in any 7 days. <p>Prior to works being suspended the following control measures will be completed:</p> <ul style="list-style-type: none"> > All active excavations will be secured and sealed off; > Temporary or emergency drainage will be installed to prevent back-up of surface runoff; and, > No works will be completed during heavy rainfall and for up to 24 hours after heavy events to ensure drainage systems are not overloaded. 		
MM82	Excavation Dewatering	EIAR Chapter 9	<ul style="list-style-type: none"> > Appropriate interceptor drainage, to prevent upslope surface runoff from entering excavations will be put in place; > If required, pumping of excavation inflows will prevent build-up of water in the excavation; > The interceptor drainage will be discharged to the site constructed drainage system or onto natural vegetated surfaces and not directly to surface waters; > The pumped water volumes will be discharged via volume and sediment attenuation ponds adjacent to excavation areas, or via specialist treatment systems such as a Siltbuster unit or silt bag; > There will be no direct discharge to surface watercourses, and therefore no risk of hydraulic loading or contamination will occur; > Daily monitoring of excavations by the ECoW will occur during the construction phase. If high levels of seepage inflow occur, excavation work will immediately be stopped and a geotechnical assessment undertaken; and, > A mobile 'Siltbuster' or similar equivalent specialist treatment system will be available on-site for emergencies in order to treat sediment polluted waters from settlement ponds or excavations should they occur. Siltbusters are mobile silt traps that can remove fine particles 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			from water using a proven technology and hydraulic design in a rugged unit. The mobile units are specifically designed for use on construction-sites. They will be used as final line of defence if needed.		
MM83	Groundwater and Surface Water Contamination from Wastewater	EIAR Chapter 9	<ul style="list-style-type: none"> During the construction phase, a self-contained port-a-loo with an integrated waste holding tank will be used at each of the site construction compounds, maintained by the providing contractor, and removed from site on completion of the construction works; Water supply for the site office and other sanitation will be brought to site and removed after use from the Site to be discharged at a suitable off-site treatment location; and, No water or wastewater for sanitation will be sourced on the Site, nor discharged to the Site. 		
MM84	Potential Release of Hydrocarbons	EIAR Chapter 9 CEMP Section 3	Whilst no oils are around the cables, a lubricant will be used during cable pulling. The lubricant to be used is Techlude PHD which is a pourable, non-flammable, non-toxic and substantially biodegradable water-based product that does not pose a threat to the environment.		
MM85	Morphological Changes to Surface Watercourses and Drainage Patterns	EIAR Chapter 9	<p>The Proposed Project design has been optimised to utilise the existing infrastructure (i.e. existing site roads) where practicable. Only 4 no. new crossings are proposed. This design prevents the unnecessary disturbance of the existing site drainage network prevents the requirement for widespread instream works across the Proposed Wind Farm site.</p> <ul style="list-style-type: none"> The proposed new stream crossings and upgrade of an existing crossing will be clear span bridge crossings and the existing banks will remain undisturbed. No in-stream excavation works are proposed at these locations and therefore there will be no direct impact on the stream at the proposed crossing locations. Abutments will be constructed from precast units combined with in-situ foundations; All guidance / mitigation measures required by the OPW and/or the Inland Fisheries Ireland (IFI) is incorporated into the design of the proposed crossings; All drainage measures will be installed in advance of the works; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ Plant and equipment will not be permitted to track across the watercourse; ➤ Access to the opposite side of the watercourse for excavation and foundation installation will require the installation of a temporary pre-cast concrete or metal bridge; ➤ Once the foundations have been completed at both sides of the watercourse, the pre-cast concrete box culvert will be installed using a crane and there will be no contact with the watercourse; ➤ Where the box culvert is installed in sections, the joint will be sealed to prevent granular material entering the watercourse; ➤ As a further precaution, near stream construction work, will only be carried out during the period permitted by IFI for in-stream works according to the IFI (2016) guidance document “Guidelines on protection of fisheries during construction works in and adjacent to waters”, i.e., July to September inclusive. This time period coincides with the period of lowest expected rainfall, and therefore minimum runoff rates. This will minimise the risk of entrainment of suspended sediment in surface water runoff, and transport via this pathway to surface watercourses (any deviation from this will be done in discussion with the IFI); ➤ Where works are necessary inside the 50m buffer double row silt fences will be emplaced immediately down-gradient of the construction area for the duration of the construction phase; and, ➤ All new river/stream crossings will be designed in accordance with OPW guidelines/requirements on applying for a Section 50 consent. <p>The following mitigation measures are proposed for the grid connection crossing works;</p> <ul style="list-style-type: none"> ➤ No stockpiling of construction materials will take place along the grid route; ➤ No refuelling of machinery or overnight parking of machinery is permitted in this area; ➤ No concrete truck chute cleaning is permitted in this area; 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Works will not take place at periods of high rainfall, and will be scaled back or suspended if heavy rain is forecast; Local road drainage, culverts and manholes will be temporarily blocked during the works; Machinery deliveries will be arranged using existing structures along the public road; All machinery operations will take place away from the stream and ditch banks, apart from where crossings occur. Although no instream works are proposed or will occur; Any excess construction material will be immediately removed from the area and sent to a licenced waste facility; Spill kits will be available in each item of plant required to complete the works; and, Silt fencing will be erected on ground sloping towards watercourses at the stream crossings if required. 		
MM86	Potential Effects Associated with Piled Foundations	EIAR Chapter 9	<ul style="list-style-type: none"> Strict QA/QC procedures for piling works will be followed; Piles will be kept vertical during piling works; Good workmanship will be employed during all piling works; and, Where required use bentonite seal to prevent upward/downward movement of surface water/groundwater 		
MM87	Potential Effects on Downstream Surface Water Abstractions	EIAR Chapter 9	Mitigation measures relating to the protection of surface water drainage regimes and surface water quality have been detailed in [MM3] and [MM78], [MM19], [MM20], [MM25] and [MM36] and [MM40].		
MM88	WFD Water Body Status	EIAR Chapter 9	<ul style="list-style-type: none"> Mitigation measures for the protection of surface and groundwater water quality will be implemented during the construction phase of the Proposed Project to ensure that there is no deterioration in local or downstream water quality. These mitigation measures will ensure the qualitative status the receiving waterbodies remains unaltered by the Proposed Project. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM89	Hydrologically Connected Designated Sites	EIAR Chapter 9, Chapter 6	<p>➤ Mitigation measures for the protection of surface and groundwater water quality will be implemented during the construction phase of the Proposed Project to ensure that there is no deterioration in local or downstream water quality.</p>		
Operational Phase					
MM90	Progressive Replacement of Natural Surface with Lower Permeability Surfaces	EIAR Chapter 9	<p>Mitigation by Design:</p> <ul style="list-style-type: none"> ➤ Interceptor drains will be installed up-gradient of all proposed infrastructure to collect clean surface runoff, in order to minimise the amount of runoff reaching areas where suspended sediment could become entrained. It will then be directed to areas where it can be re-distributed over the ground by means of a level spreader; ➤ Swales/road side drains will be used to collect runoff from access roads and turbine hardstanding areas of the Site, likely to have entrained suspended sediment, and channel it to settlement ponds for sediment settling; ➤ On steep sections of access road transverse drains ('grips') will be constructed in the surface layer of the road to divert any runoff off the road into swales/road side drains; ➤ Check dams will be used along sections of access road drains to intercept silts at source. Check dams will be constructed from a 4/40mm non-friable crushed rock; ➤ Settlement ponds, emplaced downstream of road swale sections and at turbine locations, will buffer volumes of runoff discharging from the drainage system during periods of high rainfall, by retaining water until the storm hydrograph has receded, thus reducing the hydraulic loading to watercourses; and, ➤ Settlement ponds have been designed in consideration of the greenfield runoff rate 		
MM91	Runoff Resulting in Entrained Sediment	EIAR Chapter 9	<p>➤ Mitigation measures for sediment control are the same as those outlined above for the construction phase.</p>		
Chapter 10 Air Quality					

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
Construction Phase					
MM93	Exhaust Emissions	EIAR Chapter 10 CEMP Section 3	<ul style="list-style-type: none"> Construction staff will be trained how to inspect and maintain construction vehicles and plant to ensure good operational order while onsite, thereby minimising any emissions that arise. The Site Supervisor/Construction Manager produce and follow a site inspection and machinery checklist which will be followed and updated if/when required. All plant and materials vehicles shall be stored in dedicated areas (onsite). Machinery will be switched off when not in use. Turbines and construction materials will be transported to the site on specified routes only, unless otherwise agreed with the Planning Authority. Please see Chapter 15 Material Assets for details. All plant and materials vehicles shall be stored in dedicated areas (onsite). Areas of excavation will be kept to a minimum, and stockpiling will be minimised by coordinating excavation, spreading and compaction. The expected waste volumes generated onsite are unlikely to be large enough to warrant source segregation at the Site. Therefore, all wastes streams generated onsite will be deposited into a single waste skip which will be covered. This waste material will be transferred to a licensed /permitted Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal. The MRF facility will be local to the Site to reduce the emissions associated with vehicle movements. Aggregate materials for the construction of the Proposed Wind Farm infrastructure will be predominantly sourced onsite. Aggregate materials for the construction of Site access tracks and all associated infrastructure will all be sourced from the proposed onsite borrow pit where possible, or else locally sourced, where possible, which will further reduce potential emissions. A CEMP will be in place throughout the construction phase (see Appendix 4-2). 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM94	Dust Emissions	EIAR Chapter 10 CEMP Section 3	<ul style="list-style-type: none"> Sporadic wetting of loose stone surface will be carried out during the construction phase to minimise movement of dust particles to the air. In periods of extended dry weather, dust suppression may be necessary along haul roads to ensure dust does not cause a nuisance. Water bowser movements will be carefully monitored to avoid, insofar as reasonably possible, increased runoff. All plant and materials vehicles shall be stored in dedicated areas within the Site. Areas of excavation will be kept to a minimum, and stockpiling will be minimised by coordinating excavation, spreading and compaction. Turbines and construction vehicles will be transported to the Site on specified haul routes only. Proposed Grid Connection infrastructure will be transported to the Site on specified haul routes only. Some construction materials for the Proposed Grid Connection and the Proposed Wind Farm may be sourced locally from licenced quarries. The agreed haul route roads adjacent to the Site will be regularly inspected for cleanliness and cleaned as necessary. The roads adjacent to the Site entrances will be checked weekly for damage/potholes and repaired as necessary. The transport of construction materials around the Site from the nearby quarry facilities will be covered by tarpaulin where necessary. Waste material will be transferred to a licensed /permitted Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal. The MRF facility will be local to the Site to reduce the amount of emissions associated with vehicle movements. 		
Operational Phase					
MM95	Exhaust and Dust Emissions	EIAR Chapter 10	<ul style="list-style-type: none"> Any vehicles or plant brought onsite during the operational phase will be maintained in good operational order that comply with the Road 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Traffic Acts 1961 as amended, thereby minimising any emissions that arise.</p> <ul style="list-style-type: none"> ➤ When stationary, delivery and on-site vehicles will be required to turn off engines. ➤ Waste material will be transferred to a licensed /permitted Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal. The MRF facility will be local to the Site to reduce the emissions associated with vehicle movements. 		
Chapter 11 Climate					
Construction Phase					
MM97	Greenhouse Gas Emissions	EIAR Chapter 11	<p>In addition to the mitigation measures prescribed in [MM93] above:</p> <ul style="list-style-type: none"> ➤ Where applicable, low carbon intensive construction materials will be sourced and utilised onsite. 		
Operational Phase					
MM98	Greenhouse Gas Emissions	EIAR Chapter 11 Appendix 6-4	<ul style="list-style-type: none"> ➤ Ensure that all maintenance and monitoring vehicles will be maintained in good operational order while onsite, and, when stationary, be required to turn off engines thereby minimising any emissions that arise. ➤ As detailed in Appendix 6-4, a BMEP, for the Proposed Project has identified biodiversity enhancement and management activities such as native hedgerow planting (approximately 3,640 of hedgerows). It is also proposed to plant some native tree species within the hedgerow habitat to further increase the biodiversity value within the Site. ➤ The identified 3.57ha of forestry that will be permanently felled for the Proposed Wind Farm will be replaced or replanted on a hectare for hectare basis as a condition of any felling licence that will be issued in respect of the Proposed Wind Farm felling (Section 4.3.1.7.2 of Chapter 4 of this EIAR). 		
EIAR Chapter 12 Noise					
Pre- Construction Phase					

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM100	Construction Noise	EIAR Chapter 12	Local residents will be kept informed of the proposed working schedule, where appropriate, including the times and duration of any abnormally noisy activity that may cause concern;		
Construction Phase					
MM101	Construction Noise	EIAR Chapter 12 CEMP Section 3	<p>The following best practice mitigation measures from BS5528-1 standard will be implemented for the duration of the construction phase:</p> <ul style="list-style-type: none"> ➤ Limiting the hours during which site activities likely to create high levels of noise or vibration are permitted; ➤ Establishing channels of communication between the contractor/developer, Local Authority and residents; ➤ Appointing a site representative responsible for matters relating to noise and vibration; ➤ Monitoring typical levels of noise and vibration during critical periods and at sensitive locations; ➤ Keeping site access roads even to mitigate the potential for vibration from lorries. ➤ Selection of plant with low inherent potential for generation of noise and/ or vibration; ➤ Placing of noise generating / vibratory plant as far away from sensitive properties as possible within the site constraints, and; ➤ Regular maintenance and servicing of plant items. <p>The contract documents will clearly specify that the Contractor undertaking the construction of the works will be obliged to take specific noise abatement measures and comply with the recommendations of British Standard BS 5228-1:2009+A1:2014 Code of practice for noise and vibration control on construction and open sites – Noise. The following list of measures will be implemented on site, to ensure compliance with the relevant construction noise criteria:</p> <ul style="list-style-type: none"> ➤ No plant used on site will be permitted to cause an on-going public nuisance due to noise. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > The best means practicable, including proper maintenance of plant, will be employed to minimise the noise produced by on site operations. > All vehicles and mechanical plant will be fitted with effective exhaust silencers and maintained in good working order for the duration of the contract. > Compressors will be attenuated models fitted with properly lined and sealed acoustic covers which will be kept closed whenever the machines are in use and all ancillary pneumatic tools shall be fitted with suitable silencers. > Machinery that is used intermittently will be shut down or throttled back to a minimum during periods when not in use. > Any plant, such as generators or pumps, which is required to operate close to NSLs outside of general construction hours will be surrounded by an acoustic enclosure or portable screen. > During the course of the construction programme, supervision of the works will include ensuring compliance with the limits detailed in Section 12.3.2.1.1 using methods outlined in British Standard BS 5228-1:2009+A1:2014 Code of practice for noise and vibration control on construction and open sites – Noise. > The hours of construction activity will be limited to avoid unsociable hours where possible. Construction operations shall generally be restricted to between 7:00hrs and 19:00hrs Monday to Saturday. However, to ensure that optimal use is made of good weather periods or at critical periods within the programme (i.e. concrete pours, rotor/tower deliveries) it will be necessary on occasion to work outside of these hours. <p>Rock Breaking:</p> <ul style="list-style-type: none"> > Fit suitably designed muffler or sound reduction equipment to the rock breaking tool to reduce noise without impairing machine efficiency. > Ensure all leaks in air lines are sealed. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> Erect acoustic screen between compressor or generator and noise sensitive area. When possible, line of sight between top of machine and reception point needs to be obscured. Enclose breaker or rock drill in portable or fixed acoustic enclosure with suitable ventilation. <p>Blasting:</p> <ul style="list-style-type: none"> Restriction of hours within which blasting can be conducted (e.g. 09:00 – 18:00hrs). Notification to nearby residents before blasting starts (e.g. 24-hour written notification). The firing of blasts at similar times to reduce the ‘startle’ effect. On-going circulars informing people of the progress of the works. The implementation of an onsite documented complaints procedure. The use of independent monitoring by external bodies for verification of results. Trial blasts in less sensitive areas to assist in blast designs and identify potential zones of influence. 		
Operational Phase					
MM102	Operational Phase Noise	EIAR Chapter 12	<p>Turbine Curtailment</p> <p>Modern wind turbines can be programmed to run in reduced modes of operation (or low noise modes) to achieve the attenuation required in the specific wind conditions (i.e. wind speed and direction). If the Proposed Project is granted planning permission, once constructed, a compliance noise survey will be carried out to quantify the wind turbine noise levels due to the Proposed Project and assess their compliance with noise criteria.</p> <p>Should predicted exceedances be confirmed at the commissioning stage of the Proposed Wind Farm, it is proposed to mitigate for this through curtailment of turbine(s) in the relevant wind speed and directions. The</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>curtailment strategy will be developed for the specific relevant turbine installed on the Site and the associated noise emissions at the various operational wind speeds. If necessary, a detailed curtailment strategy matrix will be developed at the detailed design stage in order to achieve the relevant noise criteria at all NSLs.</p> <p>Amplitude modulation</p> <p>In the event that a complaint which indicates potential Amplitude Modulation (AM) associated with turbine operation, the operator will employ a qualified acoustic consultant to assess the level of AM in accordance with the methods outlined in the Institute of Acoustics IOA Noise Working Group (Wind Turbine Noise) Amplitude Modulation Working Group Final Report: A Method for Rating Amplitude Modulation in Wind Turbine Noise (9 August 2016) or subsequent revisions.</p> <p>The measurement method outlined in the IOA AMWG document, known as the 'Reference Method', will provide a robust and reliable indicator of AM and yield important information on the frequency and duration of occurrence, which can be used to evaluate different operational conditions including mitigation.</p> <p>These mitigation measures, if required, will consist of the implementation of operational controls for the relevant turbine type, which may include turbine curtailment and/or stopping turbines under specific operational conditions</p> <p>Noise Monitoring</p> <p>An operational noise survey will be undertaken to ensure compliance with any noise conditions applied to the development. It is common practice to commence surveys within six months of the Proposed Wind Farm being fully commissioned. If an exceedance of the noise criteria is identified as</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			part of the c assessment, the guidance outlined in the IOA GPG, specifically Supplementary Guidance Note 5: Post Completion Measurements (July 2014) will be followed, and relevant corrective actions taken.		
EIAR Chapter 14 Cultural Heritage					
Pre-construction Phase					
MM104	Sub Surface Archaeological Potential	EIAR Chapter 14	<ul style="list-style-type: none"> ➤ Pre-development archaeological testing of the Proposed Project infrastructure in previously undisturbed greenfield areas of the Site will be carried under licence from the National Monuments Service. This is in order to identify any archaeological features at the earliest stage possible to allow time to deal with any requirements such as preservation in situ (redesign / avoidance) or preservation by record (archaeological excavation). ➤ A report on the testing will be compiled on completion of the work and submitted to the relevant authorities. ➤ Further mitigation such as preservation in situ (avoidance), preservation by record (excavation), buffer zones may be required depending on the results of the testing. ➤ Further mitigation such as preservation in situ (avoidance), preservation by record (excavation), buffer zones may be required depending on the results of the monitoring. 		
Construction Phase					
MM105	Recorded Monuments and Protected Structures	EIAR Chapter 14	<ul style="list-style-type: none"> ➤ Archaeological monitoring of ground works associated with the Proposed Grid Connection underground cabling route where it extends through the ZoN for the historic town of Freshford (KK013-023—) and the graveyard (KK013-023002-) at Freshford Lots. ➤ Archaeological Monitoring of all groundworks during construction by a licensed archaeologist. ➤ A report on the monitoring will be compiled on completion of the work and submitted to the relevant authorities. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ Should human remains be uncovered during the works at Freshford all works shall cease and the NMS will be informed of the findings immediately. The services of an osteoarchaeologist will also be required. A decision on how best to proceed will be made in consultation with the NMS. ➤ Protective temporary fencing should be placed around the stone structure CH9 for the duration of the construction works associated with the Proposed Grid Connection underground cabling route in this area. 		
Chapter 13 Landscape and Visual					
Pre-Commencement, Construction, Operation and Decommissioning					
MM106	Landscape Effects	EIAR Chapter 13	<p>Through the iterative project design process, informed by early-stage impact assessment work, landscape modelling, ZTV mapping and photomontage preparation, public and stakeholder consultation every effort has been made to bring forward the optimum design for the Proposed Wind Farm with respect to landscape and visual factors. The Proposed Project layout that is the subject of this LVIA, already incorporates the following landscape and visual design considerations for good wind farm design, with a particular focus on site selection:</p> <ul style="list-style-type: none"> ➤ The proposed turbines are strategically sited within a modified working landscape with limited visibility from large areas of the LVIA Study Area and designated high-sensitivity landscape and visual receptors. ➤ The characteristics of the elevated landforms and terrain surrounding the proposed turbines provide visual enclosure, obscuring visibility and reducing the visual envelope of the Proposed Project from vast areas of the wider landscape and LVIA Study Area. ➤ The turbine layout has been designed to create a coherent arrangement of turbines, contiguous and connected to each other visually and with consistent spacing in line with the siting of wind farms within Hilly and Flat Farmland Landscape Types in the 'Wind 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Energy Development Guidelines for Planning Authorities' published by the Department of the Environment, Heritage and Local Government (DoEHLG) in 2006: hereafter, 'the Guidelines' .</p> <p>➤ Siting of proposed turbines adheres to the minimum 500m set back distance from residential receptors in the Guidelines and also the recommended 4 times tip height set back distance to third party properties, explicitly set out for residential visual amenity in the 'Draft Revised Wind Energy Development Guidelines' published by the Department of Housing, Planning and Local Government (DoHPLG in 2019): hereafter, 'the draft Guidelines' .</p> <p>➤ The proposed turbines are sited within a landscape characterised by agricultural fields bordered by mature hedgerows and treelines which provide visual screening of the Proposed Wind Farm, limiting its visibility from receptors in a large proportion of the wider landscape setting.</p> <p>➤ The layout of the Proposed Project ensures minimal loss of valuable landscape receptors and biodiversity corridors. In addition, as part of the Proposed Project, it is proposed to plant, a 5m riparian buffer in the form of hedgerows along both sides of a 1.1km segment of the Tullaroan Stream within the Proposed Wind Farm site. The proposed riparian buffer comprises an area of 1.7ha of planting. Please see Chapter 6 Biodiversity and Appendix 6-4 Biodiversity Management and Enhancement Plan for details.</p> <p>➤ The onsite 38kV substation is the only above-ground component of the Proposed Grid Connection, and it is situated within the Proposed Wind Farm site. The substation is within an agricultural field enclosed by mature vegetation, which provides visual screening and substantially limits views of the proposed structure.</p>		
Chapter 15 Material Assets - Traffic					
Pre-Construction, Construction and Operation					

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
MM107	Traffic	Chapter 15	Mitigation by Design <ul style="list-style-type: none"> > Selection of the most appropriate delivery route to transport the wind turbine components, requiring the minimum remedial works to accommodate the vehicles as set out in Section 15.1.1. > Selection of the shortest underground grid connection route, minimising the impacts on the existing road network and traffic 		
MM108	Construction and Operational Site Access off the L5024	Chapter 15	<p>As set out in Section 15.1.2.3 and shown in Figure 15-1a of this EIAR, in order to separate traffic movements travelling to and from the site it is proposed that all traffic accessing the site will travel east along the L5024 and turn right into the site, with all traffic exiting the site turning right out onto the L5024. It is proposed that temporary traffic management measures will be introduced at this location during the construction phase, including signs and the presence of a Flagman on busy delivery days.</p> <p>While the details of the traffic management measures will be developed in detail and submitted for agreement with Kilkenny County Council prior to the construction of the Proposed Project, they will include the following measures,</p> <ul style="list-style-type: none"> > Introduction of signage on westbound and eastbound approaches to the proposed temporary access on the L1009 and the access on the L5024 warning of approaching construction site (TMS Traffic Signs WK001). > Signage on the L1009 eastbound indicating the temporary construction access approaching on the left (TMS traffic Sign WK052) and similar on westbound lane indicating the temporary link approaching on the right (TMS Traffic Signs WK053). Similar signs to be included on the L5024 during the construction phase. > It is proposed that the temporary speed limit of 50 km/h is indicated on the section of the L5024 in the proximity of the access junction. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> The introduction of signage on the approaches to both access junctions warning of the presence of Flagmen (TMS traffic Sign WK061). 		
MM109	General Traffic Management	EIAR Chapter 15	<p>A Traffic Management Plan (TMP), included as Appendix 15-2 of this EIAR, will be finalised and confirmatory detailed provisions in respect of traffic management agreed with the road's authority and An Garda Síochána prior to construction works commencing. The detailed TMP will also include the following measures:</p> <ul style="list-style-type: none"> Traffic Management Coordinator – a competent Traffic Management Co-ordinator will be appointed for the duration of the construction of the Proposed Project and this person will be the main point of contact for all matters relating to traffic management. Delivery Programme – a programme of deliveries will be submitted to Kilkenny County Council and other relevant authorities in advance of deliveries of turbine components to the Proposed Wind Farm site. For general construction traffic, routes to and from the site avoiding the settlement of Kilmanagh will be agreed with Kilkenny County Council and strictly adhered to by all suppliers. Information to locals – Locals in the area will be informed of any upcoming traffic related matters e.g. delivery of turbine components at night, via letter drops and posters in public places. Information will include the contact details of the Contract Project Co-ordinator, who will be the main point of contact for all queries from the public or local authority during normal working hours. An "out of hours" emergency number will also be provided. A Pre and Post Construction Condition Survey – A pre-condition survey of roads associated with the Proposed Project will be carried out prior to construction commencement to record the condition of the road. A post construction survey will be carried out after works are completed. Where required the timing of these surveys will be agreed with the local authority. 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> > Liaison with the relevant local authorities - Liaison with the relevant local authorities including the roads sections of local authorities that the delivery routes traverse, and An Garda Siochana, during the delivery phase of the large turbine vehicles, when an escort for all convoys will be required. > Implementation of temporary alterations to road network at critical junctions – At locations where required highlighted in Section 15.1.9. > Identification of delivery routes – These routes will be agreed and adhered to by all contractors. > Travel plan for construction workers to Site– A travel plan for construction staff, which will include the identification of a routes to / from the Site and identification of parking areas will be implemented by the main contractor. > Temporary traffic signs – As part of the traffic management measures temporary traffic signs will be put in place at all key junctions, including the proposed access junctions on the L1009 and L5024. All measures will be in accordance with the “Traffic Signs Manual, Section 8 – Temporary Traffic Measures and Signs for Road Works” (DoT now DoTT&S) and “Guidance for the Control and Management of Traffic at Roadworks” (DoTT&S). Construction staff (flagman) will be present at key junctions during peak delivery times. > Delivery times of large turbine components - The management plan will include the delivery of large wind turbine plant components at night in order to minimise disruption to general traffic during the construction stage. > Diversion routes during the construction of the Proposed Grid Connection Underground Cabling Route – As set out in Section 15.1.7 of this EIAR. > Additional measures - Various additional measures will be put in place in order to minimise the effects of the development traffic on the surrounding road network including sweeping / cleaning of local roads as required. > Re-instatement works - All road surfaces and boundaries will be re-instated to pre-development condition, as agreed with the local authority engineers. 		

RECEIVED 03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
Chapter 15 Other Material Assets					
Pre-Construction					
MM110	Public Water Supply and Infrastructure	EIAR Chapter 15	<p>The Proposed Project infrastructure has been designed to avoid existing underground electricity cables and other services and can be described as mitigation by design, therefore there is no potential to give rise to effects on electrical and other services.</p> <p>Notwithstanding the above, specific measures are incorporated into the CEMP, included as Appendix 4-2 of this EIAR, to ensure that the construction of the Proposed Project will not have effect on underground electrical cables and built services at the Site. The mitigation measures include the following:</p> <ul style="list-style-type: none"> Any area where excavations are planned will be surveyed and all existing services will be identified prior to commencement of any works. Liaison will be had with the relevant sections of the Local Authority including all the relevant area engineers to ensure all services are identified. Excavation permits will be completed, and all plant operators and general operatives will be inducted and informed as to the location of any services. The contractor must comply with and standard construction codes of practice in relation to working around electricity, gas, water, sewage and telecommunications networks. 		
Construction Phase					
MM111	Irish Rail	EIAR Chapter 15	<ul style="list-style-type: none"> Cognisance of requirements for third parties as set out in 'CCE Department Technical Guidance Document CCE-TMS-310 Guidance on Third Party Works' and 'CCE Departmental and Multidisciplinary 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>Standard IDEP-0121 Third Party Works: Additional Details of Railway Safety Requirements' will be adhered to.</p> <p>➤ Contact will be made to IEDR 30 days prior to the works that will take place at a minimum of 20m northwest of CIE infrastructure.</p>		
MM112	Overhead Lines	<p>EIAR Chapter 15</p> <p>CEMP Section 5</p>	<p>➤ Goal posts will be established, where necessary, under overhead electricity lines for the entirety of the construction phase of the Proposed Project.</p> <p>➤ The suitability of machinery and equipment for use near power lines will be risk assessed.</p> <p>➤ All staff will be trained on operating voltages of overhead electricity lines running the Site. All staff will be trained to be aware of the risks associated with overhead lines. All contractors that may visit the Sites are made aware of the location of lines before they come on to Site.</p> <p>➤ Barriers will run parallel to the overhead line at a minimum horizontal distance of 6 metres on plan from the nearest overhead line conductor wire.</p> <p>➤ When activities must be carried out beneath overhead lines, e.g., component delivery or substation construction, a Site-specific risk assessment will be undertaken prior to any works. The risk assessment must take into account the maximum potential height that can be reached by the plant or equipment that will be used prior to any works. Overhead line proximity detection equipment will be fitted to machinery when such works are required.</p> <p>➤ Information on safe clearances will be provided to all staff and visitors.</p> <p>➤ Signage indicating locations and health and safety measures regarding overhead lines will be erected in canteens and on Site.</p> <p>➤ The construction of the Proposed Grid Connection underground cabling will be in phases along the proposed grid route. Prior to commencing grid connection works in the agricultural fields in the townland of Moatpark, goal posts will be established under the 110kV and 38kV overhead lines and remain in place for the duration of the works in this area. The goal posts will not exceed a height of 4.2 metres, unless specifically agreed with ESNB</p>		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<ul style="list-style-type: none"> ➤ All staff will be made aware of and adhere to the Health & Safety Authority's 'Guidelines on the Procurement, Design and Management Requirements of the Safety, Health and Welfare at Work (Construction) (Amendment) Regulations 2021'. This will encompass the use of all necessary Personal Protective Equipment and adherence to the site Health and Safety Plan. ➤ All health and safety measures as detailed in the Construction Environment Management Plan and Chapter 5 Population and Human Health will be adhered to during the construction, operation and decommissioning phases. 		
MM113	Waste Management	EIAR Chapter 15 CEMP Section 3	<ul style="list-style-type: none"> ➤ A WMP has been prepared and forms part of the CEMP in Appendix 4-2 of the EIAR ➤ Waste management will be carried out in accordance with Best Practice Guidelines on the Preparation of Resource and WMPs for Construction & Demolition Projects (2021) produced by the EPA. The WMP outlines the methods of waste prevention and minimisation by recycling, recovery and reuse at each stage of construction of the Proposed Project. Disposal of waste will be seen as a last resort. ➤ All hazardous wastes will be stored in bunded containers/areas before being collected by an authorised waste contractor and brought to an EPA licensed waste facility. Hazardous wastes will be kept separate from non-hazardous wastes that contamination does not occur. Please see the CEMP for best practise measures to prevent the creation of waste materials. ➤ The expected waste volumes generated on-site are unlikely to be large enough to warrant source segregation at the Site. Therefore, all waste streams generated on-site will be deposited into a single waste skip. This waste material will be transferred to a Materials Recovery Facility (MRF) by a fully licensed waste contractor where the waste will be sorted into individual waste streams for recycling, recovery or disposal. ➤ The waste generated from the turbine erection will be limited to the associated protective covers which are generally reusable. Considering the specialist nature of this packaging material the majority will be taken back by suppliers for their own reuse. Any other packaging 		

RECEIVED
03/01/2025

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>waste generated from the turbine supply will be deposited into the on-site skips and subsequently transferred to the MRF.</p> <ul style="list-style-type: none"> > It is not envisaged that there will be any waste material arising from the materials used to construct the site roads as only the quantity of stone necessary will be sourced from the on-site borrow pit and local quarries and brought on site on an 'as needed' basis. > Site personnel will be instructed at induction that under no circumstances can waste be brought to site for disposal in the on-site waste skip. It will also be made clear that the burning of waste material on-site is forbidden 		
Operational Phase					
MM114	Telecommunications	EIAR Chapter 15	<ul style="list-style-type: none"> > In the event of interference occurring to telecommunications, the Guidelines acknowledge that 'electromagnetic interference can be overcome' by the use of diverter relay links out of line with the wind farm. > A signed protocol agreement between 2m and the applicant can be found in Appendix 15-4. The protocol document ensures that in the event of any interference occurring to television or radio reception due to operation of the wind farm, the required measures, as set out in the document, will be carried out by the applicant to rectify this. The protocol document ensures that the appropriate mitigation is carried out in the event of unanticipated broadcast interference arising to television or radio reception as a result of the Proposed Wind Farm. 		
MM115	Aviation	EIAR Chapter 15	<p>The following IAA requests will be complied with should the Proposed Project be consented:</p> <ul style="list-style-type: none"> > Agree an aeronautical obstacle warning light scheme for the wind farm development > Provide as-constructed coordinates in WGS84 format together with ground and blade tip height elevations at each wind turbine location and 		

Ref. MM no.	Reference Heading	Reference Location	Mitigation Measure	Audit Result	Action Required
			<p>➤ Notify the Authority of intention to commence crane operations with at least 30 days prior notification of their erection.</p>		
MM116	Waste Management	EIAR Chapter 15	<p>➤ It is not anticipated that any significant volume of waste will be generated within the Site during the operational phase of the Proposed Project as only a small number of operational and maintenance personnel will be present on within the Proposed Wind Farm site certain times. Any waste generated due to the operation and maintenance of the Proposed Project will be disposed of in a covered skip, located within the on-site substation compound. The waste material will be transferred to a Materials Recovery Facility (MRF) by a fully licenced waste contractor where the waste will be sorted into individual waste stream for recycling, recovery or disposal.</p>		

RECEIVED: 03/01/2025

8.

MONITORING PROPOSALS

All monitoring proposals relating to the pre-commencement, construction and operational phases of the Proposed Project are set out in various sections of the EIAR, NIS and Biodiversity Enhancement Plan prepared as part of the planning application to Kilkenny County Council.

This section of the Construction and Environment Management Plan groups together all of the monitoring proposals presented in the EIAR. The monitoring proposals are presented in the following pages. The monitoring proposals are also outlined within Chapter 18: Schedule of Mitigation and Monitoring Measures. Decommissioning Phase monitoring measures are not included in the table below, however, can be viewed in Appendix 4-5 (Decommissioning Plan) of this EIAR.

By presenting the monitoring proposals in the below format, it is intended to provide an easy to audit list that can be reviewed and reported on during the future phases of the Proposed Project. The tabular format in which the below information is presented, can be further expanded upon during the course of future project phases to provide a reporting template for site compliance audits

Table 8-1 Proposed Monitoring Measures

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
Pre-Construction Phase						
MX1	Drainage Maintenance	EIAR Chapter 4 CEMP Section 4	An inspection and maintenance plan for the drainage system on-site will be prepared in advance of commencement of any works on the Proposed Project. Regular inspections of all installed drainage features will be necessary, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water at parts of the systems where it is not intended. The inspection of the drainage system will be the responsibility of the ECoW or the Project Hydrologist. The drainage inspection and maintenance plan are included in the CEMP in Appendix 4-2 of this EIAR.	On going	Monthly	Project Hydrologist
MX2	Tree Felling	EIAR Chapter 9	Sampling will be completed before, during (if the operation is conducted over a protracted time) and after the felling activity. The 'before' sampling will be conducted within 4 weeks of the felling activity, preferably in medium to high water flow conditions. The "during" sampling will be undertaken once a week passes, or after rainfall events. The 'after' sampling will comprise as many samplings as necessary to demonstrate that water quality has returned to pre-activity status (i.e. where an impact has been shown).	As Required	Monthly	ECoW
MX3	Invasive Species	EIAR Chapter 6 CEMP Section 3	A pre-commencement invasive species survey shall be completed for the site.	Once	As required	Project Ecologist
MX4	Ornithology	EIAR Chapter 7	Pre-construction surveys will be undertaken prior to the initiation of works at the Proposed Wind Farm. The survey will include a thorough walkover survey to a 500m radius of the Proposed Wind Farm footprint and all works areas, where access allows. If winter roosting or breeding activity of birds of high conservation concern is identified, the roost or nest site will be located and earmarked for monitoring at the beginning of the first winter or breeding season of the construction phase. If it is found to be active during the construction phase, no works shall be undertaken within a disturbance buffer in line with industry best practice (e.g. Forestry Commission Scotland, 2006; Ruddock and Whitfield, 2007;	Once	As required	Project Ornithologist

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			Goodship and Furness, 2022). No works shall be permitted within the buffer until it can be demonstrated that the roost/nest is no longer occupied.			
Construction Phase						
MX5	Health and Safety	EIAR Chapter 5, CEMP 5	<p>The PSCS appointed for the construction stage shall be required to perform his/her duties as prescribed in the Safety, Health and Welfare at Work (Construction) Regulations. These duties include (but are not limited to):</p> <ul style="list-style-type: none"> ➤ Reporting of accidents / incidents ➤ Induction of all site staff including any new staff enlisted for the project from time to time; ➤ Toolbox talks as necessary; ➤ Maintenance of a file which lists personnel on Site, their name, nationality, current Safe Pass number, current Construction Skills Certification Scheme (CSCS) card (where relevant) and induction date; ➤ Report on site activities to include but not limited to information on accidents and incidents, disciplinary action taken and PPE compliance; ➤ Monitor the compliance of contractors and others and take corrective action where necessary; and ➤ Notify the Authority and the client of non-compliance with any written directions issued. 	Daily	Daily	PSCS
MX6	Water Quality and Monitoring	EIAR Chapter 9 CEMP Section 4	During the construction phase, the Project Contractor will be responsible for the effectiveness of drainage measures. This responsibility extends to drainage maintenance, to ensure that the installed drainage measures continue to perform as intended by the detailed drainage design. Silt fences, check dams, level spreaders and other drainage measures likely to form part of the detailed drainage design, require regular maintenance to ensure they continue to	As required	As Necessary	ECoW

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<p>function effectively, and the Project Contractor is entirely responsible for this maintenance.</p> <p>The drainage measures installed on-site should be inspected at least weekly by the contractor and maintained as required during the construction phase of the Proposed Project to ensure good performance.</p>			
MX7	Water Quality and Monitoring	EIAR Chapter 9 CEMP Section 4	<ul style="list-style-type: none"> ➤ Regular general visual inspections of site operations and inspections of all drainage infrastructure within the Site and in the surrounding area by the ECoW or a suitably qualified and competent person as delegated by the ECoW; ➤ Inspections to include all elements of drainage infrastructure to ensure the system is operating correctly and to identify and maintenance that is required. Any changes, such as discolouration, odour, oily sheen or litter will be noted and corrective action will be implemented. High risk locations such as settlement ponds will be inspected regularly. Regular inspections checks will be completed on plant and equipment, and whether materials such as straw bales or oil absorbent materials need replacement; ➤ Event based inspections by the ECoW as follows: <ul style="list-style-type: none"> ➤ >10 mm/hr (i.e. high intensity localised rainfall event); ➤ >25 mm in a 24-hour period (heavy frontal rainfall lasting most of the day); or, ➤ Rainfall depth greater than monthly average in 7 days (prolonged heavy rainfall over a week). ➤ Monthly site inspections by the Project Hydrologist/ ECoW during construction phase; ➤ Quarterly site inspections by the Project Hydrologist/ ECoW after construction for a period of one year following the construction phase; and, ➤ A written record will be maintained or available on-site within this Construction Environmental Management Plan (CEMP) which will be maintained on-site during the construction phase. 	As Required	As Necessary	ECoW

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
MX8	Turbidity Monitoring	EIAR Chapter 9 CEMP Section 4	<p>➤ Turbidity monitors or sondes can be installed where required at locations surrounding the Site. The sondes will provide continuous readings for turbidity levels in the watercourse</p>	Daily	As Necessary	ECoW
MX9	Reactive Site Drainage Management	EIAR Chapter 9 CEMP Section 4	<p>The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the ECoW or supervising hydrologist on-site. The ECoW or supervising hydrologist will respond to changing weather, ground or drainage conditions on the ground as the project proceeds, to ensure the effectiveness of the drainage design is maintained in so far as is possible. This may require the installation of additional check dams; interceptor drains or swales as deemed necessary on-site. The drainage design may have to be modified on the ground as necessary, and the modifications will draw on the various features outlined above in whatever combinations are deemed to be most appropriate to situation on the ground as a particular time.</p> <p>In the event that works are giving rise to siltation of watercourses, the ECoW or supervising hydrologist will stop all works in the immediate area around where the siltation is evident. The source of the siltation will be identified and additional drainage measures such as those outlined above will be installed in advance of works recommencing.</p>	As required	As Necessary	ECoW
MX10	Water Quality and Monitoring	EIAR Chapter 9	Regular surface water monitoring forms will be utilised at every works site near any watercourse. These will be taken on a regular basis and kept on site for record and inspection.	As required	As Necessary	ECoW
MX11	Surface Water Quality	EIAR Chapter 9 CEMP Section 4	Baseline water quality field testing and laboratory analysis will be undertaken where required prior to commencement of felling and construction at the site. The baseline monitoring programme will be subject to agreement with Kilkenny County Council.	As Required	Monthly	ECoW

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<p>Analysis will be for a range of parameters with relevant regulatory limits along with Environmental Quality Standards (EQSs) and sampling will be undertaken at designated locations as outlined in Figure 9-5 of the EIAR.</p> <p>Baseline sampling will be completed on at least two occasions, and these should coincide with low flow and high flow stream conditions. The high flow sampling event will be undertaken after a period of sustained rainfall, and the low flow event will be undertaken after a dry spell.</p> <p>Regular monitoring of excavations by a suitably qualified person will occur during the construction phase. If high levels of seepage inflow occur, excavation work should immediately be stopped, and a geotechnical assessment undertaken.</p>			
MX12	Tree Felling	EIAR Chapter 9	<p>Checking and maintenance of roads and culverts will be on-going through any felling operation. No tracking of vehicle through watercourses will occur, as vehicles will use road infrastructure and existing watercourse crossing points. Where possible, existing drains will not be disturbed during felling works.</p> <p>Also, regular surface water monitoring forms (for visual inspections and field chemistry measurements) will also be utilised at every works site near any watercourse. These will be taken regularly and kept on site for record and inspection.</p>	As Required	Monthly	ECoW
MX13	Plant and Equipment Inspections	EIAR Chapter 9 CEMP Section 4	The plant used will be regularly inspected for leaks and fitness for purpose.	As Required	Monthly	ECoW

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
MX14	Traffic and Transport	CEMP Section 3	<ul style="list-style-type: none"> > The agreed haul route roads adjacent to the site will be regularly inspected for cleanliness and cleaned as necessary. > The roads adjacent to the site entrances will be checked weekly or damage/potholes and repaired as necessary. 	As required	Monthly	ECoW
MX15	Biodiversity	CEMP Section 4	<p>A Project Ecologist will be appointed. The responsibilities and duties of the Project Ecologist will include the following:</p> <ul style="list-style-type: none"> > Undertake a pre-construction transect/walkover bird survey to ensure that significant effects on breeding birds will be avoided. > Inform and educate on-site personnel of the ornithological and ecological sensitivities within the Proposed Project area. > Oversee management of ornithological and ecological issues during the construction period and advise on ornithological issues as they arise. > Provide guidance to contractors to ensure legal compliance with respect to protected species onsite. > An Ecologist will monitor the one-way exclusion gates established at any badger sett discovered during pre-construction surveys that are within 50m of excavation works. The gates will be checked every 3 to 5 days during the 21-day period to ensure badgers do not succeed in re-entering the sett. > Liaise with officers of consenting authorities and other relevant bodies with regular updates in relation to construction progress. 	As required	As required	Project Ecologist
MX16	Spoil Management	EIAR Chapter 4, CEMP Section 2	Inspections of the spoil management areas will be made by a Geotechnical Engineer through regular monitoring of the works. The appointed contractor will review work practices at spoil management areas when periods of heavy rainfall are expected so as to prevent excessive dirty water runoff from being generated.	As required	As required	Geotechnical Engineer
MX17	Archaeological Monitoring	EIAR Chapter 13	<ul style="list-style-type: none"> > Archaeological Monitoring of all groundworks during construction by a licensed archaeologist. > A report on the monitoring should be compiled on completion of the work and submitted to the relevant authorities. 	As Required	As Required	Project Archaeologist

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<ul style="list-style-type: none"> Soil excavation shall be observed by a qualified archaeologist in accordance with a scheme of archaeological monitoring to identify any significant remains as they come to light. Further mitigation such as preservation in situ (avoidance), preservation by record (excavation) may be required depending on the results of the monitoring. 			
Operational Phase						
MX18	Surface Water Quality	CEMP Section 4	<ul style="list-style-type: none"> Monthly water sampling and laboratory analysis will be undertaken for the first six months during the operational phase. Quarterly site inspections by the Project Hydrologist/ ECoW after construction for a period of one year following the construction phase 	Monthly	Monthly	ECoW
MX19	Drainage Inspections	CEMP Section 4	The drainage system will be monitored in the operational phase until such a time that all areas that have been reinstated become re-vegetated and the natural drainage regime has been restored.	Monthly	Monthly	ECoW
MX20	Bats	EIAR Chapter 6 Appendix 6-2 Appendix 6-4	<p>To assess the effects of the Proposed Project on bat activity, at least 3 years of post-construction monitoring is proposed. Post-construction monitoring will include static detector surveys, walked survey transects and corpse searching to record any bat fatalities resulting from collision.</p> <p>At the end of each year, the efficacy of any mitigation/curtailment programme shall be reviewed, and any identified efficiencies incorporated into the programme.</p> <p>Bat Monitoring Plan</p>	Years 1, 2, 3	Annually	Project Ecologist

	Reporting Period	Response

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<ul style="list-style-type: none"> Recommendations for ongoing or remedial management required will be specified within an Environmental and Ecological Report, produced by a suitably experienced ecologist, with any criteria failures identified and corrective actions implemented. Monitoring results will be reported by a suitably experienced ecologist within an Environmental and Ecological Report with any criteria failures identified and corrective actions implemented. <p>Riparian Buffer Zone Creation</p> <ul style="list-style-type: none"> To confirm that habitat creation has been successful the above outlined woodland replanting scheme will be monitored by a qualified ecologist at the following intervals: 6 Months, 1 Year, 2 Years. 3 Years, 4 Years, 5 Years. <p>In order to carry out monitoring, a qualified ecologist will conduct inspections and relevés of the planting area at the above outlined temporal intervals following the main growing season (i.e. in September). These inspections and relevés will be recorded and entered into a monitoring report. The collected information will inform the success of the proposal allow for adaptive intervention if it is deemed necessary e.g. if any shrubs are dead or damaged these will be replaced using the same species within the next planting</p>	6 months, Year 1-5	Annually	Project Ecologist

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<p>season. Monitoring will be undertaken in partnership between the developer, the Project Ecologist, and the Landowner.</p> <p>At the end of the 5-year monitoring plan as outlined above, the Project Ecologist will assess the need for and frequency of further monitoring of the woodland replanting area in agreement with the wind farm operator.</p> <p>Pine Marten and Red Squirrel Boxes</p> <p>Monitoring will take place yearly after installation of boxes for the first three years of the operational Proposed Wind Farm. The results of the first three years of monitoring will inform the need for and frequency of further monitoring and maintenance of the boxes, to be reviewed by the Project Ecologist and agreed with the wind farm operator.</p> <p>Disturbance can result in the abandonment of nesting sites. Therefore, monitoring should be carried out using non-invasive methods where possible.</p> <p>Monitoring results will be reported after each monitoring year. Reports detailing the monitoring works carried out, the results obtained and a review of their success, along with any suggestions for amendments to the plan will be prepared</p>	Year 1-3	Annually	Project Ecologist
MX22	Ornithology	<p>EIAR Chapter 7</p> <p>Appendix 7-6</p>	<p>Survey methods employed for post-construction monitoring will be in line with guidelines issued by the NatureScot (NatureScot, 2009 and NatureScot, 2017). Post-construction monitoring will be undertaken in Years 1, 2, 3, 5, 10 and 15 of the wind farm's lifetime.</p> <p>Post-construction monitoring will include vantage point surveys, bird distribution and abundance surveys and a programme of regular corpse searching for birds that may potentially collide with operating turbines during the operational phase of the wind farm project.</p>	Years 1-5, 10 and 15	Monthly	Project Ornithologist

RECEIVED: 03/01/2025

Ref. No.	Reference Heading	Reference Location	Monitoring Measure	Frequency	Reporting Period	Responsibility
			<p>Bird Monitoring Programme: Post-construction monitoring will include vantage point surveys, bird distribution and abundance surveys and a programme of regular corpse searching for birds that may potentially collide with operating turbines during the operational phase of the wind farm project.</p> <ul style="list-style-type: none"> > Bird monitoring will include the following survey methods: > Flight activity surveys: vantage point surveys; > Breeding walkover surveys (Adapted Brown & Shepard); and > Targeted bird collision surveys (corpse searches) will be undertaken by a trained dog and handler. The surveys will include detection and scavenger trials, to correct for these two biases and ensure the resulting data is robust. 			
MX23	Noise and Vibration	Chapter 12	<p>An operational noise survey will be undertaken to ensure compliance with any noise conditions applied to the development. It is common practice to commence surveys within six months of the Proposed Wind Farm being fully commissioned. If an exceedance of the noise criteria is identified as part of the c assessment, the guidance outlined in the IOA GPG, specifically Supplementary Guidance Note 5: Post Completion Measurements (July 2014) will be followed, and relevant corrective actions taken. For example, implementation of noise reduced operational modes resulting in curtailment of turbine operation can be implemented for specific turbines in specific wind conditions to ensure predicted noise levels are within the relevant noise criterion curves/planning condition limits. Such curtailment can be applied using the wind farm SCADA system without undue effect on the wind turbine performance. Following implementation of these measures, noise surveys will be repeated to confirm compliance with the noise criteria.</p>	Once within six months	As required	Noise Consultant

RECEIVED: 03/01/2025

9. PROGRAMME OF WORKS

9.1 Construction Schedule

The construction phase will take approximately 12-18 months to complete from starting on site to the commissioning of the electrical system and export of electricity from site.

The EIAR stipulates that in the interest of breeding birds, construction will not commence during the breeding bird season, which runs from April to July. The EIAR stipulates that construction may commence between August to the end of March, so that construction activities are ongoing by the time the next breeding bird season comes around and can continue throughout the next breeding season.

Works during the construction phase of the development, including delivery of construction materials will generally take place between 7 a.m. and 7 p.m. daily Monday to Saturday with large concrete pours requiring an earlier start when deemed necessary. Delivery of abnormal loads such as turbine tower sections and blades will take place at night outside of peak traffic hours.

The phasing and scheduling main construction task items are outlined in Figure 9-1 below.

		Year 1				Year 2	
ID	Task Name	Q1	Q2	Q3	Q4	Q1	Q2
1	Site Health and Safety						
2	Grid Connection						
3	Site Compounds						
4	Site Roads						
5	Substation and Electrical Works						
6	Turbine Hardstands						
7	Turbine Foundations						
8	Backfilling and Landscaping						
9	Turbine Delivery and Erection						
10	Substation Commissioning						
11	Turbine Commissioning						

Figure 9-1 Indicative Construction Schedule

10. COMPLIANCE AND REVIEW

10.1 Site Inspections and Environmental Audits

Routine inspections of construction activities will be carried out on a daily and weekly basis by the ECoW and the Site Supervisor/Construction Manager to ensure all controls to prevent environmental impact, relevant to the construction activities taking place at the time, are in place.

Environmental inspections will ensure that the works are undertaken in compliance with this CEMP and all other planning application documents. Only suitably trained staff will undertake environmental site inspections.

10.2 Auditing

An Environmental audit will first be carried out prior to the construction phase of the Proposed Project to ensure the implementation of pre-construction mitigation measures, completion of baseline studies and implementation of pre-construction felling mitigation measures. Further environmental audits will be carried on a monthly basis during the construction phase of the Proposed Project and again after the commissioning of the wind turbines and substation.

In contrast to monitoring and inspection activities, audits are designed to shed light on the underlying causes of non-compliance, and not merely detect the non-compliance itself. In addition, audits are the main means by which system and performance improvement opportunities may be identified. Environmental audits will be carried out by the ECoW on behalf of the Project Developer, in an and objective manner. Environmental audits will be conducted at planned intervals to determine whether the CEMP is being properly implemented and maintained. The results of environmental audits will be provided to the Project Developer and Project Contractor.

An audit of compliance with the pre-commencement mitigation measures will be completed by the ECoW prior to the commencement of the construction phase of the Proposed Project. An audit of compliance with the construction phase mitigation measures will be completed monthly during the construction phase. The findings of each audit will be documented by the ECoW within the EMP for the site. The findings of each audit will be made available to Kilkenny County Council on request.

Once the Proposed Project is operational and turbines have been commissioned, a report of compliance with operational phase mitigation measures will be prepared.

10.3 Environmental Compliance

The following definitions shall apply in relation to the classification of Environmental Occurrences during construction of the wind farm:

Environmental Near Miss: An occurrence which if not controlled or due to its nature could lead to an Environmental Incident.

Environmental Incident: Any occurrence which has potential, due to its scale and nature, to migrate from source and have an environmental impact beyond the site boundary.

Environmental Exceedance Event: An environmental exceedance event occurs when monitoring results indicate that limits for a particular environmental parameter (as indicated in the Environmental Monitoring Programme) has been exceeded.

An exceedance will immediately trigger an investigation into the reason for the exceedance occurring and the application of suitable mitigation where necessary.

Exceedance events can be closed out on achieving a monitoring result below the assigned limit for a particular environmental parameter.

Environmental Non-Compliance: Non-fulfilment of a requirement and includes any deviations from established procedures, programs and other arrangements related to the EMP.

10.4

Corrective Action Procedure

A corrective action is implemented to rectify an environmental problem on-site. Corrective actions will be implemented by the Site Supervisor/Construction Manager, as advised by the Site Environmental Clerk of Works. Corrective actions may be required as a result of the following:

- Environmental Audits;
- Environmental Inspections and Reviews;
- Environmental Monitoring;
- Environmental Incidents; and,
- Environmental Complaints.

A Corrective Action Notice will be used to communicate the details of the action required to the main contractor. A Corrective Action Notice is a form that describes the cause and effect of an environmental problem on site and the recommended corrective action that is required. The Corrective Action Notice, when completed, will include details of close out and follow up actions.

If an environmental problem occurs on site that requires immediate attention, direct communications between the Site supervisor/Construction Manager and the Site Environmental Clerk of Works will be conducted. This in turn will be passed down to the site staff involved. A Corrective Action Notice will be completed at a later date.

10.5

Construction Phase Review

The Project Contractor's CEMP will be the subject of review by the ECoW on behalf of the Project Developer whenever a revised version of the CEMP is presented for approval.