Briskalagh Renewable Energy Development- Harvest Management Plan

Proposed Felling & Reforestation Methods			
Thinning (incl. CCF)	N/A Harvester Chainsaw Forwarder Fractor/Quad Skyline		
Clearfelling	□ N/A ☑ Harvester ☑ Chainsaw ☑ Forwarder □ Tractor/@ad □ Skyline □ Other (specify):		
Reforestation	N/A Windrowing Pit planting Mounding Scrap mounding		
Site access (i.e. via forest road)	Present Planned Other (specify)		

Social & Environmental Features & Considerations				
Social	Habitat & Biodiversity	Soil & Water		
Recreational usage	Designated area (SAC, SPA, etc.)	Aquatic zone(s) on/adjoining site		
Adjoining dwelling(s)	Broadleaves/diverse conifers	Relevant watercourse(s)		
Right(s)-of-way present	Hedgerows	Water-related 'hotspots'		
Utilities (power lines/water main)	Old/veteran trees	Water abstraction point		
Sensitive landscape	Large scale deadwood	Peaty or peaty/gley		
Important viewpoint(s)	Badger sett, rookery, etc.	Steep slope(s)		
Archaeological site(s) & feature(s)	Protected fauna	Water setback(s) present & intact		
Cultural feature(s)	Protected flora	Supply of brash limited		
Anti-social (dumping, fire, etc.)	🗌 Wetland habitat	Other:		
Other (specify):	Other (specify):	Other:		

Proposed Measures to Protect Social & Environmental Features & Considerations			
Consult with local residents	Establish excl. zones around arch. sites/features		
Erect safety signage	Temporary bridging points (TBPs) required		
Onsite briefing of all operators, pre-commencement	Install water setback at refor.		
Carefully selected refuelling/repair/storage depot	Install dwelling setback at refor.		
Measures to protect right(s)-of-way	Install public road setback at refor.		
Measures to protect service features	Install archaeological setback at refor.		
Measures to protect habitats & biodiversity features	Install biodiversity setback at refor.		
Limit operations to dry weather	Install landscape setback at refor.		
Daily visual monitoring of ground conditions	Inclusion of Refor. Objective 'CCF'		
Daily visual monitoring of water	Inclusion of Refor. Objective 'BIO'		

Proposed Measures to Protect Social & Environmental Features & Considerations (Cont..)

🔀 Water sampling	Forest edge planting
🔀 Install silt traps/barriers	Environmental setback planting
🔀 Drain blocking/slow-water dams	Other (specify)
Utilise brash mats along extraction routes	Other (specify)
Exclude machinery in areas adjoining aquatic zones, water abstraction points & water-related 'hotspots'	Other (specify)
	0

Ancillary Information (include relevant information to expand on above & to detail important aspects such as the sequencing of operations, the width of environmental setbacks & contingency planning. Ensure accurate cross-referencing and consistency with maps) *

Harvesting Plan

Where possible, harvesting and extraction processes will be undertaken during dry periods, to limit surface water run-off. Proposed machinery will comprise a harvester and a low-ground pressure forwarder with a 14-tonne bunk capacity.


Temporary bridge will be used where necessary as indicated on attached map. Brash mats will be used along all extraction routes, with corduroy rafts deployed to reinforce short sections of soft ground subject to high traffic usage. Following tree felling operations, brash material will be removed off- site and disposed of appropriately to a suitable location. The extraction directions are marked with red arrows on the Harvest Plan Map. The proposed wind farm access road will be used for access and haulage exit to L-5024-23 and then follow the public road.

Onsite supervision will be present during operations to ensure that felling and extraction operations are carried out appropriately and that water protection measures are adequate and remain effective throughout, and to trigger contingency measures, if necessary (e.g., to cease operations if rainfall creates a risk of sediment mobilisation and runoff).

Silt trap will be installed within relevant watercourse (RW), at a location indicated on the Harvest Plan Map. The silt trap will be monitored and maintained throughout the period of works and for a period afterwards until the site has stabilised. Additional traps may be placed along the edge of the adjacent aquatic zones (AZs), in locations where surface run-off may be possible.

Particular attention will be paid to minimizing disturbance to ground surfaces, drains /streams, and biodiversity features. 5m buffer zones will be established either side of the RWs within which there will be no traversal of machinery permitted. Similarly, 10m buffer zones will be established either side of AZs. If additional RWs are identified during the works, these will be dealt with the same way. Fully trained, experienced forest contractors will be selected for the felling operation.

All harvesting operations to comply with the Forest Harvesting and the Environment Guidelines and Forestry and Water Quality Guidelines.



Legend

- Site of FL Application
 - Public Road
- Existing Road/Track
- Proposed Windfarm Road
- Aquatic Zone (AZ)(Stream/River)
- Relevant Watercourse (RW)(Forest Drain)
- ······ Machine Setbacks (10m AZ, 5m RW)
 - Hedgerows
- Timber Extraction Direction
- SA Stacking Area
- Temporary Bridging point
- 🔺 Silt Trap
- + Archaeology

