



P2288

PROPOSED RIVERINE COMMUNITY PARK

STRABANE AND LIFFORD

ROI SCHEDULE OF MITIGATION



MCL Consulting Ltd
Unit 5, Forty Eight North
Duncrue Street
Belfast
BT3 9BJ
028 9074 7766

www.mclni.com

Appendix 1.2 – Lifford Schedule of Mitigation Measures

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
Biodiversity	General disturbance of all Fauna	<p>During the construction phase noise may cause disturbance, therefore the adoption of best practice as defined by the Control of Pollution Act 1974 should be implemented.</p> <p>All noise caused by machines should be minimised and should operate during daytime hours only as agreed with the council.</p> <p>With regards to dust it should be ensured that an adequate supply of water is available on site for effective dust suppression.</p> <p>No light should be directed onto woodland features during the construction or operational phase.</p> <p>No excavations are to be left uncovered or without a means of egress (a sloped plank for example) overnight, as otters may fall in or enter in search of food and become trapped.</p> <p>No buildings or storage units are to be left open overnight, as wildlife may enter and become trapped.</p> <p>No poisonous or potentially harmful substances or materials are to be left unsecured</p>	Construction & Operational

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>overnight.</p> <p>The use of rodenticides for any pest control are prohibited on site.</p> <p>No vehicles or machinery are to be used installing any fencing or exclusion gates.</p>	
	<p>Disturbance of Otters</p>	<p>If an otter is discovered or any activity suggesting otters have been disturbed during construction, all work must cease immediately, and the ecologist should be notified as soon as possible to detail how to proceed.</p> <p>It is also recommended that compensatory planting scheme be carried out in order to recreate foraging habitat which may be lost due to the proposed site plans.</p> <p>A minimum of 10 metres should be maintained as a buffer between the proposed development and surrounding water courses.</p> <p>Fencing designs should provide unrestricted access to the site for the otters in an effort to allow otters to use their extended foraging grounds.</p> <p>A surface water management plan must be prepared and implemented prior to construction works to avoid potential impacts on the water courses and water quality.</p>	<p>Construction & Operational</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>A small culvert or small ledge structure be worked into the bridge landing areas to allow otters free land access across the areas where the bridge makes contact with the banks of the River Foyle.</p>	
	<p>Disturbance of Badgers</p>	<p>If a badger is discovered or any activity suggesting badgers have been disturbed during construction, all work must cease immediately, and the ecologist should be notified as soon as possible to detail how to proceed.</p> <p>It is also recommended that compensatory planting scheme be carried out in order to recreate foraging habitat which may be lost due to the proposed site plans.</p>	<p>Construction</p>
	<p>Disturbance of Atlantic Salmon and Riverine Habitat</p>	<p>Use of single span bridge to avoid in-channel support pier. Temporary crane platform (in the river channel) and working platform (on the river bank) will need to be constructed in order to construct and install the bridge. Mitigation of temporary works platform to prevent silt release through design and control methods.</p> <p>Seasonal restrictions implemented for bridge construction and associated works to minimise impact on migratory fish.</p>	<p>Construction</p>
	<p>Restriction of mammal movement within the site and lands beyond Otter and Badger</p>	<p>Mammal gates proposed to be situated at intervals along peripheral fencing within the site to enable badgers and other mammals to move around and in and out of the site unrestricted, thereby not interfering with any foraging.</p> <p>Recommended that either a small culvert or small ledge structure be worked into the bridge landing areas to allow otters free land access across the areas where the bridge makes contact with the banks of the River Foyle.</p>	<p>Construction</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Disturbance of Bats	<p>Timed lights to be installed around path network and on bridge in order to minimise the length of time the surrounding area is lit up during the hours of darkness to minimise impact top foraging habitat.</p> <p>Lighting of buildings, roads, paths, car parks and temporary construction compounds to be ecologically-friendly and in accordance with relevant ecological guidance to strike a balance between safety needs and environmental protection of foraging habitat.</p>	Construction & Operational
	Spread of Invasive plant species.	<p>An Invasive Species Management Plan has been prepared and will be implemented during the construction and operation of the Project. This is designed to manage invasive plant species through a combination of ex-situ treatment of key areas in direct conflict with the development and in-situ treatment of other areas within the site.</p> <p>Installation of a root barrier membrane within areas of footpaths, roads, hardstandings, buildings etc. which are at risk from potential Japanese Knotweed encroachment. These areas at risk are where Japanese Knotweed remains in close proximity to the structure, or where the required excavation is not achievable.</p>	Construction & Operational
	Spread of Invasive bivalve species. Asian Clam	<p>Biosecurity measures (washing facility at Construction Compound) which require measures to eradicate importation of invasive bivalves during the construction phase.</p> <p>Signage to be erected at slipway to advise users to follow Loughs Agency and NIEA Biosecurity Guidance.</p>	Construction Operation
	Disturbance of fish species	Bridge designed to be a single span with no in- channel support structures so as not to disturb the riverbed and channel.	Construction & Operational

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Bridge lighting controlled to ensure that there is no direct lighting of the river and to be ecologically-friendly and in accordance with relevant ecological guidance to strike a balance between safety needs and environmental protection of the River Foyle SAC.</p> <p>Seasonal restrictions on bridge construction and piling works within the SAC have been implemented to avoid the most ecologically-sensitive period (salmon runs).</p>	
	Animals ingesting harmful substances	No poisonous or potential substances to be left unsecured overnight. No use of rodenticides within the site	Construction & Operational
	Disturbance of Long Eared Owl	<p>All construction works within 150m of owl nest must be undertaken outside the bird breeding season and under license from NIEA. It is also recommended that replacement raptor boxes be installed within 200m of the area as a compensatory/mitigation measure to ensure the long-eared owl has appropriate replacement nesting. All works near the long-eared owl nesting site and installation of replacement raptor boxes must be carried out under supervision and installed by a suitably qualified ecologist via the presence of an ecological clerk of works. The use of rodenticides for any pest control are prohibited on site.</p>	Construction & Operational
	Disturbance of other potential nests	<p>Any scrub or tree clearance should be kept to a minimum and undertaken outside of the breeding season 1st March – 31st August. (Seasonal Constraints of elements of construction works).</p> <p>Clearance of scrub/hedgerow's during the breeding season be required, this must be undertaken under the supervision of a qualified ecologist and appropriate surveys undertaken prior to any scrub clearance</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
Lands, Soils and Waters	Gas ingress into buildings and site infrastructure	<p>Ground gas protection measures should be installed under the community hub building in Lifford. One or two of the following measures should be implemented with all joints and penetrations sealed;</p> <ul style="list-style-type: none"> • Reinforced concrete cast in situ floor slab (suspended, non-suspended or raft) with at least 1200 g DPM². • Beam and block or pre cast concrete slab and minimum 2000 g DPM/reinforced gas membrane. • Underfloor venting or pressurisation in combination with a) and b) depending on use. 	Construction & Operational
	Erosion of exposed soils/subsoils and entry of sediment laden run-off to nearby surface water.	<p>A Construction Environmental Management Plan (CEMP), agreed by statutory consultees and implemented prior to commencement of construction works. A detailed copy of the oCEMP is presented in Appendix 3-1. An Outline Surface Water Management Plan (SWMP) and Water Quality Monitoring Plan (WQMP) are provided as Appendix 9-11. A programme of routine surface water and groundwater quality monitoring must be undertaken to ensure that no water pollution is caused during the construction phase.</p> <p>Earthworks shall be carried out in a phased manner, limiting exposed areas and timed to avoid sensitive periods.</p> <p>Stockpiles of topsoil / soils will be covered/dampened during dry weather to prevent spreading of sediment / dust. At least 10m buffer to watercourses, at least 100m buffer to River Foyle SAC.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Run-off from the site will pass through temporary settlement lagoons and / or sediment tanks prior to discharge to the site watercourse / drains.</p> <p>Top-soiling and landscaping of the works will take place as soon as finished levels are achieved.</p> <p>Silt fences will be erected adjacent to watercourses during construction. Matting may also be used to capture silt-laden runoff.</p>	
	Excavations may act as barriers to runoff diverting surface water away from existing routes or cause flooding elsewhere	Overland flow should be captured by strategically sited peripheral cut-off ditches and directed to settlement lagoons or proprietary settlement tanks.	Construction
	Unsecured loads during transport pose a potential risk to the water environment should there be an accidental leakage/ spillage of materials	<p>Fine materials (e.g. sand and / or cementitious products) shall be covered and secured with heavy duty canvas / tarpaulin. Routine checks should be made for rips and tears and repaired immediately. At least 10m buffer to watercourses, at least 100m buffer to River Foyle SAC.</p> <p>For vehicles and plant leaving material deposition / stockpile areas, self-contained recirculating wheel wash facilities shall be installed at the exit and all vehicles will be required to pass through them.</p>	Construction
	Stockpiling of materials may pose a risk as they can be a ready source of loose material if not adequately protected from water and wind.	Avoid unnecessary stockpiling. Stockpiling areas should be appropriately lined and positioned away from watercourses (at least 10m away for all watercourses, and at least 100m away for River Foyle SAC).	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Stockpiles of topsoil / soils will be covered / dampened during dry weather to prevent spreading of sediment/dust. Buffer zones to be implemented : at least 10m buffer to watercourses, at least 100m buffer to River Foyle SAC.</p> <p>In advance of construction, silt fences and bunds shall be provided around the footprint of any stockpiles.</p>	
	<p>Temporary compaction of soils caused by construction phase plant and site traffic movements, may increase the rate and volume of surface water runoff.</p>	<p>Overland flow should be captured by strategically sited peripheral cut-off ditches and directed to settlement lagoons or proprietary settlement tanks.</p>	<p>Construction</p>
	<p>Works to existing surface watercourses (i.e. installation of a permanent bridge on the River Foyle and construction, use and deconstruction of lifting crane pad in the River Foyle have the potential to cause impact to the River Foyle through disturbance of river bank and river bed, introduction of silt source.</p>	<p>The temporary crane pad shall be constructed, used and dismantled in a manner which shall protect the river from silt release. Temporary and permanent piles will be emplaced using techniques suitable for high-sensitivity sites. No permanent piles for crane pad.</p> <p>CEMP / Pollution Prevention Plan (PPP) including emergency response plan shall be prepared, agreed by statutory consultees and implemented prior to commencement of construction works. An Outline Surface Water Management Plan (SWMP) and Water Quality Monitoring Plan (WQMP) are provided as Appendix 9-11. A programme of routine surface water and groundwater quality monitoring must be undertaken to ensure that no water pollution is caused during the construction phase.</p>	<p>Construction</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Concrete mixing and washing areas should be located at least 10m from water bodies (100m for River Foyle SAC) and have settlement and re-circulation systems for water reuse. Isolation of working area, protective sheeting to be utilised.</p> <p>Chemical, fuel and oil storage will be undertaken within a site compound, which will be located on stable ground at a low risk of flooding and at least 10 m from any watercourse (100m for River Foyle SAC). The stores will also be locked and sited on an impervious base within a secured bund with 110% of the storage capacity.</p>	
	<p>Installation of culverts and drainage system outfalls can cause damage to bank side / riparian habitats, mobilising sediment and releasing material into the surface watercourse.</p>	<p>Outfall design should comply with good practice and should consider directing each outfall downstream to minimise impacts to flow patterns, avoiding projecting the outfall into the watercourse channel, directing an outfall away from the banks of a river to minimise any potential risk of erosion (particularly on the opposite bank), and minimising the size / extent of the outfall headwall where possible to reduce the potential impact on the banks.</p>	Construction
	<p>Potential leakage or spillage of cement or other potentially polluting substances resulting in surface water contamination.</p>	<p>CEMP / Pollution Prevention Plan (PPP) including emergency response plan shall be prepared, agreed by statutory consultees and implemented prior to commencement of construction works. A detailed oCEMP is presented in Appendix 3-1. An Outline Surface Water Management Plan (SWMP) and Water Quality Monitoring Plan (WQMP) are provided as Appendix 9-11. A programme of routine surface water and groundwater quality monitoring must be undertaken to ensure that no water pollution is caused during the construction phase.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Concrete mixing and washing areas should be located more than 10m from water bodies (100m for River Foyle SAC) and have settlement and re-circulation systems for water reuse. Isolation of working area, protective sheeting to be utilised.</p> <p>Chemical, fuel and oil storage will be undertaken within a site compound, which will be located on stable ground at a low risk of flooding and at least 10 m from any watercourse (100m for River Foyle SAC). The stores will also be locked and sited on an impervious base within a secured bund with 110% of the storage capacity.</p> <p>Spill kits to be retained on-site.</p> <p>For vehicles and plant leaving material deposition/ stockpile areas, wheel wash facilities shall be installed at the exit and all vehicles will be required to pass through them.</p>	
	<p>Temporary compaction of soils caused by construction phase plant and site traffic movements, may increase the rate and volume of surface water runoff.</p>	<p>Overland flow should be captured by strategically sited peripheral cut-off ditches and directed to settlement lagoons or proprietary settlement tanks.</p>	<p>Construction</p>
	<p>Potential accidental leakage or spillage of hydrocarbons from vehicles/ machinery resulting in surface water contamination.</p>	<p>CEMP/ PPP including emergency response plan shall be prepared, agreed by statutory consultees and implemented prior to commencement of construction works. A detailed oCEMP is presented in Appendix 3-1. Buffer zones to be implemented : at least 10m for all watercourses, at least 100m for River Foyle SAC. An Outline Surface Water Management Plan (SWMP) and Water Quality Monitoring Plan (WQMP) are provided as Appendix 9-11. A programme of routine surface water and groundwater quality</p>	<p>Construction</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>monitoring must be undertaken to ensure that no water pollution is caused during the construction phase.</p> <p>Stationary plant will be fitted with drip trays and emptied regularly, and plant machinery will be regularly inspected for leaks with maintenance as required. Spillage kits will be stored at key locations on-site, and all construction activities will comply with a Pollution Incident Control Plan to be prepared by the appointed Contractor prior to commencement of works.</p> <p>Only designated trained and competent operatives will be authorised to refuel plant and all refuelling will be undertaken at designated refuelling areas (e.g. on hardstanding, with spill kits available, and at least 10 m from water features, 100m for River Foyle SAC) where practicable. Appropriate measures will be adopted to avoid spillages.</p>	
	<p>Spread of invasive species</p> <p>Discharges to local watercourses from Construction Compound</p>	<p>Washing facilities at Construction Compound to be self-contained with no environmental discharge. All contaminated wastes generated shall be contained and removed from the site to landfill.</p>	Construction
	<p>Potentially polluting substances such as hydrocarbons, heavy metals, and polycyclic aromatics hydrocarbons (PAHs) may be contained in runoff from roads and car parking areas.</p>	<p>Water quality risk management techniques shall be used to determine the appropriate stormwater management system required for the site. The approach shall utilise SuDS mitigation indices (i.e. those outlined in the SuDS Manual (C753) – Chapter 26) to inform the design of the stormwater management system.</p>	Operational

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Potential to increase flood risk by reducing the area of permeable land cover compared to existing conditions (i.e., greenfield site).	The proposed drainage design will incorporate SuDS components to drain the site. These will be designed in accordance with industry good practice guidance and current planning standards and regulations. Final flows discharged from the site will be controlled to calculated greenfield run-off rates up to the 1 in 100 year plus allowance for climate change rainfall event. The Accommodation Works area will be served by piped drainage, limited to greenfield runoff rate.	Operational
	Potential to cause pollution during flood event due to mobilisation of pollutants from stored materials and machinery within Maintenance Depot and Spectator Stand.	<p>Good practice management and storage of materials. These measures shall include</p> <ul style="list-style-type: none"> • storing high risk materials such as oils, fuels, chemicals inside buildings • maintaining low stocking levels of oils, fuels, pesticides and potentially polluting materials • keeping stored materials in appropriate containers / bags to prevent release during flooding • keeping machinery clean and maintained to a high standard 	Operational
	Works to existing surface watercourses have the potential to disrupt flow and sediment regime.	Outfall design should comply with good practice and should consider directing each outfall downstream to minimise impacts to flow patterns, avoiding projecting the outfall into the watercourse channel, directing an outfall away from the banks of a river to minimise any potential risk of erosion (particularly on the opposite bank), and minimising the size / extent of the outfall headwall where possible to reduce the potential impact on the banks.	Operational
	Buildings & Hardstanding	Detailed assessment confirms that the proposal causes no measurable effect flood extents or floor levels elsewhere including transboundary effects. No further mitigation required.	Operational

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Runoff Discharge at Slipway (small car park, 3 spaces)	Carpark drainage shall be discharged to underground stratum via suitably-sized oil-water interceptor to minimise risk to SAC.	Operational
Air and Climate	Poor communication leading to air quality/issued issues being unresolved	<p>Develop and implement a stakeholder communications plan that includes community engagement before work commences on site.</p> <p>Display the name and contact details of person(s) accountable for air quality and dust issues on the site boundary. This may be the environment manager/engineer or the site manager.</p> <p>Display the head or regional office contact information.</p>	Construction
	Poor site management leading to adverse air quality/dust impacts	<p>Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.</p> <p>Make the complaints log available to the local authority when asked.</p> <p>Record any exceptional incidents that cause dust and/or air emissions, either on- or offsite, and the action taken to resolve the situation in the logbook.</p> <p>Hold regular liaison meetings with other high risk construction sites within 500 m of the site boundary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised. It is important to understand the interactions of the off-site transport/deliveries which might be using the same strategic road network routes.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	<p>Poor/lack of monitoring leading to adverse air quality/dust impacts</p>	<p>Undertake daily on-site and off-site inspection, where receptors (including roads) are nearby, to monitor dust, record inspection results, and make the log available to the local authority when asked. This should include regular dust soiling checks of surfaces such as street furniture, cars and windowsills within 100 m of site boundary, with cleaning to be provided if necessary.</p> <p>Carry out regular site inspections to monitor compliance with the DMP, record inspection results, and make an inspection log available to the local authority when asked.</p> <p>Increase the frequency of site inspections by the person accountable for air quality and dust issues on site when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.</p> <p>Agree dust deposition, dust flux, or real-time PM10 continuous monitoring locations with the Local Authority. Where possible commence baseline monitoring at least three months before work commences on site or, if it a large site, before work on a phase commences. Further guidance is provided by IAQM on monitoring during demolition, earthworks and construction.</p>	Construction
	<p>Poor preparation/maintenance of site leading to adverse air quality/dust impacts.</p>	<p>Erect solid screens or barriers around dusty activities or the site boundary that are at least as high as any stockpiles on site.</p> <p>Fully enclose site or specific operations where there is a high potential for dust production and the site is active for an extensive period.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Avoid site runoff of water or mud.</p> <p>Keep site fencing, barriers and scaffolding clean using wet methods.</p> <p>Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site cover as described below.</p> <p>Cover, seed or fence stockpiles to prevent wind whipping.</p>	
	<p>Adverse air quality impacts from operating vehicles/machinery and travel</p>	<p>Ensure all vehicles switch off engines when stationary - no idling vehicles.</p> <p>Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.</p> <p>Impose and signpost a maximum-speed-limit of 15 mph on surfaced and 10 mph on unsurfaced haul roads and work areas.</p> <p>Produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials.</p> <p>Implement a Travel Plan that supports and encourages sustainable travel (public transport, cycling, walking, and car-sharing).</p>	<p>Construction</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Adverse air quality/dust impacts from general construction operations	<p>Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems.</p> <p>Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.</p> <p>Use enclosed chutes and conveyors and covered skips.</p>	Construction
	Adverse air quality/dust impacts from construction waste management	Avoid bonfires and burning of waste materials.	Construction
	Adverse air quality/dust impacts from demolition	<p>Soft strip inside buildings before demolition (retaining walls and windows in the rest of the building where possible, to provide a screen against dust.</p> <p>Ensure effective water suppression is used during demolition operations. Handheld sprays are more effective than hoses attached to equipment as the water can be directed to where it is needed. In addition, high volume water suppression systems, manually controlled, can produce fine water droplets that effectively bring the dust particles to the ground.</p> <p>Avoid explosive blasting, using appropriate manual or mechanical alternatives.</p> <p>Bag and remove any biological debris or damp down such material before demolition.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Adverse air quality/dust impacts from construction	<p>Avoid scabbling (roughening of concrete surfaces) if possible.</p> <p>Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.</p> <p>Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery.</p> <p>For smaller supplies of fine power materials ensure bags are sealed after use and stored appropriately to prevent dust.</p>	Construction
	Adverse air quality/dust impacts from trackout	<p>Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use.</p> <p>Avoid dry sweeping of large areas.</p> <p>Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.</p> <p>Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Install hard surfaced haul routes, which are regularly damped down with fixed or mobile sprinkler systems, or mobile water bowsers and regularly cleaned.</p> <p>Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable).</p> <p>Ensure there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits.</p> <p>Access gates to be located at least 10 m from receptors where possible.</p>	
Noise and Vibration	Noise disturbance outside of regular working hours	<p>Working hours during site construction operations will be restricted to daytime hours from 07:30 hours to 18:00 hours (Monday to Friday) and, as may be required, from 08:00 hours to 13:00 hours (Saturdays). Evening and night-time work is not expected to take place although it is possible that limited 24 hours working may be required to take place on occasion. This will only take place with the prior agreement of Derry & Strabane District Council and Donegal County Council.</p> <p>Night-time Working - If there are items of plant (e.g. dewatering pumps and similar) in use during night-time hours they will be chosen, sited and enclosed such that levels at the nearest properties do not exceed the measured background noise levels.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
	Adverse noise impacts from construction vehicles and plant	<p>An on-site speed limit will be enforced for all traffic. Drivers of vehicles will be advised of the speed limits through the erection of signs i.e. a typically recommended on site speed limit is 10 km/hr.</p> <p>Where practicable, the use of quiet working methods and the most suitable plant will be selected for each activity having due regard to the need for noise control.</p> <p>Best practicable means will be employed to minimise noise emissions and will comply with the general recommendations of BS 5228. To this end operators will use “noise reduced” plant and/or will modify their construction methods so that noisy plant is unnecessary.</p> <p>By positioning potentially noisy plant as far as possible from noise sensitive receivers the transmission of sound can be minimised. Earth mounds and/or stockpiles of material or perimeter hoarding on site can be used as a physical barrier between the source and the receiver.</p> <p>Mechanical plant used on site will be fitted with effective exhaust silencers. Vehicle reverse alarms will be silenced appropriately in order to minimise noise breakout from the site while still maintaining their effectiveness.</p> <p>All plant will be maintained in good working order. Where practicable, machines will be operated at low speeds and will be shut down when not in use.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Compressors will be of the “noise reduced” variety and fitted with properly lined and sealed acoustic covers.</p> <p>In all cases engine and/or machinery covers will be closed whenever the machines or engines are in use.</p> <p>All pneumatic percussive tools will be fitted with mufflers or silencers as recommended by the equipment manufactures. Where practicable, all mechanical static plant will be enclosed by acoustic sheds or screens.</p>	
	Lack of staff training leading to adverse noise impacts	<p>Employees working on the site will be informed about the requirement to minimise noise and will undergo training on the following aspects:</p> <ul style="list-style-type: none"> • The proper use and maintenance of tools and equipment. • The positioning of machinery on-site to reduce the emission of noise to the noise sensitive receivers. • Avoidance of unnecessary noise when carrying out manual operations and when operating plant and equipment. <p>The use and maintenance of sound reduction equipment fitted to power pressure tools and machines.</p>	Construction
	Lack of monitoring leading to adverse noise impacts	Responsible Person –The Contractor will appoint a responsible and trained person who will be present on site and who will be willing to answer and act upon complaints and queries from the local public.	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Where excessive noise levels are recorded, further mitigation measures will be employed which may include temporary wooden hoarding / acoustic screening to be installed to a height of no less than 2.5m around areas of construction where loud noise levels occur.</p> <p>Where deemed necessary due to excessive impact or complaints received, noise and vibration monitoring will be undertaken during construction works to determine noise and vibration levels at sensitive receivers. On the basis of the findings of such noise and vibration monitoring, appropriate noise and vibration mitigation measures will be implemented to reduce noise and vibration impacts.</p>	
	Risk of cosmetic damage from vibration frequency	The contractor will ensure that the TII Guidelines which identify limits for protection against cosmetic damage as a function of vibration frequency are not exceeded through the use of the selected low vibration piling method.	Construction
	General disturbance from vibration	<p>Agree working hours for piling activities for less sensitive time or days i.e during the day-time between 0700h and 1900h for Monday to Friday, avoiding weekends.</p> <p>Use of minimal vibration piling equipment i.e using a CFA drill.</p> <p>An alternative low vibration method for removal of the hardstand not involving the use of rock hammers or similar percussive methods must be deployed.</p> <p>Carry out a baseline vibration survey to determine current ambient vibration levels at the proposed piling and vibration-sensitive receptor locations.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>The measurement location at the vibration-sensitive receptor should be close to, but far enough away so not to disturb i.e 10 m away.</p> <p>Identify vibration levels the vibration-sensitive receptors are currently exposed to, and assess the potential impact from CFA piling on the vibration-sensitive receptors.</p> <p>Determine action and limit values based on the baseline vibration survey and available guidance from international standards.</p> <p>Install continuous vibration monitoring equipment at the piling location and the vibration-sensitive receptor location measuring the vibration levels.</p> <p>Monitor the vibration levels and compare with the agreed action and/or limit values.</p> <p>It is recommended the PPV is measured and if possible, the weighted acceleration and hence the VDV could also be measured (and/or determined).</p>	
Material Assets (including traffic)	Increase in dust and dirt from construction vehicles	<p>During the construction phase the increase in dust and dirt will be minimised by effective site management. The construction routes will be discussed and agreed with respective roads departments and disruption will be mitigated. The construction routes and the phasing of the scheme will be agreed with respective roads departments.</p> <p>Wheel washing facilities will be provided for all construction vehicles and construction areas will be fenced-off.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		Any impact will be ameliorated using best practice including damping down excavated material and haul roads when the roads are dry and covering loads of surplus material leaving and entering the site. Wheel washing will be provided on site.	
	Risk to built services during construction phase	<p>A construction, including traffic, management plan should be implemented during the construction phase to protect local amenities and the integrity and operation of the local road network.</p> <p>Provision of utilities should be carried out in accordance with the recommendations of the relevant statutory bodies (ESB, Irish Water, Eircom etc.)</p> <p>Water Metering should be included in each unit to record consumption.</p>	Construction
	Poor pedestrian access to the Project due to lack of pedestrian crossings	The existing pedestrian crossing on the A38 Lifford Road will be upgraded to a controlled toucan crossing.	Operational
Cultural Heritage	Possibility of encountering archaeological finds/remains within the greenfield areas during ground reduction works	<p>Programme of archaeological works should be implemented in both the greenfield areas and within the Zone of Notification before or during the Construction Phase. This should take the form of archaeological testing if feasible and where this is not feasible (particularly within the Zone of Notification) archaeological monitoring (watching brief) shall be undertaken by a suitably qualified archaeologist, during ground reduction works. The archaeological testing should be undertaken to the level of the uppermost archaeological horizon or the natural subsoil, whichever is encountered first. This should be undertaken by 360-degree tracked machines fitted with toothless buckets under an archaeological licence from National Monuments Service.</p>	Construction

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Where archaeological testing is not feasible or if it has not been possible to take place in advance of site construction works, a programme of archaeological monitoring shall occur during Construction Phase. Topsoil/overburden shall be removed by 360-degree tracked machines fitted with toothless buckets under constant archaeological supervision, down to the uppermost archaeological horizon, the level of the natural subsoil or formation level, whichever is encountered first.</p>	
	<p>Archaeological material identified during either archaeological testing or archaeological monitoring</p>	<p>If archaeological material is identified during either archaeological testing or archaeological monitoring, provisions will be made by the developer for its preservation <i>in situ</i> or if this is not feasible a fully programme of archaeological excavation and recording (preservation by record). Where archaeological excavations occur, this will be followed by an off-site phase of post-excavation analysis and reporting. The level of the analysis shall be commensurate with the level of archaeology excavated.</p>	<p>Construction</p>
<p>Landscape and Visual Impact</p>	<p>Negative visual impact from the Project</p>	<p>It is proposed to re-use earth material for landform rather than removal off site in order to reduce carbon emissions and landfill.</p> <p>The use of timber from sustainable sources will be considered.</p> <p>Use of site contours for new path networks to minimize site impact and the carbon footprint of new path infrastructure.</p> <p>Vehicular roads, main footpaths and cycle ways will use an asphalt surface, matching the specified surface on Strabane North Greenway for consistency. Secondary paths will use</p>	<p>Construction & Operational</p>

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>either reinforced grass or a bound path with local aggregate. Irish Limestone paving will be used around the Hub building. This will ensure that all the main areas of the park will be wheelchair accessible and that defined routes around the building will be DDA compliant.</p> <p>Proposed Play Areas alongside the existing embankment to maximise play value and landform.</p> <p>Plant protection will be managed through BS5837:2012 to minimise loss and/or damage during construction. Planting proposals will be managed through BS 4428:1989.</p> <p>Invasive species on both sides are to be managed by the respective council and include a specific Invasive Species Management Plan.</p> <p>Removal of trees to create entrance/egress to car park is not quantified but large sections of existing planting is to be retained in the proposed car park and enhanced with proposed SUDs mix, wild flower mix, and native and ornamental trees.</p> <p>A section of existing woodland at the entrance to Site is to be retained and seeded with woodland wildflower mix.</p> <p>Native shrubs are proposed around the Hub building and Events space and ornamental shrubs line the main paths from the car park to play areas.</p>	

Environmental Topic	Potential Impacts (without Mitigation)	Mitigation Measures	Phase
		<p>Ornamental shrubs, native trees, and wildflower meadow mix are proposed in the Toddler, Junior Play Area and Senior Play Area along with grass mounding.</p> <p>Long swathes of riverside edge seed mix (WF3) line the river banks with scattered ornamental shrubs and grasses.</p>	