



## **APPENDIX 4-6**

HARVEST MANAGEMENT PLAN

## **Harvest Management Plan in Support of Felling at Slieveacurry**

Proposed Felling & Reforestation Methods						
Thinning (incl.	N/A	larvester	nsaw	der Tractor/Quad Skyline		
Clearfelling	□ N/A ☑ F □ Other (speci	larvester	nsaw 🔀 Forwar	der Tractor/Quad Skyline		
Reforestation	□ N/A       ☑ Windrowing       ☑ Pit planting       ☐ Mounding       ☐ Scrap mounding         □ Scarification       ☐ Other (specify):					
Site access (i.e. via forest road)						
Social & Environmental Features & Considerations						
Social		Habitat & Biodiversity		Soil & Water		
Recreational usage		Designated area (SAC, SPA, etc.)		Aquatic zone(s) on/adjoining site		
Adjoining dwelling(s)		☐ Broadleaves/diverse conifers		Relevant watercourse(s)		
Right(s)-of-way present		Hedgerows		Water-related 'hotspots'		
Utilities (power lines/water main)		Old/veteran trees		Water abstraction point		
Sensitive landscape		Large scale deadwood		□ Peaty or peaty/gley		
Important viewpoint(s)		Badger sett, rookery, etc.		Steep slope(s)		
Archaeological site(s) & feature(s)		Protected fauna				
Cultural feature(s)		☐ Protected flora		Supply of brash limited		
Anti-social (dumping, fire, etc.)		Wetland habitat		Other:		
Other (specify):		Other (specify):		Other:		
Proposed Measures to Protect Social & Environmental Features & Considerations						
Consult with local residents			Establish excl. zones around arch. sites/features			
			Temporary bridging points (TBPs) required			
Onsite briefing of all operators, pre-commencement			☐ Install water setback at refor.			
☐ Carefully selected refuelling/repair/storage depot			Install dwelling setback at refor.			
Measures to protect right(s)-of-way			Install public road setback at refor.			
Measures to protect service features			Install archaeological setback at refor.			
Measures to protect habitats & biodiversity features			Install biodiversity setback at refor.			
☐ Limit operations to dry weather			Install landscape setback at refor.			
☐ Daily visual monitoring of ground conditions			☐ Inclusion of Refor. Objective 'CCF'			
☐ Daily visual monitoring of water			☐ Inclusion of Refor. Objective 'BIO'			

Proposed Measures to Protect Social & Environmental Features & Considerations (Cont)					
☐ Water sampling	Forest edge planting				
☐ Install silt traps/barriers	Environmental setback planting				
☐ Drain blocking/slow-water dams	Other (specify)				
Utilise brash mats along extraction routes	Other (specify)				
Exclude machinery in areas adjoining aquatic zones, water abstraction points & water-related 'hotspots'	Other (specify)				
Ancillary Information (include relevant information to expand on above & to detail important aspects such as the sequencing of operations, the width of environmental setbacks & contingency planning.  Ensure accurate cross-referencing and consistency with maps) *					
Harvesting Plan					
Where possible, harvesting and extraction processes will be undertaken during dry periods, to limit surface water run- off. It is proposed that a harvester and low-ground pressure forwarder will be used in these processes. Where brash material on site is limited, brash mats will be deployed to help reinforce sections of the extraction route outside of the existing hardcore forestry road.					
Silt traps will be installed within any manmade relevant watercourses (RWs) within or adjacent to the felling compartments, prior to the commencement of felling works, to preserve the turbidity and integrity of the downstream river catchment. These sediment traps will be monitored and maintained throughout the period of works and for a period afterwards until the site has stabilised. Additional traps may be placed along the edge of the adjacent aquatic zones (AZs), in locations where surface run-off may be possible.					
5m buffer zones will be established either side of the RWs within which there will be no traversal of machinery permitted. Similarly, 10m buffer zones will be established either side of AZs. Fully-trained, experienced forest contractors will be selected for the felling operation.					
Harvested timber will be extracted along the existing tracks to enable easy loading and transport offsite along the public road.					
Reforestation Plan					
Localised replanting will be limited to the extents of the felling compartments covered under the 'temporary' fellin application, and will comprise windrowing and pit-planting of North Coastal Lodgepole Pine at a density of aroun 2500 stems per hectare.					
Setback zones of 5m will be established either side of RWs and 10m either side of AZs.					
Planted areas will be maintained on an annual basis until the crop is established, which includes vegetation control, pest control and restocking.					







