

A5.2

**Construction programme
Including Tunnel Elements**

Description	DUR (MTHS)	Y1				Y2				Y3				Y4				Y5				Y6				Y7				Y8				Y9				Y10				
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4					
Airport Tunnel																																										
Airport Tunnelling Overall Duration	15																																									
Dublin Airport South Portal Construction & TBM preparation																																										
Portal construction and TBM preparation (Pre-TBM)	36																																									
Portal construction (Post-TBM)	30																																									
Tunnelling																																										
Tunnel to Dublin Airport station	12																																									
Traverse Dublin Airport Station	3																																									
Tunnel to Airport North Portal	6																																									
City Tunnel																																										
City Tunnel Overall Duration	69																																									
Northwood Portal Construction & TBM Preparation																																										
Northwood Portal Construction & TBM preparation	24																																									
TBM Assembly & launch	6																																									
Tunelling																																										
Tunnel to Ballymun Station	9																																									
Traverse Ballymun Station	3																																									
Tunnel to Collins Avenue Station	6																																									
Traverse Collins Avenue Station	3																																									
Tunnel to Griffith Park Station	9																																									
Traverse Griffith Park Station	3																																									
Tunnel to Glasnevin Station	6																																									
Traverse Glasnevin Station	6																																									
Tunnel to Mater Station	6																																									
Traverse Mater Station	3																																									
Tunnel to O'Connell Street Station	6																																									
Traverse O'Connell Street Station	3																																									
Tunnel to Tara Station	6																																									
Traverse Tara Station	3																																									
Tunnel to St Stephen's Green Station	6																																									
Traverse St Stephen's Green Station	6																																									
Tunnel to Charlemont Station	6																																									
Traverse Charlemont Station	3																																									
Tunnel to tunnel end south of Charlemont	3																																									
Evacuation & Ventilation Tunnels	0																																									
Dublin Airport South Portal - Evacuation tunnel	6																																									
Dublin Airport South Portal - Ventilation tunnel	6																																									
Charlemont Station - Evacuation tunnel	0																																									
	0																																									

Notes

1. Based on rounded dates from EIAR V6