



Full Isolation Over Pumping – Plan



- NOTES:
- Full isolation over pumping / siphon. A whole section of the channel is isolated using barriers that span the full width of the river. This keeps a stretch of the river dry and the water is transferred downstream of the works area by mechanical assistance (pumping or siphon). The pump and associated pipework need not be located in the isolated area.
 - This method is the preferred method for channel diversion during instream works , for example, during watercourse crossing / culvert construction. However, the pumping equipment deployed must be capable of the surface water feature discharge rate, including back up equipment and fail safe protocols.

Full Isolation by Diversion – Plan




- NOTES:
- Full isolation temporary diversion channel. A whole section of the channel is isolated and kept dry, and the water is transferred downstream of the works area by excavating a temporary open channel.
 - This is the less preferred method due to the destructive nature of constructing temporary diversion channels. However, in some instances where discharge rates are high, this method will negate the requirement for large volume pumping and associated inherent risks.

SEPA (2009) Engineering in the Water Environment Good Practice Guide – Temporary Construction Methods.

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 1 Instream Works, Isolation and Over Pumping – General Considerations	Date:	02/03/2022	Reviewed By:	SK	
	Revision:	02			

Closed Culvert Good Practice Design Considerations – Section




SEPA (2010) Engineering in the Water Environment Good Practice Guide – River Crossings .

NOTE: Coarse aggregate has been used for erosion control. Silt fencing has been used to mitigate against the entrainment and mobilisation of solids during the construction process

TrueNorth Steel (2021)


Closed Culvert Good & Bad Examples – Section



SEPA (2010) Engineering in the Water Environment Good Practice Guide – River Crossings .



Closed Culvert Erosion Control Good & Bad Examples – Section



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 2 Culvert Watercourse Crossing – General Considerations	Date:	02/03/2023	Reviewed By:	SK	
	Revision:	02			

Conceptual Graphics & Design for consideration at detailed design phase and engineered specification of required infrastructure. Not to scale.




Example of a clear-span bridge, which retains the existing river channel and column set back from the river bank
(National Roads Authority, 2008)



Example of a clear-span bridge which retains the existing river channel, abutments are set back from the river bank
(AT&F, 2022)


Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 2a Examples of Clear Span Bridge	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			

Constructed Drain and Check Dams – Section



Check Dam Design Consideration (CIRIA, 2004)


Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 3 Check Dams – General Considerations	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			



CIRIA SuDS Manual (2015)

Swale channels are broad and shallow and covered by vegetation, which slows the flow of water and facilitates sedimentation as well as filtration through the roots and soil matrix, evapotranspiration and infiltration into the underlying soil.

A swale can have check dams installed at measured intervals across the flow path, that temporarily pond runoff to increase pollutant retention and infiltration and further decrease flow velocity.



CIRIA SuDS Manual (2015)

Shallow, vegetated, open channel designed to direct, treat and attenuate surface water runoff with a potential for biodiversity benefits.




Image Source: Massachusetts Department of Environmental Protection (2023)
 <<https://megamanual.geosyntec.com/npsmanual/checkdams.aspx>>

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 3a Check Dams – General Considerations	Date:	03/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			


NOTES:

- The extensive use of check dams is recommended for the following reasons:
 - Management of runoff in terms of reducing flow velocity and minimising in channel erosion, or erosion at drainage outfalls.
 - Maximise attenuation of runoff with a view to enhancing runoff quality i.e. settlement of suspended solids.
 - Maximise attenuation of runoff with a view to reducing the hydrological response to rain fall at the site.
 - Maintain or improve the site hydrological/ hydrogeological regime with a view to maximising recharge to ground and increasing groundwater levels locally. This is particularly relevant for peatland areas.
- Check dams will be constructed with the following features and specifications:
 - A low flow pipe or small orifice to allow for low flows through the check dam.
 - Check dams will be permanent (life of development) and will be constructed with crushed rock with appropriate geo-chemistry (local) for example; coarse aggregate (100-600 mm). Wooden boards, gabions can also be used.
 - Erosion protection and energy dissipaters (cobbles / boulder 100-150mm diameter) which will extend approximately 1.2 – 1.8m downgradient of the dam and applied to both the base and side walls of the drain / swale.
 - Erosion control can be enhanced with the in-combination use of geotextile base layers (but consider low flow through).
 - It is recommended that the drainage channels / swales are entirely lined with coarse aggregate / erosion control. This will enhance mitigation in terms of attenuation, erosion control, and recharge to ground. Alternatively, allowing drains / swales to vegetate will achieve similar effects.

Constructed Drain and Check Dams – Section A-A'



Constructed Drain and Check Dams – Plan View



Constructed Drain and Check Dams – Section B-B'





Figure Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 4 Check Dams – General Considerations	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			


NOTES:

- It is recommended to align the elevation of the upgradient toe and downgradient crest. Therefore the spacing (L) of check dams will be dependent on the on the slope angle of a particular length (L) of drainage, whereby; on shallow slopes check dams will have larger spacing and on steeper slopes (up to 15 degrees *) spacing will be smaller.
- The purpose of aligning the toe and crest of respective check dams is recommended with a view to maximising pooling, or attenuation capacity of the drainage channel. The conceptual section presented here is designed with the downgradient crest (A) higher than the upgradient toe, as opposed to the crest (B) which is aligned with the toe. The purpose of this is to further enhance attenuation capacity at the dam, and to maximise hydraulic head ** and infiltration / percolation of runoff to ground water (recharge). However, this approach has limitations including for the potential to adversely impact undermine the integrity of the upgradient dam through erosion etc. or the downgradient dam through loading / excess weight. Mitigation measures including material selection, erosion control, and variable flow (V-notch) *** will be used where relevant to mitigate such impacts.
- (*) Check dams are recommended for drainage channels with slope angle up to 15 degrees. Drainage and runoff on steeper slopes (>15 degrees) will require different drainage velocity control features, for example; rock ripraps.
- (**) Attenuation of runoff in drainage channels is an opportunity to enhance recharge and reduce the hydrological response to rainfall at the site. However, detailed design will consider environmental and geological constraints, for example; enhanced recharge is not recommended in areas of elevated or high landslide susceptibility or risk.
- (***) V-Notch weirs discussed Conceptual Design – Drainage Infrastructure Check Dams – With Variable Flow Rate / V – Notch Weirs


Constructed Drain and Check Dams – Section A-A’



Constructed Drain and Check Dams – Plan View



Constructed Drain and Check Dams – Section B-B’




Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 5 Check Dams – Design Specifications and Considerations	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			


NOTES:

- V-Notch weirs can be included in designs as a control to mitigate against variable or peak flows / drainage discharge rates.
- V-Notch can also be employed to correct the elevation differential (between Toe and Crest) of respective in line check dams.


Constructed Drain and Check Dams – Plan View



Constructed Drain and Check Dams – Section A-A'



Constructed Drain and Check Dams – Section B-B'



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 6 Check Dams – With Variable Flow Rate / V – Notch Weirs	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			

Conceptual Treatment Train Layout for Construction Areas (Access Tracks, Hardstand Areas, Turbine Base, etc.) & Clean Water By-Pass

The diagram illustrates two parallel treatment paths for construction areas, categorized into Active Management (red), Passive Management (green), and Emergency Response (blue).

Active Management Path (Top):

- CONSTRUCTION AREA** (Yellow box) feeds into the **COLLECTOR DRAIN / SOIL BERMS / BUND** (Orange box).
- Water flows through **IN LINE CONTROLS (CHECKED DAMS, SILT TRAPS, ETC.)**.
- Water enters the **PRIMARY SETTLEMENT / STILLING POND**.
- Water can flow **AND / OR** to the **SECONDARY SETTLEMENT TREATMENT TANK / ATTENUATION LAGOON**.
- A **SUMP / PUMP** connects the lagoon to a **SILT BAG/S** unit.
- Water then passes through **IN LINE CONTROLS (CHECKED DAMS, SILT TRAPS, ETC.)**.
- Water flows through **FLOW CONTROL BUFFERS: WEIRS AND BAFFLES**.
- Water enters a **BUFFERED DISCHARGE** stage.
- Water passes through a **SILT FENCE/S**.
- Final discharge: **OVERLAND DISCHARGE TO VEGETATED GROUND, OUTSIDE SURFACE WATER BUFFER ZONE** (Green box).

Passive Management Path (Bottom):

- COLLECTOR DRAIN** (Blue box) feeds into the **EMERGENCY INTERVENTION SUMP / PUMP** (Blue box).
- A **CLEAN WATER BY-PASS** (Blue line) bypasses the treatment stages and goes directly to the final discharge.
- The **EMERGENCY INTERVENTION SUMP / PUMP** also feeds into the **PRIMARY SETTLEMENT / STILLING POND** and the **SECONDARY SETTLEMENT TREATMENT TANK / ATTENUATION LAGOON**.
- Water from the lagoon can flow through **IN LINE CONTROLS (CHECKED DAMS, SILT TRAPS, ETC.)**.
- Water flows through **FLOW CONTROL BUFFERS: WEIRS AND BAFFLES**.
- Water enters a **BUFFERED DISCHARGE** stage.
- Water passes through a **SILT FENCE/S**.
- Final discharge: **OVERLAND DISCHARGE TO VEGETATED GROUND, OUTSIDE SURFACE WATER BUFFER ZONE** (Green box).

Emergency Response and Recycle (Blue/Pink):

- EMERGENCY RESPONSE RECYCLE (IF NECESSARY)** (Pink text) is indicated for both paths, showing a loop from the **SECONDARY SETTLEMENT TREATMENT TANK / ATTENUATION LAGOON** back to the **COLLECTOR DRAIN / SOIL BERMS / BUND** (Active Management) and the **EMERGENCY INTERVENTION SUMP / PUMP** (Passive Management).

Management Zones:


- ACTIVE MANAGEMENT** (Red line) covers the initial collection and primary/secondary settlement stages.
- PASSIVE MANAGEMENT** (Green line) covers the final discharge stages.

Water Flow Summary:

- Red Line:** Active Management path from construction area to final discharge.
- Green Line:** Passive Management path from collector drain to final discharge.
- Blue Line:** Emergency Response path from collector drain to final discharge, including a clean water by-pass.

NOTES:



- Wherever possible, outfalls will be positioned outside of Surface Water Buffer Zones.
- For areas of the development footprint within Surface Water Buffer Zones, in line measures such as silt screens will be over specified e.g. double / triple silt screens, and access to emergency intervention sump / pumps will be facilitated through design and/or emergency response.
- Quality of runoff entering buffer zones will be good i.e. suspended solids <25mg/l. Where runoff quality is poor, emergency response will be to use an intervention sump / pump and pump divert runoff to an area of the drainage network where it will be treated before redistribution and discharge.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 7 Water Treatment Train Layout Flow Diagram	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			

NOTES:


- This methodology and example scenario is designed with a view to managing Horizontal Drilling arisings, but can be applied to all scenarios whereby active dewatering, treatment, or management of construction waters is required.
- Contaminated water arising from construction works, namely; excavations, drilling and temporary stockpiling, will be contained and treated prior to release or discharge. The schematic presented here is a conceptual model of measures implemented to manage arisings and runoff;
 - A. Arisings from the launch / reception pit, or any other significant excavation (e.g., cable joint bays), will be directed the treatment train.
 - B. Arising control area i.e., a temporary bund. Gross solids will be temporarily deposited here. Water arising with the material will be allowed to drain to sump.
 - C. Sump / Pump. Sump will discharge by gravity / pumped to stilling pond.
 - D. Temporary stilling pond. This can be constructed using soils for bunding in combination with an impermeable liner.
 - E. The outfall from the stilling pond will be buffered (coarse aggregate) to dissipate energy and diffuse discharging water.
 - F. Silt Screen. A silt screen will be in place down gradient of the Stilling Pond outfall. This is a precautionary measure to mitigate peak loads or surcharges in the system.
 - G. Monitoring Location/s. Discharge quality will be monitored in real time using telemetry systems. Monitoring of discharge quality will be carried out at the outfall of the stilling pond i.e., before being actually discharged to surface vegetation or surface water (licensed).
 - H. Sump / Pump. Discharge By-Pass. If water discharging from the stilling pond exceeds quality reference limits water will be diverted (pumped) from the stilling pond to the settlement / treatment tank.
 - I. Stilling Pond By-Pass. Similar to Discharge By-Pass, if conditions dictate water can be diverted directly to Settlement / Treatment Tank.
 - J. Settlement / Treatment Tank. A settlement tank will in line and ready to use if required i.e., water quality at stilling pond outfall fails to meet quality reference limits. The tank will be equipped with treatment systems which will be activated as the need arises, for example; very fine particles which are very slow to settle can be treated with a flocculant agent to promote settlement of particles.
 - K. GAC Vessel/s. As a precautionary measure, GAC (Granulated Activated Carbon) vessel/s will be in line and ready to use if required. GAC vessels are used to filter out low concentrations of hydrocarbons. Significant hydrocarbon contamination is only envisaged under accidental circumstances. If a hydrocarbon spill does occur, normal operations will pause and the treatment train will be utilised to remediate captured contaminated runoff.
 - L. GAC Vessel By-Pass. If the quality of the water is acceptable in terms of hydrocarbon contamination.
 - M. Treated water will be discharge by gravity / pump to the stilling pond for additional clarification, monitoring and buffered discharge to vegetated area.
 - N. Silt Bag. A silt bag can be used as alternative to stilling ponds. However, silt bags must only be used as primary method in lower risk areas i.e., outside of buffer zones, etc. Stilling ponds will be the primary method (D, N) is circumstances where risk is elevated, however a gate vale and silt bag can be included in the treatment train and used as an emergency discharge route in the event that the stilling pond needs remediation or maintenance.
- In all instances, stilling ponds (D), Silt Bags (N) and outfalls (E) will be situated outside of surface water buffer zones. At many locations, particularly at HDD locations works will be within buffer zones. In these instances, the treatment train can be positioned upgradient along the road where discharge to vegetated areas / roadside drains can be managed.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 8 Treatment Train Layout for Active Runoff Management	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			


Conceptual Dewatering and Treatment Train Flow Diagram

Contaminated water arising from construction works, namely; excavations and temporary stockpiling, will be contained and treated prior to release or discharge. The schematic presented here is a conceptual model of measures implemented to manage arisings and runoff.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 9 Conceptual Dewatering and Treatment Train Flow Diagram	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			

A




Conceptual graphic of an interceptor drain
(NRCS/USDA.gov, 2007) Available at: https://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs141p2_017651.pdf

Built-up berm


Example of a temporary berm
(Green Infrastructure Ontario, 2012) Available at:
<https://greeninfrastructureontario.org/infiltration-trench-swale-construction/>




Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientists	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 10 Interceptor Drain & Spoil berms	Date:	01/09/2022	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Catchments & Creeks Pty Ltd (2010)
 <<https://www.catchmentsandcreeks.com.au/docs/SEP-1.pdf>>



CIRIA SuDS Manual (2015)



United Nations Food and Agriculture Organization
 <https://www.fao.org/fishery/docs/CDrom/FAO_Training/FAO_Training/General/x6708e/x6708e01.htm>


Ponds should be designed to mimic natural forms and have varying depths which can provide a range of different habitats.

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 11 Settlement Ponds General Considerations	Date:	02/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



- 1 WATER PUMPED INTO CLARIFIER
- 2 STILLING CHAMBER DIRECTS FLOW DOWNWARDS
- 3 FLOW DISTRIBUTED BETWEEN PLATES
- 4 SOLIDS TRAVEL DOWN PLATES AS WATER MOVES UPWARDS
- 5 OUTLET DESIGN MAINTAINS FLOW EVEN IF UNIT NOT LEVEL
- 6 SLUDGE STORED IN HOPPER

Example of an oil-water separator
Minerex Environmental Limited, an RSK
Group company



Cross-section of oil-water separator
Mohr, Kirby S. (2014)

Siltbuster ® (2017) “Solutions for Suspended Solids Removal: Hire, Sales & Technical Support” Siltbuster Ltd. Available at: <https://www.siltbuster.co.uk/wp-content/uploads/2020/10/Solutions-for-Suspended-Solids-Removal.pdf>.


Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientists	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 12 Example of Settlement Tank	Date:	28/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Example of buffered outfall with coarse aggregate
(Catchments and Creeks Pty Ltd., 2020)




Example of a silt bag
(Cascade Geotechnical Inc., 2022)




Conceptual graphic of a discharge to vegetated outfall
(Janes-Bassett *et al.*, 2016)

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 13 Examples of Mitigation Measures to Reduce Sediment Transport	Date:	13/12/2022	Reviewed By:	SK	
	Revision:	02			



RECEIVED: 29/03/2024

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 14 Collector Drains and Buffered Outfalls	Date:	28/02/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Conceptual graphic of a straw bale checked dam
(Storror, 2013)



Example of a Strawbale Checked Dam Robichaud, et al.
(2019)




Example of a Strawbale Checked Dam
(Kawartha Conservation, 2020)

Site Name: Ballykett Wind Farm, Co. Clare	Project No. 604008
	Client: JOD
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 15 Examples of Mitigation Measures to Reduce Sediment Transport – Straw Bales	Date: 28/02/2023
	Revision: 02


Drawn By: Colleen McClung Graduate Project Scientist	Reviewed By: Sven Klinkenbergh Principal Environmental Consultant
--	---



Temporary barrier fabric used to retain erosion of sand, silt, and clay. Geotextile silt fencing acts as a vertical, permeable, interceptor to sediment-laden waters from construction.



Conceptual graphic of a silt fence
Tech Weave (2020) Available at:<<https://techweave.com/silt-fences/>>



Conceptual graphic of a silt fence
Available at: <https://www.pub.gov.sg/Documents/SiltFences.pdf>



Example of Silt fencing in use
(EnviroPro, 2022) Available at:
<<https://www.enviropro.co.uk/entry/153977/Siltbuster/Terrastop-silt-fences-for-erosion-and-runoff-control/>>



Example of Silt fencing in use
Bowman Construction Supply (2023) Available at:<<https://www.bowmanconstructionsupply.com/products/silt-fence/>>

Silt fences control runoff by allowing water to pass through the fabric while collecting leftover sediment.

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile no. 16 Silt Fencing	Date:	21/12/2022	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Example of a temporary spill pallet bund (Road Ware, 2023)
Available at: <https://www.roadware.co.uk/ibc-storage-tank-pallet-spill-containment-bund-stand/?sku=IBCSP&gclid=Cj0KCQiA8aOeBhCWARIsANRFrQFTsDISEUrK4rdov4TcTBQOwnZguishep9-yj6_qx9NexUXnAv6ONkaAq8ZEALw_wcB>

Example of a temporary spill pallet bund (Road Ware, 2023)
Available at: <https://www.roadware.co.uk/bp4c-covered-4-drum-spill-pallet-bund-ump/?gclid=Cj0KCQiA8aOeBhCWARIsANRFrQFNE1gbC8i9OUP2HLpHeKcFDNjrurp_ui5Nz6rmRa1WbINXRH17di8aAn-kEALw_wcB>



RECEIVED: 29/03/2024

Example of a temporary spill pallet bund (Road Ware, 2023)
Available at: <https://www.roadware.co.uk/gsp2ibc-galvanised-steel-double-ibc-spill-pallet-bund/?gclid=Cj0KCQiA8aOeBhCWARIsANRFrQGfh5e3lUi9TcfRiXMacEniLo5gFmKlb0_dHBi7MRklwiM0cU7F2oaAkDSEALw_wcB>



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 17 Examples of Mitigation Measures During Construction Phase- Environmental ‘Good Practice’ of Bunded Materials	Date:	21/12/2022	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Polymer Spill Kit
(Yellow Shield Ltd., 2023) Available at:
<https://www.yellowshield.co.uk/polymer-spill-kit>



Maintenance Spill Kit
(Hyde Park Environmental, 2023) Available at: https://hydepark-environmental.com/1100-litre-maintenance-emergency-spill-kit?utm_source=email&utm_medium=email&utm_campaign=HMK234%2F03.23



Example of a spill kit deployed in surface water
(Oracle Environmental Experts Ltd., 2022)
Available at: <https://www.oracle-environmental.com/spill-kits>

Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientists	
	Client:	JOD			
Figure Name: Appendix 9.4 – Conceptual & Information Graphics – Tile 18 Emergency Spill Kits	Date:	07/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			




Meeds Environmental, LLC, 2012
<<http://www.meedsenvironmental.com/wheel.php>>

Neptune Wash Solutions, 2023
<<https://www.neptunewash.com/automated-wheel-wash-systems/>>




Construction.co.uk, 2023
<<https://www.construction.co.uk/c/217313/wheelwash-ltd>>

KKE Corporation, 2023
<<https://kkewash.com/en-gb/8-4-agc-portable-tire-wash/>>




Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 - Conceptuel & Information Graphics – Tile 19 Wheel Washout Station	Date:	07/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			

- The three principal materials excavated in order of depth will include topsoil at the surface, subsoils, and weathered and broken bedrock (Horizons A-C, respectfully).
- A suitably qualified geotechnical / soil scientist will supervise all excavation and the principal material types (topsoil, subsoil and bedrock) will be segregated as they arise.
- Temporary storage locations and stockpiled arisings will be managed in such a way that as to not mix induvial soils types which will, in turn will facilitate reuse on Site. Some measures which will be taken include;
 - Designated areas for each type of material which will be adequately sized based on Material Balance Assessment calculations and planned storage height.
 - Incorporating the planned movement of materials for example; actotelm peat will be the first material to be excavated and the last to be used in reinstatement.
 - Adequate space between stockpiles to reduce the potential of mixing when material is being deposited or removed, or if localized stability issues arise for example; stockpile collapse.
 - It is also important to mitigate against the entrainment of solids in runoff (EIAR Chapter 9 – Hydrology & hydrogeology).
- In order to reduce the amount of arisings to be managed or stored at any one time during the construction phase, a Materials Balance Assessment and Materials Management Plan will be developed with a view to identifying suitable locations for permanent reinstatement as early as possible, for example; as the construction phase progresses, opportunities to move arisings to a permanent reinstatement area in one movement will be taken as often as possible.
- Backfilling in layers will be carried out at the designated reinstatement locations, this will include; use of material as fill under infrastructure, backfill around newly installed infrastructure e.g. foundations, and potentially in improvement areas.
- Infilling with material in identified soil horizons to revert these areas to baseline levels.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 - Conceptuel & Information Graphics – Tile 20 Conceptual Soil Horizon Graphic	Date:	07/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			

- All stockpiles will be covered with high-grade polythene sheeting to prevent run-off of rainwater and leaching of potential contaminants from the stockpiled material generation and/or the generation of dust.
- Recovered material destined for reuse off site will comply with Article 27 or Article 28 of the EPA to be classified as a by-product or as end-of-life waste, or Certificate of Registration for soils.
- Excess soils which cannot be reused will be tested and classified as a waste and disposed of appropriately.
- Temporary stockpiles will avoid areas on Site near artificial drainage channels (outside designated surface water buffer zones and will adhere to mitigation measures outline in **EIAR Chapter 9 Hydrology and Hydrogeology**, in dealing with entrainment of soils in surface water runoff.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Colleen McClung Graduate Project Scientist	
	Client:	JOD			
Figure Name: Appendix 9.4 - Conceptuel & Information Graphics – Tile 21 Conceptual Management of Stockpiles Graphic	Date:	07/03/2023	Reviewed By:	Sven Klinkenbergh Principal Environmental Consultant	
	Revision:	02			



Hydraulic Design Standards


In general, a proposed bridge or culvert design submitted with an application under Section 50 should demonstrate the achievement of the following design standards:

- ✓ A bridge or culvert must be capable of passing a fluvial flood flow with a 1% annual exceedance probability (AEP) or 1 in 100 year flow without significantly changing the hydraulic characteristics of the watercourse.
- ✓ In addition to the above fluvial flood flow standard, if a bridge or culvert is located within a tidal zone, it must cater for a tide level with a 0.5 % (AEP) or 1 in 200 year flow without significantly changing the hydraulic characteristics of the watercourse.
- ✓ A bridge must be capable of operating under the above design conditions while maintaining a freeboard of at least 300 mm.
- ✓ If the land potentially affected does not include dwellings and infrastructure, a culvert must be capable of operating under the above design conditions while causing a hydraulic loss of no more than 300 mm (excluding the culvert gradient).
- ✓ If the land potentially affected includes dwellings and infrastructure, it must be demonstrated that those dwellings and/or infrastructure are not adversely affected by constructing the bridge or culvert.
- ✓ A culvert diameter, height and width must not be less than 900 mm to facilitate maintenance access and reduce the likelihood of debris blockage.


! If the level of risk or uncertainty warrants, a HIGHER design standard may be required.

i A LOWER design standard may be considered by the OPW if there is a sufficiently low risk. In such cases, adequate justification must be provided with the application.

Some features of a Hydraulically EFFICIENT Bridge and Culvert



1. The use of piers is minimised. This helps to retain the existing channel cross section, velocities and turbulence. It also reduces the likelihood of debris blockage.
2. The bridge is designed to operate with a freeboard between the flood level and the bridge deck. This reduces the likelihood of debris blockage and also allows for uncertainties in hydrological and hydraulic design calculations.
3. The encroachment of the bridge abutments into the channel is minimised. This helps to retain the existing channel cross section, velocities and turbulence.
4. Any existing overland flow paths are either retained or replaced. This reduces the likelihood of the blockage and diversion of floodwaters onto otherwise unaffected parts of the floodplain.
5. The bridge abutments and any piers are parallel with the existing direction of flow.
6. The restriction of the existing channel is minimised through the use of the largest practical cross section. This helps to retain the existing channel cross section, velocities and turbulence.
7. The number of barrels is minimised. This reduces the likelihood of debris blockage.
8. The culvert invert is set below the bed level of the existing channel. This reduces the likelihood of debris blockage under the culvert barrel.
9. Any existing overland flow paths are either retained or replaced. This reduces the likelihood of the blockage and diversion of floodwaters onto otherwise unaffected parts of the floodplain.
10. The culvert is designed to operate without a reliance on excessive head loss across the structure. This reduces the likelihood of high velocities and turbulence in the culvert and channel.



Site Name: Ballykett Wind Farm, Co. Clare	Project No.	604008	Drawn By:	Sven Klinkenbergh Principal Environmental Consultant	
	Client:	JOD (Greensource)			
Figure Name: Appendix 9.4– Conceptual & Information Graphics – Tile 22 Examples of Mitigation Measures to Reduce Sediment Transport	Date:	04/05/2022	Reviewed By:	SK	
	Revision:	01			