

Appendix 12-8 - Lidar Unit Installation Report



Project: Broemountain - LIDAR Installation Report - Co. Waterford

Client: Coillte



Document Control

Responsible for	Function	Name	Date	Signature	
Content	Site Technician	Gary Fannin	05/05/2021	G.F	
Checked	Technical Services Manager	Cormac McPhillips	05/05/2021	C.M.P	
Approved	Project Manager	Kieran Elliott	05/05/2021	K.E	
Copyright:	GED	Document Reference:	Broemountain/210505/001		

Record of Changes

Revision Number	Date	Page Number	Description	Approved	Authorised
0					
1					
2					
3					

Distribution List

#	Function Title	Company	Name (optional)
1	Project File		
2	Client		
3			
4			
5			
6			
7			
8			
9			

LIDAR Unit Details			
Customer	Coillte		
Deployed by	Fergal McConnell, Gary Fannin & Paddy Tuite -		
	Galetech Energy Developments Ltd		
LIDAR installation date	26/04/2021 - 27/04/2021		
LIDAR ID number	ZX755		
Unit Orientation Checks			
Bearing (Compass)	Aligned to ITM Grid North using a submeter GPS		
Met station marker and correctly aligned	✓		
Unit Level (Spirit Level)	✓		
External System Checks			
Mains or off grid power	Off grid		
Power Solution	Solar/Methanol Hybrid		
Battery bank size	6 x 100AH 12V		
Battery bank voltage	24V		
Generator hours	N/A		
Fuel Supply/ Fuel Level	4 x M28 Fuel Cartridge		
PV Cleaned	✓		
Generator voltage >11.2V	N/A		
External Unit Checks			
Observation	None		
No damage or trapped cables	✓		
Clear Optics	✓		
System check lights, Modem light flashing green after 2 minutes	✓		
Screen wash/Protection	Yes /-20°C protection		
Amount of fluid in washer bottle	Full		
ZephIR configured to wipe when rain sensor is triggered	✓		
Force wash wipe tested	✓		



LIDAR Check				
Version of Waltz used to test	Version 4.7			
Status lights green	✓			
Check lens height	1.0 m			
Met Station Checks				
Tilt Value (degrees)	0 Degrees			
Met station wind direction changing	✓			
Met station wind speed changing	✓			
Met Pressure (Pa)	990.20			
Ambient temperature (C)	11 Degrees			
GPS Coordinates	614102, 603679 ITM			
Elevation at ground level at the lidar position	201.4m			
Communication Checks				
Iridium check	N/A			
Cellubi IP address	10.130.128.3			
Modem/aerial (Connection Test)	N/A - Internal Modem & Antenna			
Internet available flag	✓			
Email on power on	Not sent			
System Checks				
ZephIR Firmware version	2.2034 ZX300			
ZephIR Serial Number	ZX755			
Clear wind data using Waltz	NA			
Input Voltage (v)	12.17			
Super Capacitor Voltage (v)	N/A			
Check Pod Humidity	0%			
Pod temperatures	Upper. 38 degrees			
	Lower. 40 degrees			



Final Checks					
Actual Measurement Heights	185	170	150	125	110
(Including Height of Lidar Window)	100	80	65	50	30
Time	ZephIR Time 29/04/2021 11:48:57 GMT+0				
	Local Time 29/04/2021 12:48:57 GMT+1				
Log off WIFI connection before	✓				
leaving					
Other Notes					

The GSM data coverage at the LIDAR location is very weak. An external modem with a high gain directional antenna may be required to achieve stable remote communication.




Fig. 1 – Additional information regarding the LIDAR unit.





Fig. 2 - Image of initial measurements of the LIDAR unit.




Fig. 3 - LIDAR system status after initial setup.




Fig. 4 - Image of LIDAR equipment measurement height setup.






Fig. 5 - Image of LIDAR configuration.






Fig. 6 - Image of LIDAR GPS, time and wiper settings.






Fig. 7 - Image of LIDAR configuration.






Fig. 8 - Equipment location based on LIDAR GPS.





Fig. 9 – Image of LIDAR setup.





Fig. 10 - Image of LIDAR setup.





Fig. 11 - Image of LIDAR setup.






Fig. 12 - Image of LIDAR bubble level 1.





Fig. 13 - Image of LIDAR bubble level 2.





Fig. 14 - Image of LIDAR power supply setup.






Figure 15 - LIDAR Orientation Photograph




Figure 16 - GPS Coordinate at North Point Locator (ITM)



Figure 17 – GPS Coordinate at Lidar Location (ITM)





Fig. 18 - Photographs of the area surrounding the LIDAR Position.

www.tobin.ie



in TOBIN Consulting Engineers



atobinengineers

Galway Fairgreen House, Fairgreen Road, Galway, H91 AXK8, Ireland. Tel: +353 (0)91 565 211

Dublin Block 10-4, Blanchardstown Corporate Park, Dublin 15, D15 X98N, Ireland. Tel: +353 (0)1 803 0406

Market Square, Castlebar, Mayo, F23 Y427, Ireland. Tel: +353 (0)94 902 1401

Castlebar

London 17 Bowling Green Lane Clerkenwell London, EC1R oQB, United Kingdom.
Tel: (+44) (0)203 915 6301