



APPENDIX 4-8

**SILT COMMITTEE MEETING
RECORDS 1984**

Appendix 4-8 Silt Control Meeting Derrygreenagh 1984

Meeting on Silt Control held at
Derrygreenagh on 4th April 1984

Present:

Chairman - Mr. S. Grogan - General Operations Manager

Mr. H. Flood	- Chief Engineer	Mr. J. Doyle	- Group Manager West
Mr. B. Keville	- Manager, Mech. Eng. Services	Mr. H. Hickland	- " " East
Mr. J. Welsby	- Head Civil Works	Mr. J. Hughes	- " " Briquett
Mr. G. Hannon	- Civil Works	Mr. P. Hughes	- Manager Blackwater
		Mr. E. Moore	- " Derryfadda
		Mr. M. Kelly	- " Derrygreenagh
		Mr. S. McCabe	- " Littleton
		Mr. T. Quinn	- " Mountdillor
		Mr. L. Concannon	- " Oweninny
		Mr. D. Wynne	- Prod. Eng. Boora

Mr. P. Coffey - Scientific Officer

Mr. C. O Gogain - Manager Lullymore was unavoidably absent

Acceptable Standards of Effluent:

Legal interpretations of the 1977 Water Pollution Act and the various Fisheries Acts suggest that Bord na Mona is not legally obliged to treat bog run-off. These interpretations have not been tested in court nor have they been widely publicised.

Notwithstanding the question of our Statutory obligation, Works should meet their responsibilities towards the provision of acceptable bog effluents in accordance with Board Policy. To comply with this policy all bog and factory effluents should be directed through silt traps before discharge to external waterways.