

Rosslare ORE Hub

EIAR Technical Appendices

Technical Appendix 7:

Soils, Geology, Hydrogeology and Contamination

Appendix C: Causeway Factual Report



CAUSEWAY
— GEOTECH

Rosslare Europort Offshore Renewable Energy Hub – Marine Site Investigation

Client: Iarnród Éireann (Irish Rail)

Client's Representative: Gavin and Doherty Geosolutions Ltd

Report No.: 23-0585

Date: 5th August 2024

Status: Final for issue

CONTENTS

Document Control Sheet

Note on: Methods of describing soils and rocks & abbreviations used on exploratory hole logs

1	AUTHORITY.....	5
2	SCOPE	5
3	DESCRIPTION OF SITE.....	5
4	SITE OPERATIONS.....	6
4.1	Summary of site works	6
4.2	Marine Plant	6
4.3	Simultaneous Operations.....	7
4.4	Boreholes	7
4.4.1	Sonic drilled boreholes.....	7
4.4.2	Sonic drilled boreholes with rotary follow-on drilling	8
4.5	Standpipe installations.....	8
4.6	Cone penetrometer tests.....	9
4.6.1	Cone Penetration Tests with sonic/rotary follow-on drilling.....	9
4.6.2	Cone Penetration Tests with sonic drill outs.....	9
4.7	Vibro-cores.....	10
4.8	Grab Samples.....	10
4.9	Groundwater and ground gas monitoring.....	10
4.10	Towed geophysical surveying.....	10
4.11	Surveying.....	11
5	LABORATORY WORK.....	11
5.1	Geotechnical laboratory testing of soils.....	11
5.2	Geotechnical laboratory testing of rock.....	12
5.3	Environmental Laboratory Testing of Soil.....	12
5.4	Marine Sediment Analysis – Pre-Disposal Dredge Sampling	13
6	GROUND CONDITIONS	14
6.1	General geology of the area.....	14
6.2	Ground types encountered during investigation of the site.....	14
6.3	Groundwater	15
7	REFERENCES	15

APPENDICES

Appendix A	Site and exploratory hole location plans
Appendix B	Borehole logs
Appendix C	Core photographs
Appendix D	Cone penetration test logs
Appendix E	Vibrocore logs
Appendix F	Grab sample logs
Appendix G	Geotechnical laboratory test results
Appendix H	Environmental laboratory test results
Appendix I	Marine sediment laboratory test results
Appendix J	Cone penetrometer test report
Appendix K	Towed geophysics survey report
Appendix L	Calibration certificates

Document Control Sheet

Report No.:		23-0585			
Project Title:		Rosslare Europort Offshore Renewable Energy Hub – Marine Site Investigation			
Client:		Iarnród Éireann (Irish Rail)			
Client's Representative:		Gavin and Doherty Geosolutions Ltd			
Revision:	A02	Status:	Final for issue	Issue Date:	5 th August 2024
Prepared by:		Reviewed by:		Approved by:	
 Neil Patton BSc		 Neil Haggan BSc (Hons) MSc FGS		 Darren O'Mahony BSc MSc MIEI EurGeol PGeo	

The works were conducted in accordance with:

UK Specification for Ground Investigation 3rd Edition, published by ICE Publishing (2022)

British Standards Institute (2015) BS 5930:2015+A1:2020, Code of practice for ground investigations.

Geotechnical Society of Ireland (2016), Specification & Related Documents for Ground Investigation in Ireland

Laboratory testing was conducted in accordance with:

British Standards Institute BS 1377:1990 parts 2, 4, 5, 7 and 9

METHODS OF DESCRIBING SOILS AND ROCKS

Soil and rock descriptions are based on the guidance in BS5930:2015+A1:2020, The Code of Practice for Ground Investigation.

Abbreviations used on exploratory hole logs	
U	Nominal 100mm diameter undisturbed open tube sample (thick walled sampler).
UT	Nominal 100mm diameter undisturbed open tube sample (thin walled sampler).
P	Nominal 100mm diameter undisturbed piston sample.
B	Bulk disturbed sample.
LB	Large bulk disturbed sample.
SB	Sonic bulk disturbed sample.
D	Small disturbed sample.
C	Core sub-sample (displayed in the Field Records column on the logs).
L	Liner sample from dynamic sampled borehole.
W	Water sample.
ES / EW	Soil sample for environmental testing / Water sample for environmental testing.
SPT (s)	Standard penetration test using a split spoon sampler (small disturbed sample obtained).
SPT (c)	Standard penetration test using 60 degree solid cone.
(x,x/x,x,x,x)	Blows per increment during the standard penetration test. The initial two values relate to the seating drive (150mm) and the remaining four to the 75mm increments of the test length.
(Y for Z/ Y for Z)	Incomplete standard penetration test where the full test length was not achieved. The blows 'X' represent the total blows for the given seating or test length 'Z' (mm).
N=X	SPT blow count 'N' given by the summation of the blows 'X' required to drive the full test length (300mm).
HVP / HVR	In situ hand vane test result (HVP) and vane test residual result (HVR). Results presented in kPa.
V	Shear vane test (borehole). Shear strength stated in kPa.
VR	V: undisturbed vane shear strength VR: remoulded vane shear strength
Soil consistency description	In cohesive soils, where samples are disturbed and there are no suitable laboratory tests, N values may be used to indicate consistency on borehole logs – a median relationship of $N \times 5 = C_u$ is used (as set out in Stroud & Butler 1975).
dd-mm-yyyy	Date at the end and start of shifts, shown at the relevant borehole depth. Corresponding casing and water depths shown in the adjacent columns.
▽	Water strike: initial depth of strike.
▼	Water strike: depth water rose to.
Abbreviations relating to rock core – reference Clause 36.4.4 of BS 5930: 2015+A1:2020	
TCR (%)	Total Core Recovery: Ratio of rock/soil core recovered (both solid and non-intact) to the total length of core run.
SCR (%)	Solid Core Recovery: Ratio of solid core to the total length of core run. Solid core has a full diameter, uninterrupted by natural discontinuities, but not necessarily a full circumference and is measured along the core axis between natural fractures.
RQD (%)	Rock Quality Designation: Ratio of total length of solid core pieces greater than 100mm to the total length of core run.
FI	Fracture Index: Number of natural discontinuities per metre over an indicated length of core of similar intensity of fracturing.
NI	Non Intact: Used where the rock material was recovered fragmented, for example as fine to coarse gravel size particles.
AZCL	Assessed zone of core loss: The estimated depth range where core was not recovered.
DIF	Drilling induced fracture: A fracture of non-geological origin brought about by the rock coring.
(xxx/xxx/xxx)	Spacing between discontinuities (minimum/average/maximum) measured in millimetres.

Rosslare Europort Offshore Renewable Energy Hub

1 AUTHORITY

On the instructions of Gavin and Doherty Geosolutions Ltd Consulting Engineers, (“the Client’s Representative”), acting on the behalf of Iarnród Éireann (Irish Rail) (“the Client”), a ground investigation was undertaken at the above location to provide geotechnical and environmental information for input to the design and construction of a proposed new offshore renewable energy hub development within the boundary of Rosslare Europort.

This report details the work carried out both on site and in the geotechnical and chemical testing laboratories; it contains a description of the site and the works undertaken, the exploratory hole logs and the laboratory test results.

All information given in this report is based upon the ground conditions encountered during the ground investigation works, and on the results of the laboratory and field tests performed. However, there may be conditions at the site that have not been taken into account, such as unpredictable soil strata, contaminant concentrations, and water conditions between or below exploratory holes. It should be noted that groundwater levels usually vary due to seasonal and/or other effects and may at times differ to those recorded during the investigation. No responsibility can be taken for conditions not encountered through the scope of work commissioned, for example between exploratory hole points, or beneath the termination depths achieved.

This report was prepared by Causeway Geotech Ltd for the use of the Client and the Client’s Representative in response to a particular set of instructions. Any other parties using the information contained in this report do so at their own risk and any duty of care to those parties is excluded.

2 SCOPE

The extent of the investigation, as instructed by the Client’s Representative, included boreholes, Cone Penetration Tests (CPT’s), vibrocores, grab samples, towed geophysical survey, soil and rock core sampling, in-situ and laboratory testing, and the preparation of a factual report on the findings.

3 DESCRIPTION OF SITE

As shown on the site location plan in Appendix A, the works were conducted in the operational port of Rosslare and the surrounding nearshore waters. The land-based boreholes were completed in an area adjacent to the port at the top of the rock armour. Some land locations fell within an active construction site being operated by John Paul Construction.

4 SITE OPERATIONS

4.1 Summary of site works

Site operations, which were conducted between 19th September and 21st May 2024, comprised:

- Towed geophysical surveys in advance of the intrusive works (note Boomer survey was post works)
 - Multibeam Echosounder (MBES)
 - Side Scan Sonar (SSS)
 - Towed Magnetometer (MAG)
 - Sub Bottom Profiler including Boomer (SBP)
- Thirty overwater boreholes
 - Five boreholes by sonic drilling methods
 - Twenty-five boreholes by sonic drilling methods extended by rotary follow-on drilling
- Twelve Cone Penetration Tests (CPTs) with sonic/rotary core follow-on.
- Eighteen Cone Penetration Tests (CPTs)
- Four Cone Penetration Tests (CPTs) with drill outs
- Three land-based boreholes by sonic drilling methods extended by rotary follow-on drilling
- a standpipe installation in one borehole
- Fifty-nine vibrocores
- Five grab samples

The exploratory holes and in-situ tests were located as instructed by the Client's Representative, and as shown on the exploratory hole location plan in Appendix A.

4.2 Marine Plant

The Causeway Giant 2 (CG2) jack-up barge was deployed for all overwater testing locations. The CG2 is a Ravestein RCP250 modular jack-up barge in a fifteen-pontoon configuration joined and secured by a simple pinning system; deck size for CG2 on this project was 17m x 24m. The CG2 sits on four 36m legs with associated hydraulic rams and operated in jack-up mode only.

The overwater boreholes/CPTs were sunk through an integral moonpool through one of the pontoons which make up the main deck of the jack-up barge.

Atlantic Towage and Marine Ltd provided the marine support vessels (Ocean Battler and Ocean Supporter) for all barge moves and supply/equipment transfers, and provided CTVs (Ocean Clipper and Ocean Quest) to assist with all crew transfers.

Grab samples and vibrocores were carried out using the Hi-Ab deck crane on board the Ocean Supporter multi-cat vessel.

4.3 Simultaneous Operations

A number of the proposed locations lay within the active shipping areas and their various approaches. In order to safely complete the works in these areas, close cooperation was required with port operations to enable suitable working windows in the shipping schedules to be utilised.

Unfortunately, not all locations could be completed to their scheduled depths due to the time constraints of getting the marine plant on and off each location before the next scheduled vessel arrival/departure. In total there were seven borehole and four CPT locations which were terminated shy of their target depths. Details of these are included in the relevant sections below.

4.4 Boreholes

A total of thirty-three boreholes were put down in a minimum diameter of 150mm through soils and rock strata to their completion depths using both Fraste CRS-XL140 Duo and Fraste CRS-XL170 Duo rotosonic rubber-tracked drilling rigs. The borehole logs state the methodology and plant used for each location, as well as the appropriate depth ranges.

A summary of the boreholes, subdivided by category in accordance with the methods employed for their completion, is presented in the following sub-sections.

4.4.1 Sonic drilled boreholes

Five boreholes (M-BH21, M-BH31, M-BH32, M-BH35, and M-CPT32) were put to their completion by sonic drilling techniques only. The boreholes were completed using Fraste CRS XL Duo rubber-tracked sonic drilling rigs.

Fully cased sonic drilling techniques were employed to advance the boreholes of nominal 180mm diameter to a specific depth. Four of these boreholes were terminated early due to their location within the shipping area and subsequent insufficient working window (M-BH21, M-BH31, M-BH32, and M-BH35).

Standard penetration tests were carried out in accordance with BS EN 22476-3:2005+A1:2011 at standard depth intervals throughout the overburden using the split spoon sampler (SPT_(s)) or solid cone attachment (SPT_(c)). The penetrations are stated for those tests for which the full 150mm seating drive or 300mm test drive was not possible. The N-values provided on the borehole logs are uncorrected and no allowance has been made for energy ratio corrections. The SPT hammer energy measurement reports are provided in Appendix L.

The disturbed sonic samples were placed in a rigid core liner in single channel core boxes. They were then photographed and examined by a qualified and experienced Engineering Geologist, enabling the production of an engineering log in accordance with BS 5930: 2015: Code of practice for ground investigations.

Appendix B presents the borehole logs, with core photographs presented in Appendix C.

4.4.2 Sonic drilled boreholes with rotary follow-on drilling

Twenty-eight boreholes (L-BH01, L-BH03, L-BH04, M-BH02, M-BH06, M-BH07, M-BH08, M-BH11 – M-BH22, M-BH25, M-BH27 – M-BH30, M-BH32, M-BH34, M-BH36, M-BH37, M-BH39A, M-BH40, and M-CPT32) were put to their completion by sonic drilling techniques with rotary follow-on in suitable overburden strata and rockhead. The boreholes were completed using both Fraste CRS-XL140 Duo and Fraste CRS-XL170 Duo rubber-tracked roto-sonic drilling rigs.

Four of these boreholes were terminated early due to their location within the shipping area and subsequent insufficient working window (M-BH34, M-BH37, and M-BH40).

For the three land-based boreholes inspection pits were carried out between ground level and 1.20m depth to ensure boreholes were put down at locations clear of services or subsurface obstructions. Fully cased sonic drilling techniques were employed to advance the boreholes of nominal 180mm diameter to a specific depth after which Geobore-S coring was undertaken with core recovery in overburden strata and rockhead.

Standard penetration tests were carried out in accordance with BS EN 22476-3:2005+A1:2011 at standard depth intervals throughout the overburden using a split spoon sampler (SPT_(s)) or solid cone (SPT_(c)). The penetrations are stated for those tests for which the full 150mm seating drive or 300mm test drive was not possible. The N-values provided on the borehole logs are uncorrected and no allowance has been made for energy ratio corrections. The SPT hammer energy measurement reports are provided in Appendix L.

The disturbed sonic samples were placed in a rigid core liner in single channel core boxes. Where coring was carried out within overburden and bedrock strata, Geobore S Coring was used. The core was extracted in up to 1.5m lengths using an SK6L core barrel, which produced core of nominal 102mm diameter, and was placed in single channel core boxes. The core boxes (both sonic and rotary core runs) were then photographed and examined by a qualified and experienced Engineering Geologist, enabling the production of an engineering log in accordance with *BS 5930: 2015+A1:2020: Code of practice for ground investigations*.

Appendix B presents the borehole logs, with core photographs presented in Appendix C.

4.5 Standpipe installations

A groundwater monitoring standpipe was installed in borehole L-BH01.

Details of the installations, including the depth range of the response zone, are provided in Appendix B on the individual borehole log.

4.6 Cone penetrometer tests

Eighteen cone penetration tests (M-CPT06 – M-CPT08, M-CPT13, M-CPT14, M-CPT16 – M-CPT20, M-CPT22, M-CPT25A, M-CPT27, M-CPT35, M-CPT37, M-CPT40, M-CPT21_BH, and M-CPT39_BH) were carried out using the Eijkelkamp Drill'n CPT module in conjunction with the Fraste CRS-XL170 Duo rubber-tracked sonic drilling rig.

Four of these cone penetration tests were terminated early due to their location within the shipping area and subsequent insufficient working window (M-CPT06, M-CPT25A, M-CPT40, and M-CPT21_BH).

A 15cm² digital subtraction cone from Hottinger Baldwin Messtechnik GmbH was used throughout all CPT operations on this project. These eighteen CPT-only locations were pushed to refusal, at which point the test was terminated and the rods recovered to deck.

The processed CPT plots for the relevant sections of these exploratory holes are presented within the CPT Report in Appendix J. The cone penetration logs are presented in Appendix D

4.6.1 Cone Penetration Tests with sonic/rotary follow-on drilling

Twelve CPTs (M-BH01, M-BH03, M-BH04, M-BH05, M-BH09, M-BH10, M-BH23, M-BH24, M-BH26, M-BH33, M-BH38, and M-BH41) were completed using the Eijkelkamp Drill'n CPT module in conjunction with the Fraste CRS XL170 Duo rubber-tracked sonic drilling rig. Following CPT refusal, the locations were advanced to scheduled depths by a combination of sonic drilling with rotary follow-on coring in suitable overburden material.

The processed CPT plots for the relevant sections of these exploratory holes are presented within the CPT Report in Appendix J. The follow-on borehole logs are presented in Appendix B with associated core photographs in Appendix C.

4.6.2 Cone Penetration Tests with sonic drill outs

Four CPTs (M-CPT02, M-CPT11, M-CPT12, and M-CPT31) were completed using the Eijkelkamp Drill'n CPT module in conjunction with the Fraste CRS XL170 Duo rubber-tracked sonic drilling rig. Following CPT refusal, the locations were advanced to either allow the CPT push to be advanced beyond an obstruction, or else to confirm the CPT refusal material.

The processed CPT plots for the relevant sections of these exploratory holes are presented within the CPT Report in Appendix J. The cone penetration logs are presented in Appendix D with associated drill out material photographs in Appendix C.

4.7 Vibro-cores

Fifty-nine Vibrocore samples (M-VC01 to M-VC 24 and M-VC26 to M-VC60) were carried out in Rosslare Harbour. Fourteen vibrocores refused on three attempts at the surface, thirty-one vibrocores met refusal on soft to stiff clay from depths of 0.35m (M-VC46) to 3.10m (M-VC09), eight vibrocores refused on sand from depths of 1.10m (M-VC59) to 2.10m (M-VC34), six vibrocores met refusal on gravel from depths of 0.50m (M-VC19) to 1.50m (M-VC37).

The vibrocore sampling was completed using a Geocorer 6000 system deployed from the deck of the Ocean Supporter. Each Vibrocore sample tube was driven into the sediment by the vibrahead and subsequently recovered and examined by a qualified and experienced Engineering Geologist, enabling the production of an engineering log in accordance with BS 5930: 2015: Code for practice of ground investigations.

Appendix E presents the Vibrocore logs.

4.8 Grab Samples

Five grab samples (GS01 to GS05) using Van Veen grab sampler were carried out in the Small Boat Harbour to the west of Rosslare Europort to provide additional material for Marine Institute testing.

Appendix F presents the grab sample logs.

4.9 Groundwater and ground gas monitoring

Following completion of site works, groundwater monitoring was conducted over two monitoring rounds. Ground water monitoring was carried out using a water interface probe.

4.10 Towed geophysical surveying

Hydromaster Limited were contracted to carry out over water geophysical surveys in advance of the intrusive works programme. The surveys consisted of multi beam echosounder (MBES), side scan sonar (SSS), towed magnetometer (MAG), and sub bottom profiler (SBP). The surveys were required across the marine works areas as advised by the Client's Representative.

The preliminary aim of the surveys was to allow ADCO to clear the proposed intrusive works locations for shallow archaeology in advance of the jack-up barge arriving.

The towed surveys were completed over two visits, the first from 19th – 24th September 2023, the second on the 21st May 2024.

The survey report is presented for review in Appendix K with all electronic files transferred to the Client as required.

4.11 Surveying

The as-built exploratory hole positions were surveyed throughout the marine works programme by Site Engineers from Causeway Geotech Limited. Surveying was carried out using a Trimble R10 GPS system employing VRS and real time kinetic (RTK) techniques.

The plan coordinates (IRENET95) and ground elevation (Rosslare Chart Datum, 0.00mCD = -1.69mOD Malin Head) at each location are recorded on the individual exploratory hole logs. The exploratory hole location plan presented in Appendix A shows these as-built positions, all coordinates and levels are noted on the exploratory hole logs.

5 LABORATORY WORK

Upon their receipt in the laboratory, all disturbed samples were carefully examined and accurately described, and their descriptions incorporated into the borehole logs.

5.1 Geotechnical laboratory testing of soils

Laboratory testing of soils comprised:

- **soil classification:** moisture content measurement, Atterberg Limit tests, density by linear measurement, particle density by gas jar, and particle size distribution analysis.
- **compressibility:** one dimensional consolidation (oedometer)
- **shear strength** (total stress): laboratory vane tests, unconsolidated undrained triaxial tests
- **shear strength** (effective stress): consolidated undrained triaxial tests (single and multi-stage)
- **direct shear:** small shear box tests
- **compaction related:** dry density/moisture content relationship (4.5kg and vibrating rammers), Moisture Condition Value (MCV), MCV at natural moisture content, California bearing ratio tests (recompacted disturbed sample)
- **soil chemistry:** pH, water-soluble sulphate content, water-soluble chloride content, organic matter content.

Laboratory testing of soils samples was carried out in accordance with British Standards Institute: *BS 1377, Methods of test for soils for civil engineering purposes; Part 1 (2016), and Parts 2-9 (1990)*.

The test results are presented in Appendix G.

5.2 Geotechnical laboratory testing of rock

Laboratory testing of rock sub-samples comprised:

- saturation water content of rock
- point load index
- uniaxial compressive strength (UCS) tests
- Schmidt rebound hardness test

Table 1: Summary of rock testing and testing standards

Test	Test carried out in accordance with
Saturation water content of rock	BS1377-2 :2022
Point load index	ISRM (2007)
Uniaxial compression strength tests	ASTM D7012 - 23
Schmidt rebound hardness test	BS 1881-202

Due to the nature of the bedrock across the site (poor quality, low strength, weathered, fractured) it was not suitable for a lot of the proposed rock testing scheduled by the Client's Representative. There were many Uniaxial Compressive Strength (UCS) tests and some point load tests for which a suitable test specimen could not be obtained; the core would break up during attempted subsampling or the subsequent sample preparation. In some cases where the weathered mudstone was behaving more as a cohesive soil, alternate testing in the form of Schmidt rebound testing was explored to obtain a corresponding UCS value.

The test results are presented in Appendix G. All test restrictions are included in Appendix G at the end of the relevant lab test report.

5.3 Environmental Laboratory Testing of Soil

Environmental testing, as specified by the Client's Representative, was conducted on selected environmental soil samples by Derwentside Environmental Testing Services in Consett, Durham.

This included testing for a range of determinants, including:

- Metals (Sb, As, Be, B, Cd, Cr [III], Cr [VI], Cu, Pb, Hg, Mo, Ni, Se, V, Zn)
- Speciated total petroleum hydrocarbons (TPH)
- Speciated polycyclic aromatic hydrocarbons (PAH)

- BTEX and MTBE compounds
- Phenol (monohydric)
- Organic matter
- Cyanides (total, free)
- Thiocyanate
- Asbestos screen
- Sulphate as SO₄, Sulphide, Chloride,
- Orthophosphate as P
- Ammoniacal Nitrogen as NH₃, Nitrate as NO₃, Nitrite as NO₂
- pH, acid/alkali reserve

Results of environmental laboratory testing are presented in Appendix H.

5.4 Marine Sediment Analysis – Pre-Disposal Dredge Sampling

In addition to geotechnical testing conducted on soils, marine sediment samples were selected at specified vibrocore and borehole locations for chemical testing relating to disposal at sea parameters.

Samples were recovered at each location at previously advised depths for testing of:

- Moisture Content and Total Solids
- Particle Size Analysis (PSA)
- Particle Density/Specific Gravity
- Organic Matter (TOC)
- Carbonate
- Metals (Al, As, Cd, Cr, Cu, Hg, Li, Ni, Pb, Zn)
- Dibutyltin (DBT) and Tributyltin (TBT)
- Polycyclic Aromatic Hydrocarbons (EPA16)
- Total Hydrocarbon Content (THC)
- Polychlorinated Biphenyls (PCB – ICES7)
- Organochlorine Pesticides

Further testing was requested to cover EPA radiological testing. This was completed on five selected composite samples at SOCOTEC's Didcot nuclear laboratory for the following advised determinands:

- Gamma Spectrometry
- Extended Gamma Suite to include K-40, I-131, C-134, C-137, Am-241, Ra-226, Ra-228

Table 2 on the following page indicates the chosen locations for the composite samples as advised by the Client's Representative.

Table 2: Details of locations for the composite radiological testing samples

Composite Sample no.	Exploratory Hole Locations
RAD 1 (ES101)	M-VC01, M-VC02, M-VC05, M-VC09
RAD 2 (ES102)	M-VC03, M-VC04, M-VC08, M-VC11
RAD 3 (ES103)	M-VC34, M-VC35, M-VC42, M-VC48, M-VC56
RAD 4 (ES104)	M-VC28, M-VC30, M-VC31, M-VC32, M-VC33
RAD 5 (ES105)	M-VC37, M-VC39, M-VC40, M-VC45

The dredge analysis and radiological test results are included in Appendix I.

6 GROUND CONDITIONS

6.1 General geology of the area

Published geological mapping indicate the superficial deposits underlying the site comprise alluvium and glacial till. These deposits are underlain by slate, siltstones and sandstones of the Ballybro Formation, mudstones and siltstones of the Milltown Formation, conglomerates and sandstones of the Grahormack Formation, and finally amphibolites and minor schists of the Greenore Point Group.

6.2 Ground types encountered during investigation of the site

A summary of the ground types encountered in the exploratory holes is listed below, in approximate stratigraphic order:

- **Made Ground (fill):** reworked/imported sandy gravel and cobble fill was encountered in the land-based boreholes; extending to a maximum depth of with fragments of concrete and brick extending to a depth of 7.50m below bed (-2.71mCD) in L-BH03.
- **Alluvium deposits:** typically, very soft to soft silts and clays, often sandy, also encountered as very loose to loose silty/clayey sands and occasional gravels.
- **Glacial Till:** typically, sandy gravelly clays, frequently with low cobble content, typically firm or stiff in upper horizons, becoming very stiff with increasing depth. Interbeds of granular material are also encountered consisting of medium dense gravelly sands and sandy gravels with fines content and occasional cobbles.
- **Bedrock (Mudstone, Sandstone, Mylonite, Schist, Amphibolite, Gneiss and Dolerite):** Rockhead was encountered at depths ranging from 0.20m below bed (-4.00mCD) in M-BH09 to 11.50m below bed (-16.40mCD) in borehole M-BH01.

6.3 Groundwater

Details of the individual groundwater strikes, along with any relative changes in levels as works proceeded, are presented on the exploratory hole logs for each location.

Groundwater was not noted during drilling at any of the land-based borehole locations. However, it should be noted that the casing used in supporting the borehole walls during drilling may have sealed out any groundwater strikes and the possibility of encountering groundwater during excavation works should not be ruled out. It should be noted that any groundwater strikes within bedrock may have been masked by the fluid used as the drilling flush medium.

Subsequent monitoring of the standpipe installation in L-BH01 recorded water levels as shown in Table 3 below.

Table 3: Groundwater monitoring

Date	Time	L-BH01	L-BH01
		Water level mbgl (base of install)	Water level mCD (base of install)
05/03/2024	15:40	4.50m (10.50m)	+1.60mCD (-4.40mCD)
21/03/2024	12:50	4.30m (10.50m)	+1.80mCD (-4.40mCD)

Continued monitoring of the installed standpipe will give an indication of the seasonal variation in groundwater level which should be factored into design considerations.

7 REFERENCES

Geotechnical Society of Ireland (2016), Specification & Related Documents for Ground Investigation in Ireland.

IS EN 1997-2: 2007: Eurocode 7 - Geotechnical design - Part 2 Ground investigation and testing. National Standards Authority of Ireland.

BS 5930: 2015+A1:2020: Code of practice for ground investigations. British Standards Institution.

BS EN ISO 14688-1:2018: Geotechnical investigation and testing. Identification and classification of soil. Part 1 Identification and description.

BS EN ISO 14688-2:2018: Geotechnical investigation and testing. Identification and classification of soil. Part 2 Principles for a classification.

BS 1377: 1990: Methods of test for soils for civil engineering purposes. British Standards Institution.

BS EN ISO 14689-1:2018: Geotechnical investigation and testing. Identification and classification of rock. Identification and description.


BS EN ISO 22476-3:2005+A1:2011: Geotechnical investigation and testing. Field testing. Standard penetration test.



CAUSEWAY
— GEOTECH

APPENDIX A
SITE AND EXPLORATORY HOLE LOCATION PLANS





Legend Key - Locations By Type - CPT - Locations By Type - CPT+SNC - Locations By Type - GS - Locations By Type - SNC - Locations By Type - VC	
Project No.	23-0585
Client	Iarnród Éireann
Client's Rep	GDG
Exploratory Hole Layout Overview	
Rosslare Europort Offshore Renewable Energy Hub SI	
	
Last Revision	18/04/2024
Scale	1:8000



Legend Key	
	Cone Penetration Test - CPT
	CPT/Sonic/Rotary - CPT+SNC
	Grab Samples - GS
	Sonic/Rotary Drilling - SNC
	Vibrocores - VC

Project No.	23-0585
Client	Iarnród Éireann
Client's Rep	GDG

Exploratory Hole Location Plan 4

Rossclare Europort Offshore Renewable Energy Hub SI



Last Revision	18/04/2024
Scale	1:3000



CAUSEWAY
— GEOTECH

APPENDIX B
BOREHOLE LOGS



CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID L-BH01					
							Client: Iarnród Éireann									
							Client's Rep: GDG									
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.50 m		Start Date: 02/03/2024		Driller: MJ/DJ		Sheet 1 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	9.00	712887.58 E										
Rotary Coring		Fraste CRS-XL140 Duo		9.00	11.50	612572.39 N		Elevation: 6.10 mCD		End Date: 03/03/2024		Logger: MS		FINAL		
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill	
0.00 - 1.20	B1	N=23 (4,5/6,6,5,6) Hammer SN = 1353			0.30	Dry				MADE GROUND: Medium dense light brown sandy slightly silty angular to subangular fine to coarse GRAVEL of various lithologies with medium cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies.						
0.30 - 0.75	SPT (C)															
1.20 - 1.50	B2							4.90	1.20							
1.50 - 3.30	B3	100 (25 for 50mm/100 for 10mm) Hammer SN = 1353			2.50	Dry				MADE GROUND: Dark brown slightly sandy slightly silty angular to subrounded fine to coarse GRAVEL of various lithologies with medium cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies. MADE GROUND: Very dense light greenish grey very sandy silty angular to subangular fine to coarse GRAVEL of various lithologies with medium cobble content. Sand is fine to coarse. Cobbles are subangular to subrounded of various lithologies.						
2.50 - 2.56	SPT (C)															
3.30 - 4.00	B4							2.80	3.30							
3.50 - 3.75	SPT (C)	100 (25 for 145mm/100 for 105mm) Hammer SN = 1353			3.50	Dry				Very dense light brown and brown slightly sandy slightly clayey subangular to subrounded fine to medium GRAVEL of various lithologies. Sand is fine to coarse.						
4.50 - 5.20	B5							2.10	4.00							
4.50 - 4.74	SPT (C)															
4.50 - 5.20	B5	100 (5,7/100 for 95mm) Hammer SN = 1353			4.50	Dry				Very dense dark greenish grey slightly sandy angular to subangular fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are angular to subangular of amphibolite. 4.00-4.50m: AZCL						
4.50 - 4.74	SPT (C)															
5.50 - 5.95	SPT (C)							0.90	5.20							
5.50 - 5.95	SPT (C)	N=21 (4,4/5,5,5,6) Hammer SN = 1353			5.50	4.90				Medium dense to dense dark grey sandy slightly clayey angular to subangular fine to coarse GRAVEL of amphibolite with bands of brown slightly sandy slightly gravelly clay. Sand is fine to coarse. 5.20-6.00m: AZCL						
6.00 - 7.50	B6															
6.50 - 6.95	SPT (C)															
6.50 - 6.95	SPT (C)	N=32 (2,4/7,8,8,9) Hammer SN = 1353			6.50	5.00										
7.50 - 9.00	B7															
7.50 - 7.95	SPT (C)															
7.50 - 7.95	SPT (C)	N=29 (6,6/6,8,7,8) Hammer SN = 1353			7.50	5.00	-1.40	7.50		Medium dense light brown slightly sandy slightly clayey angular to subangular fine to coarse GRAVEL of various lithologies. Sand is fine to coarse.						
9.00 - 9.10	C3															
9.20 - 9.35	C1															
								-2.90	9.00	Very weak dark greenish grey fresh speckled yellow and white, highly						
Water Strikes					Remarks											
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Land borehole All elevations and reduced levels are given in local Chart Datum Standpipe installation												
Casing Details		Water Added														
To (m)	Diam (mm)	From (m)	To (m)													
9.00	177															
11.50	150			Core Barrel		Flush Type	Termination Reason				Last Updated		AGS			
				SK6L		Polymer	Terminated at scheduled depth				04/07/2024					



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL140 Duo	0.00	9.00
Rotary Coring	Fraste CRS-XL140 Duo	9.00	11.50

Final Depth:	11.50 m	Start Date:	02/03/2024	Driller:	MJ/DJ
Elevation:	6.10 mCD	End Date:	03/03/2024	Logger:	MS

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
10.50	C6 C5 C4 C2	100	81	47	>20			-4.40	10.50		fractured AMPHIBOLITE. Discontinuities: 1) 45-75° degree joints, very closely spaced, undulating, rough, open with yellowish green to brown mineralisation on joint surfaces. 2) 20-45° joints, closely spaced, undulating, rough, open with green and brown staining on joint surfaces.		9.5
10.50 - 10.60		100	100	100	1				11.50		Strong (locally weak) dark greenish grey speckled white fresh AMPHIBOLITE. Discontinuities: 1) 20-40° joints, medium spaced, planar, rough, open and clean.		10.0
10.60 - 10.70											10.5		
10.70 - 11.00											11.0		
11.00													
11.15													
11.50								-5.40			End of Borehole at 11.50m		
				</									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Land borehole All elevations and reduced levels are given in local Chart Datum Standpipe installation		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
9.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
11.50	150								SK6L



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Borehole ID
L-BH03

Depth (m)	Sample / Tests	Field Records	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill																	
0.00 - 1.20	B1	N=28 (5,7/7,6,7,8) Hammer SN = 1353	1.20	Dry	4.24	1.20		MADE GROUND: Light brown sandy slightly silty angular to subangular fine to coarse GRAVEL of various lithologies with medium cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies.																			
1.20 - 1.50	B2																										
1.20 - 1.65	SPT (C)																										
1.50 - 2.50	B3																										
2.20	D9																										
2.50 - 3.50	B4																										
2.50 - 2.95	SPT (C)																										
		N=30 (7,8/7,8,8,7) Hammer SN = 1353	2.50	Dry				MADE GROUND: Medium dense brown and greyish brown very sandy silty angular to subangular fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies.																			
3.20	D10																										
3.50 - 4.50	B5																										
3.50 - 3.95	SPT (C)																										
											N=22 (4,5/6,6,5,5) Hammer SN = 1353	3.50	Dry														
4.20	D11																										
4.50 - 5.50	B6																										
4.50 - 4.95	SPT (C)																										
		N=23 (4,6/5,6,6,6) Hammer SN = 1353	4.50	4.40	0.94	4.50		Medium dense dark brown very sandy clayey subangular to subrounded fine to coarse GRAVEL of various lithologies. Sand is fine to coarse. [slight organic odour]																			
5.20	D12																										
5.50 - 6.50	B7																										
5.50 - 5.95	SPT (C)																										
											N=15 (3,3/4,3,4,4) Hammer SN = 1353	5.50	4.80														
6.20	D13																										
6.50 - 7.50	B8																										
																			100 (25 for 80mm/100 for 85mm) Hammer SN = 1353	7.50	5.10	-2.06	7.50		Weak to moderately weak greyish green moderately weathered AMPHIBOLITE. Highly fractured, no discernable fracture sets.		
7.20	D14																										
7.50 - 7.66	SPT (C)																										
		NI						Moderately weak (locally medium strong) greyish green fresh AMPHIBOLITE. Highly fractured, no discernable fracture sets, with iron oxide staining on fracture surfaces.																			
		35	0	0	AZCL	8.00-9.90m: AZCL																					
		TCR	SCR	RQD	FI																						
9.00																											

Water Strikes				Remarks				
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Land borehole All elevations and reduced levels are given in local Chart Datum				
Casing Details		Water Added						
To (m)	Diam (mm)	From (m)	To (m)					
7.50	177			Core Barrel	Flush Type	Termination Reason	Last Updated	
13.00	150							
				SK6L	Polymer	Terminated at scheduled depth	04/07/2024	

CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID L-BH03													
								Client: Iarnród Éireann																			
								Client's Rep: GDG																			
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 13.00 m		Start Date: 29/02/2024		Driller: MJ/DJ		Sheet 2 of 2 Scale: 1:50											
Sonic Drilling		Fraste CRS-XL140 Duo		0.00		7.50		713076.16 E																			
Rotary Coring		Fraste CRS-XL140 Duo		7.50		13.00		612620.40 N		Elevation: 5.44 mCD		End Date: 01/03/2024		Logger: MS		FINAL											
Depth (m)		Samples / Field Records		TCR		SCR		RQD		FI		Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description		Water		Backfill	
10.50				40		16		7		NI						-4.46		9.90									
																						Moderately weak (locally medium strong) greyish green fresh AMPHIBOLITE. Highly fractured, no discernable fracture sets.					
																						10.50-10.80m: AZCL					
				70		26		0		>20						-5.36		10.80				Moderately weak (locally medium strong) greenish grey fresh AMPHIBOLITE. Highly fractured, no discernable fracture sets.					
11.50																-6.06		11.50				Very weak (locally weak to moderately weak) greyish green, locally greenish pink AMPHIBOLITE with quartz and calcite veining.					
11.50		C1																				Discontinuities: 1) 40-50° joints, closely spaced, planar, rough, open with orange staining on fracture surfaces and some localized quartz mineralization. 2) 60-75° joints, very closely to closely spaced, planar, rough, open to moderately wide with green and orange staining on fracture surfaces and some localized quarts and calcite mineralisation.					
12.00 - 12.15		C5																									
12.05 - 12.20		C2																									
12.15 - 12.30		C4		100		87		75		10																	
12.60 - 12.70		C6																									
12.75 - 13.00		C3																									
13.00																						End of Borehole at 13.00m					
																											
																											
																											
																											
																											
																											
																											
																											

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID L-BH04								
				Client: Iarnród Éireann														
				Client's Rep: GDG														
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.60 m		Start Date: 03/03/2024		Driller: MJ/DJ		Sheet 1 of 2 Scale: 1:50				
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	9.00	713147.12 E												
Rotary Coring		Fraste CRS-XL140 Duo		9.00	11.60	612634.20 N		Elevation: 4.79 mCD		End Date: 04/03/2024		Logger: MS		FINAL				
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill			
0.00 - 1.20	B1	N=24 (3,5/5,6,7,6) Hammer SN = 1353								MADE GROUND: Dark brown sandy slightly silty angular to subangular fine to coarse GRAVEL of various lithologies with medium cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies.						0.5		
1.20 - 1.50	B2						3.59	1.20		MADE GROUND: Greenish grey sandy slightly silty angular to subangular fine to coarse GRAVEL of various lithologies. Sand is fine to coarse.						1.0		
1.50 - 2.20	B3						3.29	1.50		MADE GROUND: Medium dense to very dense greenish grey and dark grey angular to subangular fine to coarse GRAVEL of metamorphic origin with low cobble content. Cobbles are subangular of metamorphic origin.						1.5		
1.50 - 1.95	SPT (C)									2.20-4.00m: AZCL						2.0		
2.50 - 2.80	SPT (C)	100 (8,17/100 for 145mm) Hammer SN = 1353			2.50	Dry										2.5		
3.50 - 3.52	SPT (C)	100 (25 for 10mm/100 for 5mm) Hammer SN = 1353			3.50	Dry										3.0		
4.00 - 4.50	B4	100 (25 for 80mm/100 for 30mm) Hammer SN = 1353					0.79	4.00		MADE GROUND: Very dense greenish grey slightly sandy gravelly COBBLES of amphibolite. Sand is fine to coarse. Gravel is angular to subangular fine to coarse of various lithologies. [Rock armour]						4.0		
4.50 - 4.61	SPT (C)									4.50-4.70m: AZCL - inbetween rock armour						4.5		
4.70 - 5.70	B5															5.0		
5.50 - 5.52	SPT (C)	100 (25 for 10mm/100 for 10mm) Hammer SN = 1353			5.50	5.20				6.00-7.30m: AZCL - inbetween rock armour						5.5		
7.50	D9	100 (25 for 80mm/100 for 5mm) Hammer SN = 1353			7.50	5.40	-2.71	7.50		Dark brown slightly gravelly slightly silty fine to coarse SAND. Gravel is angular to subangular fine to coarse of various lithologies.						7.5		
7.50 - 7.90	B6															8.0		
7.50 - 7.58	SPT (C)						-3.11	7.90		Firm to stiff dark brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of amphibolite.						8.5		
7.90 - 8.10	B7						-3.31	8.10		Extremely weak to very weak greenish grey highly weathered AMPHIBOLITE. Highly fractured, with no discernable fracture sets.						9.0		
8.10 - 9.00	B8																	
8.50	D10																	
9.10 - 9.20	C4						-4.21	9.00		Medium strong (locally very strong) dark greenish grey speckled								
9.20 - 9.30	C3																	
9.30 - 9.40	C5																	
					TCR	SCR	RQD	FI										
Water Strikes					Remarks													
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Land borehole														
				All elevations and reduced levels are given in local Chart Datum														
Casing Details				Water Added														
To (m)	Diam (mm)	From (m)	To (m)															
9.00	177																	
11.60	150																	
				Core Barrel		Flush Type		Termination Reason				Last Updated		AGS				
				SK6L		Polymer		Terminated at scheduled depth				04/07/2024						



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL140 Duo	0.00	9.00
Rotary Coring	Fraste CRS-XL140 Duo	9.00	11.60

Final Depth:	11.60 m	Start Date:	03/03/2024	Driller:	MJ/DJ
Elevation:	4.79 mCD	End Date:	04/03/2024	Logger:	MS

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
9.40 - 9.50	C6										white, fresh AMPHIBOLITE.			9.5
		87	48	32	9						Discontinuities: 1) 40-60° joints, very closely to closely spaced, undulating, rough, open to moderately wide with brown staining on fracture surfaces. 2) 60-90° joints, closely spaced, planar, rough, open with brown and green staining on fracture surfaces.			10.0
10.20 - 10.30	C8													10.5
10.35 - 10.50	C7													10.5
10.50														10.5
10.50 - 10.65	C2													11.0
10.75	C1	100	100	100							Medium strong dark greenish grey, fresh AMPHIBOLITE with rare steeply dipping quartz and calcite veining.			11.0
11.00 - 11.10	C9				0									11.0
11.10		100	100	100										11.5
														11.5
11.60														11.5
											End of Borehole at 11.60m			12.0
														12.0
														12.5
														12.5
														13.0
														13.0
														13.5
														13.5
														14.0
														14.0
														14.5
														14.5
														15.0
														15.0
														15.5
														15.5
														16.0
														16.0
														16.5
														16.5
														17.0
														17.0
														17.5
														17.5
														18.0
														18.0
														18.5
														18.5
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Land borehole All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
9.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated	AGS	
11.60	150								SK6L

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH01																																																																																																									
					Client: Iarnród Éireann																																																																																																														
					Client's Rep: GDG																																																																																																														
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 18.00 m	Start Date: 01/12/2023	Driller: MMcK/MJ	Sheet 1 of 2 Scale: 1:50																																																																																																								
Sonic Drilling		Fraste CRS-XL170		0.00	11.00	712929.97 E		Elevation: -4.90 mCD	End Date: 02/12/2023	Logger: OG+MS	FINAL																																																																																																								
Cone Penetration		Drill N'CPT		1.50	10.03	613014.48 N																																																																																																													
Rotary Coring		Fraste CRS-XL170		11.00	18.00																																																																																																														
Depth (m)	Sample / Tests	Field Records		Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill																																																																																																							
0.00 - 1.50	SB1					-5.10	0.20		Dark brown clayey fine to coarse SAND with rare shell fragments.																																																																																																										
									Firm dark brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular fine of various lithologies.																																																																																																										
1.50 - 2.50	SB2					-6.40	1.50		Dark greyish brown clayey fine to coarse SAND with rare shell fragments.																																																																																																										
2.50	SB3					-7.40	2.50		Firm to stiff dark brown slightly sandy CLAY. Sand is fine to coarse.																																																																																																										
4.00 - 5.50	SB4																																																																																																																		
5.50 - 7.00	SB5																																																																																																																		
7.00	SB6																																																																																																																		
8.50 - 10.00	SB7																																																																																																																		
<table><tr><td colspan="4">Water Strikes</td><td colspan="8">Remarks</td></tr><tr><td>Struck at (m)</td><td>Casing to (m)</td><td>Time (min)</td><td>Rose to (m)</td><td colspan="8" rowspan="3">Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 1.50m casing flushed, pushed to 10.03m below bed before refusal (total load reached) Dissipation Test completed at 7.91m See "M-CPT01_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth</td></tr><tr><td colspan="4"></td></tr><tr><td colspan="4"></td></tr><tr><td colspan="2">Casing Details</td><td colspan="2">Water Added</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td>To (m)</td><td>Diam (mm)</td><td>From (m)</td><td>To (m)</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td>11.00</td><td>177</td><td></td><td></td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td>18.00</td><td>150</td><td></td><td></td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="4"></td><td colspan="2">Core Barrel</td><td colspan="2">Flush Type</td><td colspan="2">Termination Reason</td><td colspan="2">Last Updated</td></tr><tr><td colspan="4"></td><td colspan="2">SK6L</td><td colspan="2">Polymer</td><td colspan="2">Terminated on recovery of 7.00m rock</td><td colspan="2">04/07/2024</td></tr></table>												Water Strikes				Remarks								Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 1.50m casing flushed, pushed to 10.03m below bed before refusal (total load reached) Dissipation Test completed at 7.91m See "M-CPT01_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth																Casing Details		Water Added										To (m)	Diam (mm)	From (m)	To (m)									11.00	177											18.00	150															Core Barrel		Flush Type		Termination Reason		Last Updated						SK6L		Polymer		Terminated on recovery of 7.00m rock		04/07/2024	
Water Strikes				Remarks																																																																																																															
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 1.50m casing flushed, pushed to 10.03m below bed before refusal (total load reached) Dissipation Test completed at 7.91m See "M-CPT01_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth																																																																																																															
Casing Details		Water Added																																																																																																																	
To (m)	Diam (mm)	From (m)	To (m)																																																																																																																
11.00	177																																																																																																																		
18.00	150																																																																																																																		
				Core Barrel		Flush Type		Termination Reason		Last Updated																																																																																																									
				SK6L		Polymer		Terminated on recovery of 7.00m rock		04/07/2024																																																																																																									
																																																																																																																			

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH01												
Method Sonic Drilling Cone Penetration Rotary Coring		Plant Used Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		Top (m) 0.00 1.50 11.00	Base (m) 11.00 10.03 18.00	Coordinates 712929.97 E 613014.48 N		Final Depth: 18.00 m	Start Date: 01/12/2023	Driller: MMcK/ MJ	Sheet 2 of 2 Scale: 1:50											
								Elevation: -4.90 mCD	End Date: 02/12/2023	Logger: OG+MS	FINAL											
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill										
10.00 - 11.00	SB8						-14.30	9.40		Very stiff dark grey slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of mudstone.												
11.00 - 11.34	SPT (C)	100 (25 for 140mm/100 for 200mm) Hammer	SN = 1501	NI	11.0	0.00																
11.75 - 12.00	C1	90	35	20			-16.40	11.50		Weak to medium strong dark grey DOLERITE. Slightly weathered: closer fracture spacing, with occasional brown discolouration and rare grey clay on fracture surfaces.												
12.00	C2				4					Discontinuities:												
12.00 - 12.10	C2									1. 0-20 degree joints, medium spaced (90/230/600), planar, smooth with brown staining on some joint surfaces.												
12.10 - 12.20	C3									2. 55-65 degree joints at 12.60-12.70m,12.90-13.10m and 13.10-13.20m, planar, rough with faint brown staining on joint surfaces.												
13.40 - 13.50	C4	100	100	27	8					3. 85-90 degree joint at 13.30-13.80m, planar, rough, with patchy grey clay on joint surface.												
13.50							-18.70	13.80		Weak greenish grey DOLERITE. Slightly weathered: slightly reduced strength, closer fracture spacing, with localised greenish grey silt infill.												
15.00					8					Discontinuities:												
15.20 - 15.40	C5									1. 0-20 degree joints, closely spaced (20/160/250), undulating, rough, with localised greenish grey silt infill, up to 5mm on some joint surfaces.												
										2. 80-85 degree joints at 13.80-14.10m, 14.50-14.70m, 14.50-14.80m and 15.50-15.90m, undulating, rough with localised greenish grey silt infill, up to 3mm on some fracture surfaces.												
16.50							-20.80	15.90		Very weak to weak dark grey DOLERITE. Slightly weathered: slightly closer fracture spacing, with faint brown discolouration.												
16.60 - 16.70	C6									Discontinuities:												
16.70 - 16.80	C7									1. 0-15 degree joints, closely spaced (100/190/500), planar, smooth, with faint brown staining on some joint surfaces.												
		100	87	17	7					2. 50-60 degree joints at 15.90-16.50m, closely spaced (0/100/130), planar, smooth, with faint brown staining on some joint surfaces.												
										3. 80-85 degree joints at 16.90-17.30m and 17.30-18.00m, undulating, rough, with faint brown staining on joint surfaces.												
18.00						18.0	0.00	-22.90	18.00													
18.00 - 18.00	SPT(C) 100 (25 for 0mm/100 for 0mm) Hammer SN = 1501									End of Borehole at 18.00m												
Water Strikes					Remarks																	
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 1.50m casing flushed, pushed to 10.03m below bed before refusal (total load reached) Dissipation Test completed at 7.91m See "M-CPT01_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth																		
Casing Details		Water Added																				
To (m)	Diam (mm)	From (m)	To (m)																			
11.00	177																					
18.00	150																					
					Core Barrel	Flush Type	Termination Reason				Last Updated											
					SK6L	Polymer	Terminated on recovery of 7.00m rock				04/07/2024											



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG


Sheet 1 of 2
Scale: 1:50


Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		
0.90 0.90 - 1.90 0.90 - 1.35	D4 SB1 SPT (S)	N=7 (1,2/1,1,2,3) Hammer SN = 1501				0.90	0.00	-5.55	0.90		NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY.			0.5	
											Soft to firm dark brown slightly sandy CLAY. Sand is fine coarse.			1.0	
									1.90 - 2.35 1.90 - 2.90	UT6 SB2	Ublow=78 100% Recovery				1.90
2.90 2.90 - 3.90 2.90 - 3.35	D5 SB3 SPT (S)	N=42 (6,8/8,9,13,12) Hammer SN = 1501				2.90	0.00	-7.35 -7.55	2.70		Dark brown and grey slightly gravelly slightly clayey fine to coarse SAND. Gravel is angular to subangular fine to coarse of various lithologies.			2.0	
									2.90		Very stiff light brownish grey slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular fine to medium of mudstone.			2.5	
									3.90 - 4.28	SPT (C)	N=75 (25 for 82mm/12,18,21,24) Hammer SN = 1501				3.90
5.90		10	0	0	NI				-9.05 -9.25	4.40				Very stiff brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to coarse of mudstone.	4.0
									4.60	NO RECOVERY: Assumed weathered rockhead washed out by drilling processes.				4.5	
									7.40		80			0	0
	No discernible discontinuity sets	5.5													
8.90		77	0	0	20							-13.55	8.90		
										No discernible discontinuity sets.	6.5				
											TCR	SCR	RQD	FI	

Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)				
4.40	177			Core Barrel	Flush Type	Termination Reason	Last Updated
17.90	150						
				SK6L	Polymer	Terminated on instruction of Client	04/07/2024

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH02													
								Client: Iarnród Éireann																			
								Client's Rep: GDG																			
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 17.90 m		Start Date: 14/12/2023		Driller: MMCK/MJ +MMCK/MJ		Sheet 2 of 2 Scale: 1:50											
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		4.40		712911.97 E																			
Rotary Coring		Fraste CRS-XL170 Duo		4.40		17.90		612936.66 N		Elevation: -4.65 mCD		End Date: 15/12/2023		Logger: MS		FINAL											
Depth (m)		Samples / Field Records		TCR		SCR		RQD		FI		Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description		Water		Backfill	
10.40				77		0		0																		9.5	
																										10.0	
																										10.5	
																										11.0	
				90		0		0																		11.5	
																										12.0	
11.90																										12.5	
11.90 - 12.00		C2																								13.0	
				67		27		13		20																13.5	
12.80 - 12.90		C3																								14.0	
12.90 - 13.00		C4								10																14.5	
13.40										13.4		0.00														15.0	
13.40 - 13.67		SPT(C) N=100 (25 for 70mm/100 for 200mm) Hammer SN = 1501								AZCL																15.5	
13.40 - 13.50		C5		77		77		77		5																16.0	
14.90																										16.5	
				100		48		0		9																17.0	
																										17.5	
16.40																										18.0	
				80		10		0		>20																18.5	
17.90																											
				TCR		SCR		RQD		FI																	
Water Strikes				Chiselling Details				Remarks																			
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum													
Casing Details		Water Added																									
To (m)		Diam (mm)		From (m)		To (m)																					
4.40		177																									
17.90		150																									
				Core Barrel		Flush Type		Termination Reason						Last Updated		AGS											
				SK6L		Polymer		Terminated on instruction of Client						04/07/2024													

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH03				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 13.00 m		Start Date: 15/12/2023	Driller: MJ/MMcK	Sheet 1 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170		0.00	8.50	712892.46 E		Elevation: -4.71 mCD		End Date: 16/12/2023	Logger: MS	FINAL		
Cone Penetration		Drill N'CPT		0.40	7.68	612852.30 N								
Rotary Coring		Fraste CRS-XL170		8.50	13.00									
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description			Water	Backfill
0.40 - 1.50	SB1						-5.11	0.40		NO RECOVERY: Material flushed to prepare for CPT test; probably soft to firm slightly sandy silty CLAY.				
							-5.21	0.50		Grey slightly gravelly fine to coarse SAND with frequent shell fragments. Gravel is subangular fine to coarse of various lithologies. Soft brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular fine of various lithologies.				0.5
1.50 - 3.00	SB2						-6.11	1.40		Firm brown slightly sandy slightly gravelly CLAY with occasional lenses of grey medium to coarse sand (300-500mm). Sand is fine to coarse. Gravel is angular to subangular fine to medium of various lithologies.				1.0
3.00 - 4.50	SB3													1.5
4.50 - 6.00	SB4													2.0
														2.5
														3.0
														3.5
														4.0
														4.5
														5.0
														5.5
														6.0
														6.5
														7.0
														7.5
														8.0
														8.5
														9.0
8.50 - 8.55	C1				8.50	0.00	-13.21	8.50		Firm to stiff grey slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular fine to medium of mudstone.				
8.55 - 8.60	SPT (C)	100 (25 for 40mm/100 for 35mm) Hammer SN = 1501								Extremely weak indistinctly laminated dark grey weathered MUDSTONE.				
8.60 - 8.67										No discernible discontinuity sets.				
8.67 - 8.74														
8.74 - 8.81														
8.81 - 8.88														
8.88 - 8.95														
8.95 - 9.02														
9.02 - 9.09														
9.09 - 9.16														
9.16 - 9.23														
9.23 - 9.30														
9.30 - 9.37														
9.37 - 9.44														
9.44 - 9.51														
9.51 - 9.58														
9.58 - 9.65														
9.65 - 9.72														
9.72 - 9.79														
9.79 - 9.86														
9.86 - 9.93														
9.93 - 10.00														
Water Strikes		Remarks												
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.00m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.40m casing flushed, pushed to 7.68m below bed before refusal (total load reached) Dissipation Test completed at 4.58m See "M-CPT03_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth										
Casing Details		Water Added												
To (m)	Diam (mm)	From (m)	To (m)											
8.50	177													
13.00	150													
Core Barrel		Flush Type		Termination Reason				Last Updated						
SK6L		Polymer		Terminated at scheduled depth				04/07/2024						







Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.00m All elevations and reduced levels are given in local Chart Datum CPT push 1 at this location; 0.50m casing flushed, pushed to 0.94m below bed before refusal (maximum tip load) Sonic drill out completed to 2.00m, material suitable so second CPT push attempted CPT push 2 at this location; 0.50m casing flushed to 2.50m, pushed to 9.29m below bed before refusal (tip load) Dissipation Tests completed at 3.25m and 5.47m; both tests <5mins in total See "M-CPT05_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)				
8.00	177						
20.00	150						
				Core Barrel	Flush Type	Termination Reason	Last Updated
				SK6L	Polymer	Terminated at scheduled depth	20/06/2024

 CAUSEWAY GEOTECH						Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH05				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 20.00 m		Start Date: 03/01/2024		Driller: MJ/MMcK +MMcK		Sheet 2 of 3 Scale: 1:50		
Sonic Drilling Cone Penetration Cone Penetration Rotary Coring		Fraste CRS XL-170 Drill N'CPT Drill N'CPT Fraste CRS XL-170		0.00 0.50 2.50 8.00	8.00 0.94 9.29 20.00	712988.94 E 613078.71 N		Elevation: -5.75 mCD		End Date: 04/01/2024		Logger: MS		FINAL		
Depth (m)	Samples / Field Records			TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill
9.50	SPT(C) 100 (11,13/100 for 211mm) Hammer SN = 1501						10	9.50	0.00	-15.05	9.30		Weak dark grey thinly laminated MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing. Discontinuities: 1. 20-45 degree joints, widely spaced (200/640/1000), undulating, smooth, clean. 2. 60-80 degree joints, probably closely to medium spaced, planar, smooth, clean.			
9.50 - 9.86							>20									
10.50 - 10.55				C2				9								
11.00	SPT(C) 100 (25 for 80mm/100 for 67mm) Hammer SN = 1501						AZCL	11.0	0.00	-18.25	12.50		Weak to medium strong dark grey thinly laminated MUDSTONE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing. Discontinuities: 1. 20-45 degree joints, medium spaced (200/530/1600), planar, smooth, clean. 2. 60-80 degree joints, probably medium spaced, planar, smooth, clean.			
11.00 - 11.15																
							93	53	0							
12.50	SPT(C) 100 (25 for 75mm/100 for 38mm) Hammer SN = 1501							12.5	0.00							
12.50 - 12.61																
13.00 - 13.20				C3				100	80							
14.00	SPT(C) 100 (25 for 15mm/100 for 28mm) Hammer SN = 1501						7	14.0	0.00							
14.00 - 14.04																
							100	83	0							
15.50	SPT(C) 100 (25 for 5mm/100 for 5mm) Hammer SN = 1501							15.5	0.00							
15.50 - 15.51																
15.50 - 15.60				C4												
15.60 - 15.70	C5															
15.80 - 16.00				C6				100	95							
17.00	SPT(C) 100 (25 for 5mm/100 for 15mm) Hammer SN = 1501						5	17.0	0.00							
17.00 - 17.02																
				TCR	SCR	RQD	FI									
Water Strikes				Chiselling Details				Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.00m All elevations and reduced levels are given in local Chart Datum CPT push 1 at this location; 0.50m casing flushed, pushed to 0.94m below bed before refusal (maximum tip load) Sonic drill out completed to 2.00m, material suitable so second CPT push attempted CPT push 2 at this location; 0.50m casing flushed to 2.50m, pushed to 9.29m below bed before refusal (tip load) Dissipation Tests completed at 3.25m and 5.47m; both tests <5mins in total See "M-CPT05_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth									
Casing Details		Water Added														
To (m)	Diam (mm)	From (m)	To (m)													
8.00	177															
20.00	150			Core Barrel		Flush Type	Termination Reason				Last Updated					
				SK6L		Polymer	Terminated at scheduled depth				20/06/2024					



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI

Client: Iarnród Éireann

Client's Rep: GDG

Borehole ID
M-BH05

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth: 20.00 m	Start Date: 03/01/2024	Driller: MJ/MMcK +MMcK	Sheet 3 of 3 Scale: 1:50
Sonic Drilling	Fraste CRS XL-170	0.00	8.00	712988.94 E				
Cone Penetration	Drill N'CPT	0.50	0.94		613078.71 N			
Cone Penetration	Drill N'CPT	2.50	9.29					
Rotary Coring	Fraste CRS XL-170	8.00	20.00		Elevation: -5.75 mCD	End Date: 04/01/2024	Logger: MS	FINAL

[illegible]

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.00m All elevations and reduced levels are given in local Chart Datum CPT push 1 at this location; 0.50m casing flushed, pushed to 0.94m below bed before refusal (maximum tip load) Sonic drill out completed to 2.00m, material suitable so second CPT push attempted CPT push 2 at this location; 0.50m casing flushed to 2.50m, pushed to 9.29m below bed before refusal (tip load) Dissipation Tests completed at 3.25m and 5.47m; both tests <5mins in total See "M-CPT05_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth		
Casing Details		Water Added		Core Barrel SK6L Flush Type Polymer					
To (m)	Diam (mm)	From (m)	To (m)						
8.00	177								
20.00	150								
Termination Reason							Last Updated		AGS
Terminated at scheduled depth							20/06/2024		

CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH06		
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 15.00 m	Start Date: 28/11/2023	Driller: MMcK/MJ+MJ	Sheet 1 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	10.50	712895.18 E						
Rotary Coring		Fraste CRS-XL170 Duo		10.50	15.00	612978.41 N		Elevation: -4.56 mCD	End Date: 29/11/2023	Logger: MS	FINAL	
Depth (m)	Sample / Tests	Field Records		Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill
0.00	D8	N=0 (1,0/0,0,0,0) Hammer SN = 1501		0.00					NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY.			
0.00 - 1.50	SB1											
0.00 - 0.45	SPT (S)											
						-5.00	0.45		Firm to stiff greyish brown slightly sandy slightly gravelly silty CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine of various lithologies.			
1.50 - 1.95	UT12	Ublow=76 100% Recovery		1.50								
1.50 - 3.00	SB2											
3.00	D9	N=38 (4,7/7,8,10,13) Hammer SN = 1501		3.00		-7.56	3.00		Very stiff grey and brown sandy CLAY. Sand is fine to coarse.			
3.00 - 4.50	SB3											
3.00 - 3.45	SPT (S)											
4.50 - 4.95	U13	Ublow=87 100% Recovery		4.50		-9.06	4.50		Stiff to very stiff dark brown slightly sandy slightly gravelly silty CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.			
4.50 - 6.00	SB4											
6.00	D10	N=32 (4,6/9,7,8,8) Hammer SN = 1501		6.00								
6.00 - 7.50	SB5											
6.00 - 6.45	SPT (S)											
7.50	D11	N=30 (8,12/11,7,6,6) Hammer SN = 1501		7.50		-11.56	7.00		Very stiff dark brown sandy CLAY. Sand is fine to coarse.			
7.50 - 9.00	SB6											
7.50 - 7.95	SPT (S)											
9.00 - 10.50	SB7	50 (25 for 80mm/50 for 7mm) Hammer SN = 1501		9.00		-13.36	8.80		Extremely weak indistinctly thinly laminated dark grey weathered MUDSTONE recovered as, angular fine to coarse gravel.			
9.00 - 9.09	SPT (S)											
Water Strikes				Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.00m All elevations and reduced levels are given in local Chart Datum								
Casing Details		Water Added										
To (m)	Diam (mm)	From (m)	To (m)									
10.50	177											
15.00	150											
				Core Barrel	Flush Type	Termination Reason			Last Updated			
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024			

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH06			
					Client: Iarnród Éireann								
					Client's Rep: GDG								
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 15.00 m	Start Date: 28/11/2023	Driller: MMcK/MJ+MJ	Sheet 2 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	10.50	712895.18 E							
Rotary Coring		Fraste CRS-XL170 Duo		10.50	15.00	612978.41 N		Elevation: -4.56 mCD	End Date: 29/11/2023	Logger: MS	FINAL		
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
10.50	€1							-15.06	10.50		Extremely weak indistinctly thinly laminated blackish grey weathered MUDSTONE. Slightly weathered: highly reduced strength, much closer fracture spacing.		
		100	0	0	>20						No discernible discontinuity sets.		
12.00					>20			-16.20	11.65		Weak thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing.		
		100	27	0							Discontinuities: 1. 0-10 degree joints, probably very closely to closely spaced, planar, smooth. 2. 70-90 degree joints, probably closely spaced, undulating, smooth.		
											12.70-13.35m: Incipient sub-vertical joint.		
13.50					6						13.00m: sub-horizontal joint.		
		100	23	0	>20						13.80-14.00m: 70 degree joint.		
					9						14.50-14.70m: 70 degree joint.		
15.00								-19.56	15.00		End of Borehole at 15.00m		
		TCR	SCR	RQD	FI								
Water Strikes					Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.00m All elevations and reduced levels are given in local Chart Datum									
Casing Details		Water Added											
To (m)	Diam (mm)	From (m)	To (m)										
10.50	177												
15.00	150												
				Core Barrel	Flush Type	Termination Reason			Last Updated		AGS		
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024				



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Sheet 1 of 2
Scale: 1:50

Method	Plant Used	Top (m)	Base (m)	Coordinates							
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	4.80	712873.01 E	Final Depth:	14.05 m	Start Date:	17/12/2023	Driller:	MJ +MMcK	Sheet 1 of 2 Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	4.80	14.05	612899.97 N	Elevation:	-4.58 mCD	End Date:	18/12/2023	Logger:	OG	FINAL

Depth (m)	Sample / Tests	Field Records	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
0.80 0.80 - 1.80 0.80 - 1.25	D5 SB1 SPT (S)	N=13 (3,2/3,3,4,3) Hammer SN = 1501	0.80	0.00	-5.38	0.80		NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY.			0.5
1.80 - 2.25 1.80 - 2.80	UT7 SB2	Ublow=73 100% Recovery	1.80	0.00	-6.58	2.00		Firm to stiff light brown slightly sandy CLAY. Sand is fine to coarse.			1.0
2.80 2.80 - 3.80 2.80 - 3.06	D6 SB3 SPT (S)	50 (25 for 110mm/50 for 150mm) Hammer SN = 1501	2.80	0.00				Stiff to very stiff light brown slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular fine to medium of mudstone.			2.0
3.80 - 3.90 3.80 - 4.80	UT8 SB4	Ublow=100 25% Recovery	3.80	0.00							2.5
4.80 4.80 - 4.87 4.80 - 4.87	E1 E2	SPT (C) 100 (25 for 10mm/100 for 61mm) Hammer SN = 1501	4.80	0.00	-9.68	5.10		Extremely weak indistinctly thinly laminated blackish grey MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing, with occasional grey clay infill on fracture surfaces.			3.0
6.30 6.30 - 6.61	SPT(C) 100 (7,15/100 for 160mm) Hammer SN = 1501	100 61 0	6.30	0.00	-11.28	6.70		Discontinuities: 1. 5-25 degree joints, medium spaced (90/230/740), undulating, rough, with occasional grey clay infill (2-20mm) between joint surfaces. 2. 45 degree joint at 5.45-5.55m, planar, rough, with mudstone gravel infill on joint surface (up to 50mm).			3.5
7.80 7.80 - 8.10	SPT(C) 100 (9,14/100 for 150mm) Hammer SN = 1501	60 22 22	7.80	0.00				Weak probably thinly laminated dark grey highly fractured MUDSTONE with occasional white calcite veins and crystallisation. Slightly weathered: slightly reduced strength, much closer fracture spacing.			4.0
9.30		53 0 0	9.30	0.00				Discontinuities: 1. 40-60 degree joints, probably closely spaced, planar, smooth, clean. 2. 70-90 degree joints, probably closely spaced, planar, smooth, clean.			4.5
		TCR SCR RQD FI	9.30	0.00							5.0

Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.20m All elevations and reduced levels are given in local Chart Datum CPT could not be completed due to sea state pushing the riser casing off vertical			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)				
4.80	177						
14.05	150			Core Barrel	Flush Type	Termination Reason	Last Updated
				SK6L	Polymer	Terminated on instruction of Client	04/07/2024



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2



Scale: 1:50

Method	Plant Used	Top (m)	Base (m)	Coordinates
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	4.80	712873.01 E
Rotary Coring	Fraste CRS-XL170 Duo	4.80	14.05	612899.97 N

Final Depth: 14.05 m	Start Date: 17/12/2023	Driller: MJ +MMcK	Sheet 2 of 2 Scale: 1:50
Elevation: -4.58 mCD	End Date: 18/12/2023	Logger: OG	FINAL




Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
9.30 - 9.61	SPT(C) 100 (8,16/100 for 160mm) Hammer SN = 1501	80	0	0	AZCL >20								
10.05					AZCL >20			-15.38	10.80		Extremely weak thinly laminated dark grey MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing.		
11.55					9			-16.13	11.55		Discontinuities: 1. 0-10 degree joints at 10.80-11.00m, very closely spaced (20/50/80), undulating, smooth, clean. 2. 50-65 degree joints, medium spaced (200/250/290), planar, smooth, clean.		
11.55 - 11.77	SPT(C) 100 (25 for 85mm/100 for 135mm) Hammer SN = 1501	100	0	0	>20						Weak probably thinly laminated dark grey highly fractured MUDSTONE with rare white calcite crystallisation. Slightly weathered: slightly reduced strength, much closer fracture spacing.		
13.05								-17.93	13.35		No discernible discontinuity sets.		
13.05 - 13.25	SPT(C) 100 (25 for 85mm/100 for 115mm) Hammer SN = 1501	100	32	0	11						Weakly thin laminated blackish grey MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing, with occasional white calcite crystallisation.		
14.05								-18.63	14.05		Discontinuities: 1. 0-10 degree joints, closely spaced (50/100/120), planar, smooth, clean. 2. 80-90 degree joint at 13.35-14.05m, undulating, smooth, clean.		
14.05 - 14.22	SPT(C) 100 (25 for 75mm/100 for 95mm) Hammer SN = 1501										End of Borehole at 14.05m		
		TCR	SCR	RQD	FI								



Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.20m All elevations and reduced levels are given in local Chart Datum CPT could not be completed due to sea state pushing the riser casing off vertical		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
4.80	177								
14.05	150			Core Barrel	Flush Type	Termination Reason	Last Updated		
				SK6L	Polymer	Terminated on instruction of Client	04/07/2024		

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH08			
				Client: Iarnród Éireann								
				Client's Rep: GDG								
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 17.00 m	Start Date: 01/12/2023	Driller: MMcK	Sheet 1 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	5.50	712855.54 E						
Rotary Coring		Fraste CRS-XL170 Duo		5.50	17.00	612822.55 N		Elevation: -4.69 mCD	End Date: 01/12/2023	Logger: MS	FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
1.00 1.00 - 2.00 1.00 - 1.45	D5 SB1 SPT (S)	N=9 (2,1/2,2,2,3) Hammer SN = 1501			1.00	0.00	-5.69	1.00		NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY. <u>0.00-1.00m: AZCL</u>		
2.00 - 2.45 2.00 - 3.00	UT8 SB2	Ublow=77 100% Recovery			2.00					Firm to stiff greyish brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine of mudstone.		
3.00 3.00 - 4.00 3.00 - 4.00	D6 P9 SB3	0% Recovery			3.00							
4.00 4.00 - 5.50 4.00 - 4.45	D7 SB4 SPT (S)	N=28 (3,5/5,8,7,8) Hammer SN = 1501			4.00	0.00	-8.69	4.00			Very stiff dark brown slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of mudstone.	
5.50 - 5.69	SPT (C)	100 (25 for 87 mm / 100 for 100mm) Hammer SN = 1501			5.50	0.00						
6.50 6.50	C1	70	0	0	NI		-10.69	6.00			Extremely weak indistinctly thinly laminated dark grey weathered MUDSTONE. Slightly weathered: highly reduced strength, much closer fracture spacing, with grey clay infill on fracture surfaces. Discontinuities: 1. 0-10 degree bedding fractures, probably very closely spaced, planar, smooth with grey clay infill on fracture surfaces.	
8.00		100	30	30								
		100	93	87								
		TCR	SCR	RQD	FI							
Water Strikes				Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum								
Casing Details		Water Added										
To (m)	Diam (mm)	From (m)	To (m)									
5.50	177											
17.00	150											
				Core Barrel	Flush Type	Termination Reason			Last Updated			
				SK6L	Water	Terminated on instruction of Client			04/07/2024			


CAUSEWAY GEOTECH						Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH08								
						Client: Iarnród Éireann														
						Client's Rep: GDG														
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 17.00 m		Start Date: 01/12/2023		Driller: MMcK	Sheet 2 of 2 Scale: 1:50							
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	5.50	712855.54 E														
Rotary Coring		Fraste CRS-XL170 Duo		5.50	17.00	612822.55 N		Elevation: -4.69 mCD		End Date: 01/12/2023		Logger: MS	FINAL							
Depth (m)	Samples / Field Records			TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend		Description		Water	Backfill			
9.50										-14.19	9.50		Weak dark grey thinly laminated MUDSTONE recovered as, angular medium to coarse gravel of mudstone.				9.5			
												-14.59	9.90		Weak dark grey indistinctly thinly laminated highly fractured MUDSTONE. Slightly weathered: reduced strength, much closer fracture spacing, with grey sandy gravelly clay infill.				10.0	
				66	33	27	20								Discontinuities: 1. 0-20 degree bedding fractures, probably closely spaced, planar, smooth with grey sandy gravelly clay infill on some fracture surfaces. 2. 75-85 degree joints at 12.70-12.95m and 12.80-13.00m, planar, smooth with grey sandy gravelly clay infill on fracture surfaces. 10.50-11.60m: AZCL				10.5	
11.00							AZCL													11.0
				60	45	40												11.5		
																			12.0	
12.50						>20												12.5		
				73	43	43									13.60-14.00m: AZCL				13.5	
14.00	SPT(C) 100 (9,11/100 for 145mm) Hammer SN = 1501							14.0	0.00	-18.69	14.00		Very weak to weak dark grey indistinctly thinly laminated dark grey MUDSTONE with occasional white quartz veins. Slightly weathered: reduced strength, closer fracture spacing.				14.0			
14.00 - 14.30				93	86	86	>20							No discernable discontinuities.				14.5		
																	15.0			
15.50						>20						-20.19	15.50		Weak dark grey MUDSTONE, recovered as, angular to subangular medium to coarse gravel of mudstone.				15.5	
				66	26	26	6						-20.59	15.90		Weak dark grey indistinctly thinly laminated MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing.				16.0
							AZCL								Discontinuities: 1. 0-10 degree bedding fractures at 16.00m, 16.25m and 16.40m, planar, smooth, clean. 2. 45 degree joint at 16.10-16.15m, planar, smooth, clean. 16.50-17.00m: AZCL				16.5	
17.00	SPT(C) 100 (25 for 143mm/100 for 94mm) Hammer SN = 1501							17.0	0.00	-21.69	17.00		End of Borehole at 17.00m				17.0			
17.00 - 17.24																		17.5		
				TCR	SCR	RQD	FI										18.5			
Water Strikes						Chiselling Details						Remarks								
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.60m All elevations and reduced levels are given in local Chart Datum						
Casing Details				Water Added																
To (m)		Diam (mm)		From (m)		To (m)														
5.50		177																		
17.00		150						Core Barrel		Flush Type		Termination Reason				Last Updated		AGS		
								SK6L		Water		Terminated on instruction of Client				04/07/2024				

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH09					
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth:	10.70 m	Start Date:	15/12/2023	Driller:	MMcK	Sheet 1 of 2 Scale: 1:50	
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		0.00 0.20 1.70	1.70 0.34 10.70	712825.48 E 612739.91 N		Elevation:	-3.80 mCD	End Date:	15/12/2023	Logger:	MS	FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill
0.00 - 1.40 0.00 - 0.45	SB1 SPT (C)	N=27 (10,7/6,6,9) Hammer SN = 1501			0.00	0.00	-4.00	0.20		NO RECOVERY: Material flushed to prepare for CPT test; probably soft to firm slightly sandy silty CLAY.					
1.40 - 1.70 1.40 - 1.54	SB2 SPT (C)	100 (25 for 135mm/100 for 5mm) Hammer SN = 1501			1.40	0.00				WEATHERED MUDSTONE recovered as, brown slightly sandy clayey angular to subangular fine to coarse GRAVEL of mudstone. Sand is fine to coarse.					
3.20		93	70	32	4		-5.50	1.70		Medium strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing, with orangish brown discolouration on fracture surfaces.					
3.90	C1	100	96	82			-6.75	2.95		Discontinuities: 1. 5-25 degree joints, medium spaced (150/315/390), undulating, rough with orangish brown staining on joint surfaces. 2. 85-90 degree joint at 2.55-2.85m, undulating, rough with orangish brown staining on joint surfaces.					
4.30 - 4.40	C2				2					Weak grey and white GNEISS. Slightly weathered: slightly reduced strength, closer fracture spacing.					
4.70		96	96	85						Discontinuities: 1. 10-30 degree joints, medium spaced (165/540/1200), undulating, rough, clean.					
6.20 6.20 - 6.30	C3	100	100	47			-10.00	6.20		Medium strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing.					
7.70					3					Discontinuities: 1. 50-60 degree joints, widely spaced (700/900/1100), planar, rough, clean. 2. 75-80 degree joint at 8.25-8.60m, undulating, smooth, clean. 3. 85-90 degree joint at 6.40-6.65m, undulating, rough, clean.					
9.20		100	100	30			-13.00	9.20							
		TCR	SCR	RQD	FI										
Water Strikes						Remarks									
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.20m casing flushed, pushed to 0.34m below bed before refusal (total load reached) No Dissipation Test See "M-CPT09_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth							
Casing Details		Water Added													
To (m)	Diam (mm)	From (m)		To (m)											
1.70	177														
10.70	150														
						Core Barrel	Flush Type	Termination Reason				Last Updated			
						SK6L		Terminated at scheduled depth				04/07/2024			

 CAUSEWAY GEOTECH										Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH09																																																																																																																																									
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 10.70 m		Start Date: 15/12/2023		Driller: MMcK		Sheet 2 of 2 Scale: 1:50																																																																																																																																									
Sonic Drilling		Fraste CRS-XL170		0.00		1.70		712825.48 E		Elevation: -3.80 mCD		End Date: 15/12/2023		Logger: MS		FINAL																																																																																																																																									
Cone Penetration		Drill N'CPT		0.20		0.34		612739.91 N																																																																																																																																																	
Rotary Coring		Fraste CRS-XL170		1.70		10.70																																																																																																																																																			
<table><tr><td>Depth (m)</td><td>Samples / Field Records</td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td>Casing Depth (m)</td><td>Water Depth (m)</td><td>Level mCD</td><td>Depth (m)</td><td>Legend</td><td>Description</td><td>Water</td><td>Backfill</td></tr><tr><td>10.70</td><td rowspan="2">SPT(C) 100 (25 for 5mm/100 for 0mm) Hammer SN = 1501</td><td rowspan="2">47</td><td rowspan="2">47</td><td rowspan="2">17</td><td rowspan="2">4</td><td rowspan="2">10.7</td><td rowspan="2">0.00</td><td rowspan="2">-14.50</td><td rowspan="2">10.70</td><td rowspan="2"></td><td>Strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing.</td><td rowspan="2"></td><td rowspan="2"></td></tr><tr><td>10.70 - 10.70</td><td>Discontinuities: 1. 5-20 degree joints, medium spaced (90/265/700), undulating, rough, clean.</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>End of Borehole at 10.70m</td><td></td><td></td></tr></table>																		Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	10.70	SPT(C) 100 (25 for 5mm/100 for 0mm) Hammer SN = 1501	47	47	17	4	10.7	0.00	-14.50	10.70		Strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing.			10.70 - 10.70	Discontinuities: 1. 5-20 degree joints, medium spaced (90/265/700), undulating, rough, clean.												End of Borehole at 10.70m																																																																																														
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill																																																																																																																																												
10.70	SPT(C) 100 (25 for 5mm/100 for 0mm) Hammer SN = 1501	47	47	17	4	10.7	0.00	-14.50	10.70		Strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing.																																																																																																																																														
10.70 - 10.70											Discontinuities: 1. 5-20 degree joints, medium spaced (90/265/700), undulating, rough, clean.																																																																																																																																														
											End of Borehole at 10.70m																																																																																																																																														
<table><tr><td colspan="4">Water Strikes</td><td colspan="3">Chiselling Details</td><td colspan="7">Remarks</td></tr><tr><td>Struck at (m)</td><td>Casing to (m)</td><td>Time (min)</td><td>Rose to (m)</td><td>From (m)</td><td>To (m)</td><td>Time (hh:mm)</td><td colspan="11">Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.20m casing flushed, pushed to 0.34m below bed before refusal (total load reached) No Dissipation Test See "M-CPT09_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth</td></tr><tr><td colspan="2">Casing Details</td><td colspan="2">Water Added</td><td colspan="3"></td><td colspan="11"></td></tr><tr><td>To (m)</td><td>Diam (mm)</td><td>From (m)</td><td>To (m)</td><td colspan="3"></td><td colspan="11"></td></tr><tr><td>1.70</td><td>177</td><td></td><td></td><td colspan="3"></td><td colspan="11"></td></tr><tr><td>10.70</td><td>150</td><td></td><td></td><td colspan="3"></td><td colspan="11"></td></tr><tr><td colspan="4"></td><td colspan="2">Core Barrel</td><td>Flush Type</td><td colspan="5">Termination Reason</td><td colspan="2">Last Updated</td><td colspan="2"></td></tr><tr><td colspan="4"></td><td colspan="2">SK6L</td><td></td><td colspan="5">Terminated at scheduled depth</td><td colspan="2">04/07/2024</td><td colspan="2"></td></tr></table>																		Water Strikes				Chiselling Details			Remarks							Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.20m casing flushed, pushed to 0.34m below bed before refusal (total load reached) No Dissipation Test See "M-CPT09_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth											Casing Details		Water Added																To (m)	Diam (mm)	From (m)	To (m)															1.70	177																	10.70	150																					Core Barrel		Flush Type	Termination Reason					Last Updated								SK6L			Terminated at scheduled depth					04/07/2024			
Water Strikes				Chiselling Details			Remarks																																																																																																																																																		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.20m casing flushed, pushed to 0.34m below bed before refusal (total load reached) No Dissipation Test See "M-CPT09_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth																																																																																																																																																		
Casing Details		Water Added																																																																																																																																																							
To (m)	Diam (mm)	From (m)	To (m)																																																																																																																																																						
1.70	177																																																																																																																																																								
10.70	150																																																																																																																																																								
				Core Barrel		Flush Type	Termination Reason					Last Updated																																																																																																																																													
				SK6L			Terminated at scheduled depth					04/07/2024																																																																																																																																													

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH10			
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 25.20 m	Start Date: 14/01/2024	Driller: MMcK/MJ	Sheet 1 of 3 Scale: 1:50		
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		0.00 1.84 10.20	10.20 9.47 25.20	713029.97 E 613014.81 N		Elevation: -5.39 mCD	End Date: 15/01/2024	Logger: MS	FINAL		
Depth (m)	Sample / Tests	Field Records		Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill	
1.50 1.50 - 2.70	D7 SB1					-6.89 -6.99	1.50 1.60		NO RECOVERY: Material flushed to prepare for CPT test; probably soft to firm slightly sandy silty CLAY.				
2.50 2.70 - 4.20	D8 SB2					-8.09	2.70		Firm brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to medium of various lithologies. Light brown very clayey fine to medium SAND.				
3.50	D9								Light brown slightly sandy CLAY. Sand is fine to coarse.				
4.20 - 5.70 4.50	SB3 D10					-10.19	4.80		Firm to stiff brown slightly sandy silty CLAY. Sand is fine to medium.				
5.50 5.70 - 7.20	D11 SB4					-11.79	6.40		Light brown clayey fine to medium SAND.				
6.50 7.20 - 8.70 7.50	D12 SB5 D13					-13.09	7.70		Stiff brown and brownish grey slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of various lithologies..				
8.50 8.70 - 10.20	D14 SB6												
Water Strikes				Remarks									
Struck at (m) Casing to (m) Time (min) Rose to (m)				Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.30m All elevations and reduced levels are given in local Chart Datum CPT push 1 at this location; 1.00m casing flushed, pushed to 1.01m below bed before refusal (maximum tip load) Sonic drill out completed to 1.84m, material suitable so second CPT push attempted CPT push 2 at this location; 1.84m casing flushed, pushed to 9.47m below bed before refusal (maximum tip load) Dissipation Test completed at 3.13m See "M-CPT10_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth									
Casing Details				Water Added				Core Barrel		Flush Type		Termination Reason	
To (m) Diam (mm) From (m) To (m)								SK6L		Polymer		Terminated at scheduled depth	
10.20 177												Last Updated	
25.20 150												20/06/2024	
													

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH10						
Method		Plant Used		Top (m)	Base (m)	Coordinates 713029.97 E 613014.81 N	Final Depth: 25.20 m		Start Date: 14/01/2024		Driller: MMck/MJ		Sheet 2 of 3 Scale: 1:50				
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		0.00 1.84 10.20	10.20 9.47 25.20		Elevation: -5.39 mCD		End Date: 15/01/2024		Logger: MS		FINAL				
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill	
								-14.64	9.25		Indistinctly thinly laminated grey weathered MUDSTONE recovered as, slightly gravelly sandy clay. Sand is fine to coarse. Gravel is angular to subangular fine to medium of mudstone.						
10.20 - 10.36	SPT (C)	100 (25 for 65mm/100 for 95mm) Hammer SN = 1501				10.2	0.00	-15.59	10.20			Weak thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: reduced strength, much closer fracture spacing. Discontinuities: 1. Probable 0-20 degree joints, probably very closely spaced, undulating, smooth. 2. 80-90 degree joint at 10.20-11.20m, undulating, smooth.					
11.00	C1	100	13	0													
												Weak light grey thinly laminated MUDSTONE. Slightly weathered: locally reduced strength, closer fracture spacing. Discontinuities: 1. 70-85 degree joints at 13.05-13.45m and 14.50-14.80m, planar, smooth.					
11.70																	
11.70 - 11.96	SPT(C) 100 (25 for 87mm/100 for 168mm) Hammer SN = 1501											LOW RECOVERY: Weak blackish grey highly fractured MUDSTONE. Probably slightly weathered. Discontinuities probably extremely closely to very closely spaced at various angles. <i>16.20-17.70m: No recovery, core washed out during drilling</i>					
13.00 - 13.05	C2	100	27	20				-17.89	12.50			18.30-19.20m: AZCL					
13.20																	
13.20 - 13.47	SPT(C) 100 (25 for 124mm/100 for 150mm) Hammer SN = 1501																
13.20 - 14.70	C3	100	100	62													
14.70																	
14.70 - 14.75	SPT(C) 100 (25 for 30mm/100 for 17mm) Hammer SN = 1501																
14.70 - 14.75	C5	100	91	60													
14.80	C4																
16.20								-21.59	16.20								
16.20 - 16.27	SPT(C) 100 (25 for 39mm/100 for 29mm) Hammer SN = 1501	0	0	0	NR												
17.70																	
17.70 - 17.80	SPT(C) 100 (25 for 75mm/100 for 20mm) Hammer SN = 1501				>20												
		TCR	SCR	RQD	FI												
Water Strikes					Remarks												
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.30m All elevations and reduced levels are given in local Chart Datum CPT push 1 at this location; 1.00m casing flushed, pushed to 1.01m below bed before refusal (maximum tip load) Sonic drill out completed to 1.84m, material suitable so second CPT push attempted CPT push 2 at this location; 1.84m casing flushed, pushed to 9.47m below bed before refusal (maximum tip load) Dissipation Test completed at 3.13m See "M-CPT10_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth													
Casing Details		Water Added															
To (m)	Diam (mm)	From (m)	To (m)														
10.20	177																
25.20	150																
				Core Barrel	Flush Type	Termination Reason				Last Updated							
				SK6L	Polymer	Terminated at scheduled depth				20/06/2024							





Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Sheet 1 of 2
Scale: 1:50

Final Depth:	12.80 m	Start Date:	19/12/2023	Driller:	MJ
Elevation:	-4.27 mCD	End Date:	19/12/2023	Logger:	OG

Legend	Description	Water	Backfill	
	NO RECOVERY: Material washed away by drilling process; probably soft very sandy SILT.			0.5
	Soft dark grey very sandy CLAY with occasional shell fragments. Sand is fine to coarse. (Organic Odour)			1.0
	Soft brown slightly sandy CLAY. Sand is fine to coarse.			1.5
	Medium dense dark brown gravelly slightly clayey fine to coarse SAND. Gravel is angular fine of various lithologies.			2.0
	Firm to stiff light brown slightly sandy gravelly SILT/CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.			2.5
	Dark grey angular fine to coarse GRAVEL of metamorphic lithologies.			3.0
	Stiff light brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to coarse of various lithologies.			3.5
	WEATHERED AMPHIBOLITE recovered as, light grey angular fine to coarse gravel.			4.0
	Medium strong greenish grey AMPHIBOLITE with numerous discontinuous white quartz veins, up to 50mm. Slightly weathered: localised slightly reduced strength, slightly closer fracture spacing, with brown and green staining on fracture surfaces.			4.5
	Discontinuities: 1. 0-25 degree joints, medium spaced (90/390/1200), undulating, rough, with brown and greenish grey staining on joint surfaces. 2. 60-65 degree joint at 7.85-8.00m, undulating, rough, with brown staining on joint surface. 3. 75 degree joint at 10.80-11.05m, undulating, rough, clean. 4. 85-90 degree joint at 6.20-6.40m, undulating, rough, with brown staining on joint surface.			5.0
				5.5
				6.0
				6.5
				7.0
				7.5
				8.0
				8.5
				9.0

way Giant 2 jack-up barge given in local Chart Datum		
Termination Reason Terminated on instruction of Client	Last Updated 04/07/2024	



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG


Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	6.00	712960.03 E	12.80 m	19/12/2023	MJ	Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	6.00	12.80	612823.14 N	-4.27 mCD	19/12/2023	OG	FINAL

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
9.80 9.80 - 9.90	C3				1									9.5 -
10.60	C2	100	100	76										10.0 -
11.30								-15.32	11.05		Strong light grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing, with reddish brown discolouration and clay infill on fracture surfaces.			10.5 -
		100	100	20	3						Discontinuities: 1. 0-15 degree joints, medium spaced (410/585/1100), undulating, rough, with red clay infill, up to 3mm on some joint surfaces. 2. 70-80 degree joints at 11.30-11.65m and 11.70-12.05m, planar, rough, with red clay infill, up to 30mm on joint surfaces.			11.0 -
12.80								-17.07	12.80		End of Borehole at 12.80m			11.5 -
														12.0 -
														12.5 -
														13.0 -
														13.5 -
														14.0 -
														14.5 -
														15.0 -
														15.5 -
														16.0 -
														16.5 -
														17.0 -
														17.5 -
														18.0 -
														18.5 -
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.30m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
6.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
12.80	150								SK6L

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH12				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.00 m Start Date: 12/12/2023 Driller: MJ/MMcK		Sheet 1 of 2 Scale: 1:50				
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	6.50	713182.69 E								
Rotary Coring		Fraste CRS-XL170 Duo		6.50	11.00	612691.14 N		Elevation: -2.95 mCD End Date: 12/12/2023 Logger: MS		FINAL				
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		
0.00 - 0.50	SB1	Low Recovery								Very soft dark grey and brown very sandy slightly clayey SILT. Sand is fine to coarse.				
0.50	D6					0.50	0.00					0.5		
0.50 - 1.50	SB2											1.0		
0.50 - 0.95	SPT (S)	N=0 (0,0/0,0,0,0) Hammer SN = 1501												
1.50	D7					1.50	0.00			1.50 - 3.50m: AZCL, material washed away by drilling process; probably very soft very sandy slightly clayey silt.		1.5		
1.50 - 1.95	SPT (S)	N=0 (0,0/0,0,0,0) Hammer SN = 1501										2.0		
2.50	D8					2.50	0.00					2.5		
2.50 - 2.95	SPT (S)	N=0 (1,0/0,0,0,0) Hammer SN = 1501										3.0		
3.50	D9					3.50	0.00	-6.45		Very soft grey slightly sandy silty CLAY. Sand is fine to coarse.		3.5		
3.50 - 4.50	SB3											4.0		
3.50 - 3.95	SPT (S)	N=2 (1,0/1,1,0,0) Hammer SN = 1501										4.5		
4.50	D10					4.50	0.00					5.0		
4.50 - 5.50	SB4											4.5		
4.50 - 4.95	SPT (S)	N=3 (1,1/1,0,1,1) Hammer SN = 1501										5.0		
5.50	D11					5.50	0.00	-8.45				5.5		
5.50 - 6.50	SB5											6.0		
5.50 - 5.95	SPT (S)	N=2 (0,1/0,1,1,0) Hammer SN = 1501								Very loose light brownish grey sandy subangular fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse.		6.5		
6.50 - 6.60	C1					6.50	0.00	-9.45				7.0		
6.50 - 6.60	C3											7.5		
6.80 - 6.98	SPT (C)	100 (25 for 90mm/100 for 192mm) Hammer SN = 1501										8.0		
		100	0	0	9					Moderately weak (locally strong) grey and pink GNEISS with rare white quartz veins, up to 6mm. Slightly weathered: slightly reduced strength, probable closer fracture spacing with brownish green discolouration on some fracture surfaces. Discontinuities: 1. 0-15 degree joints, probably medium spaced. undulating, rough with brownish green staining on some joint surfaces. 2. 40-50 degree joints, probably medium spaced, planar, smooth, with brownish green staining on some joint surfaces.		7.0		
8.00	C2							-10.95				8.0		
8.10												8.5		
8.70 - 8.80	C6	95	95	45				-11.55			Medium strong dark grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing with greenish brown discolouration. Discontinuities: 1. 0-10 degree joints, closely spaced (150/190/210), undulating, rough, with greenish brown staining on joint surfaces. 2. 85-90 degree joint at 8.00-8.20m, undulating, rough, with patchy		9.0	
Water Strikes				Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.50m All elevations and reduced levels are given in local Chart Datum										
Casing Details		Water Added												
To (m)	Diam (mm)	From (m)	To (m)											
6.50	177													
11.00	177													
				Core Barrel	Flush Type	Termination Reason				Last Updated				
				SK6L		Terminated at scheduled depth				04/07/2024				



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Borehole ID
M-BH12

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	6.50	713182.69 E	11.00 m	12/12/2023	MJ/MMcK	Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	6.50	11.00	612691.14 N	-2.95 mCD	12/12/2023	MS	FINAL

[illegible]

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.50m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
6.50	177								
11.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
				SK6L		Terminated at scheduled depth	04/07/2024		

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH13																		
				Client: Iarnród Éireann																							
				Client's Rep: GDG																							
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.00 m	Start Date: 12/12/2023	Driller: MMcK	Sheet 1 of 2 Scale: 1:50																
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.00	713106.47 E																					
Rotary Coring		Fraste CRS-XL170 Duo		2.00	11.00	612664.96 N		Elevation: -2.72 mCD	End Date: 12/12/2023	Logger: MS	FINAL																
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill														
0.50 0.50 - 1.50 0.50 - 0.95	D3 SB1 SPT (S)	N=22 (3,4/4,5,6,7) Hammer SN = 1501				0.50	0.00				Medium dense brown very sandy slightly clayey angular to subangular fine to coarse GRAVEL of various lithologies. Sand is fine to coarse.																
1.50 - 2.00 1.50 - 1.72	SB2 SPT (C)	100 (11,13/100 for 75mm) Hammer SN = 1501				1.50	0.00	-4.22	1.50		WEATHERED BEDROCK recovered as, light greyish brown sandy slightly clayey GRAVEL and COBBLES. Sand is fine to coarse. Gravel is angular fine to coarse of amphibolite. Cobbles are subangular of amphibolite.																
3.50		100	60	7	11			-4.72	2.00		Medium strong greenish grey speckled white fractured AMPHIBOLITE. Slightly weathered: closer to much closer fracture spacing, with brown discolouration on fracture surfaces.																
5.00		89	89	39	5			-6.62	3.90		Medium strong greenish grey speckled white AMPHIBOLITE and occasional green chlorite veins, up to 10mm. Slightly weathered: slightly closer fracture spacing, with faint dark brown discolouration on fracture surfaces.																
6.50 6.50 - 6.70 6.70 - 7.00	C1 C4	100	100	85	3						Discontinuities: 1. 0-25 degree joints, medium spaced (20/340/800), planar, smooth, with brown staining on some joint surfaces. 2. 50-65 degree joints, widely spaced (400/1420/1900), planar, rough, with brown staining on some joint surfaces.																
7.60 - 7.70 7.75 - 8.00 8.00	C3 C2	100	100	68																							
		TCR	SCR	RQD	FI																						
Water Strikes														Remarks													
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.50m All elevations and reduced levels are given in local Chart Datum																			
Casing Details				Water Added																							
To (m)		Diam (mm)		From (m)		To (m)																					
2.00 11.00		177 150																									
								Core Barrel				Flush Type				Termination Reason				Last Updated							
								SK6L				Polymer				Terminated at scheduled depth				04/07/2024							



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	2.00
Rotary Coring	Fraste CRS-XL170 Duo	2.00	11.00

Final Depth: 11.00 m	Start Date: 12/12/2023	Driller: MMCK
Elevation: -2.72 mCD	End Date: 12/12/2023	Logger: MS

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.50m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
2.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
11.00	150								SK6L



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 1 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 1 of 2
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	3.00	713022.01 E	9.80 m	11/12/2023	MJ	Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	3.00	9.80	612651.11 N	-2.94 mCD	12/12/2023	OG	FINAL

Depth (m)	Sample / Tests	Field Records	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
0.50 - 1.50 0.50 - 0.58	SB1 SPT (C)	100 (25 for 77mm/100 for 0mm) Hammer SN = 1501	0.50	0.00				Very dense brown sandy silty clayey angular to subangular fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are angular to subangular of various lithologies.			
1.50 - 2.00	SB2										
2.00 - 3.00	SB3					-4.94	2.00				Grey very gravelly very silty clayey fine to coarse SAND. Gravel is angular to subangular fine to medium of various lithologies.
2.50 - 2.56	SPT (C)					2.50	0.00	-5.44			2.50
3.80		100 0 0				-5.94	3.00	Medium strong (locally weak) dark grey fractured AMPHIBOLITE. Slightly weathered: reduced strength, much closer fracture spacing, with faint greenish brown discolouration. Discontinuities: 1. 0-20 degree joints, closely spaced (20/180/220), undulating, rough, with faint greenish brown staining on joint surfaces. 2. 45-55 degree joints, widely spaced (300/635/700), undulating, rough, with faint greenish brown staining on joint surfaces.			
						100 20 0					
5.30 5.40 - 5.50 5.50 - 5.60	C4 C5					-7.74	4.80	Medium strong (locally weak to moderately weak) greenish grey AMPHIBOLITE. Slightly weathered: closer fracture spacing, with faint green discolouration. Discontinuities: 1. 0-25 degree joints, medium spaced (65/240/450), planar and undulating, rough, with faint green staining on some joint surfaces. 2. 60-75 degree joints, medium spaced (60/415/800), planar, rough, with green staining on some joint surfaces.			
6.00 - 6.20 6.20 - 6.35 6.30 - 6.40 6.40	C6 C7 C2 C1	100 100 43									
6.80 6.80 - 7.25 7.25 - 7.35	C8 C9										
7.80 - 8.00 8.15 - 8.30 8.30	C10 C3	100 100 42									
		100 78 34									
		TCR SCR RQD FI									

Water Strikes				Remarks				
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.00m All elevations and reduced levels are given in local Chart Datum				
Casing Details		Water Added						
To (m)	Diam (mm)	From (m)	To (m)					
3.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated	AGS
9.80	150							

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH14			
								Client: Iarnród Éireann									
								Client's Rep: GDG									
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 9.80 m		Start Date: 11/12/2023		Driller: MJ		Sheet 2 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		3.00		713022.01 E									
Rotary Coring		Fraste CRS-XL170 Duo		3.00		9.80		612651.11 N		Elevation: -2.94 mCD		End Date: 12/12/2023		Logger: OG		FINAL	
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill	
9.80					4			-12.74	9.80		End of Borehole at 9.80m						9.5
																	10.0
																	10.5
																	11.0
																	11.5
																	12.0
																	12.5
																	13.0
																	13.5
																	14.0
																	14.5
																	15.0
																	15.5
																	16.0
																	16.5
																	17.0
																	17.5
																	18.0
																	18.5
		TCR	SCR	RQD	FI												
Water Strikes				Chiselling Details				Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.00m All elevations and reduced levels are given in local Chart Datum										
Casing Details		Water Added															
To (m)	Diam (mm)	From (m)	To (m)														
3.00	177																
9.80	150																
				Core Barrel		Flush Type		Termination Reason						Last Updated			
				SK6L		Polymer		Terminated at scheduled depth						04/07/2024			

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH15																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 10.50 m		Start Date: 11/12/2023		Driller: MMcK		Sheet 1 of 2 Scale: 1:50																																																																																																																																																																																																																																																																																																																																																																																																																																																									
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	3.00	712948.95 E																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Rotary Coring		Fraste CRS-XL170 Duo		3.00	10.50	612637.04 N		Elevation: -2.55 mCD		End Date: 11/12/2023		Logger: MS		FINAL																																																																																																																																																																																																																																																																																																																																																																																																																																																									
<table><tr><td colspan="2">Depth (m)</td><td colspan="2">Sample / Tests</td><td colspan="4">Field Records</td><td colspan="2">Casing Depth (m)</td><td colspan="2">Water Depth (m)</td><td colspan="2">Level mCD</td><td colspan="2">Depth (m)</td><td colspan="2">Legend</td><td colspan="4">Description</td><td colspan="2">Water</td><td colspan="2">Backfill</td></tr><tr><td colspan="2">0.00</td><td colspan="2">D4</td><td colspan="4" rowspan="3">N=10 (2,2/3,2,3,2) Hammer SN = 1501</td><td colspan="2">0.00</td><td colspan="2">0.00</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4" rowspan="3">Loose to medium dense brown and yellowish brown gravelly slightly clayey fine to medium SAND. Gravel is subrounded to rounded fine of various lithologies.</td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">0.00 - 1.00</td><td colspan="2">SB1</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">0.00 - 0.45</td><td colspan="2">SPT (S)</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">1.00 - 2.00</td><td colspan="2">SB2</td><td colspan="4" rowspan="2">100 (25 for 61mm/100 for 17mm) Hammer SN = 1501</td><td colspan="2">1.00</td><td colspan="2">0.00</td><td colspan="2">-3.35</td><td colspan="2">0.80</td><td colspan="2"></td><td colspan="4" rowspan="2">WEATHERED BEDROCK recovered as yellowish brown sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are angular of mudstone.</td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">1.00 - 1.08</td><td colspan="2">SPT (C)</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">2.00 - 3.00</td><td colspan="2">SB3</td><td colspan="4" rowspan="2">100 (25 for 40mm/100 for 0mm) Hammer SN = 1501</td><td colspan="2">2.00</td><td colspan="2">0.00</td><td colspan="2">-4.35</td><td colspan="2">1.80</td><td colspan="2"></td><td colspan="4" rowspan="2">WEATHERED BEDROCK recovered as greenish brown mottled yellowish brown very sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are subangular of mudstone.</td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">2.00 - 2.04</td><td colspan="2">SPT (C)</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">4.50</td><td colspan="2"></td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2">-5.55</td><td colspan="2">3.00</td><td colspan="2"></td><td colspan="4" rowspan="3">Medium strong grey GNEISS. Slightly weathered: closer fracture spacing, with brown discolouration. Discontinuities: 1. 0-10 degree joints, medium spaced (50/215/300), undulating, rough, with brown staining on joint surfaces. 2. 90 degree joint, undulating, rough, with brown staining on joint surface.</td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">4.70 - 4.90</td><td colspan="2">C4</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">4.90 - 5.15</td><td colspan="2">C5</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">5.00</td><td colspan="2">C1</td><td colspan="4">100 71 45</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4" rowspan="5">Medium strong to strong grey and pink GNEISS with occasional quartz and feldspar veins at various angles. Slightly weathered: slightly closer fracture spacing, with brown discolouration on fracture surfaces and localised light brown silt infill. Discontinuities: 1. 0-20 degree joints, medium spaced (20/290/800), undulating, rough, with brown staining on joint surfaces. 2. 45 degree joint at 6.20-6.30m, planar, smooth, with brown staining on joint surface. 3. 70-90 degree joints at 5.30-5.60m, 5.70-6.20m, 7.35-7.80m, 8.00-8.15m, 9.60-9.85m and 10.30-10.50m, undulating, rough, with brown staining on joint surfaces and rare brown silt infill up to 5mm on joint surfaces.</td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">5.70 - 6.00</td><td colspan="2">C3</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">6.00</td><td colspan="2"></td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">6.40 - 6.70</td><td colspan="2">C6</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">6.70 - 6.90</td><td colspan="2">C7</td><td colspan="4">100 60 43</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></tr><tr><td colspan="2">6.90 - 7.10</td><td colspan="2">C8</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4"></td></tr><tr><td colspan="2">7.40 - 7.50</td><td colspan="2">C2</td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4"></td></tr><tr><td colspan="2">7.50</td><td colspan="2"></td><td colspan="4">100 89 53</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4"></td></tr><tr><td colspan="2">9.00</td><td colspan="2"></td><td colspan="4"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4"></td></tr><tr><td colspan="2"></td><td colspan="2"></td><td colspan="4">TCR SCR RQD FI</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="4"></td></tr></table>																Depth (m)		Sample / Tests		Field Records				Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description				Water		Backfill		0.00		D4		N=10 (2,2/3,2,3,2) Hammer SN = 1501				0.00		0.00										Loose to medium dense brown and yellowish brown gravelly slightly clayey fine to medium SAND. Gravel is subrounded to rounded fine of various lithologies.								0.00 - 1.00		SB1														0.00 - 0.45		SPT (S)														1.00 - 2.00		SB2		100 (25 for 61mm/100 for 17mm) Hammer SN = 1501				1.00		0.00		-3.35		0.80				WEATHERED BEDROCK recovered as yellowish brown sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are angular of mudstone.								1.00 - 1.08		SPT (C)														2.00 - 3.00		SB3		100 (25 for 40mm/100 for 0mm) Hammer SN = 1501				2.00		0.00		-4.35		1.80				WEATHERED BEDROCK recovered as greenish brown mottled yellowish brown very sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are subangular of mudstone.								2.00 - 2.04		SPT (C)														4.50												-5.55		3.00				Medium strong grey GNEISS. Slightly weathered: closer fracture spacing, with brown discolouration. Discontinuities: 1. 0-10 degree joints, medium spaced (50/215/300), undulating, rough, with brown staining on joint surfaces. 2. 90 degree joint, undulating, rough, with brown staining on joint surface.								4.70 - 4.90		C4																4.90 - 5.15		C5																5.00		C1		100 71 45														Medium strong to strong grey and pink GNEISS with occasional quartz and feldspar veins at various angles. Slightly weathered: slightly closer fracture spacing, with brown discolouration on fracture surfaces and localised light brown silt infill. Discontinuities: 1. 0-20 degree joints, medium spaced (20/290/800), undulating, rough, with brown staining on joint surfaces. 2. 45 degree joint at 6.20-6.30m, planar, smooth, with brown staining on joint surface. 3. 70-90 degree joints at 5.30-5.60m, 5.70-6.20m, 7.35-7.80m, 8.00-8.15m, 9.60-9.85m and 10.30-10.50m, undulating, rough, with brown staining on joint surfaces and rare brown silt infill up to 5mm on joint surfaces.								5.70 - 6.00		C3																6.00																		6.40 - 6.70		C6																6.70 - 6.90		C7		100 60 43														6.90 - 7.10		C8																				7.40 - 7.50		C2																				7.50				100 89 53																		9.00																										TCR SCR RQD FI																	
Depth (m)		Sample / Tests		Field Records				Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description				Water		Backfill																																																																																																																																																																																																																																																																																																																																																																																																																																															
0.00		D4		N=10 (2,2/3,2,3,2) Hammer SN = 1501				0.00		0.00										Loose to medium dense brown and yellowish brown gravelly slightly clayey fine to medium SAND. Gravel is subrounded to rounded fine of various lithologies.																																																																																																																																																																																																																																																																																																																																																																																																																																																			
0.00 - 1.00		SB1																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
0.00 - 0.45		SPT (S)																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
1.00 - 2.00		SB2		100 (25 for 61mm/100 for 17mm) Hammer SN = 1501				1.00		0.00		-3.35		0.80				WEATHERED BEDROCK recovered as yellowish brown sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are angular of mudstone.																																																																																																																																																																																																																																																																																																																																																																																																																																																					
1.00 - 1.08		SPT (C)																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
2.00 - 3.00		SB3		100 (25 for 40mm/100 for 0mm) Hammer SN = 1501				2.00		0.00		-4.35		1.80				WEATHERED BEDROCK recovered as greenish brown mottled yellowish brown very sandy silty clayey angular to subangular fine to coarse gravel of mudstone with low cobble content. Sand is fine to coarse. Cobbles are subangular of mudstone.																																																																																																																																																																																																																																																																																																																																																																																																																																																					
2.00 - 2.04		SPT (C)																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
4.50												-5.55		3.00				Medium strong grey GNEISS. Slightly weathered: closer fracture spacing, with brown discolouration. Discontinuities: 1. 0-10 degree joints, medium spaced (50/215/300), undulating, rough, with brown staining on joint surfaces. 2. 90 degree joint, undulating, rough, with brown staining on joint surface.																																																																																																																																																																																																																																																																																																																																																																																																																																																					
4.70 - 4.90		C4																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
4.90 - 5.15		C5																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
5.00		C1		100 71 45														Medium strong to strong grey and pink GNEISS with occasional quartz and feldspar veins at various angles. Slightly weathered: slightly closer fracture spacing, with brown discolouration on fracture surfaces and localised light brown silt infill. Discontinuities: 1. 0-20 degree joints, medium spaced (20/290/800), undulating, rough, with brown staining on joint surfaces. 2. 45 degree joint at 6.20-6.30m, planar, smooth, with brown staining on joint surface. 3. 70-90 degree joints at 5.30-5.60m, 5.70-6.20m, 7.35-7.80m, 8.00-8.15m, 9.60-9.85m and 10.30-10.50m, undulating, rough, with brown staining on joint surfaces and rare brown silt infill up to 5mm on joint surfaces.																																																																																																																																																																																																																																																																																																																																																																																																																																																					
5.70 - 6.00		C3																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
6.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
6.40 - 6.70		C6																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
6.70 - 6.90		C7		100 60 43																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
6.90 - 7.10		C8																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
7.40 - 7.50		C2																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
7.50				100 89 53																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
9.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
				TCR SCR RQD FI																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Water Strikes				Remarks																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 9.00m All elevations and reduced levels are given in local Chart Datum																																																																																																																																																																																																																																																																																																																																																																																																																																																															
Casing Details				Water Added																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
To (m)		Diam (mm)		From (m)		To (m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
3.00		177																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
10.50		150																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
				Core Barrel		Flush Type		Termination Reason				Last Updated																																																																																																																																																																																																																																																																																																																																																																																																																																																											
				SK6L				Terminated at scheduled depth				04/07/2024																																																																																																																																																																																																																																																																																																																																																																																																																																																											




Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Borehole ID
M-BH15



Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	3.00	712948.95 E	10.50 m	11/12/2023	MMcK	Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	3.00	10.50	612637.04 N	-2.55 mCD	11/12/2023	MS	FINAL

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
10.50	SPT(C) 100 (25 for 0mm/100 for 0mm) Hammer SN = 1501	96	96	64	5									9.5
10.50 - 10.50						10.5	0.00	-13.05	10.50		End of Borehole at 10.50m			10.0
														10.5
														11.0
														11.5
														12.0
														12.5
														13.0
														13.5
														14.0
														14.5
														15.0
														15.5
														16.0
														16.5
														17.0
														17.5
														18.0
														18.5
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 9.00m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
3.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
10.50	150								SK6L

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH16					
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.00 m		Start Date: 13/12/2023		Driller: MJ		Sheet 1 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.50	712898.73 E									
Rotary Coring		Fraste CRS-XL170 Duo		2.50	11.00	612649.56 N		Elevation: -2.29 mCD		End Date: 13/12/2023		Logger: OG		FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill
0.00 - 0.50	SB1	N=31 (4,7/7,8,8,8) Hammer SN = 1501			0.50	0.00	-2.59	0.30		NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY.					
0.50 - 1.50	SB2						-3.19	0.90		Dense brown very gravelly clayey fine to coarse SAND with occasional shell fragments. Gravel is angular to subangular fine to coarse of various lithologies.					
0.50 - 0.95	SPT (C)						-3.59	1.30		Firm to stiff brown slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of various lithologies.					
1.50 - 2.50	SB3	100 (10,15/100 for 125mm) Hammer SN = 1501			1.50	0.00	-3.79	1.50		Brown mottled grey sandy angular to subangular fine to coarse GRAVEL of metamorphic origin. Sand is fine to coarse.					
1.50 - 1.78	SPT (C)						-3.99	1.70		Very stiff grey slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of metamorphic origin.					
										WEATHERED AMPHIBOLITE recovered as light grey sandy angular to subangular fine to coarse GRAVEL. Sand is fine to medium.					
2.50 - 2.57	SPT (C)	100 (25 for 50mm/100 for 20mm) Hammer SN = 1501			250	0.00	-4.99	2.70		Moderately weak dark greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing, with brownish green discolouration.					
3.50		100	35	0	6		-6.19	3.90		Discontinuities: 1. 10-25 degree joints, medium spaced (150/240/290), undulating, rough with brownish green staining on joint surfaces. 2. 55-60 degree joint at 2.90-3.05m, planar, rough with brownish green staining on joint surface. 3. 90 degree joint at 3.00-3.50m, undulating, rough with brownish green staining on joint surface.					
		100	87	0	6		-6.99	4.70		Moderately weak to medium strong indistinctly narrowly foliated dark greenish grey and white GNEISS. Slightly weathered: slightly reduced strength, closer fracture spacing, with brownish green discolouration.					
		100	73	10	8		-7.69	5.40		Discontinuities: 1. 0-15 degree joints, medium spaced (130/270/310), undulating, rough with brownish green staining on joint surfaces. 2. 45 degree joint at 4.25-4.35m, planar, rough with brownish green staining on joint surface. 3. 85-90 degree joint at 3.90-4.50m, undulating, rough with brownish green staining on joint surface.					
6.50	C1				6		-8.79	6.50		Moderately weak dark grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing with brownish green and orangish brown discolouration on fracture surfaces,					
6.50 - 6.60	C2									Discontinuities: 1. 0-10 degree joints, closely spaced (60/175/400), undulating, rough with orangish brown staining on joint surfaces. 2. 45 degree joint at 4.80-4.90m, planar, rough with brownish green staining on joint surface.					
6.60 - 6.70	C3	100	64	0						3. 60 degree joint at 4.90-5.05m, undulating, rough with brownish green and orangish brown staining on joint surface.					
6.70 - 6.80										Moderately weak to medium strong narrowly foliated grey and greenish grey GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing with brownish green discolouration.					
7.70 - 7.80	C4				7					Discontinuities: 1. 0-10 degree joints, closely spaced (20/185/590), planar, rough with brownish green staining on joint surfaces. 2. 40-50 degree joints, medium spaced (90/365/620), planar, rough with brownish green staining on joint surfaces.					
8.00															
8.40 - 8.50	C7						-10.69	8.40							
8.80 - 8.95	C6	100	69	26	8										
9.10 - 9.50	C5						-11.29	9.00							
		TCR	SCR	RQD	FI										
Water Strikes					Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.60m All elevations and reduced levels are given in local Chart Datum											
Casing Details		Water Added													
To (m)	Diam (mm)	From (m)	To (m)												
2.50	177														
11.00	150														
				Core Barrel	Flush Type	Termination Reason				Last Updated					
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024					

 CAUSEWAY GEOTECH										Project No. 23-0585		Project Name: Rossclare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH16																																																									
										Client: Iarnród Éireann																																																															
										Client's Rep: GDG																																																															
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 11.00 m		Start Date: 13/12/2023		Driller: MJ		Sheet 2 of 2 Scale: 1:50																																																									
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		2.50		712898.73 E																																																																	
Rotary Coring		Fraste CRS-XL170 Duo		2.50		11.00		612649.56 N		Elevation: -2.29 mCD		End Date: 13/12/2023		Logger: OG		FINAL																																																									
<table><tr><td>Depth (m)</td><td>Samples / Field Records</td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td>Casing Depth (m)</td><td>Water Depth (m)</td><td>Level mCD</td><td>Depth (m)</td><td>Legend</td><td>Description</td><td>Water</td><td>Backfill</td></tr><tr><td>9.50</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Medium strong (locally very weak) dark grey and greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing with greenish grey discolouration. Discontinuities: 1. 5-20 degree joints, medium spaced (140/215/380), planar, rough with greenish grey staining on joint surfaces. 2. 70-90 degree joints at 6.75-7.10m and 7.75-8.40m, undulating, rough with greenish grey staining on joint surfaces. Very weak to weak grey and greenish grey mottled pinkish white AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing with greenish grey discolouration.</td><td></td><td></td></tr><tr><td>11.00</td><td></td><td>100</td><td>100</td><td>77</td><td>6</td><td></td><td></td><td>-13.29</td><td>11.00</td><td></td><td>Discontinuities: 1. 45-50 degree joint at 8.60-8.70m, planar, rough with brownish green staining on joint surface. 2. 50-60 degree joints, closely spaced (50/150/220), undulating, rough with greenish grey staining on joint surfaces. Medium strong grey AMPHIBOLITE white rare white calcite veins, up to 20mm. Slightly weathered: slightly closer fracture spacing and localised greenish grey discolouration on fracture surfaces. Discontinuities: 1. 5-20 degree joints, medium spaced (25/200/380), undulating, rough with greenish grey staining on some joint surfaces. 2. 75 degree joint at 10.85-11.00m, planar, rough with patchy greenish grey staining on joint surface, End of Borehole at 11.00m</td><td></td><td></td></tr><tr><td></td><td></td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table>																		Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	9.50											Medium strong (locally very weak) dark grey and greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing with greenish grey discolouration. Discontinuities: 1. 5-20 degree joints, medium spaced (140/215/380), planar, rough with greenish grey staining on joint surfaces. 2. 70-90 degree joints at 6.75-7.10m and 7.75-8.40m, undulating, rough with greenish grey staining on joint surfaces. Very weak to weak grey and greenish grey mottled pinkish white AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing with greenish grey discolouration.			11.00		100	100	77	6			-13.29	11.00		Discontinuities: 1. 45-50 degree joint at 8.60-8.70m, planar, rough with brownish green staining on joint surface. 2. 50-60 degree joints, closely spaced (50/150/220), undulating, rough with greenish grey staining on joint surfaces. Medium strong grey AMPHIBOLITE white rare white calcite veins, up to 20mm. Slightly weathered: slightly closer fracture spacing and localised greenish grey discolouration on fracture surfaces. Discontinuities: 1. 5-20 degree joints, medium spaced (25/200/380), undulating, rough with greenish grey staining on some joint surfaces. 2. 75 degree joint at 10.85-11.00m, planar, rough with patchy greenish grey staining on joint surface, End of Borehole at 11.00m					TCR	SCR	RQD	FI								
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill																																																												
9.50											Medium strong (locally very weak) dark grey and greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing with greenish grey discolouration. Discontinuities: 1. 5-20 degree joints, medium spaced (140/215/380), planar, rough with greenish grey staining on joint surfaces. 2. 70-90 degree joints at 6.75-7.10m and 7.75-8.40m, undulating, rough with greenish grey staining on joint surfaces. Very weak to weak grey and greenish grey mottled pinkish white AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing with greenish grey discolouration.																																																														
11.00		100	100	77	6			-13.29	11.00		Discontinuities: 1. 45-50 degree joint at 8.60-8.70m, planar, rough with brownish green staining on joint surface. 2. 50-60 degree joints, closely spaced (50/150/220), undulating, rough with greenish grey staining on joint surfaces. Medium strong grey AMPHIBOLITE white rare white calcite veins, up to 20mm. Slightly weathered: slightly closer fracture spacing and localised greenish grey discolouration on fracture surfaces. Discontinuities: 1. 5-20 degree joints, medium spaced (25/200/380), undulating, rough with greenish grey staining on some joint surfaces. 2. 75 degree joint at 10.85-11.00m, planar, rough with patchy greenish grey staining on joint surface, End of Borehole at 11.00m																																																														
		TCR	SCR	RQD	FI																																																																				
Water Strikes				Chiselling Details				Remarks																																																																	
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.60m All elevations and reduced levels are given in local Chart Datum																																																											
Casing Details				Water Added																																																																					
To (m)		Diam (mm)		From (m)		To (m)																																																																			
2.50		177																																																																							
11.00		150																																																																							
								Core Barrel		Flush Type		Termination Reason				Last Updated																																																									
								SK6L		Polymer		Terminated at scheduled depth				04/07/2024																																																									

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH17										
					Client: Iarnród Éireann																
					Client's Rep: GDG																
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 10.50 m		Start Date: 19/01/2024		Driller: MMcK		Sheet 1 of 2 Scale: 1:50							
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	4.50	712565.24 E															
Rotary Coring		Fraste CRS-XL170 Duo		4.50	10.50	612835.10 N		Elevation: -4.36 mCD		End Date: 19/01/2024		Logger: OG		FINAL							
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill						
0.00	D4	N=11 (2,2/3,2,3,3) Hammer SN = 1501			0.00	0.00	-4.51	0.15		Soft to firm dark greyish brown sandy CLAY with rare shell fragments. Sand is fine to coarse. Firm to stiff brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine of various lithologies.											
0.00 - 1.50	SB1																				
0.00 - 0.45	SPT (S)																				
1.50	D5	N=14 (2,3/3,4,4,3) Hammer SN = 1501			1.50	0.00				Indistinctly thinly laminated light and dark grey weathered MUDSTONE recovered as, slightly gravelly sandy clay. Sand is fine to coarse. Gravel is angular to subangular fine of mudstone.											
1.50 - 3.00	SB2																				
1.50 - 1.95	SPT (S)																				
3.00	D6	100 (25 for 135mm/100 for 190mm) Hammer SN = 1501			3.00	0.00				Extremely weak to very weak indistinctly thinly laminated dark grey highly fractured weathered MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing. Discontinuities are extremely closely to very closely spaced at various angles.											
3.00 - 4.50	SB3																				
3.00 - 3.32	SPT (C)																				
4.00	D7									6.45-6.60m: 50-55 degree joint, planar, smooth											
4.50	C1				4.50	0.00	-8.96	4.60									6.70-6.85m: 55 degree joint, planar, smooth				
4.50 - 4.63	SPT (C)	100 (25 for 71mm/100 for 59mm) Hammer SN = 1501	100	16	0	>20															
6.00						6.00	0.00														
6.00 - 6.18	SPT(C) 100 (25 for 68mm/100 for 115mm) Hammer SN = 1501					5															
6.20 - 6.30	C2	87	53	18																	
7.50						7.50	0.00														
7.50 - 7.71	SPT(C) 100 (25 for 90mm/100 for 123mm) Hammer SN = 1501					>20															
7.60 - 7.65	C4	100	67	0																	
9.00						9.00	0.00														
		TCR	SCR	RQD	FI																
Water Strikes					Remarks																
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.70m All elevations and reduced levels are given in local Chart Datum																	
Casing Details		Water Added																			
To (m)	Diam (mm)	From (m)	To (m)																		
4.50	177																				
10.50	150																				
				Core Barrel	Flush Type	Termination Reason				Last Updated		AGS									
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024											



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	4.50
Rotary Coring	Fraste CRS-XL170 Duo	4.50	10.50

Final Depth:	10.50 m	Start Date:	19/01/2024	Driller:	MMcK
Elevation:	-4.36 mCD	End Date:	19/01/2024	Logger:	OG

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.70m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
4.50	177								
10.50	150			Core Barrel	Flush Type	Termination Reason		Last Updated	
				SK6L	Polymer	Terminated at scheduled depth		04/07/2024	

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG			Borehole ID M-BH18				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 16.00 m	Start Date: 07/01/2024	Driller: MMcK/MJ	Sheet 1 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	8.00	712605.81 E							
Rotary Coring		Fraste CRS-XL170 Duo		8.00	16.00	612958.36 N		Elevation: -4.97 mCD	End Date: 12/01/2024	Logger: MS	FINAL		
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
0.50	D8	N=13 (3,4/3,3,4,3) Hammer SN = 1501			0.50	0.00	-5.47	0.50		NO RECOVERY: Material washed away by drilling process; probably soft to firm sandy silty CLAY.			
0.50 - 1.50	SB1										Firm to stiff brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular fine to medium of various lithologies.		
0.50 - 0.95	SPT (S)												
1.50	D9	Ublow=74 100% Recovery			1.50	0.00							
1.50 - 1.95	UT16												
1.50 - 2.50	SB2												
2.50	D10	N=15 (3,3/4,3,4,4) Hammer SN = 1501			2.50	0.00							
2.50 - 3.50	SB3												
2.50 - 2.95	SPT (S)												
3.50	D11	Ublow=81 100% Recovery			3.50	0.00							
3.50 - 3.95	UT17												
3.50 - 4.50	SB4												
4.50	D12	N=27 (9,7/7,7,6,7) Hammer SN = 1501			4.50	0.00	-9.47	4.50		Medium dense very gravelly clayey fine to coarse SAND. Gravel is subangular fine to medium of various lithologies.			
4.50 - 5.00	SB5												
4.50 - 4.95	SPT (S)												
5.00 - 6.50	SB6						-9.97	5.00		Brown very clayey fine to coarse SAND.			
5.50	D13												
6.50	D14	N=43 (7,10/10,9,11,13) Hammer SN = 1501			6.50	0.00	-11.47	6.50		Dense brown gravelly clayey fine to coarse SAND. Gravel is subangular to subrounded fine to medium of various lithologies.			
6.50 - 8.00	SB7												
6.50 - 6.95	SPT (S)												
7.50	D15						-12.57	7.60		Very weak indistinctly thinly laminated brownish grey weathered MUDSTONE.			
8.00 - 8.16	SPT (C)	100 (25 for 91mm/100 for 70mm) Hammer SN = 1501			8.00	0.00	-12.97	8.00		No discernible discontinuities. LOW RECOVERY: Probable very weak indistinctly thinly laminated dark grey MUDSTONE with extremely closely to very closely spaced discontinuities at various angles.			
8.50													
		TCR	SCR	RQD	FI								
Water Strikes				Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.00m All elevations and reduced levels are given in local Chart Datum									
Casing Details		Water Added											
To (m)	Diam (mm)	From (m)	To (m)										
8.00	177												
16.00	150												
				Core Barrel	Flush Type	Termination Reason			Last Updated				
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024				

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH18			
								Client: Iarnród Éireann									
								Client's Rep: GDG									
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 16.00 m		Start Date: 07/01/2024		Driller: MMck/MJ		Sheet 2 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		8.00		712605.81 E									
Rotary Coring		Fraste CRS-XL170 Duo		8.00		16.00		612958.36 N		Elevation: -4.97 mCD		End Date: 12/01/2024		Logger: MS		FINAL	
Depth (m)	Samples / Field Records			TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description			Water	Backfill
10.00	SPT(C) N=46 (9,12/10,11,13,12) Hammer SN = 1501 C1			100	0	0	>20	10.0	0.00	-16.17	11.20		Very weak thinly laminated dark grey MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing, with occasional grey clay infill.				
10.00 - 10.45	SPT(C) 100 (25 for 125mm/100 for 160mm) Hammer SN = 1501			100	53	0	10	11.5	0.00				Discontinuities: 1. 0-15 degree joints, medium spaced (90/255/320), undulating, smooth. 2. 75-90 degree joints at 11.50-11.70m, 11.90-12.05m, 12.10-12.20m, 12.30-12.45m, 12.80-13.30m and 13.30-13.50m, undulating, smooth, with grey clay infill on joint surfaces.				
10.00	SPT(C) 100 (25 for 85mm/100 for 95mm) Hammer SN = 1501 C2			83	41	41	2	13.0	0.00	-18.47	13.50		Weak indistinctly thinly laminated dark grey MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing.				
11.50	SPT(C) 100 (25 for 70mm/100 for 85mm) Hammer SN = 1501			78	25	0	11	14.5	0.00				Discontinuities: 1. 0-20 degree joints, medium spaced (70/415/660), undulating, smooth. 2. 65-80 degree joints at 15.00-15.30m, 15.20-15.35m, 15.55-15.70m, 15.70-15.90 and 15.80-16.00m, planar, smooth.				
11.50 - 11.78	SPT(C) 100 (25 for 87mm/100 for 102mm) Hammer SN = 1501							16.0	0.00	-20.97	16.00		End of Borehole at 16.00m				
13.00																	
13.00 - 13.18																	
13.00 - 13.05																	
14.50																	
14.50 - 14.66																	
16.00																	
16.00 - 16.19																	

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH19				
							Client: Iarnród Éireann							
							Client's Rep: GDG							
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 14.90 m		Start Date: 16/01/2024	Driller: MMcK/MJ	Sheet 1 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.90	712485.96 E								
Rotary Coring		Fraste CRS-XL170 Duo		2.90	14.90	612846.37 N		Elevation: -4.58 mCD		End Date: 18/01/2024	Logger: MS/OG	FINAL		
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
0.00	D3	N=1 (1,0/0,0,1,0) Hammer SN = 1501				0.00	0.00	-4.78	0.20		Very loose dark greyish brown slightly sandy silty CLAY with rare shell fragments. Sand is fine to medium.			0.5
0.00 - 1.40	SB1													
0.00 - 0.45	SPT (S)													
1.40	D4	N=10 (3,2/2,3,2,3) Hammer SN = 1501				1.40	0.00				Firm brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.			1.0
1.40 - 2.90	SB2													
1.40 - 1.85	SPT (S)													
2.40	D5										Very stiff brownish grey slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to coarse of various lithologies.			1.5
2.90 - 3.03	SPT (C)	100 (34 for 82mm/100 for 45mm) Hammer SN = 1501				2.90	0.00		2.90					
3.40	D6													
		100	0	0	NI			-9.18			Extremely weak indistinctly thinly laminated dark grey highly fractured weathered MUDSTONE. Slightly weathered: highly reduced strength, closer fracture spacing, with grey sandy clay infill.			2.0
4.40						4.40	0.00		4.60					
4.40 - 4.74	SPT(C) 100 (25 for 75mm/100 for 265mm) Hammer SN = 1501													
4.40	D7	100	65	0							Fractures and probably very closely to closely spaced at various angles.			2.5
4.50 - 4.60	C2													
4.80 - 4.90	C1													
5.40	D8										Fractures and probably very closely to closely spaced at various angles.			3.0
5.90					5.90	0.00								
5.90 - 6.01	SPT(C) 100 (25 for 70mm/100 for 38mm) Hammer SN = 1501													
6.10 - 6.20	C4	93	37	0	>20									3.5
7.40					7.40	0.00					Fractures and probably very closely to closely spaced at various angles.			4.0
7.40 - 7.54	SPT(C) 100 (25 for 75mm/100 for 70mm) Hammer SN = 1501													
		100	33	27										
8.90					8.90	0.00					Fractures and probably very closely to closely spaced at various angles.			4.5
		TCR	SCR	RQD	FI									5.0
Water Strikes					Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.10m All elevations and reduced levels are given in local Chart Datum										
Casing Details				Water Added										
To (m)	Diam (mm)	From (m)	To (m)											
2.90	177													
149.00	150													
				Core Barrel		Flush Type		Termination Reason			Last Updated			
				SK6L		Polymer		Terminated at scheduled depth			04/07/2024			



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2


Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	2.90
Rotary Coring	Fraste CRS-XL170 Duo	2.90	14.90

Final Depth:	14.90 m	Start Date:	16/01/2024	Driller:	MMcK, MJ
Elevation:	-4.58 mCD	End Date:	18/01/2024	Logger:	MS/OG

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
8.90 - 9.02	SPT(C) 100 (25 for 75mm/100 for 40mm) Hammer SN = 1501	87	47	47	>20									9.5
10.30 - 10.45	C5													10.0
10.40					AZCL						10.40-10.70m: AZCL - SPT disturbance			10.5
10.40 - 10.53	SPT(C) 100 (25 for 70mm/100 for 60mm) Hammer SN = 1501	80	40	40										11.0
11.90														11.5
11.90 - 12.08	SPT(C) 100 (25 for 75mm/100 for 105mm) Hammer SN = 1501	100	13	0	>20									12.0
13.40														12.5
13.40 - 13.58	SPT(C) 100 (23 for 85mm/100 for 95mm) Hammer SN = 1501	92	20	0										13.0
14.90														13.5
14.90 - 15.06	SPT(C) 100 (25 for 75mm/100 for 80mm) Hammer SN = 1501													14.0
														14.5
														14.9
														15.0
														15.5
														16.0
														16.5
														17.0
														17.5
														18.0
														18.5
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.10m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
2.90	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
149.00	150								SK6L

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH20							
						Client: Iarnród Éireann										
						Client's Rep: GDG										
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 12.80 m	Start Date: 13/01/2024	Driller: MMck/MJ	Sheet 1 of 2 Scale: 1:50					
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.30	713201.52 E										
Rotary Coring		Fraste CRS-XL170 Duo		2.30	12.50	612865.53 N		Elevation: -6.24 mCD	End Date: 13/01/2024	Logger: MS	FINAL					
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill			
0.80	D2	N=0 (0,0/0,0,0,0) Hammer SN = 1501				0.80	0.00	-7.04	0.80		NO RECOVERY: Material washed away by drilling process; probably very soft sandy silty CLAY.					
0.80 - 2.30	SB1															Very soft dark brown and black very sandy CLAY with rare shell fragments. Sand is fine to coarse. (Organic Odour)
0.80 - 1.25	SPT (S)															
1.80	D3															
2.30 - 2.42	SPT (S)	100 (25 for 95mm/100 for 30mm) Hammer SN = 1501				2.30	0.00	-8.54	2.30		Weak greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing, with orangish brown discolouration and silty clay infill on joint surfaces.					
2.70 - 2.80	C1															
			97	60	27	4										
3.80								-9.84	3.60		Discontinuities: 1. 20-40 degree joints, medium spaced (90/430/500), undulating, rough, orangish brown staining on joint surfaces and light brown silty clay infill. 2. 55 degree joint at 2.90-3.00m, planar, rough, with orangish brown staining on joint surface and brown silty clay infill up to 15mm on joint surface. 3. 70-75 degree joints at 2.45-2.70m and 3.10-3.40m, planar, rough, with orangish brown staining on joint surfaces.					
4.30	C2										Medium strong greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, locally closer fracture spacing, with brown discolouration.					
			100	93	48	2										
5.30											Discontinuities: 1. 10-20 degree joints, widely spaced (90/615/920), planar, rough, with brown staining and localised silty clay infill on joint surfaces. 2. 45-60 degree joints at 4.80-4.95m, 4.10-4.20m, 6.35-6.45m and 6.45-6.55m, planar, rough, with brown staining on joint surfaces. 3. 75-90 degree joints at 5.80-6.35m, 6.60-7.15m and 7.60-7.80m, undulating, rough, with brown staining on joint surfaces.					
			100	72	27											
6.80						4										
			100	92	9											
8.30						8		-14.14	7.90		Medium strong to strong grey and white GNEISS. Slightly weathered: slightly reduced strength, slightly closer fracture spacing, with occasional orangish brown discolouration on fracture surfaces.					
			100	100	56						Discontinuities: 1. 10-30 degree joints, medium spaced (80/445/800), planar, rough, with occasional orangish brown staining on joint surfaces. 2. 55-70 degree joints at 8.60-8.80m, 11.80-11.95m, 12.00-12.15m and 12.20-12.80m, planar, rough and smooth.					
		TCR	SCR	RQD	FI											
Water Strikes						Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 11.70m All elevations and reduced levels are given in local Chart Datum												
Casing Details			Water Added													
To (m)	Diam (mm)	From (m)	To (m)													
2.30	177															
12.50	150															
						Core Barrel	Flush Type	Termination Reason	Last Updated							
						SK6L		Terminated at scheduled depth	04/07/2024							



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	2.30
Rotary Coring	Fraste CRS-XL170 Duo	2.30	12.50


Final Depth: 12.80 m	Start Date: 13/01/2024	Driller: MMCK, MJ
Elevation: -6.24 mCD	End Date: 13/01/2024	Logger: MS

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill								
9.80					2									9.5							
														10.0							
		97	97	92										10.5							
														11.0							
11.30					4															11.5	
		87	69	35							12.0										
																				12.5	
12.80					AZCL																13.0
																					13.5
																					14.0
														14.5							
														15.0							
														15.5							
														16.0							
														16.5							
													17.0								
													17.5								
													18.0								
													18.5								
		TCR	SCR	RQD	FI																


Water Strikes				Chiselling Details			Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 11.70m All elevations and reduced levels are given in local Chart Datum			
Casing Details		Water Added								
To (m)	Diam (mm)	From (m)	To (m)							
2.30	177			Core Barrel	Flush Type		Termination Reason		Last Updated	AGS
12.50	150									

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH21		
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 8.10 m	Start Date: 01/02/2024	Driller: KW	Sheet 1 of 1 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	8.10	713315.45 E 613151.82 N		Elevation: -10.53 mCD	End Date: 01/02/2024	Logger: LW	FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
0.00 - 0.60	SB1	N=18 (3,4/5,5,4,4) Hammer SN = 1353			0.60	0.00				Firm to stiff light greyish brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular fine to medium of various lithologies.		
0.60	D12											
0.60 - 1.60	SB2											
0.60 - 1.05	SPT (S)	N=18 (3,4/5,5,4,4) Hammer SN = 1353										
1.60	UT11	Ublow=62 60% Recovery			1.60					1.60-1.70m: Bed of greyish brown very gravelly clayey fine to coarse sand.		
1.60 - 2.60	SB3						-12.83	2.30				
2.60	D13	N=34 (3,4/7,7,10,10) Hammer SN = 1353			2.60	0.00	-13.13	2.60		Light greyish brown very gravelly clayey fine to coarse SAND Gravel is angular fine to coarse of various lithologies.		
2.60 - 3.60	SB4											
2.60 - 3.05	SPT (S)											
3.60	D10	N=36 (3,5/7,9,10,10) Hammer SN = 1353			3.60	0.00	-13.83	3.30		Dense greyish brown very gravelly very silty fine to coarse SAND. Gravel is angular fine to medium of various lithologies.		
3.60 - 4.60	SB5											
3.60 - 4.05	SPT (S)											
4.60	D9	50 (4,6/50 for 265mm) Hammer SN = 1353			4.60	0.00	-14.93	4.40		Brown very sandy subangular to subrounded GRAVEL of various lithologies. Sand is fine to coarse.		
4.60 - 5.60	SB6											
4.60 - 5.01	SPT (S)											
5.60 - 6.60	SB7	50 (25 for 105mm/50 for 75mm) Hammer SN = 1353			5.60	0.00	-16.13	5.60		Weathered grey MUDSTONE recovered as, grey sandy silty angular fine to medium gravel. Sand is fine to coarse.		
5.60 - 5.78	SPT (C)											
6.60 - 8.10	SB8											
6.60 - 6.76	SPT (C)											
							-18.63	8.10		End of Borehole at 8.10m		
Water Strikes				Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 15.40m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper Sonic drilling was advanced to prove mudstone bedrock rather than switching to Geobore-S								
Casing Details		Water Added		Core Barrel		Flush Type		Termination Reason		Last Updated		
To (m)	Diam (mm)	From (m)	To (m)							04/07/2024		
8.10	177							Terminated at scheduled depth				

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH22				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 16.20 m	Start Date: 12/02/2024	Driller: MJ	Sheet 1 of 2 Scale: 1:50			
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	11.20	712920.57 E								
Rotary Coring		Fraste CRS-XL140 Duo		11.20	16.20	613021.45 N		Elevation: -4.63 mCD	End Date: 13/02/2024	Logger: MS	FINAL			
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		
0.50	D17	N=0 (0,0/0,0,0,0) Hammer SN = 1353			0.50	0.00	-5.13	0.50		NO RECOVERY; probably very soft to soft slightly sandy SILT.				
0.50 - 1.20	B1													
0.50 - 0.95	SPT (S)													
1.20	D18	N=1 (0,1/0,0,1,0) Hammer SN = 1353			1.20	0.00								
1.20 - 1.70	B2													
1.20 - 1.65	SPT (S)													
1.70	D19	N=25 (3,7/6,7,7,5) Hammer SN = 1353			1.70	0.00	-6.33	1.70		Stiff brown slightly sandy CLAY. Sand is fine to coars.				
1.70 - 2.70	B3													
1.70 - 2.15	SPT (S)													
2.20	D20	Ublow=63 100% Recovery												
2.70 - 3.15	UT30													
2.70 - 3.65	B4													
3.20	D21													
3.65 - 4.20	B5							-8.28	3.65		Brown slightly sandy slightly gravelly SILT. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.			
4.20	D22				N=25 (6,6/5,7,6,7) Hammer SN = 1353			4.20	0.00	-8.83	4.20		Medium dense brown silty fine to medium SAND.	
4.20 - 5.70	B6													
4.20 - 4.65	SPT (S)													
5.70	D23	N=28 (7,8/7,6,7,8) Hammer SN = 1353			5.70	0.00	-10.63	6.00		Stiff to very stiff brown slightly sandy CLAY. Sand is fine to medium.				
5.70 - 6.00	B7													
5.70 - 6.15	SPT (S)													
6.00 - 7.20	B8	N=40 (9,12/10,11,10,9) Hammer SN = 1353												
6.20	D24													
7.20	D25	N=28 (6,8/7,6,8,7) Hammer SN = 1353			7.20	0.00	-12.43	7.80		Stiff dark grey mottled black thinly laminated sandy CLAY. Sand is fine to medium.				
7.20 - 7.80	B9													
7.20 - 7.65	SPT (C)													
7.80 - 8.05	B10													
8.00	D26							-12.68	8.05		Very soft brown silty CLAY.			
8.05 - 8.40	B11													
8.40 - 8.70	B12							8.40		Brown silty fine to medium SAND.				
8.70	D27													
8.70 - 10.00	B13													
8.70 - 9.15	SPT (S)	N=28 (6,8/7,6,8,7) Hammer SN = 1353						8.70		Stiff to very stiff grey mottled brown sandy gravelly CLAY with occasional lenses of sand. Sand is fine t coarse. Gravel is angular to subrounded fine to coarse of mixed lithologies.				
9.00	D28													
Water Strikes				Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum										
Casing Details		Water Added												
To (m)	Diam (mm)	From (m)	To (m)											
11.20	177													
16.20	150													
				Core Barrel	Flush Type	Termination Reason			Last Updated	AGS				
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024					

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH22					
					Client: Iarnród Éireann										
					Client's Rep: GDG										
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth:	Start Date:	Driller:	Sheet 2 of 2				
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	11.20	712920.57 E		16.20 m	12/02/2024	MJ	Scale: 1:50				
Rotary Coring		Fraste CRS-XL140 Duo		11.20	16.20	613021.45 N		Elevation:	End Date:	Logger:	FINAL				
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		
10.00	D29	N=48 (7,12/11,13,12,12) Hammer SN = 1353				10.2	0.00		10.50		Very stiff grey slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular medium to medium of mudstone.				
10.00 - 10.50	B14														
10.20 - 10.65	SPT (C)														
10.50 - 10.85	B15														
10.85 - 11.20	B16														
11.20	C1	80	0	0	>20	11.7	0.00		10.85		Medium strong light grey medium to coarse grained SANDSTONE, interbedded with thick beds of moderately weak dark grey MUDSTONE, locally highly fractured.				
11.70	SPT(C) 100 (25 for 95mm/100 for 85mm) Hammer SN = 1353	93	27	7	12									NI	
11.70 - 11.88															
12.60 - 12.75															C2
13.20															C3
13.70															
14.50	C4	100	87	20	10	NI									
14.70															
16.20															
		TCR	SCR	RQD	FI										

Water Strikes				Remarks							
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.10m All elevations and reduced levels are given in local Chart Datum							
Casing Details		Water Added									
To (m)	Diam (mm)	From (m)	To (m)								
11.20	177										
16.20	150			Core Barrel	Flush Type	Termination Reason	Last Updated	AGS			
				SK6L	Polymer	Terminated at scheduled depth	04/07/2024				









Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth:		Start Date:		Driller:		Sheet 3 of 3			
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170		0.00		11.00		712881.55 E 613051.61 N		25.00 m		04/01/2024		MJ/ MMcK		Scale: 1:50			
		Fraste CRS-XL170		0.80		10.56				Elevation:		-4.83 mCD		End Date:		05/01/2024		Logger: OG	
Depth (m)		Samples / Field Records		TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill			
18.50		SPT(C) 100 (25 for 50mm/100 for 31mm) Hammer SN = 1501						18.5	0.00				Medium strong thinly laminated dark grey MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing. Discontinuities: 1. 40-50 degree joints, closely spaced (40/100/140), planar, smooth, clean. 2. 80-85 degree joints at 19.00-19.25m and 19.30-19.60m, planar, smooth, clean. Weak indistinctly thinly laminated dark grey MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing, with occasional grey clay smearing. Discontinuities: 1. Probable 10-25 degree joints, probably closely spaced. 2. 70-90 degree joints, probably closely spaced, undulating, rough, with grey clay smearing on joint surfaces.						
18.50 - 18.58							>20												
		SPT(C) 100 (25 for 30mm/100 for 40mm) Hammer SN = 1501		100	32	0	13			-23.83	19.00								
		SPT(C) 100 (25 for 15mm/100 for 17mm) Hammer SN = 1501								-24.43	19.60								
		SPT(C) 100 (25 for 9mm/100 for 23mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	
		SPT(C) 100 (25 for 15mm/100 for 20mm) Hammer SN = 1501																	

Water Strikes				Remarks				
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.50m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.90m casing flushed, pushed to target depth 10.90m below bed Dissipation Test completed at 3.49m See "M-CPT24_BH" plots for all CPT data Borehole continued via sonic techniques to termination depth				
Casing Details		Water Added						
To (m)	Diam (mm)	From (m)	To (m)					
11.50	177							
				Core Barrel	Flush Type	Termination Reason	Last Updated	
						Terminated at scheduled depth	04/07/2024	

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI			Borehole ID M-BH24		
Method Sonic Drilling Cone Penetration		Plant Used Fraste CRS-XL140 Drill N'CPT		Top (m) 0.00 0.90	Base (m) 11.50 0.90	Coordinates 712730.03 E 613038.13 N	Final Depth: 11.50 m	Start Date: 31/01/2024	Driller: MJ/KW	Sheet 2 of 2 Scale: 1:50		
							Elevation: -5.38 mCD	End Date: 01/02/2024	Logger: LW	FINAL		
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
10.00 - 11.50	SB8						-14.73	9.35		Weathered brownish black MUDSTONE. No discernible discontinuity sets.		
							-15.08	9.70		Weathered grey MUDSTONE recovered as, angular to subangular fine to coarse gravel with medium cobble content. Cobbles are subangular.		
							-15.38	10.00		Weathered grey MUDSTONE recovered as, angular to subangular fine to coarse gravel with frequent pockets of clay.		
							-16.28	10.90		Weathered grey MUDSTONE recovered as, angular to subangular fine to coarse gravel.		
							-16.88	11.50		End of Borehole at 11.50m		
Water Strikes				Remarks								
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.50m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.90m casing flushed, pushed to target depth 10.90m below bed Dissipation Test completed at 3.49m See "M-CPT24_BH" plots for all CPT data Borehole continued via sonic techniques to termination depth								
Casing Details		Water Added										
To (m)	Diam (mm)	From (m)	To (m)									
11.50	177											
				Core Barrel	Flush Type	Termination Reason			Last Updated			
						Terminated at scheduled depth			04/07/2024			

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH25									
					Client: Iarnród Éireann															
					Client's Rep: GDG															
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 13.20 m		Start Date: 18/12/2023		Driller: MMcK/MJ		Sheet 1 of 2 Scale: 1:50						
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	6.70	712815.17 E														
Rotary Coring		Fraste CRS-XL170 Duo		6.70	13.20	612896.92 N		Elevation: -4.17 mCD		End Date: 19/12/2023		Logger: MS		FINAL						
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill					
0.70	D6	SPT sample			0.70	0.00	-4.87	0.70		NO RECOVERY: Material washed away by drilling process; probably soft to firm slightly sandy silty CLAY.						0.5				
0.70 - 1.70	SB1	N=9 (1,2/2,2,2,3) Hammer SN = 1501								Firm to stiff brown slightly sandy CLAY. Sand is fine to coarse.						1.0				
0.70 - 1.15	SPT (S)																	1.5		
1.00	D7																	2.0		
1.70 - 2.15	UT12	Ublow=62 100% Recovery			1.70	0.00										2.5				
1.70 - 2.70	SB2															3.0				
2.00	D8															3.5				
2.70 - 3.70	SB3	N=38 (10,11/9,9,10,10) Hammer SN = 1501			2.70	0.00	-6.87	2.70		Very stiff brown becoming grey slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is subangular fine to medium of various lithologies.						4.0				
2.70 - 3.15	SPT (C)																	4.5		
3.00	D9															5.0				
3.70 - 5.20	SB4	N=76 (25 for 145mm/19,23,17,17) Hammer SN = 1501			3.70	0.00										5.5				
3.70 - 4.14	SPT (C)																	6.0		
4.00	D10															6.5				
5.00	D11															7.0				
5.20 - 6.70	SB5	100 (25 for 76mm/100 for 270mm) Hammer SN = 1501			5.20	0.00										7.5				
5.20 - 5.55	SPT (C)																	8.0		
6.70 - 7.02	SPT (C)	100 (25 for 75mm/100 for 245mm) Hammer SN = 1501	70	0	6.70	0.00	-10.57	6.40		Extremely weak indistinctly laminated dark grey highly weathered MUDSTONE. Slightly weathered: highly reduced strength, much closer fracture spacing.						8.5				
7.20							-11.37	7.20		No discernible discontinuity sets.						9.0				
										Very weak thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: reduced strength, much closer fracture spacing.										
		73	0	0										No discernible discontinuity sets.						
8.70							-12.67	8.50		Extremely weak indistinctly thinly laminated grey MUDSTONE recovered as, firm very gravelly clay. Gravel is angular fine to medium.										
8.70 - 9.02	SPT(C)	100 (25 for 85mm/100 for 235mm) Hammer SN = 1501			8.70	0.00	-12.87	8.70			Weak thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: reduced strength, much closer fracture spacing.									
											No discernible discontinuity sets.									
		TCR	SCR	RQD	FI															
Water Strikes					Remarks															
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.80m All elevations and reduced levels are given in local Chart Datum																
Casing Details		Water Added																		
To (m)	Diam (mm)	From (m)	To (m)																	
6.70	177																			
13.20	150																			
				Core Barrel	Flush Type	Termination Reason				Last Updated										
				SK6L	Polymer	Terminated on instruction of Client				04/07/2024										



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Borehole ID
M-BH25

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	6.70	712815.17 E	13.20 m	18/12/2023	MMcK/MJ	Scale: 1:50
Rotary Coring	Fraste CRS-XL170 Duo	6.70	13.20	612896.92 N	-4.17 mCD	19/12/2023	MS	FINAL

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
10.20 10.20 - 10.62	SPT(C) N=80 (25 for 115mm/14,18,25,23) Hammer SN = 1501	37	0	0	>20			10.2	0.00					9.5
					AZCL									10.0
					>20									10.5
11.70 11.70 - 12.01	SPT(C) 100 (25 for 75mm/100 for 235mm) Hammer SN = 1501	81	0	0				-14.97	10.80		Extremely weak to weak thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: reduced strength, much closer fracture spacing.			11.0
					>20						Discontinuities: 1. 0-20 degree joints, probably very closely spaced, undulating, smooth. 2. 70-90 degree joints, probably very closely spaced, undulating, smooth.			11.5
13.20		89	0	0										12.0
														12.5
														13.0
								-17.37	13.20		End of Borehole at 13.20m			13.5
														14.0
														14.5
														15.0
														15.5
														16.0
														16.5
														17.0
														17.5
														18.0
														18.5
		TCR	SCR	RQD	FI									







Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.80m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
6.70	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
13.20	150								SK6L

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH26							
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth:	20.50 m	Start Date:	05/01/2024	Driller:	MJ/ MMcK	Sheet 1 of 3 Scale: 1:50			
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		0.00 0.60 6.50	6.50 0.87 20.50	712435.00 E 613029.14 N		Elevation:	-4.56 mCD	End Date:	06/01/2024	Logger:	MS	FINAL			
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill		
0.60 0.60 - 2.00	D6 SB1	50 (7,12/50 for 290mm) Hammer SN = 1501					-5.16	0.60		NO RECOVERY: Material flushed to prepare for CPT test; probably firm to stiff slightly sandy gravelly CLAY.						0.5	
							-5.46	0.90		Firm to stiff greyish brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to coarse of various lithologies.						1.0	
1.60	D7									Very stiff brown mottled dark brown and yellow slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is subangular fine to medium of various lithologies.						1.5	
2.00 2.00 - 3.00 2.00 - 2.44	D8 SB2 SPT (S)				2.00	0.00	-6.56	2.00		Very stiff orangish brown sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to medium of various lithologies.						2.0	
2.60	D9						-7.36	2.80		Very stiff brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to coarse of various lithologies.						2.5	
3.00 3.00 - 4.00 3.00 - 3.32	D10 SB3 SPT (S)	50 (3,12/50 for 165mm) Hammer SN = 1501			3.00	0.00										3.0	
3.60	D11															3.5	
4.00 4.00 - 5.00 4.00 - 4.13	D12 SB4 SPT (S)				4.00	0.00										4.0	
4.60	D13	50 (25 for 95mm/50 for 32mm) Hammer SN = 1501					-9.06	4.50		Very stiff light brown and yellow slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to medium of various lithologies.						4.5	
5.00 5.00 - 6.50 5.00 - 5.25	D14 SB5 SPT (C)				5.00	0.00										5.0	
5.60	D15															5.5	
6.50 - 6.66	SPT (C)	100 (25 for 88mm/100 for 75mm) Hammer SN = 1501			6.50	0.00	-10.46	5.90		WEATHERED MUDSTONE, recovered as light greyish brown sandy slightly silty angular fine to coarse gravel.						6.0	
7.00							-11.56	7.00		Weak thinly laminated grey fractured MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing, with orangish brown staining.						7.0	
		100	27	0	4				Discontinuities: 1. 20-40 degree joints, medium spaced (200/450/700), planar, rough, with orangish brown staining on joint surfaces. 2. 70-80 degree joints at 7.25-7.50m, 8.00-8.25m, 8.10-8.40m, planar, rough, with orangish brown staining on joint surfaces,						8.0		
8.50 8.50 - 8.64	SPT(C) 100 (25 for 92mm/100 for 51mm) Hammer SN = 1501					8.50	0.00	-13.36	8.80		Weak thinly laminated light grey MUDSTONE. Slightly weathered: closer fracture spacing, localised oragnish brown discolouration.						8.5
										Discontinuities: 1. 35-45 degree joints, closely spaced (30/180/500), planar, rough,						9.0	
		TCR	SCR	RQD	FI												
Water Strikes						Remarks											
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.50m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.60m casing flushed, pushed to 0.87m below bed before refusal (cone inclination) No Dissipation Test carried out to shallow refusal See "M-CPT26_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth													
Casing Details			Water Added														
To (m)	Diam (mm)	From (m)	To (m)														
6.50	177																
20.50	150																
				Core Barrel	Flush Type	Termination Reason				Last Updated							
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024							

 CAUSEWAY GEOTECH						Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH26							
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 20.50 m		Start Date: 05/01/2024		Driller: MJ/ MMcK		Sheet 2 of 3 Scale: 1:50					
Sonic Drilling Cone Penetration Rotary Coring		Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		0.00 0.60 6.50	6.50 0.87 20.50	712435.00 E 613029.14 N		Elevation: -4.56 mCD		End Date: 06/01/2024		Logger: MS		FINAL					
Depth (m)	Samples / Field Records			TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill			
10.00	SPT(C) 100 (25 for 16mm/100 for 5mm) Hammer SN = 1501			93	73	0	4						with localised orangish brown staining and calcite mineralisation on joint surfaces. 2. 60-75 degree joints at 9.00-9.30m and 10.20-10.40m, planar, smooth, with patchy orangish brown staining from 9.00-9.30m. 3. 85-90 degree joint at 12.50-13.00m, undulating, rough, with calcite mineralisation on joint surface.						
10.00 - 10.02							10.0										0.00		
10.00 - 10.20				C5	100	100	0												
11.00 - 11.10				C3															
11.10 - 11.20	C4				9														
11.50	SPT(C) 100 (25 for 10mm/100 for 18mm) Hammer SN = 1501			95	80	0		11.5	0.00				Medium strong thinly laminated grey MUDSTONE. Slightly weathered: closer fracture spacing. Discontinuities: 1. 10-20 degree joints, widely spaced (200/900/1300), planar, smooth, clean. 2. 45-55 degree joints, widely spaced (120/900/1750), planar, rough, clean. 3. 65-80 degree joints at 13.35-13.55m, 14.80-15.00m, 15.20-15.40m, 15.55-15.80m, 16.00-16.20m, 16.25-16.40m and 16.85-17.25m, planar, rough, clean. 4. 90 degree joint at 15.30-15.55m, undulating, rough, clean.						
11.50 - 11.53																			
13.00								13.0	0.00										
13.00 - 13.00				SPT(C) 100 (25 for 0mm/100 for 0mm) Hammer SN = 1501	100	100	0	4	14.5								0.00		
14.50	SPT(C) 100 (25 for 15mm/100 for 7mm) Hammer SN = 1501			100	87	0							Moderately weak thinly laminated grey MUDSTONE. Slightly weathered: closer to slightly closer fracture spacing. Discontinuities: 1. 10-30 degree joints, medium spaced (40/275/1500), planar, smooth, clean. 2. 60-70 degree joints at 17.50-17.65m, 19.75-19.95m, 19.80-20.00m and 20.10-20.40m, planar, smooth, with localised calcite mineralisation on joint surfaces.						
14.50 - 14.52																			
14.50				C6															
14.80 - 14.90				C7				8											
16.00	SPT(C) 100 (25 for 5mm/100 for 0mm) Hammer SN = 1501			100	95	0	4	16.0	0.00										
16.00 - 16.00																			
17.50								17.5	0.00										
17.50 - 17.52				SPT(C) 100 (25 for 17mm/100 for 0mm) Hammer SN = 1501	100	97	9	9											
18.30 - 18.40	C8																		
				TCR	SCR	RQD	FI												
Water Strikes						Chiselling Details						Remarks							
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.50m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.60m casing flushed, pushed to 0.87m below bed before refusal (cone inclination) No Dissipation Test carried out to shallow refusal See "M-CPT26_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth					
Casing Details				Water Added				Core Barrel		Flush Type		Termination Reason				Last Updated			
To (m)		Diam (mm)		From (m)		To (m)													
6.50		177																	
20.50		150						SK6L		Polymer		Terminated at scheduled depth				04/07/2024			

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH26				
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 20.50 m		Start Date: 05/01/2024		Driller: MJ/MMcK		Sheet 3 of 3 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170		0.00		6.50		712435.00 E		Elevation: -4.56 mCD		End Date: 06/01/2024		Logger: MS		FINAL		
Cone Penetration		Drill N'CPT		0.60		0.87		613029.14 N										
Rotary Coring		Fraste CRS-XL170		6.50		20.50												
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description					Water	Backfill	
19.00	SPT(C) 100 (25 for 20mm/100 for 12mm) Hammer SN = 1501																	18.5
19.00 - 19.03																		
19.20	C9	100	100	30	2						End of Borehole at 20.50m							19.5
20.50																		
20.50 - 20.50	SPT(C) 100 (25 for 0mm/100 for 0mm) Hammer SN = 1501					20.5	0.00	-25.06	20.50									20.5
																		21.0
																		21.5
																		22.0
																		22.5
																		23.0
																		23.5
																		24.0
																		24.5
																		25.0
																		25.5
																		26.0
																		26.5
																		27.0
																		27.5
		TCR	SCR	RQD	FI													
Water Strikes				Chiselling Details				Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge											
							Deck to bed = 11.50m											
							All elevations and reduced levels are given in local Chart Datum											
							CPT push at this location; 0.60m casing flushed, pushed to 0.87m below bed before refusal (cone inclination)											
							No Dissipation Test carried out to shallow refusal											
							See "M-CPT26_BH" plots for all CPT data											
							Borehole continued via sonic and rotary coring techniques to termination depth											
Casing Details		Water Added						Core Barrel		Flush Type		Termination Reason				Last Updated		AGS
To (m)	Diam (mm)	From (m)	To (m)					SK6L	Polymer					04/07/2024				
6.50	177																	
20.50	150									Terminated at scheduled depth								

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH27				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 10.80 m	Start Date: 19/01/2024	Driller: MMcK/MJ	Sheet 1 of 2 Scale: 1:50				
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	3.30	712438.64 E									
Rotary Coring		Fraste CRS-XL170 Duo		3.30	10.80	612709.40 N		Elevation: -3.45 mCD	End Date: 24/01/2024	Logger: OG	FINAL				
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill		
0.30 0.30 - 1.30 0.30 - 0.75	D4 SB1 SPT (S)	N=0 (0,0/0,0,0,0) Hammer SN = 1501			0.30	0.00	-3.75	0.30		NO RECOVERY: Material washed away by drilling process; probably very soft slightly sandy CLAY.					
							-4.20	0.75		Very soft dark greyish brown slightly sandy CLAY. Sand is fine to medium.					
							-4.55	1.10		Firm brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to coarse of various lithologies.					
1.30 1.30 - 2.30 1.30 - 1.75	D5 SB2 SPT (S)	N=36 (3,6/7,9,8,12) Hammer SN = 1501			1.30	0.00				Very stiff brown slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.					
2.30 2.30 - 3.30 2.30 - 2.75	D6 SB3 SPT (S)	N=79 (8,11/16,21,21,21) Hammer SN = 1501			2.30	0.00									
3.30 3.30 - 3.50 3.70 - 3.75	C1 SPT (S) C3	N=82 (25 for 147mm/20,18,20,24) Hammer SN = 1501			3.30	0.00	-6.65 -6.75	3.20 3.30		Very stiff brown CLAY.					
														Very dense dark brownish grey very clayey subangular to subrounded fine to coarse GRAVEL of various lithologies.	
														3.30-3.75m: AZCL (possibly due to SPT disturbance)	
		67	0	0			-7.50	4.05		Extremely weak indistinctly thinly laminated dark grey weathered MUDSTONE. Slightly weathered: highly reduced strength, much closer fracture spacing.					
4.80 4.80 - 5.04	SPT(C) 100 (25 for 105mm/100 for 135mm) Hammer SN = 1501	100	24	0	>20	4.80	0.00	-8.25		4.80	No discernible discontinuity sets.				
											Very weak thinly laminated grey MUDSTONE. Slightly weathered: highly reduced strength, much closer fracture spacing, with grey clay infill.				
4.90 - 5.00 5.30 5.30 - 5.61	C4 SPT(C) 100 (25 for 132mm/100 for 175mm) Hammer SN = 1501	60	0	0						Discontinuities probably very closely spaced at various angles.					
										5.30-5.70m: AZCL (possibly due to SPT disturbance)					
6.30 6.30 - 6.50 6.40 - 6.45	C5 SPT(C) 100 (25 for 100mm/100 for 100mm) Hammer SN = 1501	86	47	20	8	6.30	0.00	-9.75	6.30	Very weak thinly laminated dark grey MUDSTONE. Slightly weathered: highly reduced strength, closer fracture spacing, with grey clay infill.					
										Discontinuities:					
										1. 5-30 degree joints, probably very closely to closely spaced, planar, smooth, with grey clay smearing on some joint surfaces. 2. 60-70 degree joint at 6.95-7.10m, undulating, smooth.					
7.80 7.80 - 8.03	SPT(C) 100 (25 for 103mm/100 for 125mm) Hammer SN = 1501	29	11	11						7.80-8.85m: AZCL (possibly due to SPT disturbance)					
9.30		TCR	SCR	RQD	FI	9.30	0.00								
Water Strikes					Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.70m All elevations and reduced levels are given in local Chart Datum											
Casing Details		Water Added													
To (m)	Diam (mm)	From (m)	To (m)												
3.30	177														
10.80	150														
				Core Barrel	Flush Type	Termination Reason			Last Updated						
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024						

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH27																																																																															
								Client: Iarnród Éireann																																																																																					
								Client's Rep: GDG																																																																																					
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 10.80 m		Start Date: 19/01/2024		Driller: MMcK/MJ		Sheet 2 of 2 Scale: 1:50																																																																													
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		3.30		712438.64 E																																																																																					
Rotary Coring		Fraste CRS-XL170 Duo		3.30		10.80		612709.40 N		Elevation: -3.45 mCD		End Date: 24/01/2024		Logger: OG		FINAL																																																																													
<table><tr><td>Depth (m)</td><td>Samples / Field Records</td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td>Casing Depth (m)</td><td>Water Depth (m)</td><td>Level mCD</td><td>Depth (m)</td><td>Legend</td><td>Description</td><td>Water</td><td>Backfill</td></tr><tr><td>9.30 - 9.49</td><td>SPT(C) 100 (25 for 85mm/100 for 109mm) Hammer SN = 1501</td><td rowspan="2">63</td><td rowspan="2">0</td><td rowspan="2">0</td><td>AZCL</td><td rowspan="2"></td><td rowspan="2"></td><td rowspan="2"></td><td rowspan="2"></td><td rowspan="2"></td><td>9.30-9.85m: AZCL (possibly due to SPT disturbance)</td><td rowspan="2"></td><td rowspan="2"></td></tr><tr><td></td><td></td><td>>20</td><td></td><td></td><td></td></tr><tr><td>10.80</td><td></td><td></td><td></td><td></td><td></td><td>10.8</td><td>0.00</td><td>-14.25</td><td>10.80</td><td></td><td>End of Borehole at 10.80m</td><td></td><td></td></tr><tr><td>10.80 - 11.01</td><td>SPT(C) 100 (25 for 75mm/100 for 135mm) Hammer SN = 1501</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td colspan="2"></td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table>																		Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	9.30 - 9.49	SPT(C) 100 (25 for 85mm/100 for 109mm) Hammer SN = 1501	63	0	0	AZCL						9.30-9.85m: AZCL (possibly due to SPT disturbance)					>20				10.80						10.8	0.00	-14.25	10.80		End of Borehole at 10.80m			10.80 - 11.01	SPT(C) 100 (25 for 75mm/100 for 135mm) Hammer SN = 1501															TCR	SCR	RQD	FI								
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill																																																																																
9.30 - 9.49	SPT(C) 100 (25 for 85mm/100 for 109mm) Hammer SN = 1501	63	0	0	AZCL						9.30-9.85m: AZCL (possibly due to SPT disturbance)																																																																																		
					>20																																																																																								
10.80						10.8	0.00	-14.25	10.80		End of Borehole at 10.80m																																																																																		
10.80 - 11.01	SPT(C) 100 (25 for 75mm/100 for 135mm) Hammer SN = 1501																																																																																												
		TCR	SCR	RQD	FI																																																																																								
Water Strikes				Chiselling Details				Remarks																																																																																					
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.70m All elevations and reduced levels are given in local Chart Datum																																																																															
Casing Details				Water Added																																																																																									
To (m)		Diam (mm)		From (m)		To (m)																																																																																							
3.30		177																																																																																											
10.80		150						Core Barrel		Flush Type		Termination Reason				Last Updated																																																																													
								SK6L		Polymer		Terminated at scheduled depth				04/07/2024																																																																													

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH28					
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 10.50 m		Start Date: 26/01/2024		Driller: MMck/RC		Sheet 1 of 2 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.50	712718.08 E									
Rotary Coring		Fraste CRS-XL170 Duo		2.50	10.50	612725.10 N		Elevation: -3.17 mCD		End Date: 27/01/2024		Logger: MS		FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill
0.00	D3	N=17 (3,6/6,4,4,3) Hammer SN = 1501			0.00	0.00	-3.47	0.30		Stiff brown slightly sandy slightly gravelly silty CLAY. Sand is fine to coarse. Gravel is subrounded to rounded fine to medium of various lithologies. Very soft to soft dark brown slightly gravelly sandy CLAY/SILT. Sand is fine to coarse. Gravel is subrounded to rounded fine to medium of various lithologies.					
0.00 - 1.00	SB1														
0.00 - 0.45	SPT (S)														
1.00	D4	N=3 (1,1/1,0,1,1) Hammer SN = 1501			1.00	0.00				Very soft to soft dark brown slightly gravelly sandy CLAY/SILT. Sand is fine to coarse. Gravel is subrounded to rounded fine to medium of various lithologies.					
1.00 - 2.50	SB2														
1.00 - 1.45	SPT (S)														
2.00	D5						-5.47	2.30		Weathered grey AMPHIBOLITE, recovered as sandy angular to subangular fine to coarse gravel. Sand is fine to coarse. NO RECOVERY: Core washed away during drilling process; possibly due to SPT disturbance.					
2.50 - 2.81	SPT (C)														
3.00															
							-5.67	2.50		NO RECOVERY: Core washed away during drilling process; possibly due to SPT disturbance.					
							-6.17	3.00							
										Very weak becoming weak greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing, with orangish brown discolouration on fracture surfaces. Discontinuities: 1. 10-25 degree joints, medium spaced (60/500/1000), undulating, rough, with orangish brown staining on joint surfaces. 2. 75-90 degree joint at 3.60-4.20m, undulating, rough, with orangish brown staining on joint surface.					
4.00 - 4.10	C3	100	33	12	3										
4.30 - 4.40	C1														
4.40 - 4.50	C2						-7.67	4.50		Moderately weak greenish grey AMPHIBOLITE. Slightly weathered: slightly reduced strength, closer fracture spacing, with yellowish brown and green discolouration. Discontinuities: 1. 10-20 degree joints, medium to widely spaced (200/600/1700), planar, rough, with yellowish brown staining on joint surfaces. 2. 50-65 degree joints, widely spaced (600/1200/1900), planar, rough, with yellowish brown and green staining on joint surfaces. 3. 70-85 degree joints at 4.40-4.60m, 4.60-4.80m, 6.90-7.05m, 7.40-7.65m, 7.65-7.85m, 8.40-8.85m and 9.70-10.00m, undulating, rough, with yellowish brown and green staining on joint surfaces.					
4.50															
4.60 - 4.70	C5														
5.00	C4	100	73	24											
6.00															
6.00 - 6.10	C6	100	86	43											
7.50															
		93	88	29											
9.00															
		TCR	SCR	RQD	FI										
Water Strikes					Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.00m All elevations and reduced levels are given in local Chart Datum											
Casing Details		Water Added													
To (m)	Diam (mm)	From (m)	To (m)												
2.50	177														
10.50	150														
				Core Barrel	Flush Type	Termination Reason				Last Updated					
				SK6L		Terminated at scheduled depth				04/07/2024					



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2






Scale: 1:50

Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	2.50
Rotary Coring	Fraste CRS-XL170 Duo	2.50	10.50

Final Depth: 10.50 m	Start Date: 26/01/2024	Driller: MMCK/RC
Elevation: -3.17 mCD	End Date: 27/01/2024	Logger: MS

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
10.50		100	86	64				-13.67	10.50					
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.00m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
2.50	177			Core Barrel	Flush Type		Termination Reason	Last Updated	
10.50	150								
				SK6L			Terminated at scheduled depth	04/07/2024	

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH29														
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.00 m		Start Date: 06/01/2024		Driller: MJ		Sheet 1 of 2 Scale: 1:50											
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	8.00	712510.49 E		Elevation: -4.78 mCD		End Date: 06/01/2024		Logger: OG		FINAL											
Rotary Coring		Fraste CRS-XL170 Duo		8.00	11.00	612947.44 N																			
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill									
0.60	D6	N=9 (1,1/2,2,2,3) Hammer SN = 1501				0.60	0.00	-5.38	0.60		NO RECOVERY: Material washed away by drilling process; probably soft to firm sandy silty CLAY.														
0.60 - 2.10	SB1										Firm to stiff greyish brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.														
0.60 - 1.05	SPT (S)																								
1.00	D7	Ublow=64 100% Recovery																							
2.00	D8					2.10	0.00				Brown very silty clayey fine to coarse SAND.														
2.10 - 2.55	UT15																								
2.10 - 3.60	SB2																								
3.00	D9	N=17 (3,4/3,5,4,5) Hammer SN = 1501									Very stiff brownish grey slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of mudstone.														
3.60	D10					3.60	0.00																		
3.60 - 4.60	SB3																								
3.60 - 4.05	SPT (S)	Ublow=75 100% Recovery									Very weak thinly laminated grey fractured MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing, with occasional calcite veining, up to 40mm.														
4.00	D11																								
4.60 - 5.05	UT16					4.60	0.00																		
4.80	D12	N=38 (3,6/7,10,9,12) Hammer SN = 1501						-9.78	5.00		Discontinuities: 1. Probable 5-25 degree joints, probably very closely to closely spaced. 2. 45-65 degree joints, probably closely spaced, planar, rough, clean.														
5.00 - 6.50	SB4																								
6.00	D13																								
6.50 - 8.00	SB5	N=38 (3,6/7,10,9,12) Hammer SN = 1501				6.50	0.00	-11.18	6.40																
6.50 - 6.95	SPT (C)																								
7.00	D14																								
8.00	C1	100 (8,16/100 for 180mm) Hammer SN = 1501				8.00	0.00	-12.78	8.00																
8.00 - 8.33	SPT (C)																								
		TCR	SCR	RQD	FI																				
Water Strikes					Remarks																				
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.40m All elevations and reduced levels are given in local Chart Datum																					
Casing Details		Water Added																							
To (m)	Diam (mm)	From (m)	To (m)																						
8.00	177																								
11.00	150																								
				Core Barrel	Flush Type	Termination Reason				Last Updated															
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024															



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 2 of 2

Scale: 1:50




Method	Plant Used	Top (m)	Base (m)
Sonic Drilling	Fraste CRS-XL170 Duo	0.00	8.00
Rotary Coring	Fraste CRS-XL170 Duo	8.00	11.00

Final Depth:	11.00 m	Start Date:	06/01/2024	Driller:	MJ
Elevation:	-4.78 mCD	End Date:	06/01/2024	Logger:	OG

A vertical scale with numerical labels from 9.5 to 18.5 in increments of 0.5. Horizontal tick marks extend from each label across the page.

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.40m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
8.00	177								
11.00	150			Core Barrel	Flush Type	Termination Reason		Last Updated	
				SK6L	Polymer	Terminated at scheduled depth		04/07/2024	

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH30			
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.30 m	Start Date: 25/01/2024	Driller: MMck/RC	Sheet 1 of 2 Scale: 1:50			
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	3.40	712587.15 E								
Rotary Coring		Fraste CRS-XL170 Duo		3.40	11.30	612648.71 N		Elevation: -3.07 mCD	End Date: 26/01/2024	Logger: MS	FINAL			
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill	
0.40	D4	N=17 (4,5/4,4,4,5) Hammer SN = 1501			0.40	0.00	-3.47	0.40		NO RECOVERY: Material washed away by drilling process; probably soft to firm sandy clay.				
0.40 - 1.40	SB1						-3.67	0.60			Stiff brown slightly sandy slightly gravelly CLAY with low cobble content. Sand is fine to coarse. Gravel is subangular fine to coarse of various lithologies.			
0.40 - 0.85	SPT (S)										0.55-0.60m: Bed of sandy subangular fine to coarse gravel.			
1.40	D5	Ublow=72 100% Recovery			1.40	0.00				Stiff to very stiff light brown slightly gravelly sandy CLAY/SILT with occasional pockets (<5mm) of fine to coarse sand. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.				
1.40 - 1.85	UT7													
1.40 - 2.40	SB2													
2.40	D6	N=41 (8,8/10,10,10,11) Hammer SN = 1501			2.40	0.00				Weathered AMPHIBOLITE recovered as, grey sandy angular to subangular gravel. Sand is fine to coarse.				
2.40 - 3.40	SB3													
2.40 - 2.85	SPT (S)													
3.40 - 3.65	SPT (C)	100 (15,33/100 for 100mm)			3.40	0.00	-6.47	3.40		NO RECOVERY: Core washed away during drilling process; possibly due to SPT disturbance.				
3.80														
4.00 - 4.05	C1						-6.87	3.80		Very weak to weak greenish grey AMPHIBOLITE. Slightly weathered: reduced strength, closer fracture spacing, with orangish brown discolouration.				
		93	16	0				Discontinuities: 1. 20-45 degree joints, medium spaced (30/330/430), undulating, rough with pervasive orangish brown staining on joint surfaces. 2. 55-75 degree joints, probably closely to medium spaced, undulating, rough, with pervasive orangish brown staining on joint surfaces.						
5.30										5.60-6.50m: Recovered non-intact				
5.30 - 5.50	C2													
										6.50-6.80m: AZCL				
6.80														
										Medium strong to strong greenish grey AMPHIBOLITE. Slightly weathered: reduced strength, closer fracture spacing, with orangish brown discolouration.				
										Discontinuities: 1. 0-20 degree joints, medium spaced (50/280/900), undulating, rough, with orangish brown staining on joint surfaces. 2. 50 degree joint at 7.50-7.60m, undulating, rough, with orangish brown staining on joint surface. 3. 75-90 degree joint at 8.10-10.40m and 10.50-11.30m, undulating, rough, with orangish brown staining on joint surfaces.				
										9.20-9.90m: AZCL; core washed away due to sub-vertical fracture				
8.30														
		TCR	SCR	RQD	FI									
Water Strikes					Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.70m All elevations and reduced levels are given in local Chart Datum										
Casing Details		Water Added												
To (m)	Diam (mm)	From (m)	To (m)											
3.40	177													
11.30	150													
				Core Barrel	Flush Type	Termination Reason				Last Updated				
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024				

 CAUSEWAY GEOTECH								Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH30																																																																																																																																																																																																																																																																																																																																			
								Client: Iarnród Éireann																																																																																																																																																																																																																																																																																																																																									
								Client's Rep: GDG																																																																																																																																																																																																																																																																																																																																									
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 11.30 m		Start Date: 25/01/2024		Driller: MMcK/RC		Sheet 2 of 2 Scale: 1:50																																																																																																																																																																																																																																																																																																																																	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00		3.40		712587.15 E																																																																																																																																																																																																																																																																																																																																									
Rotary Coring		Fraste CRS-XL170 Duo		3.40		11.30		612648.71 N		Elevation: -3.07 mCD		End Date: 26/01/2024		Logger: MS		FINAL																																																																																																																																																																																																																																																																																																																																	
<table><tr><td>Depth (m)</td><td>Samples / Field Records</td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td>Casing Depth (m)</td><td>Water Depth (m)</td><td>Level mCD</td><td>Depth (m)</td><td>Legend</td><td>Description</td><td>Water</td><td>Backfill</td><td></td></tr><tr><td>9.80</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td rowspan="3"></td><td rowspan="3">9.80-10.40m: AZCL: core washed away due to sub-vertical fracture</td><td rowspan="3"></td><td rowspan="3"></td><td>9.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>10.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>10.5</td></tr><tr><td></td><td></td><td>73</td><td>27</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>11.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td>8</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>11.5</td></tr><tr><td>11.30</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>-14.37</td><td>11.30</td><td></td><td>End of Borehole at 11.30m</td><td></td><td></td><td>12.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>12.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>13.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>13.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>14.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>14.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>15.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>15.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>16.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>16.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>17.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>17.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>18.0</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>18.5</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td>TCR</td><td>SCR</td><td>RQD</td><td>FI</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr></table>																		Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		9.80											9.80-10.40m: AZCL: core washed away due to sub-vertical fracture			9.5										10.0										10.5			73	27	0										11.0						8									11.5	11.30								-14.37	11.30		End of Borehole at 11.30m			12.0															12.5															13.0															13.5															14.0															14.5															15.0															15.5															16.0															16.5															17.0															17.5															18.0															18.5																		TCR	SCR	RQD	FI									
Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill																																																																																																																																																																																																																																																																																																																																				
9.80											9.80-10.40m: AZCL: core washed away due to sub-vertical fracture			9.5																																																																																																																																																																																																																																																																																																																																			
									10.0																																																																																																																																																																																																																																																																																																																																								
									10.5																																																																																																																																																																																																																																																																																																																																								
		73	27	0										11.0																																																																																																																																																																																																																																																																																																																																			
					8									11.5																																																																																																																																																																																																																																																																																																																																			
11.30								-14.37	11.30		End of Borehole at 11.30m			12.0																																																																																																																																																																																																																																																																																																																																			
														12.5																																																																																																																																																																																																																																																																																																																																			
														13.0																																																																																																																																																																																																																																																																																																																																			
														13.5																																																																																																																																																																																																																																																																																																																																			
														14.0																																																																																																																																																																																																																																																																																																																																			
														14.5																																																																																																																																																																																																																																																																																																																																			
														15.0																																																																																																																																																																																																																																																																																																																																			
														15.5																																																																																																																																																																																																																																																																																																																																			
														16.0																																																																																																																																																																																																																																																																																																																																			
														16.5																																																																																																																																																																																																																																																																																																																																			
														17.0																																																																																																																																																																																																																																																																																																																																			
														17.5																																																																																																																																																																																																																																																																																																																																			
														18.0																																																																																																																																																																																																																																																																																																																																			
														18.5																																																																																																																																																																																																																																																																																																																																			
		TCR	SCR	RQD	FI																																																																																																																																																																																																																																																																																																																																												
Water Strikes				Chiselling Details				Remarks																																																																																																																																																																																																																																																																																																																																									
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		From (m)		To (m)		Time (hh:mm)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.70m All elevations and reduced levels are given in local Chart Datum																																																																																																																																																																																																																																																																																																																																			
Casing Details				Water Added				Termination Reason										Last Updated																																																																																																																																																																																																																																																																																																																															
To (m)		Diam (mm)		From (m)		To (m)																																																																																																																																																																																																																																																																																																																																											
3.40		177																																																																																																																																																																																																																																																																																																																																															
11.30		150						Core Barrel		Flush Type		Terminated at scheduled depth																																																																																																																																																																																																																																																																																																																																					
								SK6L		Polymer																																																																																																																																																																																																																																																																																																																																							



Project Name:	Rosslare Europort Offshore Renewable Energy Hub SI
Client:	Iarnród Éireann
Client's Rep:	GDG

Borehole ID
M-BH31

[illegible]

Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 15.90m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)				
8.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated
						Terminated at scheduled depth	04/07/2024



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 1 of 1
Scale: 1:50

Final Depth: 8.00 m	Start Date: 15/02/2024	Driller: MJ	Sheet 1 of 1 Scale: 1:50
Elevation: -9.00 mCD	End Date: 15/02/2024	Logger: OG	FINAL



Depth (m)	Sample / Tests	Field Records	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill
0.20 - 0.50	B1	N=28 (4,7/6,7,8,7) Hammer SN = 1353	0.50	0.00	-9.20	0.20		NO RECOVERY; probably sandy SILT/CLAY.		
0.50	D11						Firm to stiff brown slightly sandy slightly gravelly CLAY with rare lenses of fine sand. Sand is fine to medium. Gravel is subrounded fine to medium of various lithologies.			
0.50 - 1.50	B2									
0.50 - 0.95	SPT (S)									
1.00	D12									
1.50 - 1.95	UT18					Ublow=67 100% Recovery	1.50	0.00		
1.50 - 2.50	B3									
2.00	D13	N=30 (6,8/8,7,8,7) Hammer SN = 1353	3.00	0.00						
2.50 - 3.50	B4									
3.00	D14									
3.00 - 3.45	SPT (S)									
3.50 - 4.50	B5	Ublow=70 100% Recovery	4.00	0.00						
4.00	D15									
4.00 - 4.45	UT19									
4.50 - 5.50	B6									
5.00	D16	N=30 (4,6/7,9,7,7) Hammer SN = 1353	6.50	0.00						
5.50 - 6.50	B7				-14.50	5.50		Medium dense light yellowish brown slightly gravelly fine to coarse SAND. Gravel is subrounded to rounded fine to medium of various lithologies.		
6.00	D17					7.10	Firm to stiff brownish red CLAY. [Possible weathered rockhead]			
6.50 - 7.10	B8									
6.50 - 6.95	SPT (C)									
7.10 - 7.50	B9									
7.50 - 8.00	B10	-16.50	7.50		WEATHERED ROCKHEAD; recovered as red angular to subangular fine to coarse GRAVEL of gneiss.					
					-17.00	8.00		End of Borehole at 8.00m		

Water Strikes				Remarks					
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 16.30m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper					
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
8.00	177			Core Barrel		Flush Type	Termination Reason	Last Updated	
							Terminated at scheduled depth	04/07/2024	

 CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH33		
Method		Plant Used		Top (m)	Base (m)	Coordinates	Final Depth: 13.50 m	Start Date: 11/02/2024	Driller: MJ/SJ	Sheet 1 of 2 Scale: 1:50			
Sonic Drilling		Fraste CRS-XL140		0.00	7.50	713024.22 E 613163.55 N							
Cone Penetration		Drill N'CPT		0.40	7.79								
Rotary Coring		Fraste CRS-XL140		7.50	13.50								
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
0.40 - 0.70	B1						-6.93	0.40		NO RECOVERY: Material flushed to prepare for CPT test; probably gravelly SILT/CLAY.			
0.70 - 1.50	B2						-7.23	0.70		Very soft grey gravelly silty CLAY with frequent shell fragments. Gravel is angular to subrounded fine to coarse of various lithologies. Soft brown slightly sandy CLAY with rare subangular to subrounded fine to medium gravel of various lithologies. Sand is fine to coarse.			0.5
1.00	D12												1.0
1.50 - 2.50	B3												1.5
2.00	D13								2.0				
2.50 - 2.90	B4						-9.03	2.50		Brown silty fine to coarse SAND.			2.5
2.90 - 3.50	B5						-9.43	2.90					
3.00	D14								3.5				
3.50 - 4.50	B6								4.0				
4.00	D15								4.5				
4.50 - 4.80	B7						-11.03	4.50		Light brown fine to coarse SAND.			5.0
4.80 - 5.00	B8	-11.33	4.80		Very stiff brown slightly gravelly CLAY. Gravel is subangular to subrounded fine to medium of various lithologies. Brown clayey fine to coarse SAND.	5.5							
5.00 - 6.00	B9	-11.53	5.00			6.0							
6.00 - 6.70	B10				Very stiff brown slightly gravelly very sandy CLAY. Sand is fine to coarse. Gravel is angular to subrounded fine to medium of various lithologies.	6.5							
6.10	D16					7.0							
6.70 - 7.50	B11	-13.23	6.70		Very stiff reddish brown CLAY with occasional bands of subangular to subrounded medium to coarse gravel of various lithologies.	7.5							
		-14.03	7.50				Grey gravelly angular to subangular cobbles of amphibolite. Gravel is angular to subangular fine to coarse of amphibolite.	8.0					
8.00		-14.38	7.85						Very stiff reddish brown sandy very gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to coarse of various lithologies.	8.5			
		-14.73	8.20		WEATHERED BEDROCK; recovered as reddish brown angular fine to coarse GRAVEL of moderately weak dolerite. Weak to moderately weak reddish brown and grey DOLERITE with rare white inclusions of plagioclase feldspar.	9.0							
8.50		-15.03	8.50										
9.00													
9.00 - 9.10	C1												
		100	0	0	NI >20								
		100	0	0	NI >20								
		100	100	60	2								
					NI								
		TCR	SCR	RQD	FI								

Water Strikes				Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)			
Casing Details		Water Added				
To (m)	Diam (mm)	From (m)	To (m)			
7.50	177					
13.50	150					
		Core Barrel	Flush Type	Termination Reason	Last Updated	
		SK6L	Polymer	Terminated at scheduled depth	04/07/2024	

 CAUSEWAY GEOTECH										Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH33											
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 13.50 m		Start Date: 11/02/2024		Driller: MJ/SJ		Sheet 2 of 2 Scale: 1:50											
Sonic Drilling		Fraste CRS-XL140		0.00		7.50		713024.22 E		Elevation: -6.53 mCD		End Date: 12/02/2024		Logger: OG+MS		FINAL											
Cone Penetration		Drill N'CPT		0.40		7.79		613163.55 N																			
Rotary Coring		Fraste CRS-XL140		7.50		13.50																					
Depth (m)		Samples / Field Records		TCR		SCR		RQD		FI		Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description		Water		Backfill	
9.15 - 9.20		C2																		+ + + +		Discontinuities:					
9.50 - 9.60		C3																		+ + + +		1) 45-60° joints, very closely to closely spaced, undulating, planar, rough, open, clean				9.5	
				100		87		0		10										+ + + +		2) 70-90° joints, very closely to closely spaced, undulating, planar, rough, open, clean				10.0	
																				+ + + +						10.5	
10.50																				+ + + +						11.0	
10.70 - 10.80		C4																		+ + + +						11.5	
				97		93		13		16										+ + + +						12.0	
																				+ + + +						12.5	
12.00																				+ + + +						13.0	
																				+ + + +						13.5	
13.50				97		93		50		8										+ + + +						14.0	
																				+ + + +						14.5	
																				+ + + +						15.0	
																				+ + + +						15.5	
																				+ + + +						16.0	
																				+ + + +						16.5	
																				+ + + +						17.0	
																				+ + + +						17.5	
																				+ + + +						18.0	
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							
																				+ + + +							





 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG			Borehole ID M-BH34				
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 7.70 m	Start Date: 15/01/2024	Driller: MMcK	Sheet 1 of 1 Scale: 1:50		
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	4.20	713168.63 E							
Rotary Coring		Fraste CRS-XL170 Duo		4.20	7.70	613092.41 N		Elevation: -10.07 mCD	End Date: 15/01/2024	Logger: MS	FINAL		
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill
0.00	D4	N=9 (1,2/2,2,2,3) Hammer SN = 1501			0.00	0.00				Firm brown slightly sandy CLAY. Sand is fine to coarse.			
0.00 - 1.20	SB1												
0.00 - 0.45	SPT (S)												
1.20	D5	N=10 (1,3/2,3,3,2) Hammer SN = 1501			1.20	0.00	-11.07	1.00		Firm to stiff light brown sandy silty CLAY. Sand is fine to coarse.			
1.20 - 2.70	SB2												
1.20 - 1.65	SPT (S)												
2.70	D6	N=15 (4,3/4,3,4,4) Hammer SN = 1501			2.70	0.00				Stiff greyish brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of various lithologies,			
2.70 - 4.20	SB3												
2.70 - 3.15	SPT (S)												
3.70	D7						-13.27	3.20					
4.20 - 4.58	SPT (C)	100 (25 for 140mm/100 for 238mm) Hammer SN = 1501	0	0	4.20	0.00	-14.27	4.20		NO RECOVERY: Core washed out during drilling, due to SPT disturbance.			
4.70	D8						-14.77	4.70		Extremely weak dark grey highly fractured MUDSTONE. Slightly weathered: reduced strength, closer fracture spacing, with grey clay smearing.			
4.70	C1									Discontinuities are probably very closely spaced at various angles.			
4.80 - 5.00		100	7	0	>20								
5.70	D9												
6.20					6.20	0.00	-16.27	6.20		Very weak thinly laminated dark grey highly fractured MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing, with grey clay infill.			
6.20 - 6.25	SPT(C) 100 (25 for 12mm/100 for 35mm) Hammer SN = 1501		100	25	0					Discontinuities: 1. 10-20 degree joints, probably very closely to closely spaced, undulating, rough, with grey clay infill, up to 10mm on joint surfaces.. 2. 50-65 degree joints at 6.70-6.85m, 6.90-7.00m, 7.00-7.15m, 7.05-7.15m and 7.30-7.45m, planar, rough, with grey clay infill, up to 15mm on joint surfaces.			
7.70					7.70	0.00	-17.57	7.50		Very weak indistinctly thinly laminated grey highly weathered MUDSTONE. Slightly weathered: reduced strength, probably much closer fracture spacing.			
7.70 - 7.73	SPT(C) 100 (25 for 9mm/100 for 20mm) Hammer SN = 1501						-17.77	7.70		No discernible discontinuity sets. End of Borehole at 7.70m			
		TCR	SCR	RQD	FI								
Water Strikes				Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 13.80m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper									
Casing Details		Water Added											
To (m)	Diam (mm)	From (m)	To (m)										
4.20	177												
7.70	200												
				Core Barrel	Flush Type	Termination Reason			Last Updated				
				SK6L	Polymer	Terminated at scheduled depth			04/07/2024				



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 1 of 1
Scale: 1:50

Final Depth: 8.30 m	Start Date: 18/02/2024	Driller: SJ	Sheet 1 of 1 Scale: 1:50
Elevation: -7.57 mCD	End Date: 18/02/2024	Logger: MS	FINAL

Depth (m)	Sample / Tests	Field Records	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill				
0.00 - 0.70	B1	N=33 (6,8/6,7,13,7) Hammer SN = 1353	0.50	0.00	-8.27	0.70		Dense dark grey sandy subangular to subrounded fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are subangular of mudstone.						
0.50	D10						N=4 (0,1/1,0,1,2) Hammer SN = 1353	1.50			0.00	2.50		Loose brown and light brown gravelly slightly silty fine to coarse SAND. Gravel is subrounded to rounded fine to medium of various lithologies.
0.50 - 0.95	SPT (S)													
0.70 - 1.50	B2													
1.00	D11													
1.50	D12	N=5 (1,1/0,2,1,2) Hammer SN = 1353	2.50	0.00	-10.07	2.50		Loose to medium dense brown and light brown very sandy slightly silty subrounded to rounded fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are subangular to subrounded of mudstone.						
1.50 - 2.50	B3													
1.50 - 1.95	SPT (S)													
2.00	D13													
2.50	D14													
2.50 - 3.50	B4	N=7 (0,1/1,1,2,3) Hammer SN = 1353	3.50	0.00		2.50		Loose to medium dense brown and light brown very sandy slightly silty subrounded to rounded fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are subangular to subrounded of mudstone.						
2.50 - 2.95	SPT (S)													
3.00	D15													
3.50	D16													
3.50 - 4.50	B5													
3.50 - 3.95	SPT (S)	N=8 (1,2/2,1,2,3) Hammer SN = 1353	4.50	0.00		2.50		Loose to medium dense brown and light brown very sandy slightly silty subrounded to rounded fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are subangular to subrounded of mudstone.						
4.00	D17													
4.50 - 5.50	B6													
4.50 - 4.95	SPT (C)													
5.00	D18													
5.50 - 6.50	B7	N=10 (2,2/3,2,2,3) Hammer SN = 1353	5.50	0.00		2.50		Loose to medium dense brown and light brown very sandy slightly silty subrounded to rounded fine to coarse GRAVEL of various lithologies with low cobble content. Sand is fine to coarse. Cobbles are subangular to subrounded of mudstone.						
5.50 - 5.95	SPT (C)													
6.00	D19													
6.50 - 7.20	B8													
6.50 - 6.95	SPT (C)													
7.00	D20	N=12 (3,2/2,3,3,4) Hammer SN = 1353	6.50	0.00		2.50		Very dense brown and light brown sandy slightly silty subangular to subrounded fine to coarse GRAVEL of mudstone and quartz with medium cobble content. Sand is fine to coarse. Cobbles are subangular of mudstone.						
7.20 - 8.30	B9													
8.00	D21													
8.00 - 8.18	SPT (C)													
		50 (4,5/50 for 35mm) Hammer SN = 1353	8.00	0.00	-15.87	8.30		End of Borehole at 8.30m						

Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 12.80m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)	Core Barrel Flush Type Termination Reason Last Updated 			
8.30	177						

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH36																			
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 11.00 m		Start Date: 13/02/2024	Driller: SJ/MJ	Sheet 1 of 2 Scale: 1:50																	
Sonic Drilling		Fraste CRS-XL140 Duo		0.00	5.00	712862.54 E																							
Rotary Coring		Fraste CRS-XL140 Duo		5.00	11.00	612797.04 N		Elevation: -3.96 mCD		End Date: 14/02/2024	Logger: OG	FINAL																	
Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill															
0.50	D5	N=4 (0,0/1,0,1,2) Hammer SN = 1353				0.50	0.00				NO RECOVERY; probably sandy SILT/CLAY.																		
0.50 - 0.95	SPT (S)																												
1.50 - 2.00	B1	Ublow=77 100% Recovery				2.00	0.00	-5.46	1.50		Soft brown slightly sandy CLAY with occasional angular to subrounded fine to coarse gravel of various lithologies. Sand is fine to coarse.																		
2.00 - 2.45	UT7																												
2.00 - 2.85	B2							-5.96	2.00		Brown silty fine to coarse SAND.																		
2.85 - 4.30	B3							-6.81	2.85		Dense brown very sandy slightly silty angular fine to medium GRAVEL of various lithologies. Sand is fine to coarse.																		
3.50 - 3.95	SPT (C)	N=33 (4,4/7,7,9,10) Hammer SN = 1353				3.50	0.00				WEATHERED BEDROCK; recovered as reddish brown slightly sandy angular to subangular fine to coarse GRAVEL of amphibolite.																		
3.90	D6																												
4.30 - 4.80	B4							-8.26	4.30		Strong to very strong light greenish grey AMPHIBOLITE with frequent veining of plagioclase feldspar.																		
5.00 - 5.07	SPT (C)							-8.76	4.80		Discontinuities: 1) 40-45° joints, closely spaced, rough, undulating, open with patchy brown discolouration on joint surfaces.																		
								-8.96	5.00	Discontinuities: 1) 20-30° joints, medium to widely spaced, rough, undulating, open with patchy light brown discolouration on joint surfaces.																			
6.50																													
8.00																													
		TCR	SCR	RQD	FI																								
Water Strikes															Remarks														
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.60m All elevations and reduced levels are given in local Chart Datum																					
Casing Details															Water Added														
To (m)		Diam (mm)		From (m)		To (m)																							
5.00		177																											
11.00		150																											
															Core Barrel		Flush Type		Termination Reason				Last Updated						
															SK6L		Polymer		Terminated at scheduled depth				04/07/2024						



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG






Borehole ID
M-BH36

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS-XL140 Duo	0.00	5.00	712862.54 E	11.00 m	13/02/2024	SJ/MJ	Scale: 1:50
Rotary Coring	Fraste CRS-XL140 Duo	5.00	11.00	612797.04 N	-3.96 mCD	14/02/2024	OG	FINAL


Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
9.50														
11.00		100	100	97	2			-14.96	11.00					
											End of Borehole at 11.00m			
												</		

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 11.60m All elevations and reduced levels are given in local Chart Datum		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
5.00	177			Core Barrel	Flush Type	Termination Reason	Last Updated		
11.00	150								SK6L

CAUSEWAY GEOTECH					Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH37				
					Client: Iarnród Éireann										
					Client's Rep: GDG										
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 8.00 m		Start Date: 13/01/2024		Driller: MMcK		Sheet 1 of 1 Scale: 1:50	
Sonic Drilling		Fraste CRS-XL170 Duo		0.00	2.00	713166.23 E									
Rotary Coring		Fraste CRS-XL170 Duo		2.00	8.00	612964.74 N		Elevation: -8.80 mCD		End Date: 13/01/2024		Logger: MS		FINAL	
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description				Water	Backfill
0.50	D2	N=44 (5,6/9,13,12,10) Hammer SN = 1501			0.50		-9.30	0.50		NO RECOVERY: Material washed away by drilling process; probably loose to medium dense sandy gravel. Dense grey sandy angular to subangular fine to coarse GRAVEL of various lithologies. Sand is fine to coarse. Firm to stiff brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to coarse of various lithologies. Very weak thinly laminated dark grey highly fractured weathered MUDSTONE. Slightly weathered: locally highly reduced strength, closer fracture spacing, with grey clay infill. Discontinuities: 1. Probable 0-20 degree joints, probably extremely closely to very closely spaced, planar, smooth. 2. 50-65 degree joints at 2.80-2.90m and 3.10-3.25m, planar, smooth, with grey clay smearing on joint surfaces. <i>2.00-2.75m: Weathered mudstone with grey clay infill.</i>					
0.50 - 2.00	SB1						-9.55	0.75							
0.50 - 0.95	SPT (S)														
1.50	D3														
2.00 - 2.15	SPT (C)	100 (25 for 15mm/100 for 136mm) Hammer SN = 1501			2.00		-10.70	1.90		Very weak thinly laminated blackish grey MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing. Discontinuities: 1. 40-60 degree joints, closely spaced (50/130/300), planar, smooth.					
2.50 - 2.55	C1														
		73	22	0											
3.50															
3.50 - 3.83	SPT (C) 100 (12,11/100 for 179mm) Hammer SN = 1501						-12.40	3.60		Very weak thinly laminated blackish grey MUDSTONE. Slightly weathered: slightly reduced strength, closer fracture spacing. Discontinuities: 1. 40-60 degree joints, closely spaced (50/130/300), planar, smooth.					
4.00 - 4.10	C2														
		94	72	0											
5.00															
5.00 - 5.18	SPT (C) 100 (25 for 115mm/100 for 60mm) Hammer SN = 1501						-13.80	5.00		Weak indistinctly thinly laminated blackish grey highly fractured MUDSTONE. Slightly weathered: slightly reduced strength. Discontinuities are probably very closely spaced at various angles. <i>5.00-5.75m: AZCL</i>					
		50	0	0											
6.50															
6.50 - 6.72	SPT (C) 100 (25 for 80mm/100 for 140mm) Hammer SN = 1501						-15.30	6.50		Weak thinly laminated blackish grey MUDSTONE. Slightly weathered: slightly reduced strength, slightly closer fracture spacing. Discontinuities: 1. 60-80 degree joints at 7.00-7.20m, 7.30-7.60m and 7.60-7.75m, planar, smooth.					
		95	84	32	2										
8.00															
8.00 - 8.14	SPT (C) 100 (25 for 69mm/100 for 75mm) Hammer SN = 1501						-16.80	8.00		End of Borehole at 8.00m					
		TCR	SCR	RQD	FI										
Water Strikes					Remarks										
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 12.80m All elevations and reduced levels are given in local Chart Datum Location had to be stopped before target depth due to increasing weather/sea state Taken to 8.00m before drilling was halted and barge moved clear of the shipping area											
Casing Details		Water Added													
To (m)	Diam (mm)	From (m)	To (m)												
2.00	177														
8.00	150														
				Core Barrel	Flush Type	Termination Reason				Last Updated					
				SK6L	Polymer	Terminated at scheduled depth				04/07/2024					

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH38						
Method Sonic Drilling Cone Penetration Rotary Coring		Plant Used Fraste CRS-XL170 Drill N'CPT Fraste CRS-XL170		Top (m) 0.00 0.30 6.30	Base (m) 6.30 5.75 11.30	Coordinates 713071.21 E 612910.67 N		Final Depth: 11.30 m	Start Date: 19/12/2023	Driller: MMcK	Sheet 1 of 2 Scale: 1:50					
								Elevation: -4.91 mCD	End Date: 19/12/2023	Logger: MS	FINAL					
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill			
0.80 - 1.80 1.00	SB1 D5						-5.70	0.80		NO RECOVERY: Material flushed to prepare for CPT test; probably very soft to soft slightly sandy silty CLAY.						
1.80 - 3.30 2.00	SB2 D6									Very soft to soft dark brown and black slightly sandy SILT/CLAY. Sand is fine to coarse.						
3.00 3.30 - 4.80	D7 SB3									Firm to stiff brown slightly sandy slightly gravelly CLAY. Sand is fine to coarse. Gravel is angular fine to medium of various lithologies.						
4.00 4.80 - 6.30 5.00	D8 SB4 D9									Very stiff brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of various lithologies.						
6.30 - 6.58	SPT (C)						100 (25 for 88mm/100 for 189mm) Hammer SN = 1501	6.30	0.00	-11.00	6.10				WEATHERED AMPHIBOLITE recovered as, angular to subangular fine to coarse gravel.	
										-11.20	6.30				NO RECOVERY: AZCL due to disturbance caused by SPT(C) test; probably weathered amphibolite as gravel.	
										-11.70	6.80				Medium strong grey AMPHIBOLITE with white numerous discontinuous white quartz veins, up to 25mm. Slightly weathered: reduced strength, closer fracture spacing, localised pervasive reddish brown discolouration and orangish brown discolouration on fracture surfaces.	
8.30															Discontinuities: 1. 0-20 degree joints, closely spaced (50/140/210), undulating, rough, with orangish brown staining on some fracture surfaces. 2. 75-90 degree joint at 7.05-7.60m, planar, rough, with orangish brown staining on fracture surface.	
															8.30-8.80m: Pervasive reddish brown staining.	
														-13.70	8.80	
				TCR	SCR	RQD	FI									
Water Strikes				Remarks												
Struck at (m)				Casing to (m)				Time (min)				Rose to (m)				
				Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 13.20m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.30m casing flushed, pushed to 5.75m below bed before refusal (maximum tip load) Dissipation Test completed at 4.62m See "M-CPT38_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth												
Casing Details				Water Added												
To (m)		Diam (mm)		From (m)		To (m)										
6.30		177														
11.30		150														
Core Barrel				Flush Type		Termination Reason				Last Updated						
SK6L				Polymer		Terminated at scheduled depth				04/07/2024						
																

[illegible]

 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI Client: Iarnród Éireann Client's Rep: GDG				Borehole ID M-BH39A			
Method		Plant Used		Top (m)	Base (m)	Coordinates		Final Depth: 12.70 m	Start Date: 02/01/2024	Driller: MMcK	Sheet 1 of 2 Scale: 1:50		
Sonic Drilling		Fraste CRS XL-170 Duo		0.00	2.80	713097.00 E		Elevation: -3.87 mCD	End Date: 03/01/2024	Logger: OG	FINAL		
Rotary Coring		Fraste CRS XL-170 Duo		2.80	12.70	612780.69 N							
Depth (m)	Sample / Tests	Field Records			Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description		Water	Backfill
0.20 - 1.70	SB1	50 (8,15/50 for 135mm) Hammer SN = 1501			1.70	0.00	-4.07	0.20		NO RECOVERY: Material washed away by drilling process; probably silty SAND. Dense light brown very sandy very clayey angular fine to medium GRAVEL of various lithologies. Sand is fine to coarse.			0.5
1.70 - 2.80 1.70 - 1.98	SB2 SPT (C)												
2.50 - 2.50	SPT (C)	50 (25 for 5mm/50 for 0mm) Hammer SN = 1501			2.50	0.00	-6.27	2.40		WEATHERED BEDROCK recovered as light grey clayey angular fine to coarse GRAVEL of amphibolite. Weak to moderately weak dark greenish grey AMPHIBOLITE. Slightly weathered: reduced strength, closer fracture spacing, with orangish brown discolouration on fracture surfaces. Discontinuities: 1. 20-25 degree joints at 2.95-3.00m, 3.20-3.25m and 4.65-4.70m, planar, rough, with orangish brown staining on joint surfaces. 2. 60-70 degree joints at 3.40-3.50m and 3.80-3.90m, planar, rough, with orangish brown staining on joint surfaces. <u>2.80-3.10m: Incipient sub-vertical joint.</u>			2.5
3.60 - 3.70 3.70 - 3.85	C1 C2	100	67	27	3	-6.67	2.80						
5.20 5.20	C3	100	100	43	2	-8.57	4.70		Moderately weak to medium strong dark greenish grey AMPHIBOLITE with pinkish grey feldspar mineralisation. Slightly weathered: slightly reduced strength, slightly closer fracture spacing. Discontinuities: 1. 10-30 degree joints, widely spaced (300/670/910), undulating, rough, clean. 2. 50-60 degree joints at 10.30-10.45m, 10.95-11.10m and 11.20-11.35m, planar and undulating, rough, clean. 3. 75-90 degree joints at 5.80-6.20m, 6.80-7.20m, 7.25-7.70m and 7.80-8.50m, undulating, rough, clean.			5.0	
6.60 - 6.70 6.70	C4	93	93	0			7.5						
8.20		86	73	47								8.5	
		TCR	SCR	RQD	FI								
Water Strikes				Remarks									
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.80m All elevations and reduced levels are given in local Chart Datum Drilling element for M-BH39 location which was stopped early following CPT refusal to move barge to safe haven									
Casing Details		Water Added											
To (m)	Diam (mm)	From (m)	To (m)										
2.80	177												
12.70	150												
				Core Barrel	Flush Type	Termination Reason				Last Updated			
				SK6L		Terminated on instruction of Client				04/07/2024			



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Borehole ID
M-BH39A

Method	Plant Used	Top (m)	Base (m)	Coordinates	Final Depth:	Start Date:	Driller:	Sheet 2 of 2
Sonic Drilling	Fraste CRS XL-170 Duo	0.00	2.80	713097.00 E	12.70 m	02/01/2024	MMcK	Scale: 1:50
Rotary Coring	Fraste CRS XL-170 Duo	2.80	12.70	612780.69 N	-3.87 mCD	03/01/2024	OG	FINAL

Depth (m)	Samples / Field Records	TCR	SCR	RQD	FI	Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill	
9.70														9.5
11.20		100	100	9										10.5
12.70		100	84	49				-16.57	12.70		End of Borehole at 12.70m			11.5
														12.5
														13.0
														13.5
														14.0
														14.5
														15.0
														15.5
														16.0
														16.5
														17.0
														17.5
														18.0
														18.5
		TCR	SCR	RQD	FI									

Water Strikes				Chiselling Details			Remarks		
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	From (m)	To (m)	Time (hh:mm)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 10.80m All elevations and reduced levels are given in local Chart Datum Drilling element for M-BH39 location which was stopped early following CPT refusal to move barge to safe haven		
Casing Details		Water Added							
To (m)	Diam (mm)	From (m)	To (m)						
2.80	177								
12.70	150								
				Core Barrel	Flush Type	Termination Reason		Last Updated	
				SK6L		Terminated on instruction of Client		04/07/2024	



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 1 of 1
Scale: 1:50

Final Depth: 8.90 m	Start Date: 09/02/2024	Driller: MJ	Sheet 1 of 1 Scale: 1:50
Elevation: -8.99 mCD	End Date: 10/02/2024	Logger: OG	FINAL

Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill								
0.00 - 0.30	B1	100 (7,18/100 for 125mm) Hammer SN = 1353				0.80	0.00	-9.29	0.30		Dark grey angular to subangular fine to coarse GRAVEL of amphibolite, quartz and dolerite with rare subrounded cobbles.										
0.30 - 0.80	B2										Soft brownish grey slightly sandy very gravelly CLAY. Sand is fine to coarse. Gravel is angular to subangular fine to medium of amphibolite.										
0.50	D5										Very dense dark grey angular to subangular fine to coarse GRAVEL of amphibolite.										
0.80 - 1.00	B3										Very dense dark grey angular to subangular fine to coarse GRAVEL of amphibolite.										
0.80 - 1.08	SPT (C)										Grey very gravelly slightly clayey fine to coarse SAND with pockets of grey clay. Gravel is angular to subangular fine to medium of amphibolite.										
1.00 - 1.40	B4	100 (25 for 115mm/100 for 115mm) Hammer SN = 1353				1.40	0.00	-10.99	2.00												
1.40 - 1.63	SPT (C)																				
2.90	C1									AZCL											
										53	47			0	NI				Moderately weak greenish grey AMPHIBOLITE. Moderately weathered.		
															>20				Discontinuities: 1) 70-80° joints, extremely close to very closely spaced, undulating, rough with patchy light brown staining on joint surfaces and occasional light brown silty clay infill (<2mm).		
																					
3.90		100	87	27	6			-12.59	3.60		Moderately weak becoming medium strong to strong greenish grey AMPHIBOLITE with occasional veining of plagioclase feldspar, localised fracturing and distinct areas of foliation.										
4.40					2						Discontinuities: 1) 30-45° joints, medium spaced, undulating, rough with reddish brown staining on joint surfaces.										
5.90		100	73	50	NI						5.30-5.60m: localized fracturing										
					1																
		100	87	53	4						6.10-6.30m: foliation present										
7.40												7.10-7.0m: foliation present									
				NI							7.40-7.90m: localized fracturing										
	100	67	54	3																	
8.90								-17.89	8.90		End of Borehole at 8.90m										
		TCR	SCR	RQD	FI																

Water Strikes				Remarks			
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge (SHIPPING LOCATION) Deck to bed = 14.60m All elevations and reduced levels are given in local Chart Datum Not enough time in working window between sailings to progress this location any deeper			
Casing Details		Water Added					
To (m)	Diam (mm)	From (m)	To (m)				
1.40	177			Core Barrel	Flush Type	Termination Reason	Last Updated
8.90	150						



 CAUSEWAY GEOTECH				Project No. 23-0585		Project Name: Rosslare Europort Offshore Renewable Energy Hub SI				Borehole ID M-BH41													
Method		Plant Used		Top (m)		Base (m)		Coordinates		Final Depth: 17.50 m		Start Date: 17/02/2024		Driller: MJ/SJ		Sheet 1 of 2 Scale: 1:50							
Sonic Drilling		Fraste CRS-XL140		0.00		11.50		712918.05 E		Elevation: -4.85 mCD		End Date: 18/02/2024		Logger: MS		FINAL							
Cone Penetration		Drill N'CPT		0.40		10.03		613005.92 N															
Rotary Coring		Fraste CRS-XL140		11.50		17.50																	
Depth (m)		Sample / Tests		Field Records		Casing Depth (m)		Water Depth (m)		Level mCD		Depth (m)		Legend		Description		Water		Backfill			
1.00 - 1.70		B1								-5.85		1.00				NO RECOVERY: Material flushed to prepare for CPT test; probably sandy CLAY.							
1.50		D13										1.70				Firm brown slightly sandy slightly gravelly CLAY with low cobble content. Sand is fine to coarse. Gravel is subrounded to rounded fine to coarse of various lithologies. Cobbles are subrounded to rounded of various lithologies.							
1.70 - 2.00		B2								-6.55						Firm brown slightly gravelly sandy CLAY. Sand is fine to coarse. Gravel is subrounded to rounded fine to medium of various lithologies.							
2.00 - 3.00		B3																					
2.50		D14																					
3.00 - 4.00		B4																					
3.50		D15																					
4.00 - 5.00		B5								-8.85		4.00				Firm to stiff silty CLAY with low cobble content. Cobbles are subrounded to rounded of various lithologies.							
4.50		D16																					
5.00 - 6.00		B6								-9.85		5.00				Stiff brown slightly sandy silty CLAY with occasional pockets of rounded fine gravel of various lithologies.							
5.50		D17																					
6.00 - 6.95		B7																					
6.50		D18																					
6.95 - 7.50		B8								-11.80		6.95				Dense dark brown sandy slightly clayey subangular to subrounded fine to coarse GRAVEL of various lithologies. Sand is fine to coarse.							
7.50		D19																					
7.50 - 8.80		B9								-12.35		7.50				Firm to stiff brown slightly sandy gravelly CLAY. Sand is fine to coarse. Gravel is subangular to subrounded fine to medium of various lithologies.							
8.50		D20																					
8.80 - 9.50		B10								-13.65		8.80				Dense to very dense brown slightly sandy slightly clayey angular to subangular fine to coarse GRAVEL of mudstone. Sand is fine to coarse.							
																							
																							
																							
																							
																							
																							
																							
																							
																							
																							
Water Strikes				Remarks																			
Struck at (m)		Casing to (m)		Time (min)		Rose to (m)		Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.20m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.40m casing flushed, pushed to 10.03m below bed before refusal (maximum tip load) Dissipation Tests completed at 1.53m, 5.70m, 7.55m, and 9.78m See "M-CPT41_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth															
Casing Details				Water Added																			
To (m)		Diam (mm)		From (m)		To (m)																	
11.50		177																					
17.50		150																					
				Core Barrel		Flush Type		Termination Reason						Last Updated									
				SK6L		Polymer		Terminated at scheduled depth						04/07/2024									



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Borehole ID
M-BH41

Method	Plant Used	Top (m)	Base (m)	Coordinates						
Sonic Drilling Cone Penetration Rotary Coring	Fraste CRS-XL140	0.00	11.50	712918.05 E	Final Depth:	17.50 m	Start Date:	17/02/2024	Driller: MJ/SJ	Sheet 2 of 2 Scale: 1:50
	Drill N'CPT	0.40	10.03							
	Fraste CRS-XL140	11.50	17.50	613005.92 N	Elevation:	-4.85 mCD	End Date:	18/02/2024	Logger: MS	FINAL

Depth (m)	Sample / Tests	Field Records				Casing Depth (m)	Water Depth (m)	Level mCD	Depth (m)	Legend	Description	Water	Backfill		
9.50 9.50 - 10.60	D21 B11														
10.60 - 11.50	B12												-15.45	10.60	Extremely weak light greenish grey weathered MUDSTONE, no discernable fracture sets.
13.00 13.00 - 13.20	SPT(C) 50 (25 for 105mm/50 for 95mm) Hammer SN = 1353												100	100	100
13.00 - 14.50	C2Whole core box shipped	100	97	87	4					Discontinuities: 1) 10-15° joints, medium spaced, undulating, rough, tight or open, with grey clay infill (1-3mm) and occasional calcite crystals. 2) 25-30° joints, very closely spaced, incipient, blocky.					
14.00 - 14.05	C3														
14.30 - 14.40	C1														
14.50		100	80	27	>20										
16.00 16.00 - 17.50	C4				NI										
17.50		100	93	53	>20										
					4	-21.45	16.60	Moderately weak light grey fine to medium grained SANDSTONE. Fractures are subhorizontal, medium spaced, undulating, rough.							
					15	-22.05	17.20	Moderately weak light grey MUDSTONE.							
						-22.35	17.50	Discontinuities: 1) 25-30° joints, very closely spaced, incipient, blocky. End of Borehole at 17.50m							
		TCR	SCR	ROD	FI										

Water Strikes				Remarks				
Struck at (m)	Casing to (m)	Time (min)	Rose to (m)	Overwater borehole drilled off Causeway Giant 2 jack-up barge Deck to bed = 12.20m All elevations and reduced levels are given in local Chart Datum CPT push at this location; 0.40m casing flushed, pushed to 10.03m below bed before refusal (maximum tip load) Dissipation Tests completed at 1.53m, 5.70m, 7.55m, and 9.78m See "M-CPT41_BH" plots for all CPT data Borehole continued via sonic and rotary coring techniques to termination depth				
Casing Details		Water Added						
To (m)	Diam (mm)	From (m)	To (m)					
11.50	177			Core Barrel	Flush Type	Termination Reason	Last Updated	AGS
17.50	150							



Project Name: Rosslare Europort Offshore Renewable Energy Hub SI
Client: Iarnród Éireann
Client's Rep: GDG

Sheet 1 of 1
Scale: 1:50

Coordinates
713732.78 E
613162.74 N

Final Depth:	1.50 m	Start Date:	19/02/2024	Driller:	MJ/DJ
Elevation:	-8.03 mCD	End Date:	19/02/2024	Logger:	MS

FINAI

0.5
1.0
1.5
2.0
2.5
3.0
3.5
4.0
4.5
5.0
5.5
6.0
6.5
7.0
7.5
8.0
8.5
9.0

Remarks

Overwater borehole drilled off Causeway Giant 2 jack-up barge
Originally proposed as CPT location but hard material present at surface when lowering casing
Deck to bed = 15.00m
All elevations and reduced levels are given in local Chart Datum

Sonic run completed to 1.50m to confirm material (weathered rockhead at 1.20m)

Water Added

Core Barrel	Flush Type	Termination Reason
-------------	------------	--------------------

Last Updated

Drill out terminated on suspected rockhead

04/07/2024





CAUSEWAY
— GEOTECH

APPENDIX C
CORE PHOTOGRAPHS






L-BH01 – Box 1 (1.20-1.50m)



L-BH01 – Box 2 (1.50-3.00m)



L-BH01 – Box 3 (3.00-4.50m)



L-BH01 – Box 4 (4.50-6.00m)



L-BH01 – Box 5 (6.00-7.50m)




L-BH01 – Box 6 (7.50-9.00m)



L-BH01 – Box 7 (9.00-10.50m)



L-BH01 – Box 8 (10.50-11.50m)



L-BH03 – Box 1 (1.20-1.50m)



L-BH03 – Box 2 (1.50-3.00m)



L-BH03 – Box 3 (3.00-4.50m)




L-BH03 – Box 4 (4.50-6.00m)



L-BH03 – Box 5 (6.00-7.50m)



L-BH03 – Box 6 (7.50-9.00m)



L-BH03 – Box 7 (9.00-10.50m)



L-BH03 – Box 8 (10.50-11.50m)



L-BH03 – Box 9 (11.50-13.00m)



L-BH04 – Box 1 (1.20-1.50m)



L-BH04 – Box 2 (1.50-2.50m)



L-BH04 – Box 3 (3.50-4.50m)



L-BH04 – Box 4 (4.50-6.00m)



L-BH04 – Box 5 (6.00-7.50m)



L-BH04 – Box 6 (7.50-9.00m)



L-BH04 – Box 7 (9.00-10.50m)



L-BH04 – Box 8 (10.50-11.10m)



L-BH04 – Box 9 (11.10-11.60m)




M-BH01 – Box 1 (0.00-1.50m)




M-BH01 Box 2 (1.50-2.50m)



M-BH01 – Box 3 (2.50-4.00m)



M-BH01 – Box 4 (4.00-5.50m)



M-BH01 – Box 5 (5.50-7.00m)




M-BH01 – Box 6 (7.00-8.50m)



M-BH01 – Box 7 (8.50-10.00m)



M-BH01 – Box 8 (10.00-11.00m)



M-BH01 – Box 9 (11.00-12.00m)



M-BH01 – Box 10 (12.00-13.50m)



M-BH01 – Box 11 (13.50-15.00m)



M-BH01 – Box 12 (15.00-16.50m)



M-BH01 – Box 13 (16.50-18.00m)



M-BH02 - Box 1 (0.90-1.90m)




M-BH02 - Box 2 (1.90-2.90m)



M-BH02 - Box 3 (2.90-3.90m)

NO RECOVERY FROM 3.90-4.40m



M-BH02 - Box 4 (4.40-5.90m)



M-BH02 - Box 5 (5.90-7.40m)



M-BH02 – Box 6 (7.40-8.90m)



M-BH02 - Box 7 (8.90-10.40m)



M-BH02 - Box 8 (10.40-11.90m)



M-BH02 – Box 9 (11.90-13.40m)



M-BH02 - Box 10 (13.40-14.90m)




M-BH02 – Box 11 (14.90-16.40m)



M-BH02 – Box 12 (16.40-17.90m)



M-BH03 - Box 1 (0.40-1.50m)



M-BH03 - Box 2 (1.50-3.00m)



M-BH03 - Box 3 (3.00-4.50m)



M-BH03 - Box 4 (4.50-6.00m)



M-BH03 - Box 5 (6.00-7.00m)




M-BH03 - Box 6 (7.00-8.50m)



M-BH03 - Box 7 (8.50-10.00m)



M-BH03 - Box 8 (10.00-11.50m)



M-BH03 - Box 9 (11.50-13.00m)



M-BH04 – Box 1 (0.00-1.50m)



M-BH04 – Box 2 (1.70-2.50m)



M-BH04 – Box 3 (2.50-4.00m)



M-BH04 – Box 4 (4.00-5.50m)



M-BH04 – Box 5 (5.50-7.00m)



M-BH04 – Box 6 (7.00-8.50m)



M-BH04 – Box 7 (8.50-10.00m)



M-BH05 – Box 1 (0.50-2.00m)



M-BH05 – Box 2 (2.00-3.50m)



M-BH05 – Box 3 (3.50-5.00m)



M-BH05 – Box 4 (5.00-6.50m)



M-BH05 – Box 5 (6.50-8.00m)



M-BH05 – Box 6 (8.00-9.50m)




M-BH05 – Box 7 (9.50-11.00m)



M-BH05 – Box 8 (11.00-12.50m)



M-BH05 – Box 9 (12.50-14.00m)



M-BH05 – Box 10 (14.00-15.50m)



M-BH05 – Box 11 (15.50-17.00m)



M-BH05 – Box 12 (17.00-18.50m)



M-BH05 – Box 13 (18.50-20.00m)



M-BH06 – Box 1 (0.00-1.50m)



M-BH06 – Box 2 (1.50-3.00m)




M-BH06 – Box 3 (3.00-4.50m)



M-BH06 – Box 4 (4.50-6.00m)



M-BH06 – Box 5 (6.00-7.50m)



M-BH06 – Box 6 (7.50-9.00m)



M-BH06 – Box 7 (9.00-10.50m)



M-BH06 – Box 8 (10.50-12.00m)




M-BH06 – Box 9 (12.00-13.50m)



M-BH06 – Box 10 (13.50-15.00m)




M-BH07 – Box 1 (0.80-1.80m)



M-BH07 – Box 2 (1.80-2.80m)



M-BH07 – Box 3 (2.80-3.80m)



M-BH07 – Box 4 (3.80-4.80m)



M-BH07 – Box 5 (4.80-6.30m)



M-BH07 – Box 6 (6.30-7.80m)



M-BH07 – Box 7 (7.80-9.30m)



M-BH07 – Box 8 (9.30-10.05m)



M-BH07 – Box 9 (10.05-11.55m)



M-BH07 – Box 10 (11.55-13.05m)



M-BH07 – Box 11 (13.05-14.05m)



M-BH08 – Box 1 (1.00-2.00m)




M-BH08 – Box 2 (2.00-3.00m)



M-BH08 – Box 3 (3.00-4.00m)




M-BH08 – Box 4 (4.00-5.50m)



M-BH08 – Box 5 (5.50-6.50m)



M-BH08 – Box 6 (6.50-8.00m)



M-BH08 – Box 7 (8.00-9.50m)



M-BH08 – Box 8 (9.50-11.00m)



M-BH08 – Box 9 (11.00-12.50m)



M-BH08 – Box 10 (12.50-14.00m)



M-BH08 – Box 11 (14.00-15.50m)



M-BH08 – Box 12 (15.50-17.00m)



M-BH09 – Box 1 (0.00-1.40m)



M-BH09 - Box 2 (1.40-2.70m)



M-BH09 - Box 3 (1.70-3.20m)



M-BH09 - Box 4 (3.70-4.70m)



M-BH09 - Box 5 (4.70-6.20m)



M-BH09 – Box 6 (6.20-7.70m)



M-BH09 - Box 7 (7.70-9.20m)



M-BH09 - Box 8 (9.20-10.70m)



M-BH10 - Box 1 (1.50-2.70m)



M-BH10 - Box 2 (2.70-4.20m)



M-BH10 - Box 3 (4.20-5.70m)



M-BH10 - Box 4 (5.70-7.20m)



M-BH10 - Box 5 (7.20-8.70m)



M-BH10 - Box 6 (8.70-10.20m)



M-BH10 - Box 7 (10.20-11.70m)



M-BH10 - Box 8 (11.70-13.20m)



M-BH10 - Box 9 (13.20-14.70m)



M-BH10 - Box 10 (14.70-16.20m)

NO RECOVERY - 16.20-17.70m



M-BH10 - Box 11 (17.70-19.20m)



M-BH10 - Box 12 (19.20-20.70m)



M-BH10 - Box 13 (20.70-22.20m)



M-BH10 - Box 14 (22.20-23.70m)



M-BH10 - Box 15 (23.70-25.20m)



M-BH11 - Box 1 (0.50-2.00m)



M-BH11 - Box 2 (2.00-3.50m)



M-BH11 - Box 3 (3.50-5.00m)



M-BH11 - Box 4 (5.00-6.00m)



M-BH11 - Box 5 (6.00-6.80m)



M-BH11 - Box 6 (6.80-8.30m)




M-BH11 - Box 7 (8.30-9.80m)



M-BH11 - Box 8 (9.80-11.30m)




M-BH11 – Box 9 (11.30-12.80m)




M-BH12 – Box1 (0.50-1.50m)

NO RECOVERY – 1.50-3.50m



M-BH12 – Box 2 (3.50-4.50m)




M-BH12 – Box 3 (4.50-5.50m)



M-BH12 – Box 4 (5.50-6.50m)



M-BH12 – Box 5 (6.50-8.00m)



M-BH12 – Box 6 (8.00-9.50m)



M-BH12 – Box 7 (9.50-11.00m)



M-BH13 – Box 1 (0.50-1.50m)



M-BH13 – Box 2 (1.50-2.00m)



M-BH13 – Box 3 (2.00-3.50m)



M-BH13 – Box 4 (3.50-5.00m)



M-BH13 – Box 5 (5.00-6.50m)



M-BH13 – Box 6 (6.50-8.00m)



M-BH13 – Box 7 (8.00-9.50m)




M-BH13 – Box 8 (9.50-11.00m)



M-BH14 – Box 1 (0.50-2.00m)



M-BH14 – Box 2 (2.00-3.00m)



M-BH14 – Box 3 (3.00-3.80m)



M-BH14 – Box 4 (3.80-5.30m)




M-BH14 – Box 5 (5.30-6.80m)



M-BH14 – Box 6 (6.80-8.30m)




M-BH14 – Box 7 (8.30-9.80m)



M-BH15 – Box 1 (0.00-1.00m)



M-BH15 – Box 2 (1.00-2.00m)



M-BH15 – Box 3 (2.00-3.00m)



M-BH15 – Box 4 (3.00-4.50m)



M-BH15 – Box 5 (4.50-6.00m)




M-BH15 – Box 6 (6.00-7.50m)




M-BH15 – Box 7 (7.50-9.00m)



M-BH15 – Box 8 (9.00-10.50m)



M-BH16 – Box 1 (0.00-1.50m)



M-BH16 – Box 2 (1.50-2.50m)



M-BH16 – Box 3 (2.50-3.50m)




M-BH16 – Box 4 (3.50-5.00m)



M-BH16 – Box 5 (5.00-6.50m)




M-BH16 – Box 6 (6.50-8.00m)



M-BH16 – Box 7 (8.00-9.50m)



M-BH16 – Box 8 (9.50-11.00m)



M-BH17 – Box 1 (0.00-1.50m)



M-BH17 – Box 2 (1.50-3.00m)



M-BH17 – Box 3 (3.00-4.50m)



M-BH17 – Box 4 (4.50-6.00m)




M-BH17 – Box 5 (6.00-7.50m)



M-BH17 – Box 6 (7.50-9.00m)



M-BH17 – Box 7 (9.00-10.50m)



M-BH18 – Box 1 (0.50-1.50m)




M-BH18 – Box 2 (1.50-2.50m)



M-BH18 – Box 3 (2.50-3.50m)



M-BH18 – Box 4 (3.50-4.50m)




M-BH18 – Box 5 (4.50-5.00m)



M-BH18 – Box 6 (5.00-6.50m)



M-BH18 – Box 7 (6.50-8.00m)



M-BH18 – Box 8 (8.00-8.50m)



M-BH18 – Box 9 (8.50-10.00m)



M-BH18 – Box 10 (10.00-11.50m)



M-BH18 – Box 11 (11.50-13.00m)



M-BH18 – Box 12 (13.00-14.50m)



M-BH18 - Box 13 (14.50-16.00m)



M-BH19 – Box 1 (0.00-1.40m)



M-BH19 – Box 2 (1.40-2.90m)



M-BH19 – Box 3 (2.90-4.40m)



M-BH19 – Box 4 (4.40-5.90m)



M-BH19 – Box 5 (5.90-7.40m)



M-BH19 – Box 6 (7.40-8.90m)



M-BH19 – Box 7 (8.90-10.40m)



M-BH19 – Box 8 (10.40-11.90m)



M-BH19 – Box 9 (11.90-13.40m)



M-BH19 – Box 10 (13.40-14.90m)



M-BH20 – Box 1 (0.80-2.30m)



M-BH20 – Box 2 (2.30-3.80m)



M-BH20 – Box 3 (3.80-5.30m)



M-BH20 – Box 4 (5.30-6.80m)



M-BH20 – Box 6 (8.30-9.80m)



M-BH20 – Box 7 (9.80-11.30m)



M-BH20 – Box 8 (11.30-12.80m)



M-BH21 - Box 1 (0.00-0.60m)



M-BH21 - Box 2 (0.60-1.60m)



M-BH21 - Box 3 (1.60-2.60m)



M-BH21 - Box 4 (2.60-3.60m)



M-BH21 - Box 5 (3.60-4.60m)




M-BH21 - Box 6 (4.60-5.60m)



M-BH21 - Box 7 (5.60-6.60m)



M-BH21 - Box 8 (6.60-8.10m)




M-BH22 - Box 1 (1.20-2.70m)



M-BH22 - Box 2 (2.70-4.20m)



M-BH22 - Box 3 (4.20-5.70m)



M-BH22 - Box 4 (5.70-7.20m)



M-BH22 - Box 5 (7.20-8.70m)



M-BH22 - Box 6 (8.70-10.20m)



M-BH22 - Box 7 (10.20-11.20m)



M-BH22 - Box 8 (11.20-11.70m)



M-BH22 - Box 9 (11.70-13.20m)



M-BH22 - Box 10 (13.20-14.70m)



M-BH22 - Box 11 (14.70-16.20m)




M-BH23 - Box 1 (0.80-2.00m)



M-BH23 - Box 2 (2.00-3.50m)



M-BH23 - Box 3 (3.50-5.00m)



M-BH23 - Box 4 (5.00-6.50m)



M-BH23 - Box 5 (6.50-8.00m)



M-BH23 - Box 6 (8.00-9.50m)



M-BH23 - Box 7 (9.50-11.00m)



M-BH23 - Box 8 (11.00-12.50m)



M-BH23 - Box 9 (12.50-14.00m)



M-BH23 - Box 10 (14.00-15.50m)



M-BH23 - Box 11 (15.50-17.00m)



M-BH23 - Box 12 (17.00-18.50m)



M-BH23 - Box 13 (18.50-20.00m)



M-BH23 - Box 14 (20.00-21.50m)



M-BH23 - Box 15 (21.50-23.00m)



M-BH23 - Box 16 (23.00-24.50m)



M-BH23 - Box 17 (24.50-25.00m)



M-BH24 - Box 1 (0.00-1.00m)



M-BH24 - Box 2 (1.00-2.50m)



M-BH24 - Box 3 (2.50-4.00m)



M-BH24 - Box 4 (4.00-5.50m)



M-BH24 - Box 5 (5.50-7.00m)



M-BH24 - Box 6 (7.00-8.50m)



M-BH24 - Box 7 (8.50-10.00m)



M-BH24 - Box 8 (10.00-11.50m)



M-BH25 - Box 1 (0.70-1.70m)



M-BH25 - Box 2 (1.70-2.70m)



M-BH25 - Box 3 (2.70-3.70m)




M-BH25 - Box 4 (3.70-5.20m)



M-BH25 - Box 5 (5.70-6.70m)



M-BH25 - Box 6 (6.70-7.20m)



M-BH25 - Box 7 (7.20-8.70m)




M-BH25 - Box 8 (8.70-10.20m)




M-BH25 - Box 8 (10.20-11.70m)



M-BH25 - Box 10 (11.70-13.20m)



M-BH26 – Box 1 (0.60-2.00m)



M-BH26 – Box 2 (2.00-3.00m)



M-BH26 – Box 3 (3.00-4.00m)



M-BH26 – Box 4 (4.00-5.00m)



M-BH26 – Box 5 (5.00-6.50m)

NO RECOVERY - 6.50-7.00m



M-BH26 – Box 6 (7.00-8.50m)



M-BH26 – Box 7 (8.50-10.00m)



M-BH26 – Box 8 (10.00-11.50m)



M-BH26 – Box 9 (11.50-13.00m)



M-BH26 – Box 10 (13.00-14.50m)



M-BH26 – Box 11 (14.50-16.00m)



M-BH26 – Box 12 (16.00-17.50m)



M-BH26 – Box 13 (17.50-19.00m)




M-BH26 – Box 14 (19.00-20.50m)



M-BH27 – Box 1 (0.30-1.30m)



M-BH27 – Box 2 (1.30-2.30m)



M-BH27 – Box 3 (2.30-3.30m)



M-BH27 – Box 4 (3.30-4.80m)



M-BH27 – Box 5 (4.80-5.30m)



M-BH27 – Box 6 (5.30-6.30m)



M-BH27 – Box 7 (6.30-7.80m)



M-BH27 – Box 8 (7.80-9.30m)



M-BH27 – Box 9 (9.30-10.80m)



M-BH28 – Box 1 (0.00-1.00m)




M-BH28 – Box 2 (1.00-2.50m)

NO RECOVERY – 2.50-3.00m



M-BH28 – Box 3 (3.00-4.50m)



M-BH28 – Box 4 (4.50-6.00m)




M-BH28 – Box 5 (6.00-7.50m)



M-BH28 – Box 6 (7.50-9.00m)



M-BH28 – Box 7 (9.00-10.50m)



M-BH29 – Box 1 (0.60-2.10m)



M-BH29 – Box 2 (2.10-3.60m)



M-BH29 – Box 3 (3.60-5.00m)



M-BH29 – Box 4 (5.00-6.50m)



M-BH29 – Box 5 (6.50-8.00m)



M-BH29 – Box 6 (8.00-9.50m)



M-BH29 – Box 7 (9.50-11.00m)



M-BH30 – Box 1 (0.40-1.40m)



M-BH30 – Box 2 (1.40-2.40m)



M-BH30 – Box 3 (2.40-3.40m)

NO RECOVERY – 3.40-3.80m



M-BH30 – Box 4 (3.80-5.30m)



M-BH30 – Box 5 (5.80-6.80m)




M-BH30 – Box 6 (6.80-8.30m)



M-BH30 – Box 7 (8.30-9.80m)



M-BH30 – Box 8 (9.80-11.30m)



M-BH31 – Box 1 (0.00-0.50m)




M-BH31 – Box 2 (0.50-2.00m)




M-BH31 – Box 3 (2.00-3.50m)



M-BH31 – Box 4 (3.50-5.00m)



M-BH31 – Box 5 (5.00-6.50m)



M-BH31 – Box 6 (6.50-8.00m)



M-BH32 – Box 1 (0.00-0.50m)



M-BH32 – Box 2 (0.50-1.50m)



M-BH32 – Box 3 (1.50-3.00m)




M-BH32 – Box 4 (3.50-5.00m)




M-BH32 – Box 5 (5.00-6.50m)




M-BH32 – Box 6 (6.50-8.00m)




M-BH33 – Box 1 (0.40-1.50m)



M-BH33 – Box 2 (1.50-3.00m)



M-BH33 – Box 3 (3.00-4.50m)



M-BH33 – Box 4 (4.50-6.00m)




M-BH33 – Box 5 (6.00-7.50m)



M-BH33 – Box 6 (7.50-8.50m)



M-BH33 – Box 7 (8.50-9.00m)




M-BH33 – Box 8 (9.00-10.50m)



M-BH33 – Box 9 (10.50-12.00m)



M-BH33 – Box 10 (12.00-13.50m)



M-BH34 - Box 1 (0.00-1.20m)



M-BH33 - Box 2 (1.20-2.70m)



M-BH34 - Box 3 (2.70-4.20m)



M-BH34 - Box 4 (4.70-6.20m)



M-BH34 - Box 5 (6.20-7.70m)



M-BH35 – Box 1 (0.00-0.50m)




M-BH35 – Box 2 (0.50-1.50m)



M-BH35 – Box 3 (1.50-2.50m)



M-BH35 – Box 4 (2.50-3.50m)



M-BH35 – Box 5 (3.50-4.50m)



M-BH35 – Box 6 (4.50-5.50m)



M-BH35 – Box 7 (5.50-6.50m)



M-BH35 – Box 8 (6.50-8.00m)



M-BH35 – Box 9 (8.00-8.80m)



M-BH36 – Box 1 (0.50-2.00m)



M-BH36 – Box 2 (2.00-3.50m)



M-BH36 – Box 3 (3.50-5.00m)



M-BH36 – Box 4 (5.00-6.50m)



M-BH36 – Box 5 (6.50-8.00m)



M-BH36 – Box 6 (8.00-9.50m)



M-BH36 – Box 7 (9.50-11.00m)



M-BH37 – Box 1 (0.50-2.00m)



M-BH37 – Box 2 (2.00-3.50m)



M-BH37 – Box 3 (3.50-5.00m)



M-BH37 – Box 4 (5.00-6.50m)



M-BH37 – Box 5 (6.50-8.00m)



M-BH38 – Box 1 (0.80-1.80m)




M-BH38 – Box 2 (1.80-3.30m)



M-BH38 – Box 3 (3.30-4.80m)



M-BH38 – Box 4 (4.80-6.30m)



M-BH38 – Box 5 (6.80-8.30m)



M-BH38 – Box 6 (8.30-9.80m)



M-BH38 – Box 7 (9.80-11.30m)



M-BH39A – Box 1 (0.20-1.70m)



M-BH39A – Box 2 (1.70-2.80m)



M-BH39A – Box 3 (2.80-3.70m)



M-BH39A – Box 4 (3.70-5.20m)



M-BH39A – Box 5 (5.20-6.70m)



M-BH39A – Box 6 (6.70-8.20m)



M-BH39A – Box 7 (8.20-9.70m)



M-BH39A – Box 8 (9.70-11.20m)



M-BH39A – Box 9 (11.20-12.70m)



M-BH40 – Box 1 (0.00-0.80m)



M-BH40 – Box 2 (0.80-1.40m)



M-BH40 – Box 3 (1.40-2.90m)



M-BH40 – Box 4 (2.90-4.40m)



M-BH40 – Box 5 (4.40-5.90m)



M-BH40 – Box 6 (5.90-7.40m)



M-BH40 – Box 7 (7.40-8.90m)



M-BH41 – Box 1 (1.00-2.50m)



M-BH41 – Box 2 (2.50-4.00m)



M-BH41 – Box 3 (4.00-5.50m)



M-BH41 – Box 4 (5.50-7.00m)



M-BH41 – Box 5 (7.00-8.50m)



M-BH41 – Box 6 (8.50-10.00m)



M-BH41 – Box 7 (10.00-11.50m)



M-BH41 – Box 8 (11.50-13.00m)




M-BH41 – Box 9 (13.00-14.50m)



M-BH41 – Box 10 (14.50-16.00m)



M-BH41 – Box 11 (16.00-17.50m)



M-CPT02 – Box 1 (1.50-3.00m)



M-CPT02 – Box 2 (3.00-4.50m)



M-CPT02 – Box 3 (4.50-6.00m)



M-CPT02 – Box 4 (6.00-7.50m)



M-CPT11 – Box 1 (1.10-2.80m)



M-CPT12 – Box 1 (1.50-2.70m)



M-CPT12 – Box 2 (2.70-4.20m)



M-CPT31 – Box 1 (0.70-2.00m)