N

Site Compound Access

S/S Reception Area

Current stockpile of stored, previously treated sediments

Carpark and hardstanding serving Berth 52 East and Berth 53 (currently under construction)

Incoming Temporary Supply to Treatment Processes at Berth 49 (from abstraction of displaced water from infill basin)

Existing public/passenger access to terminal 1 retained

Stockpile Area (c.3,560m^2) Note: Stockpile area and Treatment Infrastructure may be swapped in location to suit Contractor's working arrangements and/or operational requirements. Where Soil Washing cannot be accommodated at NWQ this area may host a Soil Washing Plant

WwTW (c.560m^2)

2nr. S/S Treatment Plants (c. 1,200m^2 total)

Terminal 1 Building

Elevation A-A

Elevation B-B

Temporary Water Supply for Treatment Plants

Proposed Treatment Water Storage Tank (c. 50m^3)

Shore Side Receiving Area (c.1,800m2)

Elevated Ramp

BERTH 52 WEST

BERTH 52 EAST

NOTES

1. Verifying Dimensions.
   The contractor shall verify dimensions against such other drawings or site conditions as pertain to this part of the work.

2. Existing Services.
   Any information concerning the location of existing services indicated on this drawing is intended for general guidance only. It shall be the responsibility of the contractor to determine and verify the exact horizontal and vertical alignment of all cables, pipes, etc. (both underground and overhead) before work commences.

3. Issue of Drawings.
   Hard copies, dwf and pdf will form a controlled issue of the drawing. All other formats (dwg, dxf etc.) are deemed to be an uncontrolled issue and any work carried out based on these files is at the recipients own risk. TetraTech will not accept any responsibility for any errors arising from the use of these files, either by human error by the recipient, listing of un-dimensioned measurements, compatibility issues with the recipient's software, and any errors arising when these files are used to aid the recipients drawing production, or setting out on site.

4. Tailte Éireann Sheet Number(s): 3265-01, 3265-06

5. Key:
   - Working Area
   - Extent of Basin to be infilled with recovered sediment
   - Temporary water supply

For Elevations A-A and B-B please refer to Drawing IBR1345/028

rev	amendments	check	date
D	Elevation References Included	CMcK	03/07/26
C	Ramp display reduced	CMcK	16/06/26
B	Carpark spaces removed from background mapping. Temporary water supply added to key.	JD	02/06/26
A	Site Accommodation Updated	JD	14/05/26

TETRA TECH
Issuing Office:
Elmwood House, 74 Boucher Road
Belfast,
BT12 6RZ
Tel: +44 (0) 28 9066 7914
tetratech.com/europe

Client: COMHLACHT CHALAFORT ÁTHA CLIATH | DUBLIN PORT COMPANY

Project: ABR2 Project

Title: Temporary Works - Indicative Plant Layout Berth 49

Project Number	Sheet Size	Drawing Scale
IBR1345	A2	1:1250

Drawing Number: IBR1345/015

Drawn By	Status	Revision
CMcK	Planning	D

Checked By	Approved By	Date
JD	DD	03/02/26

CYAL50441210

© Tailte Éireann